Reply to rema	rke on rooniei	tion by site report.			
Prepared by:		MINISH			
Report from/t		30-05-21 TO 05-06-21			
Report Date	)	18-06-2021		Date	
Site:		GMR		Remarks by S	hirro Vaiohao
Site:		OWK		Remarks by S	If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
		O/WO not prepared 3 working days after requisitions	Furchase Manager - Remarks	delivered?	justified?
List of requisi	nons where P	O/WO not prepared 3 working days after requisitions			
68952	26 04 21	Passenger Lifts	Rates to finalize		
68977		Flexi board	Promotion to follow-up		
68990		Electrical bike	PO send to MD Approval		
187023		PVC Pipe	Delivered		
187025		Ispira Carrara	Delivered		
187023	02-06-21	Ispira Carrara	Denvered		
ļ				1	
ļ					
*05	44.00	Dag I Water II	5.11		
68809		RCC Jalli,MS Hinges,Hardware material	Delivered		
68827		Urbanwood natural	Collect from MPL/VISTA		
68841		Malaysian brown HL Tiles	Collect from MPL/VISTA		
68872		MS Z Angle templates	Collect from SSLLP		
68880		PVC Rigid end cap carpentry hardware	Delivered		
68907		SS Hinges	Delivered		
68966		PVC false ceiling	Contact Vensai Global		
68967		panel doors	Partly delivered balance on 23-06-21		
68968		MS Z Angle templates	Collect from SSLLP		
68989		MS Z Angle templates	Collect from SSLLP		
68971		Distribution board	Collect on 22-06-21		
68973	28-04-21	Creama marfil tiles	Collect from MPL/VISTA		
68987		PVC false ceiling	Contact Vensai Global		
68988	08-05-21	PVC false ceiling	Contact Vensai Global		
187004		CLC Blocks	Delivery on 22-06-21		
187012	22-05-21	Regal beige	Collect from MPL/VISTA		
187011		Bathroom tiles	Collect from MPL/VISTA		
187016	25-05-21	Bathroom tiles	Collect from MPL/VISTA		
187019	29-05-21	Electrical wires	Partly delivered balance on 23-06-21		
187020	29-05-21	panel doors	Collect from SSLLP		
187022		Gunny bags	Delivered		
187024		Chemical roff stone tile adhesive	Delivered		
<u> </u>					
				+	1
				1	1