


Prepared by:	T.D. Murthy				
Report Date	18-06-2021				
Site	Serene Constructions LLP				
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
150544	09-06-2021	Curtains	Online purchase		
150545	09-06-2021	Curtain Rods	Online purchase		
List of requisitions Where PO/WO is prepared and items have not received at site					
150514	31-03-21	Tanbrow Granite	Delivered		
150518	19-04-21	CP Extension nipples	Next week delivery		
150521	21-04-21	Telescopic poles for street lights	Part delivered, balance next week		
150524	26-04-21	PPC Cement	Part delivered, balance next week		
150527	26-04-21	MS Round pipes	This week delivery		
150533	10-05-21	PVC Pipes & Round covers	Next week delivery		
150534	31-05-21	Earth pipe and copper plate	Next week delivery		
150535	01-06-21	CP Materials	Next week delivery		
150536	01-06-21	Sanitary materials	Next week delivery		
150537	01-06-21	PVC Pipes, bends and insulation tapes	Next week delivery		
150538	01-06-21	Ceiling Fans	Next week delivery		
150539	01-06-21	Bulk head lights	Next week delivery		
150540	02-06-21	Rubberized waterproof tapes	Next week delivery		
150541	02-06-21	Road blockers	Next week delivery		
150542	03-06-21	CP Materials	Next week delivery		
150543	03-06-21	Sanitary materials	Next week delivery		


T.D. Murthy
18/6/21

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene constructions llp	Date:	12-06-2021				
Site:	Serene farms	Prepared by:	G.siva prasad				
Report From / To	05-06-2021 to 12-06-2021	Approved by:	Syed golam sarwar				
Report Date	12-06-2021						
List of requisitions numbers missing in the report*:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Sl. Of requisition	Item Description	Reason for not preparing PO/WO#			
150544	09-06-21	1 to 6	Curtains				
150545	09-06-21	1 to 3	Curtain rods				
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s			
150514	31-03-21	2	Tan brown granite	Supplier is arranging materials			
150518	19-04-21	10	Cp extension nipple	Supplier is arranging materials			
150521	21-04-21	1	Telescopic poles for street light				
150524	26-04-21	1	Ppc cement	Supplier is arranging materials			
150527	26-04-21	1	Ms round pipe	Supplier is arranging materials			
150533	10-05-21	1,2	Pvc pipes and round covers	Supplier is arranging materials			
150534	31-05-21	1,2	Earth pipe,copper plate	Supplier is arranging materials			
150535	01-06-21	1,2,4,5,6,9,10, 15 to 18	Cp materials	Supplier is arranging materials			
150536	01-06-21	1 to 3	Sanitary material	Supplier is arranging materials			
150537	01-06-21	1 to 3	Pvc pipes,bends,insulation tapes	Supplier is arranging materials			
150538	01-06-21	1	Ceiling fans	Supplier is arranging materials			
150539	01-06-21	1	Bulk head lights	Supplier is arranging materials			
150540	02-06-21	1	Rubberized waterproof tape	Supplier is arranging materials			
150541	02-06-21	1	Road blocker	Supplier is arranging materials			
150542	03-06-21	1,2,4,5,6,9,10, 14,15,16,17,18, 19	Cp materials	Supplier is arranging materials			
150543	03-06-21	1 to 3	Sanitary material	Supplier is arranging materials			
No. of gate passes issued this week:		Nil	From No.	-	To No.	-	
Delivery van site visit on:		09/05/21					
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No			
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-	-	
2.	10mm	.617	7.404	-	-	-	
3.	12mm	.89	10.68	-	-	-	
4.	16mm	1.58	18.96	-	-	-	
5.	20mm	2.47	29.64	-	-	-	
6.	25mm	3.86	46.32	-	-	-	
7.	32mm	6.32	75.84	-	-	-	
8.	Binding wire						
OPC stock	nil	OPC last weeks stock	nil	PPC/PSC stock	0 bags	PPC/PSC last weeks stock	2 bags
Details	Project Manager			Admin Officer/Manager		Admin Audit	
Sign							
Date	12-06-2021			12-06-2021			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Certified by:

Project Manager
Modi Farm House (Hyd) LLP

Certified by:

Admin Office
Modi Farm House (Hyd) LLP