

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Mehta&Modi Realty Kowkur LLP	Date:	19-06-2021
Site:	Greenwood Heights	Prepared by:	N.Shravva
Report From / To	13-06-2021	Approved by:	A.Suresh
Report Date	19-06-2021		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO ^d
140539	26-04-2021	2	Macharla stone	PO not issued.
140588	25-05-2021	1-5	CC Cameras	PO not issued.
140596	01-06-2021	1	Study table	PO not issued.
140598	03-06-2021	1	Ink for printers	PO not issued.
140614	11-06-2021	1	Beighe rugs	Online purchase.
140615	11-06-2021	1	Rugs	Online purchase.
140616	11-06-2021	1	Carpet	Online purchase.
140617	11-06-2021	1	Window curtain	Online purchase.
140618	11-06-2021	1	Wake fit Wlde book self	Requisition not found.
140619	11-06-2021	1	Wakefit sunny home	Online purchase.
140620	11-06-2021	2	Wooden italian Tripod	Online purchase.
140621	11-06-2021	1	Dark wal nut center table	Online purchase.
140622	11-06-2021	1	Kitchen containers	Online purchase.
140624	11-06-2021	1	Bathroom mats	PO not issued.
140629	12-06-2021	1	CC cameras towers	PO not issued.

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier
140526	12-04-2021	1-4	Snow white grout	PO No.76835, Sup:Praful sanitary, we wil get it from them by on Monday.
140575	19-05-2021	1	CC Rings	PO. No. 77207, local purchase, We will get it by Monday.
140578	21-05-2021	4	Insulation Tape	PO No.77241, Partial delivery, We will get it from SLLP
140600	04-06-2021	1	Black oxide	PO No.77435, Partial delivery, We will get it from SLLP When material is available.
140613	11-06-2021	1	Venetian Blinds	PO No.77825, Sup: BVR Infra Projects, Supplier will deliver the material on Tuesday.
140630	14-06-2021	1-4	MS square pipe	PO No.77687, Sup:Dilpreet tubes, We will get it from them on Tuesday.

No. of gate passes issued this week: 2 From No. 3701 To No. 3702

Delivery van site visit on: 13th -18th

Inward report (MRN/other) & stock report emailed in pdf format to purchase Yes

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74			
2.	10mm	.617	7.404			
3.	12mm	.89	10.68			
4.	16mm	1.58	18.96			
5.	20mm	2.47	29.64			
6.	25mm	3.86	46.32			

Page 1 of 2

APPROVED BY
19 JUN 2021
A. SURESH
PROJECT MANAGER

Certified by:

N. Shravva
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP

7.	32mm	6.32	75.84			
8.	Binding wire					
OPC stock	26 bags	OPC last weeks stock		PPC/PSC stock		PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign						
Date	19-06-2021			19-06-2021		19-06-2021

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, asharye@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MLDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

