

Company Name		Vista Homes				
Project		Vista Homes				
Prepared By		T Madhu				
Last updated on		21/Jun/21				
Block No		E Block				
S.N o	Flat No	Slab casting date	BW & internal plastering completion date	Stage II completion date	Stage III completion date	Remarks
1	001	20/May/19	3/Feb/20	3/Mar/20	24/Jun/20	
2	002	20/May/19	3/Feb/20	29/Aug/20	19/Sep/20	
3	003	20/May/19	3/Feb/20	6/Mar/20	24/Jun/20	
4	004	20/May/19	3/Feb/20	3/Mar/20	24/Jun/20	
5	005	20/May/19	6/Feb/20	3/Mar/20	24/Jun/20	
6	006	20/May/19	6/Feb/20	3/Mar/20	24/Jun/20	
7	007	20/May/19	6/Feb/20	3/Mar/20	19/Sep/20	
8	008	20/May/19	6/Feb/20	6/Mar/20	24/Jun/20	
9	009	20/May/19	6/Jan/20	24/Jun/20	29/Jun/20	
10	101	16/Jun/19	13/Feb/20	10/Apr/20		
11	102	16/Jun/19	12/Feb/20	10/Apr/20		Mortaged
12	103	16/Jun/19	13/Feb/20	10/Apr/20		
13	104	16/Jun/19	12/Feb/20	29/Jun/20	8/Jul/20	
14	105	16/Jun/19	12/Feb/20	10/Apr/20		
15	106	16/Jun/19	12/Feb/20	15/Apr/20		Mortaged
16	107	16/Jun/19	13/Feb/20	15/Apr/20	8/Jul/20	
17	108	16/Jun/19	12/Feb/20	15/Apr/20		
18	109	16/Jun/19	13/Feb/20	15/Apr/20	22/Jul/20	
19	201	13/Jul/19	17/Feb/20	20/Apr/20	11/Sep/20	
20	202	13/Jul/19	17/Feb/20	8/Jul/20	11/Sep/20	
21	203	13/Jul/19	17/Feb/20	20/Apr/20	4/Jul/20	
22	204	13/Jul/19	17/Feb/20	20/Apr/20	8/Jul/20	
23	205	13/Jul/19	20/Feb/20	20/Apr/20	8/Jul/20	
24	206	13/Jul/19	20/Feb/20	25/Apr/20	8/Jul/20	
25	207	13/Jul/19	20/Feb/20	25/Apr/20	8/Jul/20	
26	208	13/Jul/19	20/Feb/20	4/Jul/20	8/Jul/20	
27	209	13/Jul/19	20/Feb/20	8/Jul/20	22/Jul/20	
28	301	17/Aug/19	2/Mar/20	29/Aug/20	3/Sep/20	
29	302	17/Aug/19	2/Mar/20	29/Aug/20	3/Sep/20	
30	303	17/Aug/19	19/Mar/20	29/Aug/20	3/Sep/20	
31	304	17/Aug/19	19/Mar/20	29/Aug/20	3/Sep/20	
32	305	17/Aug/19	6/Mar/20	3/Sep/20	7/Sep/20	
33	306	17/Aug/19	2/Mar/20	11/Jan/21	11/Jan/21	
34	307	17/Aug/19	2/Mar/20	3/Sep/20	7/Sep/20	
35	308	17/Aug/19	2/Mar/20	3/Sep/20	7/Sep/20	
36	309	17/Aug/19	2/Mar/20	3/Sep/20	7/Sep/20	
37	401	17/Sep/19	18/May/20	3/Sep/20	7/Sep/20	
38	402	17/Sep/19	18/May/20	11/Sep/20	19/Sep/20	
39	403	17/Sep/19	18/May/20	11/Sep/20	19/Sep/20	
40	404	17/Sep/19	18/May/20	11/Sep/20	19/Sep/20	
41	405	15/Sep/19	18/May/20	3/Sep/20	7/Sep/20	
42	406	15/Sep/19	18/May/20	9/Nov/20	9/Nov/20	
43	407	15/Sep/19	4/Apr/20	9/Nov/20	9/Nov/20	
44	408	15/Sep/19	4/Apr/20	9/Nov/20	9/Nov/20	
45	409	15/Sep/19	4/Apr/20	9/Nov/20	9/Nov/20	
46	011	31/Oct/19	27/Feb/20			
47	012	31/Oct/19	27/Oct/20	11/Jan/21	11/Jan/21	
48	110	27/Nov/19	5/Feb/20			
49	111	27/Nov/19	27/Feb/20			
50	112	30/Oct/20	30/Oct/20	11/Jan/21	11/Jan/21	
51	210	16/Dec/19	27/Oct/20			
52	211	16/Dec/19	4/Mar/20			
53	212	16/Dec/19	27/Oct/20			
54	310	6/Jan/20	27/Oct/20			
55	311	6/Jan/20	4/Apr/20			
56	312	6/Jan/20	4/Apr/20			
57	410	28/Jan/20	4/Apr/20			
58	411	28/Jan/20	4/Apr/20			
59	412	28/Jan/20	4/Apr/20			


APPROVED BY
21 JUN 2021
T. MADHU
PROJECT MANAGER

Company Name			Vista Homes			
Project			Vista Homes			
Prepared By			T Madhu			
Last updated on			21/Jun/21			
Block No			F Block			
S.No	Flat No	Slab casting date	BW & internal plastering completion date	Stage II completion date	Stage III completion date	Re,arks
1	001	2/Nov/18	6/Mar/19	16/Sep/19	9/Dec/19	
2	002	2/Nov/18	6/Mar/19	16/Sep/19	9/Dec/19	
3	003	2/Nov/18	19/Jan/00	18/Sep/19	12/Dec/19	
4	004	2/Nov/18	6/Mar/19	18/Sep/19	9/Dec/19	
5	005	2/Nov/18	6/Mar/19	18/Sep/19	10/Dec/19	
6	006	30/Aug/18	5/Mar/19	18/Sep/19	31/Jul/20	
7	007	30/Aug/18	5/Mar/19	20/Jun/19	3/Jan/20	
8	008	30/Aug/18	5/Mar/19	24/Sep/19	10/Dec/19	
9	009	30/Aug/18	5/Mar/19	12/Dec/19	20/Dec/19	
10	101	11/Dec/18	8/Apr/19	21/Nov/20		
11	102	11/Dec/18	8/Apr/19	20/Dec/19	14/Jan/20	
12	103	11/Dec/18	8/Apr/19	21/Nov/20	21/Nov/20	
13	104	11/Dec/18	8/Apr/19	20/Dec/19	14/Jan/20	
14	105	11/Dec/18	8/Apr/19			Moratagage
15	106	24/Oct/18	8/Apr/19	21/Nov/20	21/Nov/20	
16	107	24/Oct/18	8/Apr/19	30/Oct/20	10/30/2020	
17	108	24/Oct/18	8/Apr/19	21/Nov/20	21/Nov/20	
18	109	24/Oct/18	8/Apr/19	12/Dec/19	6/Jun/20	
19	201	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20	
20	202	25/Jan/19	12/Apr/19	14/Jan/20	20/Jan/20	
21	203	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20	
22	204	25/Jan/19	12/Apr/19	14/Jan/20	20/Jan/20	
23	205	25/Jan/19	12/Apr/19	3/Jan/20	17/Jan/20	
24	206	23/Nov/18	20/Apr/19	17/Jan/20	28/Jan/20	
25	207	23/Nov/18	20/Apr/19	17/Jan/20	28/Jan/20	
26	208	23/Nov/18	20/Apr/19	9/Dec/19	16/Dec/19	
27	209	23/Nov/18	20/Apr/19	20/Jan/20	4/Feb/20	
28	301	7/Mar/19	3/Jul/19	28/Jan/20	13/Feb/20	
29	302	7/Mar/19	3/Jul/19	28/Jan/20	13/Feb/20	
30	303	7/Mar/19	3/Jul/19	11/Jan/21	11/Jan/21	
31	304	7/Mar/19	3/Jul/19	4/Feb/20	25/Feb/20	
32	305	7/Mar/19	3/Jul/19	10/Feb/20	13/Feb/20	
33	306	11/Jan/19	3/Jul/19	14/Jan/20	28/Jan/20	
34	307	11/Jan/19	3/Jul/19	4/Feb/20	25/Feb/20	
35	308	11/Jan/19	3/Jul/19	10/Feb/20	13/Feb/20	
36	309	11/Jan/19	3/Jul/19	4/Feb/20	10/Feb/20	
37	401	9/Apr/18	9/Oct/19	16/Mar/20	6/Jun/20	
38	402	9/Apr/18	20/Dec/19	4/May/20	19/Mar/20	
39	403	9/Apr/18	9/Oct/19	5/May/20	27/Jun/20	
40	404	9/Apr/18	9/Oct/19	4/Mar/20	6/Jun/20	
41	405	9/Apr/18	9/Oct/19	16/Mar/20	19/Mar/20	
42	406	14/Feb/19	9/Oct/19	5/May/20	20/Jun/20	
43	407	14/Feb/19	9/Oct/19	5/May/20	20/Jun/20	
44	408	14/Feb/19	28/Sep/19	4/Mar/20	5/May/20	
45	409	14/Feb/19	16/Sep/19	5/May/20	20/Jun/20	


APPROVED BY
 JUN 2021
 T. MADHU
 PROJECT MANAGER