



Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Vista Homes	Date:	03.07.21
Site:	Vista Homes	Prepared by:	Ch.Snehapriya
Report From / To	26.06.21(Saturday)to 03.07.21(Saturday)	Approved by:	T.Madhu
Report Date	03.07.21		
List of requisitions numbers missing in the report ¹ :			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date		Item Description
180813	30.06.21	1-10	Grills
180814	30.06.21	1-12	Cu- Multistand Wires
		Reason for not preparing PO/WO ²	
		Po Not Made	
		Po Not Made	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
180630	11.02.21	1 to 8	Al. Sliding windows
180797	04.06.21	1 to 12	Bathroom Tiles
180799	09.06.21	1	Casuarina plants
180801	12.06.21	1,2,4	Flooring Tiles
180808	22.06.21	19	Waste Pipe
180815	30.06.21	1 to 22	Switches
		Details of discussion with supplier ³	
		Partially received	
		No Stock at SLLP	
		Material is ready with supplier	
		Partially received	
		No Stock at SLLP	
		Material is available at SLLP	
No. of gate passes issued this week	1	From No.	5651
		To No.	5651
Delivery van site visit on:	26.06.21, 30.06.21.		
Inward report (MRN/other) & stock report emailed in pdf format to purchase?	Yes		
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire		
Stock at site - no of rods	48	Stock at site in Kgs	
Previous stock in Kgs	-		
OPC stock	Nill	OPC last weeks stock	Nill
PPC/PSC stock	40 bags	PPC/PSC last weeks stock	
Details	Project Manager		Admin Officer/Manager
Sign			
Date	3/7/21		03/07/2021

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!