

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		ASHOK CONSTRUCTION			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		08/07/2021			
Period		From:	01/07/2021	To:	08/07/2021
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	120	575.00	69,000
2	Civil work	Male helper	58	400.00	23,200
3	Civil work	Female helper	73	350.00	25,550
4	RCC work	Mason		550.00	-
5	RCC work	Male helper		400.00	-
6	RCC work	Female helper		-	-
7	Earth work	Mason		-	-
8	Earth work	Male helper		450.00	-
9	Earth work	Female helper		400.00	-
10	Electrician	Mason		550.00	-
11	Electrician	Male helper		400.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					117,750
Payment approved by MD:					
Prepared by:					MDs approval
Name	Zakir				
Date	08/07/2021				

Certified by

Zakir

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		ASHOK CONSTRUCTIONS			
Company name:		MRMLLP			
Project name:		AVR Gulmohar Homes			
Date:		8-07-2021			
Period		From:	01/07/2021	To:	08/07/2021
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	900.00		-
2	Tractor	-	200.00	per trip	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:					MDs approval
Name	Zakir				
Date	08/07/2021				


Certified by

Zakir
Asst. Project Manager/Engineer
Modl. Realty (Miryalaguda) LLP

Anx - C - Material received

Annexure - C - send weekly										
Details of material received										
Name of contractor:		ASHOK CONSTRUCTIONS								
Company name:		MRM/LLP								
Project name:		AVR Gulmohar Homes								
Date:		08/07/2021		01/07/2021		To:		08/07/2021		
Period		From:		01/07/2021		To:		08/07/2021		
Sl. No.	Material type	Inwards	Date	Quantity	Units	Rate	Amount			
1	Stone Dust	324	01-07-2021	29.08	Tons	700.00	20,356			
2	Stone 20mm	325	04-07-2021	27.8	tons	597.00	16,597			
3	Stone Dust	326	07-07-2021	21.93	Tons	700.00	15,351			
4	Brick(6x8x16)	609	07-07-2021	1000	Nos	36.00	36,000			
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
Total								88,303.60		
Payment approved by MD.										
Prepared by:				Approved by:		MDs approval				
Name		Zakir								
Date		08/07/2021								

Certified by


 Asst. Project Manager/Engineer
 Modi Realty (Miryalaguda) LLP

Anx - D - Milestone report

Annexure - D - send weekly Mile stone report for CR-		Company name	MRMLLP	Project name	AVR Gulmohar Homes	Date	08/07/2021	Note	Prepare the statement for all the villas in the project			
S No	Villa no- 4BHK	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	1	3BHK	2,340	9/Aug/19	5/Oct/19	21/Jan/20	8/Aug/20	20/Feb/21				
2	2	4BHK	2,340	27/Apr/17	8/Aug/17	2/Jan/18	10/Apr/18	9/Aug/18	14/Aug/18	14/Aug/18	7/Sep/18	
3	3	2BHK	1,250	27/Apr/17	9/Feb/17	29/12/2017	10/Apr/18	17/May/19	1/Sep/18	7/Sep/18	11/Nov/18	
4	4	2BHK	1,250	27/Apr/17	16/Aug/17	29/12/2017	24/Apr/18					
5	5	2BHK	1,250	27/Apr/17	16/Aug/17	6/Jan/18	8/May/18					
6	6	3BHK	2,340	27/Apr/17	25/Jul/17	22/May/18	14/Feb/19	22/May/20	17/Oct/20	24/Dec/20	1/May/21	31/May/21
7	7	3BHK	2,340	27/Apr/17	5/Aug/17	29/May/18	25/Apr/19	7/Mar/20	17/Oct/20	17/Dec/20	1/May/21	31/May/21
9	9	2 BHK	1,250	16/Sep/17	10/Oct/17	6/Jan/18	15/May/18	6/Nov/18	27/Mar/19	20/Jul/19	1/Jan/20	20/Jun/20
10	10	2BHK	1,250	18/Aug/18	27/Oct/18	3/Jan/19	10/Jan/20	22/May/20				
11	11	2BHK	1,250	19/Aug/18	23/Oct/18	20/Dec/18	20/Jan/19	22/May/20				
12	12	2BHK	1,250	30/Jul/18	10/Sep/18	13/Nov/18	6/Jun/20	19/Nov/20				
13	13	2 BHK	1,250	4/Jul/18	10/Sep/18	30/Oct/18	23/May/20	19/Nov/20				
14	14	2 BHK	1,250	4/Jul/18	20/Nov/18	11/Jan/19	23/May/20	27/Nov/20				
15	15	3BHK	2,340	29/Aug/18	20/Jul/19	10/Sep/19	22/May/20	26/Sep/20	17/Dec/20	03/Apr/21		
16	16	3BHK	2,340	11/Jul/18	22/Nov/18	7/Feb/19	11/Nov/20					
17	17	2BHK	1,250	6/Aug/18	6/Dec/18	19/Jan/19	10/Jan/20	18/Jul/20	17/Oct/20	5/Dec/20		
18	18	3BHK	2,340	29/Jul/19	20/Nov/19	4/Jul/20	25/May/21					
19	19	3BHK	2,340	31/Jul/19	23/Nov/19	22/May/20						
20	20	2BHK	1,250	27/Aug/18	5/Jan/19	9/Feb/19	8/Aug/20	16/Dec/20	31/Mar/19	23/Jul/19	20/Jun/20	28/Jun/21
21	21	2 BHK	1,250	16/Sep/17	10/Oct/17	29/Jan/18	19/May/18	4/Dec/18	7/Mar/19	14/Aug/19	20/Feb/20	25/Aug/20
22	22	2 BHK	1,250	30/May/17	20/Sep/17	29/Jan/18	29/May/18	18/Aug/18	7/Mar/19	14/Aug/19	20/Feb/20	25/Aug/20
23	23	3BHK	2,340	23/Jul/18	7/Feb/19	25/Jun/19	11/Sep/20	8/Jan/21				
24	24	3BHK	2,340	31/Jul/19	28/Nov/19	18/Sep/20	25/May/21					
25	25	3BHK	2,340	7/Aug/19	4/Jan/20	23/May/20	5/Oct/20	8/Jan/21				
26	26	3BHK	2,265	23/May/19	13/Dec/19	27/Feb/20						
27	27	3BHK	2,340	8/Aug/18	24/Nov/18	22/May/20						
28	28	3BHK	2,340	7/Aug/18	27/Nov/18	6/Jun/20						
29	29	2BHK	1,250	25/Dec/18	2/Feb/19	9/Feb/19	4/Sep/19	15/Feb/20	27/Jun/20	26/Sep/20	23/Apr/21	10/May/21
30	30	2 BHK	1,250	30/May/17	14/Nov/17	22/Mar/18	30/Nov/18	30/Jan/19	25/Apr/19	14/Aug/19	25/Oct/20	31/Oct/20

Anx - D - Milestone report

S No	Villa no- 4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering				Date of physical possession	
							stage I	stage II	stage III	stage IV		
31	31	2BHK	1,250	26/Dec/18	5/feb/19	16/Mar/19	21/Dec/19	5/Dec/20	4/May/21	03/Apr/21		
32	32	4 BHK	2,340	12/Dec/17	19/Dec/17	23/feb/18	13/Jan/18	6/Nov/18	19/Jan/19	17/Aug/19		15-06-2021
33	33	2BHK	1,250	23/Apr/19	5/Jan/19	8/feb/19	17/Dec/19	6/feb/20	25/Jul/20	8/Aug/20		20/Oct/20
34	34	2 BHK	1,250	9/Jul/18	13/Jan/19	16/Jul/19	16/Nov/19	28/Jan/20	18/Jan/20	8/Aug/20		20/Nov/20
35	35	2 BHK	1,250	15/sep/17	6/Oct/17	6/feb/18	27/sep/18	13/Nov/18	16/Oct/19	20/Dec/19		
36	36	3BHK	2,340	25/Aug/18	30/Aug/19	28/Jan/20	22/May/20	19/Nov/20				
37	37	2BHK	1,250	24/Jul/17	17/Nov/17	6/feb/18	11/Dec/18	19/Jan/19	30/Oct/19	21/Dec/19		
38	38	4 BHK	2,340	7/Jan/19	26/feb/19	9/Apr/19	10/Jan/20					
39	39	4BHK	2,340	7/Jan/19	23/feb/19	31/Mar/19	10/Jan/20					
40	40	3-BHK	2,340	10/Jun/18	10/Jul/18	23/feb/19	17/Dec/20	03/Apr/2021				
41	41	2-BHK	1,250	5/Jun/18	26/Jun/18	3/Oct/18	19/Jun/19	15/feb/20	11/Sep/20	26/Sep/20		10/Mar/21
42	42	3BHK	2,340	20/Jul/18	12/Nov/19	5/Oct/20						
43	43	3BHK	2,340	25/Jul/19	2/Nov/19	21/Dec/19	25/May/21					
44	44	2 BHK	1,250	29/May/19	30/Oct/19	15/feb/20	8/Aug/20	16/Dec/20				
45	45	3BHK	2,340	11/Jul/19	25/Oct/19	4/Jul/20	17/apr/21					
46	46	3BHK	2,340	10/Jul/19	16/Oct/19	23/May/20	17/Oct/20					
47	47	3BHK	2,340	28/Apr/19	20/Sep/19	20/Nov/19	22/May/20	5/Oct/20	5/Mar/21	13/Apr/21		
48	48	2 BHK	1,250	15/Sep/17	26/Oct/17	6/Mar/18	3/Jul/18	13/Nov/18	11/May/19	27/Aug/19		
49	49	3BHK	2,340	6/Jul/19	20/Aug/19	20/Dec/19	16/Dec/20	17/Dec/20	3/May/21	13/May/21		
50	50	2 BHK	2,340	4/Sep/19	4/Sep/19	6/feb/20	8/Aug/20	17/Dec/20				
51	51	3BHK	2,340	25/06/2019	24/Aug/19	5/Dec/20						
52	52	3BHK	2,340	26/Jun/19	1/Oct/19	11/Nov/20						
53	53	2BHK	1,250	29/May/19	27/Aug/19	15/feb/20	18/Sep/20	16/Dec/20				
54	54	3BHK	2,340	9/Jul/19	13/Jul/19	7/Mar/20						
55	55	4BHK	2,430	21/Jul/18	17/Aug/19	5/Nov/19	16/Dec/20	13/Mar/21	10/May/21			
56	56	2 BHK	1,250	21/Jul/18	2/Jan/19	26/Jul/19	28/Oct/20	5/feb/21				
57	57	2 BHK	1,250	16/Oct/17	28/Nov/17	24/Mar/18	19/feb/19	18/Sep/19	14/Nov/19	20/Dec/19		
58	58	2 BHK	1,250	18/Jul/18	18/Aug/18	17/Dec/20						
59	59	4BHK	2,340	16/May/19	9/Jul/19	13/Sep/19	4/Jul/20	12/feb/21				
60	60	2BHK	1,250	21/Jul/18	22/Aug/18	12/Jul/19	11/Nov/20	17/Dec/20				
61	61	2 BHK	1,250	15/Sep/17	14/Oct/17	24/Apr/18	29/Sep/18	22/Nov/18	24/May/19	27/Aug/19		
62	62	2 BHK	1,250	24/Jul/17	15/Dec/17	17/Mar/18	15/Nov/18	30/Jan/19	29/Jun/19	25/Sep/19		15/Aug/20
63	63	2 BHK	1,250	8/Nov/17	19/Dec/17	6/Mar/18	15/Nov/18	19/feb/19	25/Sep/19	23/Dec/19		15/Aug/20
64	64	2 BHK	1,250	15/Sep/17	14/Oct/17	23/feb/18	15/Nov/18	19/feb/19	19/Jun/19	28/Sep/19		18/Aug/20
65	65	3BHK	2,340	15/Jun/18	21/Jul/18	15/Nov/18	7/Sep/19	8/Aug/20				

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
66	66	3BHK	2.340	7/Jun/18	5/Jul/18	30/Nov/18	7/Sep/19	23/May/20	5/Dec/20	17/Dec/20	1/Mar/21	31/Mar/21
67	67	3BHK	2.340	16/Jun/18	24/Jul/18	17/Dec/20						
68	68	3BHK	2.340	23/Dec/18	19/Jan/19	14/Nov/19	25/Jul/20	5/Feb/21				
69	69	3BHK	2.340	14/Jun/18	26/Jul/18	30/Jul/19	12/Feb/21					
70	70	3BHK	2.340	14/Jun/18	28/Jul/18	30/Jul/19	12/Feb/21					
71	71	2 BHK	1.250	31/Jul/17	7/Jul/18	1/Sep/18	10/Jan/20	17/Dec/20				
72	72	2BHK	1.250	2/Jul/18	15/Nov/18	5/Feb/21						
73	73	2 BHK	1.250	5/Jul/18	4/Aug/18	5/Feb/21						
74	74	2 BHK	1.250	15/Sep/17	2/Nov/17	3/Mar/18	22/Dec/18	24/May/19	16/Nov/19	11/Jan/20	1/Jun/20	23/Jun/20
75	75	2 BHK	1.250	18/May/18	19/Jun/18	19/Sep/18	11/Jan/19	26/Sep/19	14/Nov/19	23/Jan/20	25/Jun/21	1/Jul/21
76	76	2 BHK	1.250	8/Nov/17	9/Dec/17	3/Mar/18	2/Mar/19	25/Apr/19	4/Sep/19	28/Jan/20	23/Apr/21	10/May/21
77	77	2BHK	1.250	30/Nov/17	17/Mar/18	16/May/18	15/May/18	30/Nov/18	25/Apr/19	13/Sep/19	5/Oct/19	18/Aug/20
78	78	2BHK	1.250	7/May/19	6/Jul/19	17/Aug/19	10/Jan/20	15/Feb/20	14/Jul/20	8/Aug/20	15/Oct/20	22/Oct/20
79	79	2 BHK	1.250	26/Oct/17	24/Nov/17	24/Mar/18	15/Dec/18	11/May/19	5/May/21	5/May/21		
80	80	2 BHK	1.250	26/Oct/17	6/Dec/17	24/Mar/18	4/Dec/18	24/May/19	18/Sep/19	5/Oct/19		
81	81	3BHK	2.340	21/Jun/18	7/Aug/18	20/Sep/19	11/Sep/20	4/May/21				
82	82	3BHK	2.340	18/Jun/18	24/Aug/18	30/Aug/19	11/Nov/20	12/Feb/21				
83	83	2BHK	1.250	14/May/19	19/06/2019	1/Oct/19	10/Jan/20	18/Jun/20	17/Oct/20	11/Nov/20	10/Jan/21	25/Jan/21
84	84	2 BHK	1.250	26/Jun/18	25/Aug/18	3/Nov/18	11/Nov/20	17/Dec/20	20/Mar/21	5/May/21		
85	85	3BHK	2.340	16/May/19	29/Jun/19	13/Dec/19	11/Sep/20	12/Feb/21				
86	86	2 BHK	1.250	13/Dec/17	13/Jun/18	22/Aug/18	11/May/19	5/Nov/19	28/Jan/20	27/Feb/20		
87	87	2 BHK	1.250	25/Jun/18	29/Aug/18	26/Dec/18	25/Oct/19	28/Nov/19	1/Feb/20	22/May/20		
88	88	2 BHK	1.250	26/Oct/17	21/Nov/17	5/Jun/18	18/Sep/19	13/Dec/19	28/Jan/20	27/Feb/20		
89	89	3BHK	2.340	3/Jun/19	13/Sep/19	13/Dec/19	8/Aug/20	26/Sep/20				
90	90	3BHK	2.340	24/Jun/19	10/Sep/19	7/Nov/19	10/May/19	11/MAY2020	13/Mar/21			
91	91	2BHK	1.250	15/Sep/17	10/Mar/18	7/Jul/18	11/May/19	12/Oct/19	21/Jan/20	27/Feb/20	8/Aug/20	20/Sep/20
92	92	3BHK	2.340	18/Nov/17	3/Jul/18	11/Dec/18	13/Nov/19	14/Nov/19	8/Aug/20	10/May/20		

