

Reply to remarks on requisition by site report.					
Prepared by:	MINISH				
Report from/to	25-06-21 TO 03-07-21				
Report Date	12-07-2021			Date	
Site:	AGH			Remarks by Shiva Krishna	
Requisition No	Requisition Date	Material Descsription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is delay justified?
List of requisitions where PO/WO not prepared 3 working days after requisitions					
Req NO	Req Date	Item Description			
165374	26-05-21	Paint Material	Partly delivered balance next week		
165393	21-06-21	Tan brown granite	Send sizes to SOVLLP delivery next week		
165411	03-07-21	Villa no Tiles 70	Delivery this week		
165412	03-07-21	Villa no tiles 60	Delivery this week		
165250	04-01-21	Door frames	Close this Requisition send new requisition		
165310	22-02-21	panel doors	Partly delivered balance next week		
165324	05-06-21	Earth beige tiles	Partly delivered balance next week		
165334	26-03-21	windows grill	Partly delivered balance next week		
165351	20-04-21	Armoured cables	Delivery next week		
165355	23-04-21	Utility tiles	Partly delivered balance next week		
165365	07-05-21	consumableb items	Delivered		
165370	19-05-21	Road blockers	Delivery next week		
165376	28-05-21	video door phones	Delivered		
165383	05-06-21	tiles	Delivered		
165388	12-06-21	villa railing	Delivered		
165391	12-06-21	pvc pipes	Partly delivered balance this week		
165392	12-06-21	cpvc pipes	Delivered		
165397	21-06-21	flat patti	Delivered		
165398	21-06-21	altek lappum	Delivery this week		
165296	11-02-21	al windows	Delivery this week		
165394	21-06-21	villa tiles	Delivery this week		
165396	21-06-21	electrical pipes	Delivery this week		
165399	03-07-21	villa tiles	Delivery this week		
165401	03-07-21	paint material	Delivery this week		
165402	03-07-21	bathroom tiles	Delivery this week		
165403	03-07-21	stained concrete beige tiles	Delivery this week		
165406	03-07-21	curing bundles	Delivery this week		
165407	03-07-21	recron packets	Delivery this week		
165408	03-07-21	bombay nails	Delivery this week		