

PURCHASE DIVISION
Advice for approval for credit to supplier

✓G

Date: 12/7/21		Prepared by: Babbar	
PO/WO no. 77325		PO / WO Date. 29/5/21	
Supplier Name Hitec Infra Projects		PO/WO amount 3,90,000/-	
Firm/Company APPZ		Project MBZ	
Sl. No.	Bill No.	Bill Date	Bill amount
1.	216	24/5/21	3,82,200/-
2.			
3.			
Amount A – Bills total(Excluding Transport & Hamali Charges):			3,82,200/-
Sl. No.	DC No	DC. Date	MRN No.
1.			
2.			
3.			
Amount B – Other Credits :			
Amount C – Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,82,200/-
Amount E – PO / WO value:			3,90,000/-
Amount F – Difference (A – E):			
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / WO?		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance bill / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No	
Payment – due date		12/7	
Remarks: Short received Costs Considered.			

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Signature							
Date		12/7/21					

Notes: 1. Increase amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attached'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve bills upto Rs. 5,000/- to 1,00,000/-. 4. Attach JV, C of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/-. 7. MD to approve all bills above 1,00,000/-

(ORIGINAL FOR RECIPIENT)



Buyer (Bill to)	
-----------------	--

Modi Properties Pvt Ltd
5-4-187/3 & 4 , IInd Floor,
M.G.Road,
Secundrabad - 500003
GSTIN/UIN : 36AABCM4761E1ZM
State Name : Telangana, Code : 36

Invoice No.

Dated

216

24-Jun-21

Buyer's Order No.

Dated

MPL-RMC-77325

23-Jun-21

81559
2616
9 ✓

	Amount Chargeable (in words)
--	------------------------------

E. & O.E.

INR Three Lakh Eighty Two Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	3,23,897.84	9%	29,150.80	9%	29,150.80	58,301.60
Total	3,23,897.84		29,150.80		29,150.80	58,301.60

Tax Amount (in words) : **INR Fifty Eight Thousand Three Hundred One and Sixty paise Only**

Company's PAN : **AALFH6114K**

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name : ICICI Bank

Bank Name : ICICI Bank
A/c No. : 131805000943

Branch & IFS Code: **Kapra & ICIC0001318**

for Hi-Tech Infra Projects

Authorised Signatory

SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice

Purchase Order



77325

06 05 21 4:35.39

Page(s) 1 Of 1

29-05-2021 12:09:37 PM

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

CEMEX INFRA
Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301
9908265888
9640585858

Doc No	77325	177671
Doc Date	29-05-2021	
Quote No	NIL	
Quote Date	29-05-2021	
SupplyType	Supply	

Kind Attn : Purshottam Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	100.00	3,900.00	0.00	0.00	390,000.00
Total Order Value . . .					390,000.00

Rupees : Three Lakh(s) Ninty Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment will be made only after inspection of material.Above order for TOT LOT water tanks top slab casting purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Delivery at MPL-Mallapur-Contact Person Mr Subba Reddy-7674808777.

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : __/__/__

Contact --

MMRequisition Form


Company Name:	Modi Properties Pvt Ltd	Date:	28.05.2021
Site & Phase :	May Flower Platinum	Time:	08:50
Supplier		Req.No.	177671
Material required before date:	01.06.2021	IID No.	

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25	100	Cu-m		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: Towards TOT-LOT Water Tanks Top Slab Casting Purpose.

Prepared By	R.Ashok	Approved by	S. Subba Reddy
Sign. & Date	28.05.2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.



Purchase Order

23-06-2021 9:50:17 AM

Original / Office Copy / Purchase Div.Copy

pany : **Modi Properties Pvt.Ltd.**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36AABCM4761E1ZM

Supplier Details

Hi-Tech Infra Projects
y.No. 49/2 Haridasapally,Dammaiguda-500083

Doc No	77325	177671
Doc Date	23-06-2021	
Quote No	NIL	
Quote Date	29-05-2021	
SupplyType	Supply	

9160191602

Kind Attn : Mr Narender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	100.00	3,900.00	0.00	0.00	390,000.00
Total Order Value . . .					390,000.00

Rupees : Three Lakh(s) Ninty Thousand Only.

Terms and Conditions :-

Specification / Brand	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	May Flower Platinum Sy 82/1, Mallapur, Nacharam. Phone. 7680971999
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation Cost	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment will be made only after inspection of material.Above order for TOT LOT water tanks top slab casting purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Delivery at MPL-Mallapur-Contact Person Mr Subba Reddy-7674808777.

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name :

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Date : _/_/

Name :

mex Infra,

Mr Purshottam Reddy.

Please treat PO No 77325 Dt 29/05/21 as cancelled of RMC M-25 for 100 cu/mtr.

Note.

These is for your information.

--

Regards,

Minish Parikh
Manager-Procurement | +91 95155 46784 | minish@modiproperties.com
Modi Properties Pvt. Ltd. | www.modiproperties.com
5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551
Don't just buy a flat or villa! Buy a great lifestyle!
We build affordable flats & villas in gated communities.

23-06-2021, 9:48 A

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	10
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	98CUM
Slab no.:	Towards Totlot water tanks top slab casting purpose	PO Nos.	77325	C. Actual quantity poured:	98CUM
Requisition nos.:	177671	Supplier:	Hi - tech infra #	D. Difference (C-A):	- -2CUM
Sign of security	NIZAM	Sign of Admin	Shravani K	Sign of Project manager	<i>[Signature]</i>
Date	29/06/2021	Date	29/6/21	Date	29/6/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	23.06.2021	07:00	7cum	1365	16800cum	16570	230	16735	93279
2.	23.06.2021	07:30	7cum	1366	16800cum	16850		16736	93280
3.	23.06.2021	08:00	7cum	1367	16800cum	16710	90	16737	93281
4.	23.06.2021	08:30	7cum	1368	16800cum	16870		16738	93282
5.	23.06.2021	09:00	7cum	1369	16800cum	16940		16739	93283
6.	23.06.2021	09:30	7cum	1370	16800cum	16930		16740	93284
7.	23.06.2021	10:00	7cum	1371	16800cum	16870		16741	93285
8.	23.06.2021	10:30	7cum	1372	16800cum	16780	20	16742	93286
9.	23.06.2021	11:00	7cum	1374	16800cum	16290	530	16743	93287
10.	23.06.2021	11:30	7cum	1378	16800cum	16760	40	16744	93288
11.	23.06.2021	12:00	7cum	1380	16800cum	16330	370	16745	93289
12.	23.06.2021	12:30	7cum	1382	16800cum	16870		16746	93290
Total			84cum		201600cum		1290kgs		
Remarks:									



RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	100CUM
Flat / Villa no.:	-	Block No.:	A block	B. Requisition quantity:	98CUM
Slab no.:	Towards Totlot water tanks top slab casting purpose	PO Nos.	77325	C. Actual quantity poured:	98CUM
Requisition nos.:	177671	Supplier:	Hi - tech infra	D. Difference (C-A):	-2CUM
Sign of security	Nizam	Sign of Admin	Gravani - K	Sign of Project manager	
Date	29/6/2021	Date	29/6/21	Date	29/6/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
13	23.06.2021	13:00	7cum	1385	16800	16760	40	16747	93291
14	23.06.2021	13:30	7cum	1387	16800	16920		16748	93292
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
Total			14cum		33600cum		40kgs		



Hi-Tech Infra Projects

Survey No: 49/2. Haridasapally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph.9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech

CONCRETE

An Iconic Concrete



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1365		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UG 1906		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-25 RMC	7.00	Cum	7.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		JAKARIYA
			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			Authorized Signatory		

Weightbridge Supplied by : SRINIVAS INDUSTRIES 9846560888



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 11162

VEHICLE No.:

23:06:2021

05:36:58



GROSS

29000

Kgs.

DATE:

TIME:



TARE

12430

Kgs.

DATE:

TIME:



NETT

16570

Kgs.

Inward No: 16735

23/6/21

Received Rs:

Received By:

Signature

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform. 24 HOURS SERVICE

Madhu (Hyd) Computer 9246536148

Hi-Tech Infra Projects

Site No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1366		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UE 7432		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-25 RMC	7.00	Cum	14.00	-
Other Documents Enclosed: 1) 2) Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			For Office use only		
			Driver Name:		JAMAL
			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			 Authorised Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 11163

VEHICLE No.:

TS08 UE 7432



GROSS : 29720 Kgs.

DATE: 23:06:2021 TIME: 05:49:20



TARE : 12870 Kgs.

DATE: 23/06/2021 TIME: 07:39:15



NETT : 16850 Kgs.

Inward No: 6786 Dt: 23/6/21

MRN No: 93280 Dt: 29/6/21

Received Rs.

100.00 Received By:

Sign:

nligum

Operator's Signature

MODI PROPERTIES PVT. LTD. Sy.No. 82/1.

Our responsibility ceases once the vehicle leaves the platform. **24 HOURS SERVICE**

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.


Ph.9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1367		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UE 7430		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-25 RMC	7.00	Cum	21.00	-
Other Documents Enclosed: 1) 2) -			For Office use only		
			Driver Name:		RAJKUMAR
			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			 Authorised Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No. 1164

VEHICLE No.: TS 08 UE 7430



GROSS 29920

Kgs.

DATE: 06:2021 TIME: 06:08:03



TARE 13210

Kgs.

DATE: 06:2021 TIME: 08:10:55



NETT 16710

Kgs.

Received Rs. 100.00

INWARD	
Invard No. 6787	DD 23/6/21
WRT No. 93281	DD 9/6/21
Received By:	Sign: n/13cm
MODI PROPERTIES PVT. LTD. Sy.No. 87/1	

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform. **24 HOURS SERVICE**

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1368		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UG 1221		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M-25 RMC	7.00	Cum	28.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: T RAMESH		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			 Authorised Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 11167

VEHICLE No.:

TS08 UG 1221



GROSS

29600

Kgs.

DATE: 23:06:2021

TIME:

06:24:14



TARE

12730

Kgs.

DATE: 23:06:2021

TIME:

08:34:09



NETT

16870

Kgs.

ward No: 6738

Di: 28/6/21

Di: 29/6/21

Received Rs.

100.00

ARN No: 0088

Received By:

Sign: Nisum

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform.

MOULI PROPERTIES PVT LTD Sy.No. 87/

24 HOURS SERVICE

-Tech Infra Projects

Supply No: 49/2. Haridasally(V), ECIL, Keesara(M)
Medchal (Dist), Hyderabad - 500083.
Ph. 9553 245 245 / 799 799 44 55
Email : hitechconcretehyd@gmail.com



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1369		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UG 1220		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
5	M-25 RMC	7.00	Cum	35.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: KIBRIYA		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			Authorised Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.:	11172	TSOB	UG	1220
VEHICLE No.:				
Kgs.	29540	DATE:	23:06:2021	TIME:
GROSS	12600			08:00:54
TARE	16940			09:01:11
NETT				
Inward No:	6739	DATE:	23/6/21	TIME:
Outward No:	93283			
Received By:				

Received Rs.

Signature

Operator's Signature

24 HOURS SERVICE

Our responsibility ceases once the Vehicle leaves the platform.

Hi-Tech Infra Projects

Survey No: 49/2. Haridasapally(V), ECIL, Keesara(M)

Mechal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com


Hi-Tech
CONCRETE
An Iconic Concrete



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1370		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UG 1907		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
6	M-25 RMC	7.00	Cum	42.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		MUSTAFA
			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			 Authorised Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 11173

VEHICLE No.:

TS08 UG 1907



GROSS

Kgs.

DATE: 23:06:2021

TIME: 08:36:09

: 31060



TARE

Kgs.

DATE: 23:06:2021

TIME: 09:23:29

: 14130



NETT

Kgs.

DATE: 23:06:2021

TIME: 09:23:29

: 16930

Inward No: 6740

DATE: 23/6/21

MRN No: 93284

DATE: 29/6/21

Received Rs.

100.00

Received By:

Signature

h3am

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. **24 HOURS SERVICE**

Hi-Tech Infra Projects

Survey No: 49/2. Haridasapally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55


Email : hitechconcretehyd@gmail.com



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1371		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UE 7433		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
7	M-25 RMC	7.00	Cum	49.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: BHANU		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			 Authorised Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 11177

VEHICLE No.: TS08 UE 7433



GROSS : 20550



TARE : 11680



NETT : 16870

Kgs: INWARD 20550		DATE: 02/03/12	TIME: 08:56:02
Kgs: MIN NDA 11680		DATE: 02/03/12	TIME: 09:51:35
Kgs: Received By: N/3cm		Sign: [Signature]	

Received Rs. 100.00

100.00 MHI PROPERTIES PVT. LTD. Sg.No. 221.

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform. **24 HOURS SERVICE**

Hi-Tech Infra Projects

Survey No: 49/2. Haridasapally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55


Email : hitechconcretehyd@gmail.com



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1372		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UE 7429		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
8	M-25 RMC	7.00	Cum	56.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		KUMAR
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			 Authorised Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 11178

VEHICLE No.: TS08 UE 7429



GROSS

29660

Kgs.

DATE: 23:06:2021

TIME: 08:57:26



TARE

12880

Kgs.

DATE INWARD 23:06:2021

TIME: 10:17:11



NETT

16780

Kgs.

Inward No: 6742

DI: 23/6/21

Kgs. MRNIN 9386

DI: 21/6/14

100.00

Received By:

Sign:

11/3 am

Received Rs.

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform: **24 HOURS SERVICE**

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com


Hi-Tech
CONCRETE
An Iconic Concrete



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1374		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UE 7431		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
9	M-25 RMC	7.00	Cum	63.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		KRANTHI
			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			Authorised Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.:	11181	VEHICLE No.:	T508 UE 7431
GROSS	20300	DATE:	23:06:2021
TARE	12010	TIME:	09:21:21
NETT	16290		10:43:23
		DATE INWARD	23:06:2021
		INWARD No	6743
		DIS	23/6/21
		DIRN No	9381
		DI	29/6/21

Received Rs.

Received By:

Sign: *ni 3 am*

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. **24 HOURS SERVICE**

Hi-Tech Infra Projects

Survey No: 49/2. Haridasapally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1378		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UG 1221		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
10	M-25 RMC	7.00	Cum	70.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		T RAMESH
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			Authorized Signatory		



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No. 1189

VEHICLE No.: TS08 UG 1221



GROSS 29510

Kgs.

DATE 13/06/2021

TIME: 10:15:40



TARE 12750

Kgs.

DATE 13/06/2021

TIME: 11:30:39



NETT 16760

Kgs.

Inward No. 6744

Di: 23/6/21

ARN No: 93288

Di: 29/6/21

Received Rs. 100.00

Received By:

Sigh: N13cm

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform. **24 HOURS SERVICE**

Te Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1380		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UE 7427		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
11	M-25 RMC	7.00	Cum	77.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: RAJU		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
Customer Signature			Authorized Signatory		




SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



SERIAL No.: 11194

VEHICLE No.:

TS08 UE 7427



GROSS

30790

Kgs.

23:06:2021

DATE:

11:05:33

TIME:



TARE

14460

Kgs.

23:06:2021

DATE:

11:59:24

TIME:



NETT

10330

Kgs.

Inward No: 6745

23/06/21

100.00

Received Rs.

Received By:

DE:

Sign:

Nizam

Operator's Signature

Our responsibility ceases once the vehicle leaves the platform. No. 24 HOURS SERVICE

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.


Ph. 9553 245 245 / 799 799 44 55


Email : hitechconcretehyd@gmail.com



PLANT-1

DELIVERY CHALLAN

Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1382		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UE 7434		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
12	M-25 RMC	7.00	Cum	84.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: GNANESWAR		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			for Hi-Tech Infra Projects		
			 Authorised Signatory		
Customer Signature					



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 11197

VEHICLE No.:

T508 UE 7454



GROSS

28080

Kgs.



TARE

11210

Kgs.



NETT

16870

Kgs.

100.00

DATE: 23:06:2021

TIME:

11:31:40

DATE: 23:06:2021

TIME:

12:28:00

INWARD

Inward No: 6746

DATE: 23/6/21

VRN No: 93200

DATE: 29/6/21

Received By:

Sign: N/A

Received Rs.

Operator's Signature

24 HOURS SERVICE

Our responsibility ceases once the vehicle leaves the platform.

Hi-Tech Infra Projects

Survey No: 49/2. Haridasapally(V), ECIL, Keesara(M)

Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete



PLANT-1

DELIVERY CHALLAN


Customer Name: MODI PROPERTIES MAY FLOWER PLATINUM			D.C. No: 1385		Date: 23-Jun-21
Delivery Site: MALLAPUR			Truck No: TS08UE 7429		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
13	M-25 RMC	7.00	Cum	91.00	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		KUMAR
			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature			for Hi-Tech Infra Projects Authorised Signatory		

WEIGH BRIDGE

SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.
Phone : 9392299276

COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE



VEHICLE No.:

11206

DATE: 23-06-2002 TIME:

Kgs.

INWARD

GROSS

29670

TARE

12910

NETT

16760

Received By:

Vehicle leaves the platform No. 12

Received Rs.

Our responsibility ceases once the

Weightbridge Supplied by : SRIVEN INDUSTRIES 9848660888

Hi-Tech Infra Projects

Survey No: 49/2. Haridaspally(V), ECIL, Keesara(M)
Medchal (Dist), Hyderabad - 500083.

Ph. 9553 245 245 / 799 799 44 55

Email : hitechconcretehyd@gmail.com

Hi-Tech
CONCRETE
An Iconic Concrete



PLANT-1

DELIVERY CHALLAN

Customer Name: **MODI PROPERTIES MAY FLOWER**
Delivery Site: **PLATINUM**
MALLAPUR

D.C. No: **1387**

Date: **23-Jun-21**

Truck No: **TS08UE 7431**

Mode: **PUMP**

S.No:	Description	Qty
14	M-25 RMC	7.00

Units	Cum. Qty
Cum	98.00

Remarks

Other Documents Enclosed:

- 1)
 - 2)
- Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only


Driver Name:

KRANTHI

Signature:

for Hi-Tech Infra Projects

Raj K
Authorised Signatory



SRI TIRUMALA WEIGH BRIDGE

Main Road, IDA Nacharam, Hyderabad-500 076.

Phone : 9392299276



COMPUTERISED 80 TONNS PUBLIC WEIGH BRIDGE

SERIAL No.: 11212

VEHICLE No.:

TS00

UE 7431



GROSS

Kgs.

28990

DATE: 23:06:2021

TIME: 12:36:15



TARE

Kgs.

12070

DATE: 23:06:2021

TIME: 14:32:26



NETT

Kgs.

16920

Inward No: 6948

Dr: 23/6/21

100.00

Received Rs.

MRN No: 9391

Dr: 29/6/18

Received By:

Sign: 13am

Operator's Signature

Our responsibility ceases once the Vehicle leaves the platform. **24 HOURS SERVICE**