Renly to rema	orks on requisi	tion by site report.		1	
Prepared by:		MINISH			
Report from/t		03-07-21 TO 14-07-21			
Report Date		19-07-2021		Date	
Site:		AGH		Remarks by S	hiva Krishna
					If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
List of requis	itions where P	O/WO not prepared 3 working days after requisitions			·
Req NO	Req Date	Item Description			
165413		Panel door clubhouse	Delivery this week		
165419		cp fittings	Delivered		
165421	14-07-21	A4 papers	Delivery this week		
165250			Close this Requisition send new requisition		
165310		panel doors	Partly delivered balance next week		
165324		Earth beige tiles	Partly delivered balance next week		
165334		windows grill	Partly delivered balance next week		
165351		Armoured cables	Delivery next week		
165355		Utility tiles	Partly delivered balance next week		
165365		consumableb items	Delivered		
165376			Delivered		
165383			Delivered		
165391		pvc pipes	Delivered		
165392		cpvc pipes	Delivered		
165394		Urban wood natural	Delivery this week		
165397		Flat patti L-Angle	Delivered		
165399		Urban wood natural	Delivery this week		
165401		paint material	Partly delivered balance this week		
165402		bathroom tiles	Delivery this week		
165408		bombay nails	Partly delivered balance this week		
165411		villa no 70 tiles	Delivery this week		
165412		villa no 60 tiles	Delivery this week		
165414		panel doors	Delivery this week		
165417		silk grout	Delivery this week		
165418		consumableb items	Partly delivered balance this week		
165420	12-07-21	sanitary items	Delivery this week		