

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	GVRC	Date:	24-07-2021			
Site:	Innopolis	Prepared by:	J Soundarya			
Report From / To	17-07-2021 to 24-07-2021 Saturday to Saturday	Approved by:	G Venkatesh			
Report Date	24-07-2021					
List of requisitions numbers missing in the report						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO ⁵		
163645	21-07-2021	1	MCB	PO to be issue		
163644	21-07-2021	1	JBL Speakers	PO to be issue		
163627	16-07-2021	1	Executive bag	PO to be issue		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req 24-hour interval	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵		
163647	21-07-2021	1	SS Screws	Delivery by tuesday		
163646	21-07-2021	1	Blue sheets	Delivery by tuesday		
163630	17-07-2021	1,2	Ring binders	Not available at SLLP		
163625	15-07-2021	1,2	Coffee powder and tea powder	Ready with supplier		
163623	14-07-2021	1,2	Umbrella,Rain coats	Material in Transist		
163617	12-07-2021	1,2	White papers and blue pens	Not available at SLLP		
163598	29-06-2021	1	Tandoor stone	Delivery by monday		
163585	26-06-2021	1	Electrical bike	Material in Transist		
163567	21-06-2021	1,2	Z Angle	Ready with supplier		
163648	22-07-2021	1	Panels	Follow by waseem		
163601	30-06-2021	1 to 4	Cables	Follow by waseem		
163600	30-06-2021	1 to 3	Fire safety systems	Follow by waseem		
163583	26-06-2021	1,2	HT Meter, mounting box	Follow by waseem		
163580	25-06-2021	1	Sand stone	Follow by waseem		
163568	22-06-2021	1	DG Set	Follow by waseem		
163561	19-06-2021	1,2	Panel	Follow by waseem		
163546	14-06-2021	1	Screw chiller	Follow by waseem		
No. of gate passes issued this week:		05	From No.	3231	To No.	3235
Delivery van site visit on:		17 th ,22 th ,23 th				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?					Yes / No	
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	750	3555	0
2.	10mm	.617	7.404	70	518	800
3.	12mm	.89	10.68	60	640	900
4.	16mm	1.58	18.96	62	1175	1300
5.	20mm	2.47	29.64	95	2815	3260.4
6.	25mm	3.86	46.32	150	6948	7411
7.	32mm	6.32	75.84	7	530	500
8.	Binding wire				84	575
OPC stock	Nil	OPC last	Nil	PPC/PSC	540	PPC/PSC last 610



		weeks stock		stock		weeks stock	
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date							

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

