

Anx - D - Milestone report

Annexure - D - send weekly												
Mile stone report for CR-												
Company name		Villa Orchids										
Project name		VOCLLP										
Date		26 July 2021										
Note		Prepare the statement for all the villas in the project										

Ann - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBI A	Work start date	Completion of										Date of
					Completion of brickwork and Completion of Completion of Completion of Completion of										
					plinth	RCC	plastering	stage I	stage II	stage III	stage IV	possession			
33	91	3 BHK	1940	21-Nov-17	4-Feb-19	12-Jun-18	1-Nov-18	6-Jun-19	23-Feb-19	1-Jun-19	15-Sep-19	1-Oct-19			
34	96	3 BHK	1820	18-Jun-18	30-Aug-18	15-Mar-19	15-Aug-19	20-Oct-19	20-Mar-20	8-Aug-20	25-Mar-20	9-Jun-20			
35	97	3 BHK	1820	7-Dec-17	15-Mar-18	17-Feb-19	7-Jul-19	15-Jul-19	20-Dec-19	6-Jun-20	15-Jun-20	1-Oct-20			
36	100	3 BHK	1820	18-Jun-18	12-Jul-18	23-Mar-19	10-Aug-19	22-Aug-19	28-Dec-20	1-Mar-20	15-Jun-20	1-Oct-20			
37	101	3 BHK	1820	18-Jun-18	18-Jul-18	23-Mar-19	20-Mar-20	25-Mar-20	10-Aug-20	5-Sep-20	1-Dec-20	15-Dec-20			
38	102	3 BHK	1820	20-Jun-18	15-Feb-19	21-Aug-19	1-Mar-20	1-Aug-20	16-Aug-20	10-Sep-20	22-Jan-21	3-Mar-21			
39	103	3 BHK	1820	20-Jun-19	5-Feb-19	20-Sep-19	16-Aug-20	25-Aug-20	29-Sep-20	15-Sep-20	10-Jul-21	30-Aug-21			
40	104	3 BHK	1940	4-Aug-17	1-Nov-17	24-Jun-18	10-Nov-18	10-Dec-18	6-Jun-19	1-Dec-19	16-Mar-20	25-Mar-20			
41	107	3 BHK	1820	1-Aug-18	1-Dec-18	15-Sep-19	18-Nov-19	20-Dec-19	1-Jan-20	1-Mar-20	14-Mar-20	25-Mar-20			
42	108	3 BHK	1820	8-Feb-18	15-Oct-18	6-Mar-19	26-Oct-19	20-Dec-19	5-Jan-20	27-Jan-20	6-Mar-20	14-Mar-20			
43	112	3 BHK	1940	15-Aug-17	24-Feb-18	21-Jun-18	14-Nov-18	25-Jan-19	4-Feb-19	26-Feb-19	1-Mar-19	1-Jun-19			
44	113	3 BHK	1820	12-Jun-18	26-Jul-18	27-Dec-18	24-Jun-19	4-Oct-19	18-Oct-19	20-Dec-19	1-Mar-20	16-Mar-20			
45	114	3 BHK	1820	2-Mar-18	4-Jul-18	27-Dec-18	25-Apr-19	18-Jul-19	10-Mar-20	9-Sep-20	17-Feb-21	15-Dec-21			
46	115	3 BHK	1820	3-Mar-18	4-Jul-18	27-Dec-18	4-Apr-19	8-Jul-19	5-Mar-20	9-Sep-20	18-Mar-21	15-Dec-21			
47	116	3 BHK	1820	10-Jun-18	23-Jul-18	6-Nov-18	23-Feb-19	25-Jun-19	15-Sep-19	27-Jan-20	1-Dec-20	25-Sep-20			
48	117	3 BHK	1820	2-Mar-18	23-Jul-18	6-Nov-18	24-Jan-19	26-Jun-19	15-Sep-19	1-Dec-19	1-Aug-20	8-Aug-20			
49	119	3 BHK	1820	1-Nov-18	1-Dec-18	30-Dec-19	23-Mar-19	1-Jul-19	18-Oct-19	14-Dec-19	13-Jul-20	28-Apr-21			
50	120	3 BHK	1820	10-Mar-18	31-Jul-18	30-Jan-19	14-Dec-19	1-Oct-19	25-Feb-20	1-Dec-19	1-Apr-21	28-Apr-21			
51	121	3 BHK	1820	10-Mar-18	25-Aug-18	4-Feb-19	14-Dec-19	1-Jan-20	10-Feb-20	13-Jul-20	1-Apr-21	28-Apr-21			
52	122	3 BHK	1820	8-Feb-18	25-Aug-18	7-Mar-19	14-Dec-19	1-Jan-20	26-Feb-20	22-Aug-20	24-Oct-21	4-Mar-21			
53	123	3 BHK	1820	8-Feb-18	23-Aug-18	10-Mar-19	26-Oct-19	1-Jan-20	26-Feb-20	21-Aug-20	1-Apr-21	28-Apr-21			
54	124	3 BHK	1820	20-Nov-17	9-Aug-18	3-Apr-19	1-Jul-19	1-Jan-20	28-Feb-20	22-Aug-20	1-Oct-20	11-Oct-20			
55	125	3 BHK	1820	15-Mar-18	16-Oct-18	1-Apr-19	25-Nov-19	27-Jan-20	10-Feb-20	6-Mar-20	8-Sep-20	25-Sep-20			
56	127	3 BHK	1940	6-Jun-18	6-Jun-19	15-Nov-19	20-Mar-20	27-Jan-20	6-Aug-20	4-Oct-20	19-Jan-21	17-Feb-21			
57	128	3 BHK	1820	9-Jun-18	17-Jun-19	26-Oct-19	6-Apr-20	13-Jul-20	6-Aug-20	4-Oct-20	4-Nov-20	15-Nov-20			
58	129	3 BHK	1820	14-Aug-18	10-Dec-18	14-Aug-19	17-Sep-19	30-Sep-19	30-Oct-19	30-Dec-19	20-Feb-20	27-Feb-20			
59	130	3 BHK	1820	14-Aug-18	10-Dec-18	14-Aug-19	26-Dec-19	7-Mar-20	5-Aug-20	20-Oct-20	10-Jul-21				
60	131	3 BHK	1820	4-Jun-18	30-Dec-18	4-Oct-19	26-Jun-20	5-Jul-20	5-Aug-20	1-Sep-20	10-Jul-21				
61	132	3 BHK	1820	4-Jun-18	2-Oct-18	11-Nov-19	1-Jun-20	5-Jul-20	5-Aug-20	10-Sep-20					
62	135	3 BHK	1820	24-Dec-17	21-Jul-18	14-Mar-19	7-Mar-20	1-Jun-20	1-Aug-20	15-Sep-20	8-Nov-20	23-Jan-21			
63	136	3 BHK	1820	21-Jul-18	1-Mar-19	25-Jul-19	1-Dec-19	10-Dec-19	14-Dec-19	6-Jan-20	7-Mar-20	16-Mar-20			
64	137	3 BHK	1820	21-Jul-19	24-Dec-18	4-Aug-19	20-Mar-20	1-Jul-20	1-Aug-20	15-Nov-19	20-Dec-19	12-Mar-20			
65	182	3 BHK	1585	6-Nov-17	28-Dec-17	9-Mar-18	20-Sep-18	10-Oct-18	20-Oct-18	15-Nov-19	20-Dec-19	30-Dec-19			
66	184	3 BHK	1585	10-Oct-18	10-Dec-18	7-Mar-19	5-Jun-19	1-Oct-19	20-Nov-19	14-Dec-19	5-Jul-20	8-Aug-20			
67	186	3 BHK	1940	4-Feb-18	12-Sep-18	1-Mar-19	1-Jul-19	7-Jul-19	20-Nov-19	1-Dec-19	25-Jan-20	25-Feb-20			
68	187	3 BHK	1585	5-May-18	7-Jul-18	13-Nov-18	23-Feb-19	2-Mar-19	21-Mar-19	15-Jul-19	15-Oct-19	1-Dec-19			

Any - D - Milestone report

S.No.	Village no.	Type	Completion of Completion of Completion of Completion of Completion of										Date of possession
			Completion of brick work and	Completion of plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV					
SRLA	Work start date	plinth	RCC	plastering	stage I	stage II	stage III	stage IV	possession				
69	188	3 BHK	188	5-May-18	7-Jul-18	13-Nov-18	13-Feb-19	2-Mar-19	14-May-19	15-Jul-19	6-Sep-19	5-Oct-19	
70	189	3 BHK	188	4-Jun-18	7-Jul-18	13-Nov-18	6-Mar-19	2-Mar-19	16-Jun-19	15-Jul-19	7-Sep-19	5-Oct-19	
71	190	3 BHK	188	4-Jun-18	7-Jul-18	13-Nov-18	29-Mar-19	4-Mar-19	1-Jun-19	15-Jul-19	7-Sep-19	29-Jun-19	
72	191	3 BHK	188	5-May-18	8-Jul-18	14-Nov-18	21-Apr-19	4-Mar-19	18-Jun-19	15-Jul-19	9-Sep-19	5-Oct-19	
73	194	3 BHK	188	11-Jun-17	9-Jul-18	15-Nov-18	22-Apr-19	5-Mar-19	19-Jun-19	15-Jul-19	10-Sep-19	1-Jul-19	
74	196	3 BHK	188	10-Dec-18	10-Jul-18	16-Nov-18	20-Mar-20	15-Aug-20	22-Aug-20	22-Oct-20	13-Mar-21	1-Aug-19	
75	200	3 BHK	189	12-Aug-17	27-Dec-17	17-Jul-18	1-Sep-18	10-Sep-18	18-Sep-18	20-Feb-19	28-Feb-19	1-Aug-19	
76	201	3 BHK	189	2-May-18	22-May-18	28-Dec-18	23-Jun-18	7-Jul-19	25-Aug-19	1-Nov-19	6-Nov-19	9-Nov-19	
77	202	3 BHK	189	3-May-18	23-May-18	28-Dec-18	23-Jun-19	7-Jul-19	25-Aug-19	01-11-19	6-Nov-19	9-Nov-19	
78	203	3 BHK	189	1-Aug-18	26-Nov-18	10-Apr-19	1-Aug-19	12-Aug-19	14-Dec-19	6-Jan-20	6-Mar-20	30-Jul-20	
79	204	3 BHK	189	1-Aug-18	29-Nov-18	21-Mar-19	1-Aug-19	12-Aug-19	14-Dec-19	1-Mar-20	25-Mar-20	30-Aug-20	
80	208	3 BHK	189	3-Nov-17	22-Feb-18	19-Jun-18	1-Nov-18	28-Feb-19	20-Mar-19	24-Jun-19	1-Jul-19	30-Oct-19	
81	209	3 BHK	189	6-Jan-18	25-Mar-18	10-Nov-18	30-Jun-18	7-Jul-18	7-Aug-19	28-Sep-19	20-Oct-19	1-Dec-19	
82	210	3 BHK	189	6-Jan-18	14-Mar-18	1-Dec-18	30-Jun-19	30-Sep-19	30-Jan-20	20-Aug-20	4-Jan-21	11-Feb-21	
83	211	3 BHK	189	7-Dec-17	13-Jun-18	25-Jan-19	25-Mar-19	20-Sep-19	30-Jan-20	22-Jun-20	1-Oct-20	5-Oct-20	
84	212	3 BHK	189	20-Feb-18	13-Jun-18	7-Feb-19	25-Mar-19	15-Sep-19	20-Feb-20	22-Jun-20	8-Oct-20	6-May-21	
85	213	3 BHK	189	21-Sep-17	27-Dec-17	13-Mar-18	24-Oct-18	14-Dec-18	3-Apr-19	5-Jun-19	10-Jul-19	15-Jul-19	
86	217	3 BHK	189	20-Oct-18	25-Jan-19	25-Feb-19	25-Nov-19	1-Dec-19	4-Apr-20	17-Aug-20	15-Jan-21	20-Jan-21	
87	218	3 BHK	189	20-Feb-18	25-Jan-19	25-Feb-19	25-Nov-19	1-Dec-19	18-Mar-20	17-Aug-20	22-Oct-20	21-Sep-20	
88	219	3 BHK	189	21-Feb-18	3-Sep-18	15-Jul-19	25-Nov-19	1-Dec-19	1-Apr-20	17-Aug-20	1-Oct-20	23-Jan-21	
89	220	3 BHK	189	8-Jan-19	24-Jan-19	31-Jul-19	20-Feb-20	7-Mar-20	25-May-20	14-Aug-20	19-Nov-20	30-Nov-20	
90	221	3 BHK	189	8-Jan-19	24-Jan-19	30-Jun-19	25-Feb-20	7-Mar-20	25-May-20	14-Aug-20	19-Jan-21	23-Mar-21	
91	224	3 BHK	189	1-Aug-18	10-Oct-18	17-Jan-19	18-Apr-19	1-Sep-19	25-Nov-19	25-Dec-19	25-Jan-20	8-Oct-20	
92	225	3 BHK	189	8-Jan-18	25-Mar-18	25-Dec-18	29-Jun-18	29-Oct-18	1-Sep-19	4-Oct-19	30-Nov-19	25-Feb-20	
93	226	3 BHK	189	8-Jan-18	4-Apr-18	28-Dec-18	29-Jun-19	29-Sep-19	14-Dec-19	1-Feb-20	20-May-20	25-May-20	
94	228	3 BHK	189	6-Nov-17	28-Feb-18	9-Mar-18	20-Sep-18	10-Oct-18	20-Oct-18	15-Jan-19	1-May-19	1-Jun-19	
95	229	3 BHK	189	12-Sep-17	30-Dec-17	28-Mar-18	28-May-18	8-Jul-18	28-Aug-18	15-Oct-18	18-Feb-19	5-Apr-19	
96	240	3 BHK	189	5-Jul-18	10-Nov-18	23-Dec-18	15-Jan-19	15-Sep-19	22-Jun-20	8-Aug-20	15-Aug-20	23-Dec-20	
97	241	3 BHK	189	12-Sep-17	13-Oct-17	19-Jul-18	24-Oct-18	14-Dec-18	1-Jan-19	1-May-19	10-Nov-19	1-Dec-19	
98	242	3 BHK	189	20-Oct-17	27-Dec-17	27-Jul-18	25-Oct-18	14-Dec-18	25-Feb-19	1-May-19	10-Dec-19	1-Dec-19	
99	243	3 BHK	189	21-Nov-17	2-Jan-18	6-Sep-18	29-Oct-18	19-Dec-18	28-Feb-19	10-May-19	3-Aug-20	16-Aug-20	
100	247	3 BHK	189	5-Nov-17	6-Jan-18	14-Nov-18	3-Apr-19	1-Mar-19	7-Jul-19	1-Oct-19	10-Dec-19	19-Nov-19	
101	254	3 BHK	189	7-May-18	16-Aug-18	20-Aug-18	20-Mar-20	15-Aug-20	9-Jan-20	1-Oct-20	2-Mar-21	11-Mar-21	
102	256	3 BHK	189	5-Oct-18	21-Feb-19	26-10-19	25-Feb-20	17-Aug-20	22-Aug-20	4-Oct-20	19-Jan-21	23-Jan-21	
103	257	3 BHK	189	6-Jun-18	18-Sep-19	25-Sep-19	2-Aug-20	17-Aug-20	18-Sep-20	20-Oct-20	24-Mar-21		
104	258	3 BHK	189	1-Jan-18	16-Oct-18	26-Sep-19	5-Apr-20	17-Aug-20	5-Oct-20	20-Oct-20			

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
105	282	3 bhk	1820	25-Jun-18	25-Dec-18	15-Jul-19	8-Apr-20	1-Jul-20	10-May-20	25-Oct-20		
106	283	3 bhk	1820	25-Jun-18	26-Dec-18	6-Jul-19	25-Feb-20	16-Mar-20	17-May-20	22-Jun-20	20-Jul-20	12-Aug-20
107	284	3 bhk	1820	25-Jun-18	29-Oct-18	28-Mar-19	7-Mar-20	1-Jul-20	6-Aug-20	10-Oct-20	30-Jan-21	14-Feb-21
108	285	3 bhk	1820	4-May-18	11-Oct-18	31-Jan-19	5-Jan-20	15-Jan-20	20-Jan-20	25-Feb-20	22-Jun-20	
109	286	3 bhk	1820	8-May-18	1-Aug-18	1-Nov-18	7-Mar-20	15-Jun-20	8-Aug-20	10-Oct-20		
110	287	3 bhk	1820	6-May-18	26-Jul-18	3-Jan-19	25-Oct-19	1-May-20	20-Jun-20	25-Oct-20		
111	294	3 bhk	1820	25-Mar-18	7-Jul-18	25-Oct-18	6-Jul-20	13-Jul-20	27-Jul-20	1-Oct-20	24-Feb-21	
112	295	3 bhk	1820	20-Sep-17	16-Dec-17	5-Aug-18	20-Nov-18	13-Dec-18	3-Apr-19	20/05/19	20-Sep-19	8-Nov-19

APPROVED
25 JUL 2021