Reply to rema	arks on requisi	tion by site report.			
Prepared by:	ins on requisi	MINISH			
Report from/t	0	26-07-21 TO 05-08-21			
Report Date		05-08-2021		Date	
Site:		AGH		Remarks by S	hiva Krishna
					If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
List of requisi	itions where P	O/WO not prepared 3 working days after requisitions			·
Req NO	Req Date	Item Description			
165413	14-07-21	Panel door clubhouse	Partly delivered balance next week		
165296	11-02-21	AL windows	Partly delivered balance next week		
165310		panel doors	close this requisition send new requisition	-	
165334		windows grill	Partly delivered balance next week		
165351	20-04-21	Armoured cables	Delivery next week		
165376		video door phones	Discountinue/place req for CC TV Cameras		
165383	05-06-21	tiles	Partly delivered balance next week		
165391		pvc pipes	Partly delivered balance next week		
165397	21-06-21	Flat patti L-Angle	contact supplier		
165411		villa no 70 tiles	Partly delivered balance next week		
165412	03-07-21	villa no 60 tiles	Partly delivered balance next week		
165414		panel doors	Delivery next week		
165418		consumableb items	Partly delivered balance next week		
165419		CP Material	Delivered		
165422		Door frames	Delivery next week		
165423		Z Angle templates	Delivery next week		
165424		Electrical wires	Delivery next week		
165426			Delivery next week		
165427		Villa no 18 tiles	Delivery next week		
165431		windows grill	Delivery next week		
165433		Electrical switches	Delivery next week		
165434		Tiles grout	Delivery next week		
165435		Electrical cond internal	Delivery next week		
165436		White Cement	Delivery next week		
165437	28-07-21	SS Screws	Delivered		