Reply to rema	ırks on requisi	tion by site report.			
Prepared by:		MINISH			
Report from/to 25-07-21 TO 31-07-21					
Report Date		05-08-2021		Date	
Site:		GMR		Remarks by S	hiva Krishna
					If material is not
Requisition				Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
List of requis	itions where P	O/WO not prepared 3 working days after requisitions			
68968		MS Z Angle templates	Delivered		
68969		MS Z Angle templates	Delivered		
187011		bathroom tiles	Collect from MPL/VISTA		
187012		Vetrified Tiles floor	Collect from MPL/VISTA		
187035		Bathroom wall tiles	Collect from MPL/VISTA		
187077	29-06-21		Collect from MPL/VISTA		
187089		Bathroom wall tiles	Collect from MPL/VISTA		
187115		Cera boards	Contact supplier		
187124	15-07-21		Collect from SOVLLP		
187136		cpvc pipe	Delivered		
187137		Dozin Chemical	Contact supplier		
187138		Machine screws with thread	Delivered		
187141		cpvc pipe	Delivered		
187143		Tiles country rosso	Collect from MPL/VISTA		
187147		panel doors	Delivered		
187153		pvc pipes	Delivered		
187154		safety shoes	Delivered		
187155		Tan browm granites	Collect from SOVLLP		
187156		pvc pipes	Delivered		
187158		Tan browm granites	Collect from SOVLLP		
187161	29-07-21	Labour Helmets	Delivered		
			L.		