

Anx - D - Milestone report

| S No | Villa no- | Type (2, 3, 4BHK) | SBUA | Work start date | Completion of pinth | Completion of RCC | Completion of brick work and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
|--|-----------|-------------------|-------------------|-----------------|---------------------|-------------------|---|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Annexure - D - send weekly | | | | | | | | | | | | |
| Mile stone report for CR - | | | | | | | | | | | | |
| Company name: | | | Silver Oak Villas | | | | | | | | | |
| Project name: | | | SOV LLP | | | | | | | | | |
| Date: | | | 05-08-2021 | | | | | | | | | |
| Note: Prepare the statement for all the villas in the project. | | | | | | | | | | | | |
| 1 | 1 | A2 -2bhk | 1,100 | 5-Jul-17 | 30-Dec-17 | 13-Mar-18 | 18-Oct-18 | 2-Nov-18 | 12-Dec-18 | 27-Apr-19 | 5-Jun-20 | 25-Jul-20 |
| 2 | 2 | A2 -2bhk | 1,100 | 5-Jul-17 | 23-Dec-17 | 14-Mar-18 | 20-Sep-18 | 19-Oct-18 | 12-Dec-18 | 29-Apr-19 | 20-Jun-20 | 2-Jul-20 |
| 3 | 3 | A2 -2bhk | 1,100 | 4-Sep-17 | 10-Jan-18 | 12-Apr-18 | 20-Sep-18 | 19-Oct-18 | 12-Dec-18 | 30-Apr-19 | 25-Mar-20 | 31-Mar-20 |
| 4 | 4 | A2 -3bhk | 2,040 | 4-Sep-17 | 8-Feb-18 | 11-May-18 | 18-Oct-18 | 2-Nov-18 | 27-Dec-18 | 27-Apr-19 | 30-Sep-19 | 30-Sep-19 |
| 5 | 5 | A2 -3bhk | 2,040 | 24-Oct-17 | 17-Feb-18 | 13-May-18 | 2-Nov-18 | 16-Nov-18 | 3-Jan-19 | 30-Apr-19 | 1-Nov-19 | 1-Nov-19 |
| 6 | 6 | A1 -2bhk | 1,100 | 25-Jul-17 | 13-Jan-18 | 9-Mar-18 | 25-Dec-18 | 29-Dec-18 | 25-Feb-19 | 21-May-19 | 10-Oct-19 | 10-Oct-19 |
| 7 | 7 | A1 -2bhk | 1,100 | 25-Jul-17 | 12-Dec-17 | 8-Feb-18 | 8-Nov-18 | 22-Dec-18 | 31-Jan-19 | 27-May-19 | 15-Nov-19 | 15-Nov-19 |
| 8 | 8 | A1 -2bhk | 1,100 | 28-Jul-17 | 9-Dec-17 | 14-Feb-18 | 19-Oct-18 | 19-Oct-18 | 16-Jan-19 | 24-May-19 | 15-Jan-20 | 15-Jan-20 |
| 9 | 9 | A1 -2bhk | 1,100 | 2-Aug-17 | 23-Sep-17 | 6-Dec-17 | 3-Aug-18 | 19-Oct-18 | 10-Jan-19 | 24-May-19 | 10-Jul-20 | 1-Aug-20 |
| 10 | 10 | A1 -2bhk | 1,100 | 2-Aug-17 | 20-Sep-17 | 16-Dec-17 | 21-Mar-18 | 22-Feb-18 | 26-Feb-18 | 4-May-19 | 29-May-20 | 15-Jun-20 |
| 11 | 11 | A2 -3bhk | 2,040 | 30-Aug-17 | 1-Dec-17 | 23-Mar-18 | 8-Aug-18 | 24-Nov-18 | 26-Nov-18 | 5-Dec-18 | 25-Oct-20 | 1-Nov-20 |
| 12 | 12 | A2 -2bhk | 1,100 | 30-Aug-17 | 16-Nov-17 | 8-Feb-18 | 17-Dec-18 | 10-Jan-19 | 16-Feb-19 | 12-Jun-19 | 10-Jul-20 | 10-Jul-20 |
| 13 | 13 | A2 -2bhk | 1,100 | 30-Aug-17 | 15-Dec-17 | 20-Feb-18 | 3-Jan-18 | 10-Jan-19 | 16-Feb-19 | 27-May-19 | 30-Sep-19 | 30-Sep-19 |
| 14 | 14 | A2 -2bhk | 1,100 | 24-Aug-17 | 9-Nov-17 | 14-Feb-18 | 25-Dec-18 | 29-Dec-18 | 21-Mar-19 | 4-Jun-19 | 30-Sep-19 | 30-Sep-19 |
| 15 | 15 | A2 -2bhk | 1,100 | 24-Aug-17 | 4-Nov-17 | 8-Feb-18 | 24-Apr-18 | 27-Apr-18 | 25-Jan-19 | 28-May-19 | 25-Dec-19 | 25-Dec-19 |
| 16 | 16 | A2 -2bhk | 1,100 | 20-Aug-17 | 16-Nov-17 | 8-Feb-18 | 17-Dec-18 | 18-Jan-19 | 23-Feb-19 | 28-May-19 | 20-Oct-20 | 20-Oct-20 |
| 17 | 17 | A1 -2bhk | 1,100 | 4-Aug-17 | 9-Jun-18 | 15-Sep-18 | 27-Feb-19 | 27-Mar-19 | 12-Oct-19 | 17-Oct-19 | 20-Jan-20 | 20-Jan-20 |
| 18 | 18 | A1 -2bhk | 1,100 | 23-Nov-17 | 26-Jun-18 | 15-Sep-18 | 27-Feb-19 | 27-Mar-19 | 11-Aug-20 | 18-Aug-20 | 29-Sep-20 | 29-Sep-20 |
| 19 | 19 | A1 -3bhk | 2,040 | 23-Nov-17 | 30-Apr-18 | 24-Nov-18 | 8-Mar-19 | 8-Apr-19 | 21-Sep-19 | 5-Nov-19 | 5-Mar-20 | 5-Mar-20 |
| 20 | 20 | A1 -2bhk | 1,100 | 21-Sep-17 | 14-Apr-18 | 4-Sep-18 | 8-Mar-19 | 15-May-19 | 21-Sep-19 | 2-Nov-19 | 20-Mar-20 | 20-Mar-20 |
| 21 | 21 | A1 -4bhk | 2,040 | 20-Sep-17 | 13-Mar-18 | 9-Jun-18 | 16-Mar-19 | 16-Apr-19 | 23-Sep-19 | 8-Nov-19 | 20-Nov-19 | 20-Nov-19 |
| 22 | 22 | A1 -2bhk | 1,100 | 19-Sep-17 | 3-Mar-18 | 13-May-18 | 27-Feb-19 | 20-Apr-19 | 20-Jul-19 | 18-Sep-19 | 15-Jun-20 | 10-Jul-20 |
| 23 | 23 | A1 -2bhk | 1,100 | 8-Nov-17 | 23-Feb-18 | 13-May-18 | 25-Jan-19 | 2-Apr-19 | 24-Aug-19 | 6-Sep-19 | 10-Oct-19 | 10-Oct-19 |
| 24 | 24 | A1 -4bhk | 2,040 | 6-Aug-17 | 27-Feb-18 | 4-Sep-18 | 28-Feb-19 | 16-Mar-19 | 31-Jul-19 | 11-Sep-19 | 31-Mar-20 | 31-Mar-20 |
| 25 | 25 | A2 -2bhk | 1,100 | 21-Sep-17 | 26-Apr-18 | 22-Jun-18 | 28-Feb-19 | 13-Mar-19 | 25-Jun-19 | 11-Dec-19 | 20-Mar-20 | 20-Mar-20 |
| 26 | 26 | A2 -2bhk | 1,100 | 28-Sep-17 | 3-May-18 | 8-Aug-18 | 28-Feb-19 | 21-Mar-19 | 26-Jun-19 | 12-Dec-19 | 29-Feb-20 | 29-Feb-20 |
| 27 | 27 | A2 -2bhk | 1,100 | 13-Oct-17 | 8-May-18 | 1-Aug-18 | 28-Feb-19 | 8-Mar-19 | 26-Jun-19 | 2-Jul-19 | 20-Oct-19 | 20-Oct-19 |
| 28 | 28 | A2 -2bhk | 1,100 | 13-Oct-17 | 21-Feb-18 | 20-Apr-18 | 28-Feb-19 | 16-Apr-19 | 28-Feb-19 | 13-Jul-19 | 29-Feb-20 | 29-Feb-20 |
| 29 | 29 | A2 Mortg | 2,040 | 20-May-19 | 26-Jul-19 | 2-Nov-19 | 29-Apr-20 | 13-Jul-20 | APPROVED BY | | | |
| 30 | 30 | A2 Mortg | 2,040 | 20-May-19 | 23-Jul-19 | 2-Nov-19 | 22-Apr-20 | 10-May-21 | | | | |
| 31 | 31 | A2 Mortg | 2,040 | 16-Apr-19 | 11-Jul-19 | 2-Nov-19 | 9-May-20 | 10-May-21 | | | | |
| 32 | 32 | A2 Mortg | 2,040 | 25-Mar-19 | 29-Jun-19 | 4-Nov-19 | 22-Apr-20 | | | | | |

APPROVED BY
 28 FEB 2021
 13 JUL 2021
 10 MAY 2021

Project Manager
 K. Purohitam (SOV LLP)

SILVER OAK VILLAS LLP
 Asst Engineer
 Mannaichi

Anx - D - Milestone report


| S No | Villa no- | Type (2, 3, 4BHK) | SBUA | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
|------|-----------|-------------------|-------|-----------------|----------------------|-------------------|--|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| 33 | 33 | A1 -2bhk | 1,100 | 26-Jul-18 | 23-Jan-19 | 28-May-19 | 25-Nov-19 | 24-Dec-19 | 10-Jun-20 | 2-Aug-20 | 8-Nov-20 | 12-Nov-20 |
| 34 | 34 | A1 -2bhk | 1,100 | 28-Nov-17 | 8-Mar-19 | 13-Jul-19 | 8-Nov-19 | 29-Sep-20 | 8-Oct-20 | 16-Oct-20 | 18-Jan-21 | 24-Jan-21 |
| 35 | 35 | A1 -3bhk | 2,050 | 25-Nov-17 | 29-Jan-19 | 24-Aug-19 | 14-Jan-20 | 29-Sep-20 | 11-Jul-20 | 13-Jul-20 | 10-Sep-20 | 10-Nov-20 |
| 36 | 36 | A1 -2bhk | 1,100 | 22-Nov-17 | 30-Jan-19 | 15-May-19 | 3-Sep-19 | 8-Nov-19 | 28-Jan-20 | 4-Mar-20 | 10-Jul-20 | 19-Jun-20 |
| 37 | 37 | A1 -2bhk | 1,100 | 20-Nov-17 | 5-Feb-19 | 15-May-19 | 13-Sep-19 | 24-Jan-20 | 24-Jun-20 | 16-Jul-20 | 26-Sep-20 | 28-Sep-20 |
| 38 | 38 | A1 -2bhk | 1,100 | 18-Nov-17 | 8-Feb-19 | 10-Aug-19 | 11-Dec-19 | 14-Feb-20 | 3-Oct-20 | 9-Nov-20 | 20-Sep-20 | 26-Sep-20 |
| 39 | 39 | A1 -3bhk | 2,040 | 17-Nov-17 | 23-Feb-19 | 10-Aug-19 | 4-Feb-20 | 20-Feb-20 | 5-Nov-20 | 5-Nov-20 | 28-Dec-20 | 28-Dec-20 |
| 40 | 40 | A1 -2bhk | 1,100 | 14-Nov-17 | 30-Apr-19 | 10-Aug-19 | 21-Dec-19 | 7-Jan-20 | 27-Feb-20 | 15-May-20 | 4-Jul-20 | 4-Jul-20 |
| 41 | 41 | A2 -3bhk | 2,040 | 18-Oct-17 | 17-Oct-18 | 13-Feb-19 | 22-Jun-19 | 12-Jul-19 | 2-Jan-20 | 18-Jan-20 | 15-Feb-20 | 15-Feb-20 |
| 42 | 42 | A2 -3bhk | 2,040 | 18-Oct-17 | 3-Aug-18 | 13-Feb-19 | 15-Jul-19 | 10-Aug-19 | 21-Mar-20 | 23-Jul-20 | 28-Jul-20 | 28-Jul-20 |
| 43 | 43 | A2 -2bhk | 1,100 | 23-Oct-17 | 11-Jul-18 | 29-Nov-18 | 18-Apr-19 | 12-Nov-19 | 2-Jul-20 | 2-Jul-20 | 25-Sep-20 | 25-Sep-20 |
| 44 | 44 | A2 -4bhk | 2,040 | 25-Oct-17 | 17-Jul-18 | 25-Feb-19 | 13-Sep-19 | 1-Nov-19 | 31-Aug-20 | 17-Sep-20 | 25-Feb-21 | 20-Jan-21 |
| 45 | 45 | A2 -2bhk | 1,100 | 25-Oct-17 | 13-Aug-18 | 29-Nov-18 | 11-Jun-19 | 25-Jul-19 | 25-Aug-20 | 31-Aug-20 | 20-Jan-21 | 15-Jan-21 |
| 46 | 46 | A2 -2bhk | 1,100 | 8-Nov-17 | 2-Dec-18 | 9-Feb-19 | 11-Jun-19 | 1-Aug-19 | 24-Feb-20 | 14-Mar-20 | 15-Jan-21 | 15-Jan-21 |
| 47 | 47 | A2 -4bhk | 2,040 | 12-Nov-17 | 5-Dec-18 | 2-Apr-19 | 8-Jul-19 | 27-Nov-19 | 11-Feb-20 | 1-May-20 | 15-Jan-21 | 15-Jan-21 |
| 48 | 48 | A2 -2bhk | 1,100 | 12-Nov-17 | 28-Nov-18 | 9-Feb-19 | 11-Sep-19 | 23-Sep-19 | 18-Jun-20 | 19-Jun-20 | 30-Aug-20 | 16-Nov-20 |
| 49 | 49 | A2 -3bhk | 2,040 | 13-Nov-17 | 12-Dec-18 | 18-Apr-19 | 7-Jan-20 | 14-Jan-20 | 21-Jun-20 | 25-Jun-20 | 26-Oct-20 | 7-Jan-21 |
| 50 | 50 | A1 -2bhk | 1,100 | 30-Jan-18 | 5-Dec-18 | 25-Feb-19 | 25-Jun-19 | 13-Oct-20 | 19-Mar-20 | 19-Mar-20 | 15-Jul-20 | 1-Aug-20 |
| 51 | 51 | A1 -2bhk | 1,100 | 19-Dec-17 | 28-Oct-18 | 25-Feb-19 | 25-Jun-19 | 14-Dec-19 | 11-Jun-20 | 6-Jul-20 | 8-Dec-20 | 11-Dec-20 |
| 52 | 52 | A1 -2bhk | 1,100 | 23-Dec-17 | 10-Nov-18 | 25-Feb-19 | 17-Sep-19 | 21-Dec-19 | 13-Jun-20 | 6-Jul-20 | 6-Jan-21 | 6-Jan-21 |
| 53 | 53 | A1 -2bhk | 1,100 | 26-Dec-17 | 24-Nov-18 | 25-Mar-19 | 17-Jul-19 | 21-Dec-19 | 31-Jul-20 | 31-Jul-20 | 24-Jun-21 | 24-Jun-21 |
| 54 | 54 | A1 -3bhk | 2,040 | 26-Dec-17 | 20-Nov-18 | 10-Jun-19 | 17-Jul-19 | 7-Jan-20 | 2-Aug-20 | 25-Aug-20 | 20-Apr-21 | 20-Apr-21 |
| 55 | 55 | A1 -3bhk | 2,040 | 8-Jan-18 | 8-Oct-18 | 16-Apr-19 | 26-Aug-19 | 19-Dec-19 | 12-Aug-20 | 25-Aug-20 | 10-Jan-21 | 15-Jan-21 |
| 56 | 56 | A1 -3bhk | 2,040 | 18-Jan-18 | 26-Sep-18 | 13-Feb-19 | 8-Jul-19 | 19-Dec-19 | 13-Aug-20 | 25-Aug-20 | 5-Feb-21 | 5-Feb-21 |
| 57 | 57 | A1 -3bhk | 2,040 | 19-Jan-18 | 20-Sep-18 | 13-Feb-19 | 8-Jul-19 | 18-Sep-19 | 8-Feb-20 | 18-Aug-20 | 6-Feb-21 | 6-Feb-21 |
| 58 | 58 | A1 -2bhk | 1,100 | 22-Jan-18 | 10-Sep-18 | 25-Nov-18 | 22-Jul-19 | 25-Jan-19 | 16-Oct-20 | 1-Nov-20 | 15-Mar-21 | 15-Mar-21 |
| 59 | 59 | A1 -3bhk | 2,040 | 13-May-18 | 6-Sep-18 | 25-Nov-18 | 29-May-19 | 18-Sep-19 | 13-Aug-20 | 18-Aug-20 | 15-Mar-21 | 15-Mar-21 |
| 60 | 60 | A2 -3bhk | 2,040 | 22-Aug-18 | 26-Dec-18 | 10-Aug-19 | 31-Jan-20 | 17-Sep-20 | 6-Feb-21 | 23-Feb-21 | 15-Mar-21 | 15-Mar-21 |
| 61 | 61 | A2 -3bhk | 2,040 | 20-Jun-18 | 10-Nov-18 | 21-Aug-19 | 19-Dec-19 | 27-Feb-20 | 19-Oct-20 | 9-Nov-20 | 27-Feb-21 | 27-Feb-21 |
| 62 | 62 | A2 -2bhk | 1,100 | 19-Jun-18 | 28-Nov-18 | 10-Aug-19 | 5-Nov-19 | 25-Feb-20 | 19-Oct-20 | 26-Nov-20 | 15-Mar-21 | 15-Mar-21 |
| 63 | 63 | A2 -2bhk | 1,100 | 15-Apr-18 | 28-Nov-18 | 5-Jul-19 | 4-Nov-19 | 25-Feb-20 | 23-Jul-20 | 3-Aug-20 | 25-Oct-20 | 26-Nov-20 |
| 64 | 64 | A2 -2bhk | 1,100 | 18-Jun-18 | 2-Dec-18 | 5-Jul-19 | 22-Nov-19 | 15-Feb-20 | 23-Jul-20 | 2-Aug-20 | 23-Sep-20 | 23-Sep-20 |
| 65 | 65 | A2 -2bhk | 1,100 | 7-Jul-18 | 12-Dec-18 | 15-Jun-19 | 14-Dec-19 | 29-Apr-20 | 23-Jul-20 | 8-Dec-20 | 10-Mar-21 | 10-Mar-21 |
| 66 | 66 | A2 -3bhk | 2,040 | 7-Jul-18 | 15-Dec-18 | 17-Jul-19 | 22-Jan-20 | 29-Apr-20 | 23-Nov-20 | 3-Dec-20 | 10-Jan-21 | 10-Jan-21 |
| 67 | 67 | A2 -3bhk | 2,040 | 4-Oct-18 | 26-Dec-18 | 18-Jun-19 | 11-Dec-19 | 19-Dec-19 | 6-Feb-21 | 2-Mar-20 | 25-Oct-20 | 25-Oct-20 |
| 68 | 68 | A2 -3bhk | 2,040 | 6-Oct-18 | 20-Dec-18 | 17-Jun-19 | 1-Nov-19 | 18-Aug-20 | 6-Feb-21 | 23-Feb-21 | 25-Oct-20 | 25-Oct-20 |


Project Manager
K. Purnotham (S.O.VLLP)
SILVER OAK VILLAS LLP

APPROVED BY
23-Sep-20
23-Jul-20
2-Aug-20
8-Dec-20
3-Dec-20
2-Mar-20
10-Jan-21
25-Oct-20
25-Oct-20

Anx - D - Milestone report 05-08-2021


| Annexure - D - send weekly | | | | | | | | | | | | |
|--|-----------|-------------------|-------|-----------------|----------------------|-------------------|--|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Mile stone report for CR- | | | | | | | | | | | | |
| Company name: | | KSR Builders | | | | | | | | | | |
| Project name: | | SOV LLP | | | | | | | | | | |
| Date: | | 05-08-2021 | | | | | | | | | | |
| Note: Prepare the statement for all the villas in the project. | | | | | | | | | | | | |
| S No | Villa no- | Type (2, 3, 4BHK) | SBUA | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
| 1 | 69 | 2Bhk | 1,100 | 28-Jul-18 | 20-Sep-18 | 29-Nov-18 | 30-Nov-19 | 22-Jan-20 | 22-Dec-20 | 13-Jan-21 | | |
| 2 | 70 | 3Bhk | 2,040 | 28-Jul-18 | 20-Sep-18 | 13-Jul-19 | 11-Feb-20 | 18-Mar-20 | 15-Dec-20 | 22-Dec-20 | 24-Jun-21 | 24-Jun-21 |
| 3 | 71 | 2Bhk | 1,100 | 28-Jul-18 | 25-Sep-18 | 5-Feb-19 | 18-Oct-19 | 9-Mar-20 | 2-Sep-20 | 5-Sep-20 | 5-Nov-20 | 5-Dec-20 |
| 4 | 72 | 2Bhk | 1,100 | 28-Jul-18 | 26-Oct-18 | 5-Feb-19 | 11-Feb-20 | 9-Mar-20 | 15-Dec-20 | 21-Dec-20 | 24-Jun-21 | 24-Jun-21 |
| 5 | 73 | 4Bhk | 2,040 | 8-Aug-18 | 3-Nov-18 | 24-Sep-19 | 22-Apr-20 | 3-Oct-20 | 6-Feb-21 | 15-Feb-21 | | |
| 6 | 74 | 3Bhk | 2,040 | 8-Aug-18 | 15-Nov-18 | 2-Jan-20 | 20-Aug-20 | 3-Oct-20 | 19-Nov-20 | 1-Dec-20 | 15-Mar-21 | 4-Jun-21 |
| 7 | 75 | 2Bhk | 1,100 | 18-Aug-18 | 10-Nov-18 | 20-Apr-19 | 22-May-20 | 5-Nov-20 | 22-Dec-20 | 29-Dec-20 | | |
| 8 | 76 | 3Bhk | 2,040 | 18-Aug-18 | 22-Nov-18 | 24-Sep-19 | 23-May-20 | 3-Oct-20 | 6-Feb-21 | 15-Mar-21 | 16-Mar-21 | 24-Apr-21 |
| 9 | 77 | 3Bhk | 2,040 | 11-Jun-18 | 25-Sep-18 | 23-Nov-18 | 14-Nov-19 | 29-Jan-20 | 3-Dec-20 | 12-Dec-20 | 13-Aug-20 | 13-Aug-20 |
| 10 | 78 | 2Bhk | 1,100 | 8-Jun-18 | 30-Aug-18 | 26-Oct-18 | 16-Sep-19 | 2-Jan-20 | 7-Mar-20 | 19-Jun-20 | 13-Aug-20 | 13-Aug-20 |
| 11 | 79 | 2Bhk | 1,100 | 8-Jun-18 | 25-Aug-18 | 24-Oct-18 | 20-Aug-19 | 13-Feb-20 | 13-Jan-21 | 28-Jan-21 | | |
| 12 | 80 | 3Bhk | 2,040 | 8-Jun-18 | 23-Aug-18 | 22-Nov-18 | 16-Sep-19 | 8-Jan-20 | 8-Oct-20 | 16-Oct-20 | 12-Dec-20 | 9-Dec-20 |
| 13 | 81 | 3Bhk | 2,040 | 7-Jun-18 | 9-Aug-18 | 20-Nov-18 | 30-Jan-20 | 30-Oct-20 | 16-Oct-20 | 10-Nov-20 | 10-Mar-21 | 31-Mar-21 |
| 14 | 82 | Mort-3Bhk | 2,040 | 7-Jun-18 | 7-Aug-18 | 30-Oct-18 | 13-Jul-21 | 13-Jul-21 | | | | |
| 15 | | | | | | | | | | | | |


APPROVED BY

 03 AUG 2021
 Project Manager
 K. Purshotham (S.O.V.LLP)

Certified by:

 Maenakshi
 Asst Engineer
 SILVER OAK VILLAS LLP

Anx - D - Milestone report05-08-2021

| Annexure - D - send weekly | | | | | | | | | | | | | | | | | | | | |
|----------------------------|-----------|--|---------------------|-----------------|----------------------|-------------------|--|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|--|--|--|--|--|--|--|--|
| Mile stone report for CR- | | | | | | | | | | | | | | | | | | | | |
| Company name: | | | Rohan Constructions | | | | | | | | | | | | | | | | | |
| Project name: | | | SOV LLP | | | | | | | | | | | | | | | | | |
| Date: | | | 05-08-2021 | | | | | | | | | | | | | | | | | |
| Note: | | Prepare the statement for all the villas in the project. | | | | | | | | | | | | | | | | | | |
| S No | Villa no- | Type (2, 3, 4BHK) | SBUA | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession | | | | | | | | |
| 1 | 83 | A2-2bhk | 1,100 | 4-Aug-18 | 13-Nov-18 | 17-Apr-19 | 1-Oct-19 | 1-Nov-19 | 25-Feb-20 | 31-Jul-20 | 19-Feb-21 | 19-Feb-21 | | | | | | | | |
| 2 | 84 | A2-2bhk | 1,100 | 4-Aug-18 | 16-Nov-18 | 17-Apr-19 | 4-Sep-19 | 5-Nov-19 | 27-Feb-20 | 24-Jul-20 | 12-Oct-20 | 12-Oct-20 | | | | | | | | |
| 3 | 85 | A2-3bhk | 2,040 | 3-Aug-18 | 20-Nov-18 | 8-May-19 | 17-Oct-19 | 15-Feb-20 | 2-Nov-20 | 12-Nov-20 | 28-May-21 | 28-May-21 | | | | | | | | |
| 4 | 86 | A2-2bhk | 1,100 | 2-Aug-18 | 5-Nov-18 | 10-Apr-19 | 30-Sep-19 | 9-Dec-19 | 5-Mar-20 | 11-Sep-20 | 26-052021 | 12-Jun-21 | | | | | | | | |
| 5 | 87 | A2-2bhk | 1,100 | 26-Jul-18 | 4-Nov-18 | 1-Apr-19 | 20-Aug-19 | 27-Nov-19 | 5-Jun-20 | 10-Jun-20 | 11-Nov-20 | 12-Nov-20 | | | | | | | | |
| 6 | 88 | A2-2bhk | 1,100 | 26-Jul-18 | 2-Nov-18 | 28-Mar-19 | 29-Aug-19 | 22-Jan-20 | 27-Feb-20 | 4-Jun-20 | 16-Jul-20 | 16-Jul-20 | | | | | | | | |
| 7 | 89 | A2-2bhk | 1,100 | 24-May-18 | 27-Sep-18 | 31-Dec-18 | 15-Jun-19 | 8-Oct-20 | 19-Oct-20 | 9-Nov-20 | 11-Dec-20 | 14-Dec-20 | | | | | | | | |
| 8 | 90 | A2-3bhk | 2,040 | 24-May-18 | 20-Sep-18 | 9-Feb-19 | 31-May-19 | 21-Mar-20 | 11-Dec-20 | 22-Dec-20 | 16-Nov-20 | 16-Nov-20 | | | | | | | | |
| 9 | 91 | A2-2bhk | 1,100 | 4-Apr-18 | 24-Aug-18 | 10-Dec-18 | 23-May-19 | 29-Apr-20 | 11-Sep-20 | 12-Sep-20 | 22-Mar-21 | 22-Mar-21 | | | | | | | | |
| 10 | 92 | A2-4bhk | 2,040 | 4-Apr-18 | 22-Aug-18 | 12-Mar-19 | 7-May-19 | 28-Dec-19 | 10-Dec-20 | 11-Dec-20 | 22-Mar-21 | 22-Mar-21 | | | | | | | | |
| 11 | 93 | A2-4bhk | 2,040 | 3-Apr-18 | 27-Jun-18 | 28-Nov-18 | 16-Apr-19 | 23-Aug-19 | 22-Dec-20 | 18-Mar-21 | | | | | | | | | | |
| 12 | 94 | A2-2bhk | 1,100 | 22-Mar-18 | 4-Jul-18 | 25-Sep-18 | 9-Apr-19 | 6-Aug-19 | 23-Nov-20 | 4-Dec-20 | 20-Apr-21 | 20-Apr-21 | | | | | | | | |
| 13 | 95 | Mort-3Bhk | 2,040 | 24-Mar-18 | 4-Jul-18 | 22-Nov-18 | 8-Apr-19 | 29-10-2020 | 3-Oct-20 | 31-Oct-20 | 12-Nov-20 | 20-Apr-21 | | | | | | | | |

APPROVED BY

 05 AUG 2021
 Project Manager
 K. Purushotham (S.O.V.LLP)

Controlled by:

 Moennakshi
 Asst. Engineer
 SILVER OAK VILLAS LLP