

**Anx - A - Attendance details**

|                            |             |                    |            |        |            |
|----------------------------|-------------|--------------------|------------|--------|------------|
| Annexure - A - Send Weekly |             |                    |            |        |            |
| Details of labour charges  |             |                    |            |        |            |
| Name of contractor:        |             | ASHOK CONSTRUCTION |            |        |            |
| Company name:              |             | MRMLLP             |            |        |            |
| Project name:              |             | AVR Gulmohar Homes |            |        |            |
| Date:                      |             | 05-08-2021         |            |        |            |
| Period                     |             | From:              | 29-07-2021 | To:    | 05-08-2021 |
| Sl. No.                    | Work Type   | Worker Type        | Quantity   | Rate   | Amount     |
| 1                          | Civil work  | Mason              | 126        | 575.00 | 72,450     |
| 2                          | Civil work  | Male helper        | 48         | 400.00 | 19,200     |
| 3                          | Civil work  | Female helper      | 90         | 350.00 | 31,500     |
| 4                          | RCC work    | Mason              |            | 550.00 | -          |
| 5                          | RCC work    | Male helper        |            | 400.00 | -          |
| 6                          | RCC work    | Female helper      |            | -      | -          |
| 7                          | Earth work  | Mason              |            | -      | -          |
| 8                          | Earth work  | Male helper        |            | 450.00 | -          |
| 9                          | Earth work  | Female helper      |            | 400.00 | -          |
| 10                         | Electrician | Mason              |            | 550.00 | -          |
| 11                         | Electrician | Male helper        |            | 400.00 | -          |
| 12                         |             |                    |            |        | -          |
| 13                         |             |                    |            |        | -          |
| 14                         |             |                    |            |        | -          |
| 15                         |             |                    |            |        | -          |
| 16                         |             |                    |            |        | -          |
| 17                         |             |                    |            |        | -          |
| 18                         |             |                    |            |        | -          |
| 19                         |             |                    |            |        | -          |
| 20                         |             |                    |            |        | -          |
| Total                      |             |                    |            |        | 123,150    |
| Payment approved by MD:    |             |                    |            |        |            |
| Prepared by:               |             | MDs approval       |            |        |            |
| Name                       | Zakir       |                    |            |        |            |
| Date                       | 05-08-2021  |                    |            |        |            |

**Certified by**



**Asst. Project Manager/Engineer  
Modi Realty (Miryalaguda) LLP**

**Anx - B - Hire charges**

|                                   |                       |                     |             |              |               |
|-----------------------------------|-----------------------|---------------------|-------------|--------------|---------------|
| <b>Annexure - B - Send Weekly</b> |                       |                     |             |              |               |
| <b>Details of hire charges</b>    |                       |                     |             |              |               |
| Name of contractor:               |                       | ASHOK CONSTRUCTIONS |             |              |               |
| Company name:                     |                       | MRMLLP              |             |              |               |
| Project name:                     |                       | AVR Gulmohar Homes  |             |              |               |
| Date:                             |                       | 05-08-2021          |             |              |               |
| Period                            |                       | From:               | 29-07-2021  | To:          | 05-08-2021    |
| <b>Sl. No.</b>                    | <b>Equipment Type</b> | <b>Quantity</b>     | <b>Rate</b> | <b>Units</b> | <b>Amount</b> |
| 1                                 | JCB                   | -                   | 900.00      |              | -             |
| 2                                 | Tractor               | -                   | 1,800.00    |              | -             |
| 3                                 |                       |                     |             |              | -             |
| 4                                 |                       |                     |             |              | -             |
| 5                                 |                       |                     |             |              | -             |
| 6                                 |                       |                     |             |              | -             |
| 7                                 |                       |                     |             |              | -             |
| 8                                 |                       |                     |             |              | -             |
| 9                                 |                       |                     |             |              | -             |
| 10                                |                       |                     |             |              | -             |
| 11                                |                       |                     |             |              | -             |
| 12                                |                       |                     |             |              | -             |
| 13                                |                       |                     |             |              | -             |
| 14                                |                       |                     |             |              | -             |
| 15                                |                       |                     |             |              | -             |
| 16                                |                       |                     |             |              | -             |
| 17                                |                       |                     |             |              | -             |
| 18                                |                       |                     |             |              | -             |
| 19                                |                       |                     |             |              | -             |
| 20                                |                       |                     |             |              | -             |
| 21                                |                       |                     |             |              | -             |
| 22                                |                       |                     |             |              | -             |
| 23                                |                       |                     |             |              | -             |
| 24                                |                       |                     |             |              | -             |
| 25                                |                       |                     |             |              | -             |
|                                   | Total                 |                     |             |              | -             |
| Payment approved by MD:           |                       |                     |             |              |               |
| Prepared by:                      |                       |                     |             | MDs approval |               |
| Name                              | Zakir                 |                     |             |              |               |
| Date                              | 05-08-2021            |                     |             |              |               |

**Certified by**



**Asst. Project Manager/Engineer**  
**Modi Realty (Miryalaguda) LLP**

# Anx - C - Material received

|                              |               |                     |     |            |            |              |       |            |      |      |        |        |            |
|------------------------------|---------------|---------------------|-----|------------|------------|--------------|-------|------------|------|------|--------|--------|------------|
| Annexure - C - send weekly   |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| Details of material received |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| Name of contractor:          |               | ASHOK CONSTRUCTIONS |     |            |            |              |       |            |      |      |        |        |            |
| Company name:                |               | MRMLLP              |     |            |            |              |       |            |      |      |        |        |            |
| Project name:                |               | AVR Gulmohar Homes  |     |            |            |              |       |            |      |      |        |        |            |
| Date:                        |               | 05-08-2021          |     |            |            |              |       |            |      |      |        |        |            |
| Period                       |               | From:               |     | 29-07-2021 |            | To:          |       | 05-08-2021 |      |      |        |        |            |
|                              |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| Material type                |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 1                            | Cement        | Inwards             | 617 | Date       | 01-08-2021 | Quantity     | 620   | Units      | Nos  | Rate | 214.84 | Amount | 133,201    |
| 2                            | Brick(4x8x16) |                     | 618 |            | 02-08-2021 |              | 1500  |            | Nos  |      | 26.00  |        | 39,000     |
| 3                            | Stone Dust    |                     | 332 |            | 02-08-2021 |              | 28.33 |            | Tons |      | 700.00 |        | 19,831     |
| 4                            |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 5                            |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 6                            |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 7                            |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 8                            |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 9                            |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 10                           |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 11                           |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 12                           |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 13                           |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 14                           |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 15                           |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 16                           |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| 17                           |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| Total                        |               |                     |     |            |            |              |       |            |      |      |        |        | 192,031.80 |
| Payment approved by MD:      |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| Prepared by:                 |               |                     |     |            |            |              |       |            |      |      |        |        |            |
| Name                         |               | Zakir               |     |            |            | Approved by: |       |            |      |      |        |        |            |
| Date                         |               | 05-08-2021          |     |            |            | MDs approval |       |            |      |      |        |        |            |

Certified by

Asst. Project Manager/Engineer  
Modi Realty (Miryalaguda) LLP

# Annex - D - Milestone report

|                            |                   |                                                          |                 |                      |                   |                          |                       |                        |                         |                        |                             |  |
|----------------------------|-------------------|----------------------------------------------------------|-----------------|----------------------|-------------------|--------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|--|
| Annexure - D - send weekly |                   |                                                          |                 |                      |                   |                          |                       |                        |                         |                        |                             |  |
| Mile stone report for CR-  |                   |                                                          |                 |                      |                   |                          |                       |                        |                         |                        |                             |  |
| Company name:              |                   | MRMLLP                                                   |                 |                      |                   |                          |                       |                        |                         |                        |                             |  |
| Project name:              |                   | AVR Gulmohar Homes                                       |                 |                      |                   |                          |                       |                        |                         |                        |                             |  |
| Date:                      |                   | 05-08-2021                                               |                 |                      |                   |                          |                       |                        |                         |                        |                             |  |
| Note:                      |                   | Prepare the statement for all the villas in the project. |                 |                      |                   |                          |                       |                        |                         |                        |                             |  |
| S No                       | Type (2, 3, 4BHK) | SBUA                                                     | Work start date | Completion of plinth | Completion of RCC | Completion of plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |  |
| 1                          | 1 3BHK            | 2,340                                                    | 9-Aug-19        | 5-Oct-19             | 21-Jan-20         | 8-Aug-20                 | 20-Feb-21             |                        |                         |                        |                             |  |
| 2                          | 2 4BHK            | 2,340                                                    | 27-Apr-17       | 8-Aug-17             | 2-Jan-18          | 10-Apr-18                | 9-Aug-18              | 14-Aug-18              | 14-Aug-18               | 7-Sep-18               |                             |  |
| 3                          | 3 2BHK            | 1,250                                                    | 27-Apr-17       | 9-Feb-17             | 29/12/2017        | 10-Apr-18                | 17-May-19             | 1-Sep-18               | 7-Sep-18                | 11-Nov-18              |                             |  |
| 4                          | 4 2BHK            | 1,250                                                    | 27-Apr-17       | 16-Aug-17            | 29/12/2017        | 24-Apr-18                |                       |                        |                         |                        |                             |  |
| 5                          | 5 2BHK            | 1,250                                                    | 27-Apr-17       | 16-Aug-17            | 6-Jan-18          | 8-May-18                 |                       |                        |                         |                        |                             |  |
| 6                          | 6 3BHK            | 2,340                                                    | 27-Apr-17       | 25-Jul-17            | 22-May-18         | 14-Feb-19                | 22-May-20             | 17-Oct-20              | 24-Dec-20               | 1-May-21               | 31-May-21                   |  |
| 7                          | 7 3BHK            | 2,340                                                    | 27-Apr-17       | 5-Aug-17             | 29-May-18         | 25-Apr-19                | 7-Mar-20              | 17-Oct-20              | 17-Dec-20               | 1-May-21               | 31-May-21                   |  |
| 9                          | 9 2 BHK           | 1,250                                                    | 16-Sep-17       | 10-Oct-17            | 6-Jan-18          | 15-May-18                | 6-Nov-18              | 27-Mar-19              | 20-Jul-19               | 1-Jun-20               | 20-Jun-20                   |  |
| 10                         | 10 2BHK           | 1,250                                                    | 18-Aug-18       | 27-Oct-18            | 3-Jan-19          | 10-Jan-20                | 22-May-20             |                        |                         |                        |                             |  |
| 11                         | 11 2BHK           | 1,250                                                    | 19-Aug-18       | 23-Oct-18            | 20-Dec-18         | 20-Jul-19                | 22-May-20             |                        |                         |                        |                             |  |
| 12                         | 12 2BHK           | 1,250                                                    | 30-Jul-18       | 10-Sep-18            | 13-Nov-18         | 6-Jun-20                 | 19-Nov-20             |                        |                         |                        |                             |  |
| 13                         | 13 2 BHK          | 1,250                                                    | 4-Jul-18        | 10-Sep-18            | 30-Oct-18         | 23-May-20                | 19-Nov-20             |                        |                         |                        |                             |  |
| 14                         | 14 2 BHK          | 1,250                                                    | 4-Jul-18        | 20-Nov-18            | 11-Jan-19         | 23-May-20                | 27-Nov-20             |                        |                         |                        |                             |  |
| 15                         | 15 3BHK           | 2,340                                                    | 29-Aug-18       | 20-Jul-19            | 10-Sep-19         | 22-May-20                | 26-Sep-20             | 17-Dec-20              | 03/Apr/21               |                        |                             |  |
| 16                         | 16 3BHK           | 2,340                                                    | 11-Jul-18       | 22-Nov-18            | 7-Feb-19          | 11-Nov-20                |                       |                        |                         |                        |                             |  |
| 17                         | 17 2BHK           | 1,250                                                    | 6-Aug-18        | 6-Dec-18             | 19-Jan-19         | 10-Jan-20                | 18-Jul-20             | 17-Oct-20              | 5-Dec-20                |                        |                             |  |
| 18                         | 18 3BHK           | 2,340                                                    | 29-Jul-19       | 20-Nov-19            | 4-Jul-20          | 25-May-21                |                       |                        |                         |                        |                             |  |
| 19                         | 19 3BHK           | 2,340                                                    | 31-Jul-19       | 23-Nov-19            | 22-May-20         | 10-Jul-21                |                       |                        |                         |                        |                             |  |
| 20                         | 20 2BHK           | 1,250                                                    | 27-Aug-18       | 5-Jan-19             | 9-Feb-19          | 8-Aug-20                 | 16-Dec-20             | 31-Mar-19              | 23-Jul-19               | 20-Jun-20              | 28-Jun-21                   |  |
| 21                         | 21 2 BHK          | 1,250                                                    | 16-Sep-17       | 10-Oct-17            | 29-Jan-18         | 19-May-18                | 4-Dec-18              | 7-Mar-19               | 14-Aug-19               | 20-Feb-20              | 25-Aug-20                   |  |
| 22                         | 22 2 BHK          | 1,250                                                    | 30-May-17       | 20-Sep-17            | 29-Jan-18         | 29-May-18                | 18-Aug-18             |                        |                         |                        |                             |  |
| 23                         | 23 3BHK           | 2,340                                                    | 23-Jul-18       | 7-Feb-19             | 25-Jun-19         | 11-Sep-20                | 8-Jan-21              |                        |                         |                        |                             |  |
| 24                         | 24 3BHK           | 2,340                                                    | 31-Jul-19       | 28-Nov-19            | 18-Sep-20         | 25-May-21                |                       |                        |                         |                        |                             |  |
| 25                         | 25 3BHK           | 2,340                                                    | 7-Aug-19        | 4-Jan-20             | 23-May-20         | 25-May-21                |                       |                        |                         |                        |                             |  |
| 26                         | 26 3BHK           | 2,265                                                    | 23-May-19       | 13-Dec-19            | 27-Feb-20         | 5-Oct-20                 | 8-Jan-21              |                        |                         |                        |                             |  |
| 27                         | 27 3BHK           | 2,340                                                    | 8-Aug-18        | 24-Nov-18            | 22-May-20         |                          |                       |                        |                         |                        |                             |  |
| 28                         | 28 3BHK           | 2,340                                                    | 7-Aug-18        | 27-Nov-18            | 6-Jun-20          |                          |                       |                        |                         |                        |                             |  |
| 29                         | 29 2BHK           | 1,250                                                    | 25-Dec-18       | 2-Feb-19             | 9-Feb-19          | 4-Sep-19                 | 15-Feb-20             | 27-Jun-20              | 26-Sep-20               | 23-Apr-21              | 10-May-21                   |  |
| 30                         | 30 2 BHK          | 1,250                                                    | 30-May-17       | 14-Nov-17            | 22-Mar-18         | 30-Nov-18                | 30-Jan-19             | 25-Apr-19              | 14-Aug-19               | 25-Oct-20              | 31-Oct-20                   |  |

| S No | Villa no- | Type (2, 3, 4BHK) | SBUA  | Work start date | Completion of plinth | Completion of brickwork and RCC | Completion of plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
|------|-----------|-------------------|-------|-----------------|----------------------|---------------------------------|--------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| 31   | 31        | 2BHK              | 1,250 | 26-Dec-18       | 5-Feb-19             | 16-Mar-19                       | 21-Dec-19                | 5-Dec-20              | 4-May-21               | 03/Apr/21               |                        |                             |
| 32   | 32        | 4 BHK             | 2,340 | 12-Dec-17       | 19-Dec-17            | 23-Feb-18                       | 13-Jun-18                | 6-Nov-18              | 19-Jun-19              | 17-Aug-19               | 1-Jun-21               | 15-06-2021                  |
| 33   | 33        | 2BHK              | 1,250 | 23-Apr-19       | 5-Jun-19             | 8-Feb-19                        | 17-Dec-19                | 6-Feb-20              | 25-Jul-20              | 8-Aug-20                | 10-Oct-20              | 20-Oct-20                   |
| 34   | 34        | 2 BHK             | 1,250 | 9-Jul-18        | 13-Jun-19            | 16-Jul-19                       | 16-Nov-19                | 28-Jan-20             | 18-Jun-20              | 8-Aug-20                | 1-Nov-20               | 20-Nov-20                   |
| 35   | 35        | 2 BHK             | 1,250 | 15-Sep-17       | 6-Oct-17             | 6-Feb-18                        | 27-Sep-18                | 13-Nov-18             | 16-Oct-19              | 20-Dec-19               |                        |                             |
| 36   | 36        | 3BHK              | 2,340 | 25-Aug-18       | 30-Aug-19            | 28-Jan-20                       | 22-May-20                | 19-Nov-20             |                        |                         |                        |                             |
| 37   | 37        | 2BHK              | 1,250 | 24-Jul-17       | 17-Nov-17            | 6-Feb-18                        | 11-Dec-18                | 19-Jun-19             | 30-Oct-19              | 21-Dec-19               |                        |                             |
| 38   | 38        | 4 BHK             | 2,340 | 7-Jan-19        | 26-Feb-19            | 9-Apr-19                        | 10-Jan-20                |                       |                        |                         |                        |                             |
| 39   | 39        | 4BHK              | 2,340 | 7-Jan-19        | 23-Feb-19            | 31-Mar-19                       | 10-Jan-20                |                       |                        |                         |                        |                             |
| 40   | 40        | 3-BHK             | 2,340 | 10-Jun-18       | 10-Jul-18            | 23-Feb-19                       | 17-Dec-20                | 03/Apr/2021           |                        |                         |                        |                             |
| 41   | 41        | 2-BHK             | 1,250 | 5-Jun-18        | 26-Jun-18            | 3-Oct-18                        | 19-Jun-19                | 15-Feb-20             | 11-Sep-20              | 26-Sep-20               | 17-Feb-21              | 10-Mar-21                   |
| 42   | 42        | 3BHK              | 2,340 | 20-Jul-18       | 12-Nov-19            | 5-Oct-20                        |                          |                       |                        |                         |                        |                             |
| 43   | 43        | 3BHK              | 2,340 | 25-Jul-19       | 2-Nov-19             | 21-Dec-19                       | 25-May-21                | 16-Dec-20             |                        |                         |                        |                             |
| 44   | 44        | 2 BHK             | 1,250 | 29-May-19       | 30-Oct-19            | 15-Feb-20                       | 8-Aug-20                 | 10-Jul-21             |                        |                         |                        |                             |
| 45   | 45        | 3BHK              | 2,340 | 11-Jul-19       | 25-Oct-19            | 4-Jul-20                        | 17/apr/21                |                       |                        |                         |                        |                             |
| 46   | 46        | 3BHK              | 2,340 | 10-Jul-19       | 16-Oct-19            | 23-May-20                       | 17-Oct-20                |                       |                        |                         |                        |                             |
| 47   | 47        | 3BHK              | 2,340 | 28-Apr-19       | 20-Sep-19            | 20-Nov-19                       | 22-May-20                | 5-Oct-20              | 5-Mar-21               | 13-Apr-21               |                        |                             |
| 48   | 48        | 2 BHK             | 1,250 | 15-Sep-17       | 26-Oct-17            | 6-Mar-18                        | 3-Jul-18                 | 13-Nov-18             | 11-May-19              | 27-Aug-19               |                        |                             |
| 49   | 49        | 3BHK              | 2,340 | 6-Jul-19        | 20-Aug-19            | 20-Dec-19                       | 16-Dec-20                | 17-Dec-20             | 3-May-21               | 13-May-21               |                        |                             |
| 50   | 50        | 2 BHK             | 2,340 | 4-Sep-19        | 4-Sep-19             | 6-Feb-20                        | 8-Aug-20                 | 17-Dec-20             |                        |                         |                        |                             |
| 51   | 51        | 3BHK              | 2,340 | 25/06/2019      | 24-Aug-19            | 5-Dec-20                        |                          |                       |                        |                         |                        |                             |
| 52   | 52        | 3BHK              | 2,340 | 26-Jun-19       | 1-Oct-19             | 11-Nov-20                       |                          |                       |                        |                         |                        |                             |
| 53   | 53        | 2BHK              | 1,250 | 29-May-19       | 27-Aug-19            | 15-Feb-20                       | 18-Sep-20                | 16-Dec-20             |                        |                         |                        |                             |
| 54   | 54        | 3BHK              | 2,340 | 9-Jul-19        | 13-Jul-19            | 7-Mar-20                        |                          |                       |                        |                         |                        |                             |
| 55   | 55        | 4BHK              | 2,430 | 21-Jul-18       | 17-Aug-19            | 5-Nov-19                        | 16-Dec-20                | 13-Mar-21             | 10-May-21              |                         |                        |                             |
| 56   | 56        | 2 BHK             | 1,250 | 21-Jul-18       | 2-Jan-19             | 26-Jul-19                       | 28-Oct-20                | 5-Feb-21              |                        |                         |                        |                             |
| 57   | 57        | 2 BHK             | 1,250 | 16-Oct-17       | 28-Nov-17            | 24-Mar-18                       | 19-Feb-19                | 18-Sep-19             | 14-Nov-19              | 20-Dec-19               |                        |                             |
| 58   | 58        | 2 BHK             | 1,250 | 18-Jul-18       | 18-Aug-18            | 17-Dec-20                       |                          |                       |                        |                         |                        |                             |
| 59   | 59        | 4BHK              | 2,340 | 16-May-19       | 9-Jul-19             | 13-Sep-19                       | 4-Jul-20                 | 12-Feb-21             |                        |                         |                        |                             |
| 60   | 60        | 2BHK              | 1,250 | 21-Jul-18       | 22-Aug-18            | 12-Jul-19                       | 11-Nov-20                | 17-Dec-20             |                        |                         |                        |                             |
| 61   | 61        | 2 BHK             | 1,250 | 15-Sep-17       | 14-Oct-17            | 24-Apr-18                       | 29-Sep-18                | 22-Nov-18             | 24-May-19              | 27-Aug-19               |                        |                             |
| 62   | 62        | 2 BHK             | 1,250 | 24-Jul-17       | 15-Dec-17            | 17-Mar-18                       | 15-Nov-18                | 30-Jan-19             | 29-Jun-19              | 25-Sep-19               | 27-Jul-20              | 15-Aug-20                   |
| 63   | 63        | 2 BHK             | 1,250 | 8-Nov-17        | 19-Dec-17            | 6-Mar-18                        | 15-Nov-18                | 19-Feb-19             | 25-Sep-19              | 23-Dec-19               | 27-Jul-20              | 15-Aug-20                   |
| 64   | 64        | 2 BHK             | 1,250 | 15-Sep-17       | 14-Oct-17            | 23-Feb-18                       | 15-Nov-18                | 19-Feb-19             | 19-Jun-19              | 28-Sep-19               | 8-Aug-20               | 18-Aug-20                   |
| 65   | 65        | 3BHK              | 2,340 | 15-Jun-18       | 21-Jul-18            | 15-Nov-18                       | 7-Sep-19                 | 8-Aug-20              |                        |                         |                        |                             |

**Anx - D - Milestone report**

| S No | Villa no- | Type (2, 3, 4BHK) | SBUA  | Work start date | Completion of plinth | Completion of RCC | Completion of plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
|------|-----------|-------------------|-------|-----------------|----------------------|-------------------|--------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| 66   | 66        | 3BHK              | 2,340 | 7-Jun-18        | 5-Jul-18             | 30-Nov-18         | 7-Sep-19                 | 23-May-20             | 5-Dec-20               | 17-Dec-20               | 1-Mar-21               | 31-Mar-21                   |
| 67   | 67        | 3BHK              | 2,340 | 16-Jun-18       | 24-Jul-18            | 17-Dec-20         |                          |                       |                        |                         |                        |                             |
| 68   | 68        | 3BHK              | 2,340 | 23-Dec-18       | 19-Jan-19            | 14-Nov-19         | 25-Jul-20                | 5-Feb-21              |                        |                         |                        |                             |
| 69   | 69        | 3BHK              | 2,340 | 14-Jun-18       | 26-Jul-18            | 30-Jul-19         | 12-Feb-21                | 10-Jul-21             |                        |                         |                        |                             |
| 70   | 70        | 3BHK              | 2,340 | 14-Jun-18       | 28-Jul-18            | 30-Jul-19         | 12-Feb-21                |                       |                        |                         |                        |                             |
| 71   | 71        | 2 BHK             | 1,250 | 31-Jul-17       | 7-Jul-18             | 1-Sep-18          | 10-Jan-20                | 17-Dec-20             |                        |                         |                        |                             |
| 72   | 72        | 2BHK              | 1,250 | 2-Jul-18        | 15-Nov-18            | 5-Feb-21          |                          |                       |                        |                         |                        |                             |
| 73   | 73        | 2 BHK             | 1,250 | 5-Jul-18        | 4-Aug-18             | 5-Feb-21          |                          |                       |                        |                         |                        |                             |
| 74   | 74        | 2 BHK             | 1,250 | 15-Sep-17       | 2-Nov-17             | 3-Mar-18          | 22-Dec-18                | 24-May-19             | 16-Nov-19              | 11-Jan-20               | 1-Jun-20               | 23-Jun-20                   |
| 75   | 75        | 2 BHK             | 1,250 | 18-May-18       | 19-Jun-18            | 19-Sep-18         | 11-Jun-19                | 20-Sep-19             | 14-Nov-19              | 23-Jan-20               | 25-Jun-21              | 1-Jul-21                    |
| 76   | 76        | 2 BHK             | 1,250 | 8-Nov-17        | 9-Dec-17             | 3-Mar-18          | 2-Mar-19                 | 25-Apr-19             | 4-Sep-19               | 28-Jan-20               | 23-Apr-21              | 10-May-21                   |
| 77   | 77        | 2BHK              | 1,250 | 30-Nov-17       | 17-Mar-18            | 16-May-18         | 15-May-18                | 30-Nov-18             | 25-Apr-19              | 13-Sep-19               | 5-Oct-19               | 18-Aug-20                   |
| 78   | 78        | 2BHK              | 1,250 | 7-May-19        | 6-Jul-19             | 17-Aug-19         | 10-Jan-20                | 15-Feb-20             | 14-Jul-20              | 8-Aug-20                | 15-Oct-20              | 22-Oct-20                   |
| 79   | 79        | 2 BHK             | 1,250 | 26-Oct-17       | 24-Nov-17            | 24-Mar-18         | 15-Dec-18                | 11-May-19             | 5-May-21               | 5-May-21                |                        |                             |
| 80   | 80        | 2 BHK             | 1,250 | 26-Oct-17       | 6-Dec-17             | 24-Mar-18         | 4-Dec-18                 | 24-May-19             | 18-Sep-19              | 5-Oct-19                |                        |                             |
| 81   | 81        | 3BHK              | 2,340 | 21-Jun-18       | 7-Aug-18             | 20-Sep-19         | 11-Sep-20                | 4-May-21              |                        |                         |                        |                             |
| 82   | 82        | 3BHK              | 2,340 | 18-Jun-18       | 24-Aug-18            | 30-Aug-19         | 11-Nov-20                | 12-Feb-21             |                        |                         |                        |                             |
| 83   | 83        | 2BHK              | 1,250 | 14-May-19       | 19/06/2019           | 1-Oct-19          | 10-Jan-20                | 18-Jun-20             | 17-Oct-20              | 11-Nov-20               | 10-Jan-21              | 25-Jan-21                   |
| 84   | 84        | 2 BHK             | 1,250 | 26-Jun-18       | 25-Aug-18            | 3-Nov-18          | 11-Nov-20                | 17-Dec-20             | 20-Mar-21              | 5-May-21                |                        |                             |
| 85   | 85        | 3BHK              | 2,340 | 16-May-19       | 29-Jun-19            | 13-Dec-19         | 11-Sep-20                | 12-Feb-21             |                        |                         |                        |                             |
| 86   | 86        | 2 BHK             | 1,250 | 13-Dec-17       | 13-Jun-18            | 22-Aug-18         | 11-May-19                | 5-Nov-19              | 28-Jan-20              | 27-Feb-20               |                        |                             |
| 87   | 87        | 2 BHK             | 1,250 | 25-Jun-18       | 29-Aug-18            | 26-Dec-18         | 25-Oct-19                | 28-Nov-19             | 1-Feb-20               | 22-May-20               |                        |                             |
| 88   | 88        | 2 BHK             | 1,250 | 26-Oct-17       | 21-Nov-17            | 5-Jun-18          | 18-Sep-19                | 13-Dec-19             | 28-Jan-20              | 27-Feb-20               |                        |                             |
| 89   | 89        | 3BHK              | 2,340 | 3-Jun-19        | 13-Sep-19            | 13-Dec-19         | 8-Aug-20                 | 26-Sep-20             |                        |                         |                        |                             |
| 90   | 90        | 3BHK              | 2,340 | 24-Jun-19       | 10-Sep-19            | 7-Nov-19          | 10-May-19                | 11-May-20             | 13-Mar-21              |                         |                        |                             |
| 91   | 91        | 2BHK              | 1,250 | 15-Sep-17       | 10-Mar-18            | 7-Jul-18          | 11-May-19                | 12-Oct-19             | 21-Jan-20              | 27-Feb-20               | 8-Aug-20               | 20-Sep-20                   |
| 92   | 92        | 3BHK              | 2,340 | 18-Nov-17       | 3-Jul-18             | 11-Dec-18         | 13-Nov-19                | 14-Nov-19             | 8-Aug-20               | 10-May-20               |                        |                             |

**Certified by**

*[Signature]*

**Asst. Project Manager/Engineer**  
**Modi Realty (Miryalaguda) LLP**