

Company Name : MMR Kowkur LLP							
Project		GHT					
Prepared By		A Suresh					
Last updated on		2-Aug-21					
Block No		Block - B					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A-101	9-May-21					
2	A-102	9-May-21					
3	A-103	9-May-21					
4	A-104	9-May-21					
5	A-105	17-May-21					
6	B - 106	4-May-20	30-Mar-2021	18-Jun-21			
7	B - 107	4-May-20	30-Mar-2021	18-Jun-21	2-Aug-21		
8	B - 108	4-May-20	30-Mar-2021	18-Jun-21	2-Aug-21		
9	B - 109	4-May-20	30-Mar-2021	18-Jun-21	2-Aug-21		
10	B - 110	16-May-20	29-Aug-20	26-Jan-20	13-Feb-21	01 March 2021	
11	B - 111	16-May-20	29-Aug-20	11-Feb-21	15-Mar-21	30 April 2021	
12	B - 112	16-May-20	29-Aug-20	11-Feb-21	8-Mar-21	27-Mar-21	
13	B - 113	16-May-20	29-Aug-20	26-Jan-20	19-Feb-21	1-Mar-21	
14	A - 114	15-May-21					
15	A - 115	15-May-21					
16	A - 116	15-May-21					
17	A - 117	15-May-21					
18	A - 201	9-May-21					
19	A - 202	9-May-21					
20	A - 203	9-May-21					
21	A - 204	9-May-21					
22	A - 205	17-May-21					
23	A - 206	4-May-20	06 May 2021				
24	B - 206	4-May-20	06 May 2021				
25	B - 207	4-May-20	06 May 2021				
26	B - 208	4-May-20	06 May 2021				
27	B - 209	4-May-20	06 May 2021				
28	B - 210	16-May-20	9-Nov-20	4-Apr-21			
29	B - 211	16-May-20	9-Nov-20	4-Apr-21			
30	B - 212	16-May-20	9-Nov-20	19-Mar-21			
31	B - 213	16-May-20	9-Nov-20	18-Mar-21			
32	A - 214	15-May-21					
33	A - 215	15-May-21					
34	A - 216	15-May-21					
35	A - 217	15-May-21					
36	A - 301	9-May-21					
37	A - 302	9-May-21					
38	A - 303	9-May-21					
39	A - 304	9-May-21					
40	A - 305	9-May-21					
41	B - 306	4-May-20	5-Jun-2021				
42	B - 307	4-May-20	5-Jun-2021				
43	B - 308	4-May-20	5-Jun-2021				
44	B - 309	4-May-20	5-Jun-2021				
45	B - 310	16-May-20	29-Dec-20	10 May 2021			
46	B - 311	16-May-20	29-Dec-20	15 May 2021			
47	B - 312	16-May-20	29-Dec-20	15 May 2021			
48	B - 313	16-May-20	29-Dec-20	13 May 2021			
49	A - 314	15-May-21					
50	A - 315	15-05-2021					
51	A - 316	15-05-2021					
52	A - 317	15-05-2021					

APPROVED BY

C 2 AUG 2021

Page 1 of 2 A. SURESH
PROJECT MANAGER

53	A - 401	9-May-21				
54	A - 402	9-May-21				
55	A - 403	9-May-21				
56	A - 404	9-May-21				
57	A - 405	9-May-21				
58	B - 406	9-May-21				
59	B - 407	4-May-20				
60	B - 408	4-May-20				
61	B - 409	4-May-20				
62	B - 410	16-May-20	24-Jan-21	10-06-2021		
63	B - 411	16-May-20	24-Jan-21	10-06-2021		
64	B - 412	16-May-20	24-Jan-21	10-06-2021		
65	B - 413	16-May-20	24-Jan-21			
66	A - 414	15-May-21				
67	A - 415	15-May-21				
68	A - 416	15-May-21				
69	A - 417	15-May-21				
70	A - 501	9-May-21				
71	A - 502	9-May-21				
72	A - 503	9-May-21				
73	A - 504	9-May-21				
74	A - 505	9-May-21				
75	B - 506	9-May-21				
76	B - 507	4-May-20				
77	B - 508	4-May-20				
78	B - 509	4-May-20				
79	B - 510	16-May-20	4-Mar-21	18-Jun-21		
80	B - 511	16-May-20	4-Mar-21	18-Jun-21		
81	B - 512	16-May-20	4-Mar-21	18-Jun-21		
82	B - 513	16-May-20	4-Mar-21			
83	A - 514	16-May-21				
84	A - 515	16-May-21				
85	A - 516	16-May-21				
86	A - 517	16-May-21				
87	A - 601	9-May-21				
88	A - 602	9-May-21				
89	A - 603	9-May-21				
90	A - 604	9-May-21				
91	A - 605	9-May-21				
92	B - 606	9-May-21				
93	B - 607	4-May-20				
94	B - 608	4-May-20				
95	B - 609	4-May-20				
96	B - 610	16-May-20	14-Apr-21			
97	B - 611	16-May-20	14-Apr-21			
98	B - 612	16-May-20	14-Apr-21			
99	B - 613	16-May-20	14-Apr-21			
100	A - 701	9-May-21				
101	A - 702	9-May-21				
102	A - 703	9-May-21				
103	A - 704	9-May-21				
104	A - 705	9-May-21				
105	B - 706	9-May-21				
106	B - 707	4-May-20				
107	B - 708	16-May-20				
108	B - 709	16-May-20				
109	B - 710	16-May-20	28-05-2021			
110	B - 711	16-May-20	28-05-2021			
111	B - 712	16-May-20	28-05-2021			
112	B - 713	16-May-20	28-05-2021			
113	A - 714	15-May-21				
114	A - 715	15-May-21				
115	A - 716	15-May-21				
116	A - 717	15-May-21				

