


Modi Realty Mallapur LLP (20-21)
MG Road, RAAniguni,
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : ¹¹⁹⁸⁷ ~~PAY/41987~~

^{1-Mar-21}
Dated : ~~28-Feb-21~~

Particulars	Amount
Account :	
EUC-Kamlesh Varma	5,175.00
TDS-1.50% Contract	(-)77.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft transaction to Kamlesh varma for chipping work done at B-Block vide voucher no 7706 enclosed.	
Amount (in words) :	
Indian Rupees Five Thousand Ninety Eight Only	
	₹ 5,098.00


Prepared by: gnr@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : Kamles Varma

Voucher No : 7706

PARTICULARS

Amount

Hire Charges - Job Work Payment

Amount Payable :- 5175.00

Towards walls chipping work done at B-Block for addition & alteration works purpose.

5175.00

Hire Charges - On A/C Payment

Amount Payable :- 0.00

0.00

Other Additions :

0.00

Gross

5175.00

TDS% 1.50

TDS Amount

77.63

CGST% 0.00

0.00

SGST% 0.00

0.00

Total GST Amount

0.00

Other Deductions :

0.00

Total

5097.38

Rupees : Five Thousand Ninty Seven and Paise Thirty Eight Only.

Certified by:

A. Sravani

Asst. Engineer
MODI REALTY (MALLAPUR) LLP

VERIFIED BY

26 FEB 2021

N. NARENDER REDDY
ASST. MANAGER-AUDIT

APPROVED BY

26 FEB 2021

PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

26/02/2021 12:00:08

Pages : 1 of 2


Company Name : Modi Reality Mallapur LLP
Project Name : Gulmohar Residency
Supplier Name : Kamjes Varma

Voucher No :	7706
From Date :	18/02/2021
To Date :	24/02/2021

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
88004	2875	18-02-2021 Chipping machine (per hour)	09:27	17:36	7	150	JW	1050.00
		Units : per hour Rate : 150						
		Towards wall chipping work at B - block flat no-103.						
88046	2886	19-02-2021 Chipping machine (per hour)	09:37	17:33	6.5	150	JW	975.00
		Units : per hour Rate : 150						
		Towards wall chipping work done at B - block 305.						
88129	2900	22-02-2021 Chipping machine (per hour)	09:25	17:33	7	150	JW	1050.00
		Units : per hour Rate : 150						
		Towards wall chipping work at B-block.						
88139	2910	23-02-2021 Chipping machine (per hour)	09:28	17:38	7	150	JW	1050.00
		Units : per hour Rate : 150						
		Towards wall chipping work at A-block 205.						
88179	2928	24-02-2021 Chipping machine (per hour)	09:30	17:30	7	150	JW	1050.00
		Units : per hour Rate : 150						
		Towards wall chipping work at A - block 205.						

VERIFIED BY

26 FEB 2021
N. NARENDAR REDDY
ASST. MANAGER-AUDIT

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY
26 FEB 2021
Project Manager
PROJECT MANAGER

Accounts Manager

Managing Director

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

11988.

P-Mar-21

No. : PAY/11987

Dated : 26-Feb-21

Particulars	Amount
Account :	
EUC-Meeriyala Rajkumar	33,248.00
TDS-1.50% Contract	(-)499.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft transaction to Meeriyala raju kumar for providing tractor,jcb,for site work purpose vide voucher no 7705 enclosed.	
Amount (in words) :	
Indian Rupees Thirty Two Thousand Seven Hundred Forty Nine Only	
	₹ 32,749.00
	continued ...

8
P-R-21

Advice for Payment

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : Miriyala Raju Kumar

Voucher No : 7705

PARTICULARS								Amount
Hire Charges - Job Work Payment								
Towards material tranfering from SSLLP , vista ,MPL to GMR site . mud shifting to club house for levelling work .								33248.00
Hire Charges - On A/C Payment								4200.00
Other Additions :								0.00
								0.00
								Gross 33248.00
TDS% 1.50								TDS Amount 498.72
CGST% 0.00 0.00 SGST% 0.00 0.00								Total GST Amount 0.00
Other Deductions :								0.00
Total								32749.28

Rupees : Thirty Two Thousand Seven Hundred Forty Nine and Paise Twenty Eight Only.

Certified by:

A. Sravan
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

and Paise Twenty Eight Only.

26 FEB 2021

N. NARENDER REDDY
ASST. MANAGER-AUDIT

APPROVED BY

26 FEB 2021

M. K. RAO
MANAGER

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

26/02/2021 12:00:08

Pages : 3 of 4

[illegible]

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

VERIFIED BY

26 FEB 2021

N. NARENDER REDDY
ASST. MANAGER-AUDIT

APPROVED BY

26 FEB 2021

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Reality Mallapur LLP
Project Name : Gulmohar Residency
Supplier Name : Miriyala Raju Kumar

26/02/2021 12:00:08

Pages : 1 of 4

Voucher No :	7705
From Date :	18/02/2021
To Date :	24/02/2021

HC No	HC Date	Equipment Name / Particulars	\$ Time	E Time	Qty	Rate		Gross
88042	2882	19-02-2021 Tractor with tipper without labour (per day) AP23X4031 Units : per day (9.30 to 6 P.M) Towards tiles shifting from vista homes to GMR.	09:17	17:11	1	1800	JW	1800.00
88043	2883	19-02-2021 JCB TS08EV2096 Units : per hour Towards excess mud loading work at club house.	09:33	13:01	3.28	800	JW	2624.00
88044	2884	19-02-2021 Tractor with tipper without labour (per day) AP26E9313 Units : per day (9.30 to 6 P.M) Towards excess mud shifting from club house to Q - block.	09:34	17:41	1	1800	JW	1800.00
88045	2885	19-02-2021 Tractor with tipper without labour (per day) AP22K7103 Units : per day (9.30 to 6 P.M) Towards excess mud shifting from club house to Q - block.	09:36	17:42	1	1800	JW	1800.00
88052	2892	19-02-2021 JCB TS08EV2096 Units : per hour Towards excess mud loading work at club house.	14:01	18:02	4	800	JW	3200.00
88134	2905	22-02-2021 JCB AP04AR0180 Units : per hour Towards Excess mud loading work at club house.	09:33	13:06	3.3	800	JW	2640.00
88135	2906	22-02-2021 Tractor with tipper without labour (per day) AP35D9273 Units : per day (9.30 to 6 P.M) Towards excess mud shifting from club house to C- block.	09:33	17:44	1	1800	JW	1800.00
88136	2907	22-02-2021 Tractor with tipper without labour (per day) AP23Y4031 Units : per day (9.30 to 6 P.M) Towards excess mud shifting from club house to C- block.	09:34	17:45	1	1800	JW	1800.00
88137	2908	22-02-2021 Tractor with tipper without labour (per day) TR Units : per day (9.30 to 6 P.M)	09:53	17:46	1	1800	JW	1800.00

VERIFIED BY
26 FEB 2021
N. NARENDER REDDY
ASST. MANAGER-AUDIT

APPROVED BY
26 FEB 2021
PROJECT MANAGER
Certified by:
A. Srevani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

26/02/2021 12:00:08

Pages : 2 of 4

			Towards excess mud shifting from club house to C- block.									
88138	2909	22-02-2021	JCB				14:01	18:02	4	800	JW	3200.00
			AP04AR0180	Units : per hour	Rate : 800							
			Towards excess mud loading and leveling work at C- block.									
88144	2915	23-02-2021	JCB				09:35	13:03	3.28	800	JW	2624.00
			AP04AR0180	Units : per hour	Rate : 800							
			Towards morrum leveling work at E - block.									
88145	2916	23-02-2021	Tractor with tipper without labour (per day)				09:37	17:22	1	1800	JW	1800.00
			AP23Y4931	Units : per day (9.30 to 6 P.M)	Rate : 1800							
			Towards panel doors & tiles shifting from SSLLP TO GMR.									
88147	2918	23-02-2021	JCB				14:01	18:22	4.2	800	JW	3360.00
			AP04AR0180	Units : per hour	Rate : 800							
			Towards morrum leveling work at E - block.									
88148	2919	23-02-2021	Road Roller, 8 to 10 tons				09:43	17:50	1	3000	JW	3000.00
			AB16596	Units : per day (9.30 to 6p.m)	Rate : 3000							
			Towards morrum compation work at E - block.									
88172	2921	23-02-2021	Tripper - 300 cft, earth shifting				23:43	23:56	1	600	HC	600.00
			TS08UE6356	Units : per trip	Rate : 600							
			Towards morrum shifting work from out side to gmr.									
88173	2922	23-02-2021	Tripper - 300 cft, earth shifting				23:44	23:57	1	600	HC	600.00
			TS08EV9783	Units : per trip	Rate : 600							
			Towards morrum shifting work from out side to gmr.									
88174	2923	23-02-2021	Tripper - 300 cft, earth shifting				23:46	00:02	1	600	HC	600.00
			TS08UE7820	Units : per trip	Rate : 600							
			Towards morrum shifting work from out side to gmr.									
88175	2924	24-02-2021	Tripper - 300 cft, earth shifting				00:58	01:11	1	600	HC	600.00
			TS08UE6356	Units : per trip	Rate : 600							
			Towards morrum shifting work from out side to gmr.									
88176	2925	24-02-2021	Tripper - 300 cft, earth shifting				01:07	01:20	1	600	HC	600.00

APPROVED BY

26 FEB 2021

Project Manager

Certified by:

A. Sravani

Asst. Engineer

MODI REALTY (MALLAPUR) LLP

Accounts Manager

Managing Director

Modi Realty Mallapur LLP (20-21)
MG Road, RAAnigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/11987

Dated : 1-Mar-21

Particulars	Amount
Account :	
EUC-Bodasu Naresh	41,574.00
TDS-1.50% Contract	(-)623.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft transaction to Bodasu Naresh for rock cutting work done at D-Block Iltt area vide voucher no / / 0 / enclosed.	
Amount (in words) :	
Indian Rupees Forty Thousand Nine Hundred Fifty One Only	
	₹ 40,951.00

Prepared by: gmr@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : B Naresh

Voucher No : 7707


PARTICULARS							Amount
Hire Charges - Job Work Payment							
Towards rock cutting work done at D-Block & C-Block .							
							41574.00
Hire Charges - On A/G Payment							
							0.00
Other Additions :							
							0.00
							Gross 41574.00
							TDS% 1.50 TDS Amount 623.61
							CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00
Other Deductions :							
							0.00
							Total 40950.39
Rupees : Forty Thousand Nine Hundred Fifty and Paise Thirty Nine Only							

Certified by:



A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

VERIFIED BY



26 FEB 2021

N. NARENDEER REDDY
ASST. MANAGER-AUDIT

APPROVED BY



26 FEB 2021

PROJECT MANAGER



Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : B Naresh

26/02/2021 12:00:08

Pages : 1 of 3

Voucher No :	7707
From Date :	18/02/2021
To Date :	24/02/2021

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
88006	2877	18-02-2021 Compressor for rock cutting Ap05AR8631 Units : per hour Rate : 550 Towards service lift rock cutting work done at D - block.	09:30	17:31	7	550	JW	3850.00
88007	2878	18-02-2021 Compressor for rock cutting AP26AM1557 Units : per hour Rate : 550 Towards service lift rock cutting work done at D - block.	09:30	17:31	7	550	JW	3850.00
88008	2879	18-02-2021 Compressor for rock cutting AP26W0162 Units : per hour Rate : 550 Towards rock cutting work at G - block.	09:31	17:31	7	550	HC	3850.00
88047	2887	19-02-2021 Compressor for rock cutting AP05AR8631 Units : per hour Rate : 550 Towards service lift rock cutting work at D - block.	09:38	17:36	6.5	550	JW	3575.00
88048	2888	19-02-2021 Compressor for rock cutting AP26W0162 Units : per hour Rate : 550 Towards service lift rock cutting work at D - block.	09:38	17:37	6.59	550	JW	3624.50
88049	2889	19-02-2021 Compressor for rock cutting AP26AM1557 Units : per hour Rate : 550 Towards rock cutting work at D - block.	09:39	17:38	6.5	550	HC	3575.00
88054	2894	20-02-2021 Compressor for rock cutting AP05AR8631 Units : per hour Rate : 550 Towards service lift rock cutting work at D - block.	09:29	17:32	7	550	JW	3850.00
88055	2895	20-02-2021 Compressor for rock cutting AP26W0162 Units : per hour Rate : 550 Towards service lift rock cutting work at D - block.	09:30	17:32	7	550	JW	3850.00
88056	2896	20-02-2021 Compressor for rock cutting AP26AM1557 Units : per hour Rate : 550	09:31	17:33	7	550	HC	3850.00

VERIFIED BY

 26 FEB 2021
 N. NARENDAR REDDY
 ASST. MANAGER-AUDIT

APPROVED BY

Certified by:

26 FEB 2021

A. Sravani
Asst. Engineer

Project Manager

PROJECT MANAGER

MODI REALTY (MALLAPUR) LLP

Accounts Manager

Managing Director

[illegible]

Pages : 2 of 3

APPROVED BY
26 FEB 2021
M. RAM PRASAD
Project Manager

Project Manager

erMANAGER


Managing Director

Payment Voucher

11990
No. : PAY/11987

1-Mar-21
Dated : ~~26-Feb-21~~

Particulars	Amount
Account :	
EUC-Subhash Kushle	1,875.00
TDS-1.50% Contract	(-)28.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft transaction to Subhash khushle for chipping work done vide voucher no 7703 enclosed.	
Amount (in words) :	
Indian Rupees One Thousand Eight Hundred Forty Seven Only	
	₹ 1,847.00



Prepared by: gmr@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : Subhash Kushle

Voucher No : 7703

PARTICULARS							Amount
Hire Charges - Job Work Payment							
Towards chipping work done at A-Block for wall chipping aktration works .							
							1875.00
							1875.00
Hire Charges - On A/C Payment							
							0.00
							0.00
Other Additions :							
							0.00
							Gross 1875.00
							TDS% 1.50 TDS Amount 28.13
							CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00
Other Deductions :							
							0.00
							Total 1846.88
Rupees : One Thousand Eight Hundred Fourty Six and Paise Eighty Eight Only.							

Certified by:

 A. Sravani
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP

VERIFIED BY

 26 FEB 2021
 N. NARENDER REDDY
 ASST. MANAGER-AUDIT

APPROVED BY

 26 FEB 2021
 PROJECT MANAGER


 Accounts Manager

Managing Director

Hire Charges Voucher

26/02/2021 11:06:20

Pages : 1 of 2

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : Subhash Kushle

Voucher No :	7703
From Date :	18/02/2021
To Date :	24/02/2021

	HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
88146	2917	23-02-2021	Chipping machine (per hour)	09:38	17:36	6.5	150	JW	975.00
			Units : per hour	Rate : 150					
			Towrads wall chipping work at A-209.						
88171	2898	20-02-2021	Chipping machine (per hour)	10:36	17:44	6	150	JW	900.00
			Units : per hour	Rate : 150					
			Towards wall chipping work done at A - block 209.						



Accounts Manager

Managing Director


Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11991**

Dated : **01-03-21**

Particulars	Amount
Account : CONT-R Anjaiah	40,000.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : being neft transaction to R.Aniajah for releasing credit balance amount vide voucher no 918 enclosed.	
Amount (in words) : Indian Rupees Forty Thousand Only	
	₹ 40,000.00

Prepared by:  gmr@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Gulmohar Residency
 Survey No.19, Mallapur, Hyderabad.

Advice for Payment No : 918

Date : 27/02/2021

Contractor Name					From Date		To Date	
R.Anjaiah(Rope rock cutting)					18/02/2021		24/02/2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Towards releasing credit balance amount credit balance amount Rs.60000/-	40000.00
Department Description :	0.00
Job Work Description :	0.00
Total Amount %	40000.00
TDS : @ 0	0.00
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	40000.00
Rupees : Fourty Thousand Only.	

Certified by:

 Asst. Engineer
 Approved By Admin

APPROVED BY
 26 FEB 2021

 M. Anil Kumar
 Approved By Project Manager


 Approved By Accounts

Approved By Managing Director

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11994**

Dated : **27-Feb-21**

Particulars	Amount
Account : SUP-Summit Sales LLP	1,95,114.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : Being amount transfer towards advance payment agianst their bills	
Amount (in words) : Indian Rupees One Lakh Ninety Five Thousand One Hundred Fourteen Only	
	₹ 1,95,114.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11995**

Dated : **27-Feb-21**

1-Mar-21

Particulars	Amount
Account : ECARD-M Ram Prasad	5,019.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : Being amount transfer to M.Ramprasad towards expenses card reloaded	
Amount (in words) : Indian Rupees Five Thousand Nineteen Only	
	₹ 5,019.00

Prepared by: krishnaveni

Approved by

Receiver's Signature


Weekly - Petty cash /expense card statement.

Name	M.Ram prasad		Statement date	26.02.2021		
Prepared by	A.Sravani		Sign			
From period	19.02.2021		To period	26.02.2021		
Sl No	Debit to company	Debit to project	Description of expense	Amount	Bill enclosed	GST bill
1.	Modi realty mallapur LLP	Gulmohar Residency	Cash paid to Tirupati plywood & hardware for screws for windowes fitting work purpose.	Rs.944/-	Y	Y
2.	Modi realty mallapur LLP	Gulmohar Residency	Cash paid to SRD engg.Industries for holes making for L patties .	Rs.600/-	Y	Y
3.	Modi realty mallapur LLP	Gulmohar Residency	Cash paid to Balaji hardware & electricals paints & sanitory for grden pipe & padlock for windows lock purpose.	Rs.496/-	Y	Y
4.	Modi realty mallapur LLP	Gulmohar Residency	Cash paid to Balaji hardware electrical,paints & sanitory for teflon tapes for plumbing work purpose.	Rs.200/-	Y	Y
5.	Modi realty mallapur LLP	Gulmohar Residency	Cash paid to ganesh traders for CPVC material for plumbing works at A -block lift motor repairing purpose.	Rs.979/-	Y	Y
6.	Modi realty mallapur LLP	Gulmohar Residency	Cash paid to nameli charges for unloading of cement bags from vehicle to store .	Rs.1300/-	Y	N
7.	Modi realty mallapur LLP	Gulmohar Residency	Cash paid to Balaji hardware electrical paints & sanitory for flexible pipes for electrical work purpsoe.	Rs.500/-	Y	Y
		Total		Rs.5019/-		
Amount to be ☐ Transfer to Haapay card, ☐ Transfer to expense card, ☐ Cash reimbursement, ☐ Transfer to personal a/c.						

Weekly - Petty cash /expense card statement.

credited by	☐ Other:			
Approved by:	Div. Manager	Accountant	Accounts Manager	MD
Sign:				
Date:				

Notes: 1. Scanned copy of this statement to be submitted before every Friday 2pm. 2. Original vouchers to be attached to this statement and send to respective accountant by Monday. 3. Accountants to make payment on receipt of scanned statement on Saturday. 4. If original statement with vouchers of last week is not received withhold further payment and salary. 5. Employee must maintain photocopy of all bills/vouchers for 3 months. 6. Division manager and accounts manager approval required for expenses of over 2,000/- per week. MDs approval is required for expenses of over 10,000/- per week



Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : 11994
PAY/11996

1-Mar-21

Dated : 27-Feb-21

Particulars

Account :

CONT-Pointech Associates
TDS-1.50% Contract

Amount

7,45,038.00

(-)11,176.00

Through :

BANK-Kotak Mahindra Bank Rera A/c

On Account of :

Being amount transfer to pointech associates towards Anx A & C dated: 25.02.21 from
period 18.02.21 to dt 24.02.21

Amount (in words) :

Indian Rupees Seven Lakh **Thirty** Three Thousand Eight Hundred Sixty Two Only

₹ 7,33,862.00

Prepared by: krishnaveni

Approved by

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		P. Srinivasa			
Company name:		Pointec Associates			
Project name:		Gulmohar Residency			
Date:	25.02.21				
Period	From:	18.02.21	To:	24.02.21	
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	35	650.00	22,750
2	Civil work	Male helper	26	500.00	13,000
3	Civil work	Female helper	5	450.00	2,250
4	RCC work	Mason	55	650.00	35,750
5	RCC work	Male helper	50	500.00	25,000
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	500.00	-
9	Earth work	Female helper	-	450.00	-
10	Electrician	Mason	-	600.00	-
11	Electrician	Male helper	-	500.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					98,750
Payment approved by MD:					
Prepared by:		MDs approval			
Name	A. Sravani				
Date	25.02.21				

Certified by:

A. Sravani
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP

APPROVED BY

26 FEB 2021
M. RAM PRASAD
 PROJECT MANAGER

VERIFIED BY

26 FEB 2021
N. NARENDER REDDY
 ASST. MANAGER-AUDIT

Anx - B - Hire charges


Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		P. Srinivasa			
Company name:		Pointec Associates			
Project name:		Gulmohar Residency			
Date:	25.02.21				
Period	From:	18.02.21	To:	24.02.21	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	800.00	nos	-
2	Tractor with Tipper	-	1,800.00	nos	-
3	Compressor rock drilling holes.	-	550.00	per hour	-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:				MDs approval	
Name	A. Sravani				
Date	25.02.21				

Certified by:

 A. Sravani
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP

APPROVED BY

 26 FEB 2021
 M. RAM PRASAD
 PROJECT MANAGER

VERIFIED BY

 26 FEB 2021
 N. NARENDER REDDY
 ASST. MANAGER-AUDIT

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		P.Srinivasa					
Company name:		Pointec Associates					
Project name:		Gulmohar Residency					
Date:		25.02.21					
Period		From:		18.02.21		To: 24.02.21	
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	Solid bricks 6"x8"x16"	21.02.21	131	400.00	No's	30.00	12,000.00
2	Solid bricks 4"x8"x16"	21.02.21	132	600.00	No's	20.00	12,000.00
3	Steel	21.02.21	133	10,040.00	kgs	56.70	569,268.00
4	Solid bricks 6"x8"x16"	23.02.21	134	400.00	No's	30.00	12,000.00
5	Solid bricks 6"x8"x16"	23.02.21	135	400.00	No's	30.00	12,000.00
6	MS wire	24.02.21	136	50.00	No's	80.40	4,020.00
7	RObo coarse sand	24.02.21	15	520.00	cft	25.00	13,000.00
8	Solid bricks 4"x8"x16"	24.02.21	137	600	no's	20.00	12,000.00
9							-
10							-
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
Total							646,288.00
Payment approved by MD:							
Prepared by:		Approved by:					
Name	A.Sravani						
Date	25.02.21						
MDs approval							

Certified by:

A. Sravani
Asst. Engineer

MODI REALTY (MALLAPUR) LLP

APPROVED BY

26 FEB 2021

M. RAI PRASAD
PROJECT MANAGER

VERIFIED BY

26 FEB 2021

N. NARENDER REDDY
ASST. MANAGER-AUDIT

DELIVERY CHALLAN

Cell : 8008942642
9959555123




SRI BALAJI FLYASH BRICKS

Sarvey No. 43 & 44, Pocharam (Vill), Ghatkesar (Man), R.R Dist.

No. 1091 8247884288 Date: 21/2/21
M/s. Pointie Associates
G.M.R. Residency Mohi NFE

S.No	PARTICULARS	Brick Size	Quantity
1	Fly Ash Bricks	6x8x16	600



Vehicle No. 1508UG4320 TOTAL 600

For SRI BALAJI FLYASH BRICKS

Receiver's Signature

Signature

DELIVERY CHALLAN

Cell : 8008942642
9959555123




SRI BALAJI FLYASH BRICKS

Sarvey No. 43 & 44, Pocharam (Vill), Ghatkesar (Man), R.R Dist.

No. 1092 8247884288 Date: 21/2/21
M/s. Pointie Associates
G.M.R. Residency Mohi NFE

S.No	PARTICULARS	Brick Size	Quantity
1	Fly Ash Bricks	6x8x16	600



Vehicle No. 1508UG4320 TOTAL 600

For SRI BALAJI FLYASH BRICKS

Receiver's Signature

Signature

(F)

DELIVERY CHALLAN

Off : 040-42703535
Cell : 9246372276
: 9866162277

SRI KALPA STEEL TRADERS

Stock Available for :

STEEL IN STANDARD SIZE FULL LENGTH 36" IN 6 MM TO 32MM

RAASI, PRIYA, KESHORAM, KCP, ACC & VISHNU CEMENT

Shop No. 37-93/371/1A, Madhuranagar Main Road,
Neredmet X Road, Secunderabad - 500 094.

GST No. 36ABFPN1474R1Z1

Date : 22/2/21

M/s. <u>POINTECH ASSOCIATES</u> <u>G.M.R. MOULALI</u> <u>SECUNDERABAD.</u>		D.C. No. 010 Date Purchase Order No. Date	
No. of Pieces	Description of Material	Qty. in Tonnes	
	TMT BARS 8MM, 12MM, 16MM & 20MM INWARD MODI REALTY MALLAPUR LLP Ward No 133 DL 22/2/21 MRN No. DL..... Received By. <u>Ami</u> Sign. <u>h</u>	10,100 - 2 Approx / 10,100 - 2 Approx	
Lorry No. <u>TS12UB 9257</u> 1) Goods once sold will not be taken back. 2) We are not responsible for any damages/shortage after the goods have left our godown. 3) Interest at 30% P.A. will be charged if not paid within 7 days from date of delivery. Receiver's Signature		For SRI KALPA STEEL TRADERS  Prepared & Checked by	



SRI KALPA STEEL TRADERS

Dealers in : VSP, TMT, IRON AND STEEL & ALL KINDS OF CEMENTS
Stockist for : Angles, Channels, Bars, Flats, Squares & Rounds

Shop No. 37-93/371/1A, Madhuranagar Main Road, Neredmet X Road, Secunderabad - 500 094.

M/s. POINTEL ASSOCIATES
ALLWIN COLONY - KUKAT PALLI
SITE:- G.M.R. MALLAPUR.
PARTY QR-36AATFP7241H1ZZ

Invoice No. **186**

Date : **23/02/2021**

P.O. No. **VERBAL**

Date :

STATE CODE: **36**

STATE T.S

Vehicle No. **TS12UB 9257**

No. of Pcs	Description of Material	HSN Code	Qty. In Metric Tonns	Rate per Metric Tonns	Amount Rs	Ps
1	TMT BARS 8mm	7214	3.040	48050.00	1,46,072.00	00
2	TMT BARS 12mm	7214	3.000	46750.00	1,40,250.00	00
3	TMT BARS 16mm	7214	2.960	46750.00	1,38,380.00	00
4	TMT BARS 20mm	7214	1.040	46750.00	48,620.00	00
			<u>10.040</u>			
	NAY BILL NO					
	1113 0553 6487					
			HAMALI / T.P. CHARGES		9678.00	00

TOTAL

4,83,000.00

Rupees : FIVE LAKHS SIXTY NINE THOUSAND
NINE HUNDRED FORTY ONLY

SGST 9% 43,470.00

CGST 9% 43,470.00

IGST - -

ROUND OFF - -

GRAND TOTAL 5,69,940.00

For SRI KALPA STEEL TRADERS

RTGS Details :

ANDHRA BANK, Kapra, Sainikpuri.

A/c No. : 032731100000803, IFS Code : ANDB0000327

- 1) Goods once sold will not be taken back.
- 2) We are nor responsible for any damages/shortage after the goods have left our godown.
- 3) Interest at 30% P.A. will be charged if not paid within 7 days from date of delivery.

Receiver's Signature

Prepared & Checked by

WAY BILL PRINTED OVERLEAF

DELIVERY CHALLAN

Cell : 8008942642
9959555123

Time: 7:51


**SRI BALAJI FLYASH BRICKS**

Sarvey No. 43 & 44, Pocharam (Vill), Ghatkesar (Man), R.R Dist.

No. 1098 7794982464 Date: 23/02/21

M/s. Pointie. Agency Modi
N.F.C site. Mallapur

S.No	PARTICULARS	Brick Size	Quantity
2	Fly Ash Bricks	6x8x16	400



Vehicle No. TS08VQ4820 TOTAL 400

For SRI BALAJI FLYASH BRICKS

Receiver's Signature

Signature

DELIVERY CHALLAN

Cell : 8008942642
9959555123

Time: 7:10


**SRI BALAJI FLYASH BRICKS**

Sarvey No. 43 & 44, Pocharam (Vill), Ghatkesar (Man), R.R Dist.

No. 1099 7794982464 Date: 23/02/21

M/s. Pointie. Agency Modi
N.F.C site. Mallapur

S.No	PARTICULARS	Brick Size	Quantity
1	Fly Ash Bricks	6x8x16	400



Vehicle No. TS08VE3870 TOTAL 400

For SRI BALAJI FLYASH BRICKS

Receiver's Signature

Signature

Cell : 9010128331
9652625955

OM ELECTRICAL

Dearleres in : Finolex Wire, Anchor Swiches, Roma Switches, Bajaj, Usha, Crompton Branded Fans, Prince Pipe, Ashirwad, CPVC Pipe, CP Fitting, G.I. Pipe, M.S. Nut Bolt, Tools, Monoblock Motors etc., Swetha Complex, Near Shiva Hotel, Main Road Mallapur, Hyderabad-500076.

State State Code

INWARD	
MODI REALTY MALLAPUR LLP	
Ward No 136	DL 24/2/2
MRN No.	DL
Received By <i>[Signature]</i>	Sign <i>[Signature]</i>

~~Authorised Signature~~

pointech associates
Gulmohar Residency

44745

15



Recd Date / Time	Veh No	Del by	Recd by
24-02-2021 14:33:00	TS30T1457	Party	Security
Way Bill No	Way Bill Date	Way Bill Book no	Way Bill Validity
Qty	Rate	GST%	Value
520.00	25.00	0.00	13000.00
DC No	DC Date	Bill No	Bill Date

Item Name
1035 - Building material - Robo sand - Coarse - NA - cft

Supplier Name
Sai lakshmi Enterprises

Remarks:-

Rupees : Thirteen Thousand Only.



Printed On 25/02/2021 17:17:42



SAI LAKSHMI ENTERPRISES

37-93/59/1, MADHURANAGAR.
NEREDMET, HYDERABAD,
HYDERABAD, Telangana 500056

GSTIN 36AKBPG5049G1ZD
State 36-Telangana
PAN AKBPG5049G

Invoice Date 25/02/2021
Invoice No. INV/2020-21/567
Reference No. -

Customer Name	Billing Address	Shipping Address
POINTEC ASSOCIATES,	POINTEC ASSOCIATES,	POINTEC ASSOCIATES,
Customer GSTIN	H NO : 4-32-191, PHASE	H NO : 4-32-191, PHASE
36AAJFP7241H1Z2	1,ALLWYN	1,ALLWYN
	COLONY,KUKATPALLY,	COLONY,KUKATPALLY,
	HYD.72.	HYD.72.
	Telangana	Telangana
		36AAJFP7241H1Z2

Place of Supply 36-Telangana **Due Date** 25/02/2021

Item	HSN / SAC	Quantity	Rate / Item (₹)	Discount (₹)	Taxable Value (₹)	CGST (₹) @2.5%	SGST / UTGST (₹) @2.5%	CESS (₹)	Total (₹)
1. MANUFACTURED SAND (COARSE)	25171090	20.935 MTS	625.00	0.00	13,084.38	327.11	327.11	0.00	13,738.60
Total					13,084.38	327.11	327.11	0.00	13,738.60

Taxable Amount ₹ 13,084.38

Total Tax ₹ 654.22

Invoice Total ₹ 13,738.60

Total amount (in words) Thirteen Thousand Seven Hundred Thirty Eight Rupees And Sixty Paise Only

For SAI LAKSHMI ENTERPRISES

Authorised Signatory

(F)

Prism Johnson Limited

RMC (India) Division

Nemaragomla (Vill), Bibinagar (Mandal), Nalgonda Dist. Telangana. 508126,

TIN, NO. 36158943557,



Weighment Slip Cum Delivery Challan

Date :	24 February 2021	All Units in kgs	
DC No	6387	First Weight	10135 24 Feb 2021 12:49:14
Truck No.:	TS30T1457	Second Weight	31070 24 Feb 2021 13:17:51
Customer Name	Sai Lakshmi Enterprises	Net Weight	20935
Product	PRISMSAND™		
Reference Number		Accepted Weight	20935.00
Transporter Name	SLE		
Order No	6040154083	Weighed By	jaga_hyd
MDP/Royalty Number	TMGA2928402		
Royalty Quantity	0.000		

Remarks :

for Prism Johnson Limited RMC (India) Division


(Signature)

0.000 INWARD
SAP Delivery Reference
MODI REALTY MALAPUR LLP
Ward No 15 Dt 24/2/21
MRN No.....Dt.....
Received By.....Sign.....

6160685832

I have accepted delivery of the material
ordered as above

Signature of
Buyer)

Regd. Office : 305, Laxmi Nivas Apartments, Ameerpet, Hyderabad - 500 016, CIN : L26942TG1992PLC014033

DELIVERY CHALLAN (F. Blocks)

Cell : 8008942642
9959555123

Time: 07:27 A.M.



SRI BALAJI FLYASH BRICKS

Sarvey No. 43 & 44, Pocharam (Vill), Ghatkesar (Man), R.R Dist.

No. 1105 7794982464 Date: 24/2/25

M/s. Point Tie. Associn modicam.
N.F.C site mallapur

S.No	PARTICULARS	Brick Size	Quantity
1	Pr Akhary	6x3x16	600
INWARD MODI REALTY MALLAPUR LLP Ward No 137 Dt. 24/2/25 MRN No. Dt. Received By: Dmif Sign: [Signature]			

Vehicle No. TS08UE3800 TOTAL 600

For SRI BALAJI FLYASH BRICKS

Receiver's Signature

Signature

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11997**

Dated : **27-Feb-21**

11995
1-Mar-21

Particulars	Amount
Account :	
CONT-Sree Srinivasa Constrctions	28,350.00
TDS-1.50% Contract	(-)425.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
Being amount transfer to sree srinivasa constructions(G-Block) towards Anx A & C dated: 25.02.21 from period 18.02.21 to dt 24.02.21	
Amount (in words) :	
Indian Rupees Twenty Seven Thousand Nine Hundred Twenty Five Only	
	₹ 27,925.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		B.Srinivasa Reddy			
Company name:		Sree Srinivasa Constructions (G-Block)			
Project name:		Gulmohar Residency			
Date:		25.02.21			
Period		From:	18.02.21	To:	24.02.21
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	12	650.00	7,800
2	Civil work	Male helper	10	500.00	5,000
3	Civil work	Female helper	9	450.00	4,050
4	RCC work	Mason	10	650.00	6,500
5	RCC work	Male helper	10	500.00	5,000
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	500.00	-
9	Earth work	Female helper	-	450.00	-
10	Electrician	Mason	-	600.00	-
11	Electrician	Male helper	-	500.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					28,350
Payment approved by MD:					
Prepared by:		MDs approval			
Name	A.Sravani				
Date	25.02.21				

APPROVED BY

26 FEB 2021
 M. RAM PRASAD
 PROJECT MANAGER

Certified by:

 A. Sravani
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP

VERIFIED BY

26 FEB 2021
 N. NARENDER REDDY
 ASST. MANAGER-AUDIT

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		B.Srinivasa Reddy			
Company name:		Sree Srinivasa Constructions (G-Block)			
Project name:		Gulmohar Residency			
Date:	25.02.21				
Period	From:	18.02.21	To:	24.02.21	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB	-	-	nos	-
2	Tractor with Tipper	-	-	nos	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:		MDs approval			
Name	A.Sravani				
Date	25.02.21				

APPROVED BY
26 FEB 2021
M. RAM PRASAD
PROJECT MANAGER

Certified by:
A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

VERIFIED BY
26 FEB 2021
N. NARENDER REDDY
ASST. MANAGER-AUDIT

[illegible]

VERIFIED BY
N. NARENDER REDDY
ASST. MANAGER-AUDIT
26 FEB 2021

Certified by:

A. Sravani

Asst. Engineer

MODI REALTY (MALLAPUR) LLP

APPROVED BY
26 FEB 2021
M. RAM PRASAD
PROJECT MANAGER

Modi Realty Mallapur LLP (20-21)
MG Road, RAnigunj
Secunderabad
State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/11998**

Dated : **27-Feb-21**

Particulars	Amount
Account :	
CONT-Surasani Constructions	43,600.00
TDS-1.50% Contract	(-)654.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
Being amount transfer to surasani constructions(D-Block) towards Anx A & C dated: 25.02.21 from period 18.02.21 to dt 24.02.21	
Amount (in words) :	
Indian Rupees Forty Two Thousand Nine Hundred Forty Six Only	
	₹ 42,946.00

Prepared by: krishnaveni

Approved by


Receiver's Signature

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		S.Karunakar Reddy			
Company name:		Surasani Constructions (D-Block)			
Project name:		Gulmohar Residency			
Date:		25.02.2021			
Period		From:	11.02.2021	To:	24.02.2021
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	34	650.00	22,100
2	Civil work	Male helper	25	500.00	12,500
3	Civil work	Female helper	20	450.00	9,000
4	RCC work	Mason	-	650.00	-
5	RCC work	Male helper	-	500.00	-
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	500.00	-
9	Earth work	Female helper	-	450.00	-
10	Electrician	Mason	-	600.00	-
11	Electrician	Male helper	-	500.00	-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					43,600
Payment approved by MD:					
Prepared by:					MDs approval
Name	A.Sravani				
Date	25.02.2021				

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP


APPROVED BY

26 FEB 2021
N. NARENDAR REDDY
PROJECT MANAGER

VERIFIED BY

26 FEB 2021
N. NARENDAR REDDY
ASST. MANAGER-AUDIT

Anx - B - Hire charges

Annexure - B - Send Weekly					
Details of hire charges					
Name of contractor:		S.Karunakar Reddy			
Company name:		Surasani Constructions (D-Block)			
Project name:		Gulmohar Residency			
Date:	25.02.2021				
Period	From:	11.02.2021	To:	24.02.2021	
Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	JCB		800.00	hours	-
2	Tractor with Tipper	-	1,800.00	nos	-
3					-
4					-
5					-
6					-
7					-
8					-
9					-
10					-
11					-
12					-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:				MDs approval	
Name	A.Sravani				
Date	25.02.2021				

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

26 FEB 2021
M. RAM PRASAD
PROJECT MANAGER

VERIFIED BY


26 FEB 2021
N. NARENDER REDDY
ASST. MANAGER-AUDIT

Anx - C - Material received

Annexure - C - send weekly							
Details of material received							
Name of contractor:		S.Karunakar Reddy					
Company name:		Surasani Constructions (D-Block)					
Project name:		Gulmohar Residency					
Date:	25.02.2021						
Period	From:	11.02.2021	To:	24.02.2021			
Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1							-
2							-
3							-
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
Total							-
Payment approved by MD:							-
Prepared by:		Approved by:		MDs approval			
Name	A.Sravani						
Date	25.02.2021						

Certified by:

A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

26 FEB 2021
M. RAM PRASAD
PROJECT MANAGER

VERIFIED BY

26 FEB 2021
N. NARENDER REDDY
ASST. MANAGER-AUDIT