

## Anx - D - Milestone report

| Annexure - D - send weekly Mile stone report for CR- Company name: Surasani constructions SOV Project name: SOV LLP Date: 12-08-2021 |                            |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
|--------------------------------------------------------------------------------------------------------------------------------------|----------------------------|-------|-----------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Note: Prepare the statement for all the villas in the project.                                                                       |                            |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| S No                                                                                                                                 | Type (2, 3, Villa no-4BHK) | SBUA  | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
| 1                                                                                                                                    | A2-2bhk                    | 1,100 | 5-Jul-17        | 30-Dec-17            | 13-Mar-18         | 18-Oct-18                              | 2-Nov-18              | 12-Dec-18              | 27-Apr-19               | 5-Jun-20               | 29-Apr-20                   |
| 2                                                                                                                                    | A2-2bhk                    | 1,100 | 5-Jul-17        | 23-Dec-17            | 14-Mar-18         | 20-Sep-18                              | 19-Oct-18             | 12-Dec-18              | 29-Apr-19               | 20-Jun-20              | 2-Jul-20                    |
| 3                                                                                                                                    | A2-2bhk                    | 1,100 | 4-Sep-17        | 10-Jan-18            | 12-Apr-18         | 20-Sep-18                              | 19-Oct-18             | 12-Dec-18              | 30-Apr-19               | 25-Mar-20              | 31-Mar-20                   |
| 4                                                                                                                                    | A2-3bhk                    | 2,040 | 4-Sep-17        | 8-Feb-18             | 11-May-18         | 18-Oct-18                              | 2-Nov-18              | 27-Dec-18              | 27-Apr-19               | 30-Sep-19              | 30-Sep-19                   |
| 5                                                                                                                                    | A2-3bhk                    | 2,040 | 24-Oct-17       | 17-Feb-18            | 13-May-18         | 2-Nov-18                               | 16-Nov-18             | 3-Jan-19               | 30-Apr-19               | 1-Nov-19               | 1-Nov-19                    |
| 6                                                                                                                                    | A1-2bhk                    | 1,100 | 25-Jul-17       | 13-Jan-18            | 9-Mar-18          | 25-Dec-18                              | 29-Dec-18             | 25-Feb-19              | 21-May-19               | 10-Oct-19              | 10-Oct-19                   |
| 7                                                                                                                                    | A1-2bhk                    | 1,100 | 25-Jul-17       | 12-Dec-17            | 8-Feb-18          | 8-Nov-18                               | 22-Dec-18             | 31-Jan-19              | 27-May-19               | 15-Nov-19              | 15-Nov-19                   |
| 8                                                                                                                                    | A1-2bhk                    | 1,100 | 28-Jul-17       | 9-Dec-17             | 14-Feb-18         | 19-Oct-18                              | 19-Oct-18             | 16-Jan-19              | 24-May-19               | 15-Jan-20              | 15-Jan-20                   |
| 9                                                                                                                                    | A1-2bhk                    | 1,100 | 2-Aug-17        | 23-Sep-17            | 6-Dec-17          | 3-Aug-18                               | 19-Oct-18             | 10-Jan-19              | 24-May-19               | 10-Jul-20              | 1-Aug-20                    |
| 10                                                                                                                                   | A1-2bhk                    | 1,100 | 2-Aug-17        | 20-Sep-17            | 16-Dec-17         | 21-Mar-18                              | 22-Feb-18             | 26-Feb-18              | 4-May-19                | 29-May-20              | 15-Jun-20                   |
| 11                                                                                                                                   | A2-3bhk                    | 2,040 | 30-Aug-17       | 1-Dec-17             | 23-Mar-18         | 8-Aug-18                               | 24-Nov-18             | 26-Nov-18              | 5-Dec-18                | 25-Oct-20              | 1-Nov-20                    |
| 12                                                                                                                                   | A2-2bhk                    | 1,100 | 30-Aug-17       | 16-Nov-17            | 8-Feb-18          | 17-Dec-18                              | 10-Jan-19             | 16-Feb-19              | 12-Jun-19               | 10-Jul-20              | 10-Jul-20                   |
| 13                                                                                                                                   | A2-2bhk                    | 1,100 | 30-Aug-17       | 15-Dec-17            | 20-Feb-18         | 3-Jan-18                               | 10-Jan-19             | 16-Feb-19              | 27-May-19               | 30-Sep-19              | 30-Sep-19                   |
| 14                                                                                                                                   | A2-2bhk                    | 1,100 | 24-Aug-17       | 9-Nov-17             | 14-Feb-18         | 25-Dec-18                              | 29-Dec-18             | 21-Mar-19              | 4-Jun-19                | 30-Sep-19              | 30-Sep-19                   |
| 15                                                                                                                                   | A2-2bhk                    | 1,100 | 24-Aug-17       | 4-Nov-17             | 8-Feb-18          | 24-Apr-18                              | 27-Apr-18             | 25-Jan-19              | 28-May-19               | 25-Dec-19              | 24-Dec-19                   |
| 16                                                                                                                                   | A2-2bhk                    | 1,100 | 20-Aug-17       | 16-Nov-17            | 8-Feb-18          | 17-Dec-18                              | 18-Jan-19             | 23-Feb-19              | 28-May-19               | 20-Oct-20              | 20-Oct-20                   |
| 17                                                                                                                                   | A1-2bhk                    | 1,100 | 4-Aug-17        | 9-Jun-18             | 15-Sep-18         | 27-Feb-19                              | 27-Mar-19             | 12-Oct-19              | 17-Oct-19               | 20-Jan-20              | 20-Jan-20                   |
| 18                                                                                                                                   | A1-2bhk                    | 1,100 | 23-Nov-17       | 26-Jun-18            | 15-Sep-18         | 27-Feb-19                              | 27-Mar-19             | 11-Aug-20              | 18-Aug-20               | 29-Sep-20              | 29-Sep-20                   |
| 19                                                                                                                                   | A1-3bhk                    | 2,040 | 23-Nov-17       | 30-Apr-18            | 24-Nov-18         | 8-Mar-19                               | 8-Apr-19              | 21-Sep-19              | 5-Nov-19                | 5-Mar-20               | 5-Mar-20                    |
| 20                                                                                                                                   | A1-2bhk                    | 1,100 | 21-Sep-17       | 14-Apr-18            | 4-Sep-18          | 8-Mar-19                               | 15-May-19             | 27-Sep-19              | 2-Nov-19                | 20-Mar-20              | 20-Mar-20                   |
| 21                                                                                                                                   | A1-4bhk                    | 2,040 | 20-Sep-17       | 13-Mar-18            | 9-Jun-18          | 16-Mar-19                              | 16-Apr-19             | 23-Sep-19              | 8-Nov-19                | 20-Nov-19              | 20-Nov-19                   |
| 22                                                                                                                                   | A1-2bhk                    | 1,100 | 19-Sep-17       | 3-Mar-18             | 13-May-18         | 27-Feb-19                              | 20-Apr-19             | 20-Jul-19              | 18-Sep-19               | 15-Jun-20              | 10-Jul-20                   |
| 23                                                                                                                                   | A1-2bhk                    | 1,100 | 8-Nov-17        | 23-Feb-18            | 13-May-18         | 25-Jan-19                              | 2-Apr-19              | 24-Aug-19              | 6-Sep-19                | 10-Oct-19              | 10-Oct-19                   |
| 24                                                                                                                                   | A1-4bhk                    | 2,040 | 6-Aug-17        | 27-Feb-18            | 4-Sep-18          | 28-Feb-19                              | 16-Mar-19             | 31-Jul-19              | 11-Sep-19               | 31-Mar-20              | 31-Mar-20                   |
| 25                                                                                                                                   | A2-2bhk                    | 1,100 | 21-Sep-17       | 26-Apr-18            | 22-Jun-18         | 28-Feb-19                              | 13-Mar-19             | 25-Jun-19              | 11-Dec-19               | 20-Mar-20              | 20-Mar-20                   |
| 26                                                                                                                                   | A2-2bhk                    | 1,100 | 28-Sep-17       | 3-May-18             | 8-Aug-18          | 28-Feb-19                              | 21-Mar-19             | 26-Jun-19              | 12-Dec-19               | 29-Feb-20              | 29-Feb-20                   |
| 27                                                                                                                                   | A2-2bhk                    | 1,100 | 13-Oct-17       | 8-May-18             | 1-Aug-18          | 28-Feb-19                              | 8-Mar-19              | 26-Jun-19              | 2-Jul-19                | 20-Oct-19              | 20-Oct-19                   |
| 28                                                                                                                                   | A2-2bhk                    | 1,100 | 13-Oct-17       | 21-Feb-18            | 20-Apr-18         | 28-Feb-19                              | 16-Apr-19             | 28-Dec-19              | 13-Jan-20               | 29-Feb-20              | 29-Feb-20                   |
| 29                                                                                                                                   | A2 Morgg                   | 2,040 | 20-May-19       | 26-Jul-19            | 2-Nov-19          | 29-Apr-20                              | 13-Jul-21             |                        |                         |                        |                             |
| 30                                                                                                                                   | A2 Morgg                   | 2,040 | 20-May-19       | 23-Jul-19            | 2-Nov-19          | 22-Apr-20                              | 10-May-21             |                        |                         |                        |                             |
| 31                                                                                                                                   | A2 Morgg                   | 2,040 | 16-Apr-19       | 1-Jul-19             | 2-Nov-19          | 9-May-20                               | 10-May-21             |                        |                         |                        |                             |
| 32                                                                                                                                   | A2 Morgg                   | 2,040 | 25-Mar-19       | 29-Jun-19            | 4-Nov-19          | 22-Apr-20                              |                       |                        |                         |                        |                             |

APPROVED BY  
JUL 2021  
Project Manager  
Notham (S.O.V.LLP)

Asst. Engineer  
ROAD & BRIDGE  
MOONAKSHI

28-Dec-20  
APPROVED BY  
15-Feb-20  
28-Jul-20  
25-Sep-20  
Project Manager  
20-June-21  
S. O. VLLP  
25-10-21

|                                                        |
|--------------------------------------------------------|
| 1-Aug-01                                               |
| 1-Dec-20                                               |
| 6-Jan-21                                               |
| 24-Jun-21<br>Asst. Engineer<br>SHAWNEE COUNTY<br>SULLY |
| Meenakshi R.                                           |

Anx - D - Milestone report 12-08-2021

[illegible]

~~APPROVED BY~~

2 AUG 2021

**Project Manager**  
**K. Purshotham (S.O.V.LLP)**

**Certified by:**

**Meenakshi**  
Asst. Engineer  
SILVER OAK VILLAGE LLP

Anx - D - Milestone report12-08-2021

| Annexure - D - send weekly Mile stone report for CR- |           |                   |                                                          |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
|------------------------------------------------------|-----------|-------------------|----------------------------------------------------------|-----------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Company name:                                        |           |                   | Rohan Constructions                                      |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Project name:                                        |           |                   | SOV LLP                                                  |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Date:                                                |           |                   | 12-08-2021                                               |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Note:                                                |           |                   | Prepare the statement for all the villas in the project. |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| S No                                                 | Villa no- | Type (2, 3, 4BHK) | SBUA                                                     | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
| 1                                                    | 83        | A2-2bhk           | 1,100                                                    | 4-Aug-18        | 13-Nov-18            | 17-Apr-19         | 1-Oct-19                               | 1-Nov-19              | 25-Feb-20              | 31-Jul-20               | 19-Feb-21              | 19-Feb-21                   |
| 2                                                    | 84        | A2-2bhk           | 1,100                                                    | 4-Aug-18        | 16-Nov-18            | 17-Apr-19         | 4-Sep-19                               | 5-Nov-19              | 27-Feb-20              | 24-Jul-20               | 12-Oct-20              | 12-Oct-20                   |
| 3                                                    | 85        | A2-3bhk           | 2,040                                                    | 3-Aug-18        | 20-Nov-18            | 8-May-19          | 17-Oct-19                              | 15-Feb-20             | 2-Nov-20               | 12-Nov-20               | 28-May-21              | 28-May-21                   |
| 4                                                    | 86        | A2-2bhk           | 1,100                                                    | 2-Aug-18        | 5-Nov-18             | 10-Apr-19         | 30-Sep-19                              | 9-Dec-19              | 5-Mar-20               | 11-Sep-20               | 26-052021              | 12-Jun-21                   |
| 5                                                    | 87        | A2-2bhk           | 1,100                                                    | 26-Jul-18       | 4-Nov-18             | 1-Apr-19          | 20-Aug-19                              | 27-Nov-19             | 5-Jun-20               | 10-Jun-20               | 11-Nov-20              | 12-Nov-20                   |
| 6                                                    | 88        | A2-2bhk           | 1,100                                                    | 26-Jul-18       | 2-Nov-18             | 28-Mar-19         | 29-Aug-19                              | 22-Jan-20             | 27-Feb-20              | 4-Jun-20                | 16-Jul-20              | 16-Jul-20                   |
| 7                                                    | 89        | A2-2bhk           | 1,100                                                    | 24-May-18       | 27-Sep-18            | 31-Dec-18         | 15-Jun-19                              | 8-Oct-20              | 19-Oct-20              | 9-Nov-20                | 11-Dec-20              | 14-Dec-20                   |
| 8                                                    | 90        | A2-3bhk           | 2,040                                                    | 24-May-18       | 20-Sep-18            | 9-Feb-19          | 31-May-19                              | 21-Mar-20             | 11-Dec-20              | 22-Dec-20               | 16-Nov-20              | 16-Nov-20                   |
| 9                                                    | 91        | A2-2bhk           | 1,100                                                    | 4-Apr-18        | 24-Aug-18            | 10-Dec-18         | 23-May-19                              | 29-Apr-20             | 11-Sep-20              | 12-Sep-20               | 22-Mar-21              | 22-Mar-21                   |
| 10                                                   | 92        | A2-4bhk           | 2,040                                                    | 4-Apr-18        | 22-Aug-18            | 12-Mar-19         | 7-May-19                               | 28-Dec-19             | 10-Dec-20              | 11-Dec-20               | 22-Mar-21              | 22-Mar-21                   |
| 11                                                   | 93        | A2-4bhk           | 2,040                                                    | 3-Apr-18        | 27-Jun-18            | 28-Nov-18         | 16-Apr-19                              | 23-Aug-19             | 22-Dec-20              | 18-Mar-21               | 20-Apr-21              | 20-Apr-21                   |
| 12                                                   | 94        | A2-2bhk           | 1,100                                                    | 22-Mar-18       | 4-Jul-18             | 25-Sep-18         | 9-Apr-19                               | 6-Aug-19              | 23-Nov-20              | 4-Dec-20                | 20-Apr-21              | 20-Apr-21                   |
| 13                                                   | 95        | Mort-3Bhk         | 2,040                                                    | 24-Mar-18       | 4-Jul-18             | 22-Nov-18         | 8-Apr-19                               | 29-10-2020            | 3-Oct-20               | 31-Oct-20               | 12-Nov-20              | 12-Nov-20                   |

APPROVED BY

AUG 2021

Project Manager  
K. Purshottam (S.O.V.LLP)

Certified by:

Maenakshi

Asst. Engineer  
SILVER OCEAN LLP