Renly to rema	rks on requiei	tion by site report.			
Prepared by:	iks on icquisi	MINISH			
Report from/t	0	01-08-21 TO 08-08-21			
Report Date		13-08-2021		Date	
Site:		GMR		Remarks by S	hiva Krishna
				1	If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
List of requisi	tions where P	O/WO not prepared 3 working days after requisitions			
187195		<u> </u>	PO No 79455 Under Fabrication		
187196			Estimate send to MD Approval		
187197		UPVC Sliding Windows	Estimate send to MD Approval		
187199		Main door beeding	PO No 79457 Delivery Next Week		
187200		MS main gate	Under fabrication		
187201		SS Railing	Estimate send to MD Approval		
187206		Powder coated grill for Windows	Under fabrication		
187208		Main door beeding	Delivery next week		
187210		UPVC Windows	Estimate send to MD Approval		
187211		UPVC Sliding Windows	Estimate send to MD Approval		
187167			PO to Issue		
187168			PO to Issue		
187170		Automatic passenger lift F-Block	PO to Issue	-	
187171		Automatic passenger lift C-Block	PO to Issue		
187172 187173		Automatic passenger lift D-Block	PO to Issue		
18/1/3	31-07-21	Automatic passenger lift G-Block	PO to Issue		
68968	28 04 21	MS Z angle templates	Delivered		
68969		MS Z angle templates	Delivered		
187011		Bathroom Tiles	Collect from MPL/VISTA		
187012		Vitrified floor tiles	Collect from MPL/VISTA		
187035		Bathroom wall tiles	Collect from MPL/VISTA		
187066		Ispira carrara	Collect from MPL/VISTA		
187077		Ispira carrara	Collect from MPL/VISTA		
187089		Bathroom wall tiles	Collect from MPL/VISTA		
187124		MS Stand	COLLECT FROM SOVLLP		
187137		Dozin chemical	Delivered		
187141		U-Clamps	Delivered		
187143		Tiles country rosso	Collect from MPL/VISTA		
187147	24-07-21	panel doors	Delivered		
187152	26-07-21	Ispira carrara	Collect from MPL/VISTA		
187153	26-07-21	pvc pipes	Delivered		
187155	27-07-21	Tan brown granite	Collect from SOVLLP		
187158	28-07-21	Tan brown granite	COLLECT FROM SOVLLP		
187159	05-08-21	pvc rigid pipe	Collect from SSLLP		
187163		MS Stand	COLLECT FROM SOVLLP		
187164			Partly Delivered Balance next week		
187165		Anchor bolt pin type	Delivered		
187166		stained concrete grigio	Collect from MPL/VISTA		
187169		DG set with AMF panel single conductor	Follow-Up with supplier		
187176		Tan brown granite	COLLECT FROM SOVLLP		
187179		Tan brown granite	COLLECT FROM SOVLLP		
187187		Gunny bags	Delivered		
187198		panel doors	Contact supplier		
187202		Urban wood natural	Collect from MPL/VISTA		
187203		A4 paper bundles	Collect from SSLLP		
187207		panel doors	Contact supplier		
187213		concealed flush tank	Delivered		
187214 187215		Tan brown granite	COLLECT FROM SOVLLP Delivered	 	
187217		cpvc pipe Channel bracket		-	
187217		Channel bracket Channel bracket	Delivered Delivered	-	
187218		Rigid pipe	Collect from SSLLP	-	
18/219	UJ-U8-21	Kigiu pipe	CONCUMUNI SOLLY	-	
				<u> </u>	
				-	
				-	
				1	
				1	l