Remarks from site on the 'Requisition by Site Report' of purchase division

Company: Meh		Mehta&	ehta&Modi Realty Kowkur LLP			Date:		17-08-2021			
		Greenw	nwood Heights			Prepared by:		N.Shravya			
Sitt.		08-08-2	-2021		Approved by:			A.Suresh			
Report Date 14-08-											
List of requi	sitions num	bers mi	ssing in the repo	rt*:							
List of requis	sitions whe	re PO/V	VO not prepared	3 working	days a	fter requisi	tion:				
		Date	Serial no of item in Req.	Item Descri		iption Reason fo			not preparing PO/WO#		
140705 04-08		2021	1	Powder coated gates		d double			PO not issued.		
140717 13-08-			1	Powder coated grills		PO not issued.					
List of requis	sitions whe	re PO/V	VO is prepared a	nd items ha	ve not	been recei	ved at	site be	yond the	ead time:	
Req No. Req		Date	Serial no of item in Req.	Item Description		Details of discussion with supplier					
No. of gate p	asses issue	d this w	veek:	1	F	rom No.	37	115	To No	. T	3715
Delivery van	site visit o	n:		1		Tom Tion		2 nd	- 07 th		
Inward repor	t (MRN/ot	her) & s	stock report ema	iled in pdf f	ormat	to purchase	e			Yes	
Items not ord				pur I	Offinat	to parente					
Other correct											
Details of ste											
		III STOCK		***				G: 1		n	1. '- V
Sl. No	Tor size		Wt per mtr kgs	Wt. for 12 rod – kgs	mtr	Stock at site – no rods		Stock at site in Kgs		Previous stock in Kgs	
1.	8mm		.395		4.74						
2.	10mm		.617		7.404						
3.	12mm		.89		10.68						
4.	16mm		1.58		18.96						
5.	20mm		2.47		29.64						
6.	25mm		3.86		46.32						
7.	32mm		6.32		75.84						
8.	Binding	wire									
OPC stock	0 bags		OPC last weeks stock			PPC/PSC stock				PPC/PSC last weeks stock	
Details			Project Manager					icer/Manager		Admin Audit	
Sign			·			- 1011111111111111111111111111111111111			50.		
Date			17-08-2021	17-08-2021		17-08-2021				17-08-2021	
			1, 00 2021	VA III		1, 00-20	- Aur 1			1, 00 2021	

Notes: 1.* Send a copy of the missing requisitions of Purchass Informediately. 2. Send this report to purchass@modiproperties.com, ashaiva@modiproperties.com and rajkumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis.

5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. Suggested remarks – Ready with supplier, Supplier not contacted, Supplier not received, WO - material received fabrication not started Delivery and delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

Cortified by:

A. SURESH PROJECT MANAGER

Asst. Engineer MEHTA & MODI REALTY KOWKUR (LP.

repared by:		ition by site report.				
Report from/to		Minish				_
	0	01-08-21 TO 07-08-21				
Report Date		13-08-2021		Date	ARIU	
ite:		GHT		Remarks by Shiva Krishna		
				1	If material is not	
Requisition	Requisition			Material	delivered - is delay	
No	Date	Material Desescription			justified?	
int of constall	i n	O/WO not prepared 3 working days after requisitions	Purchase Manager - Remarks	delivered?	justified?	
ist of requisi	tions where P	O/WO not prepared 3 working days after requisitions				
				5//2390-15		
140619		Wakefit sunny home	Close this requisition material delivered at site	961		
140621		Dark Walnut centre table	Close this requisition material delivered at site	70 70 70 70		
140629		CC Camera Towers	Cancelled	10		
140653	28-06-21	TP Link router	consolation 1 to 1	100		
140705	04-08-21	Powder Coated double gates	cancel this requisition send new requisition	120		_
			Under Fabrication	NO		_
						-
140500	25.05.21	UPS & Domes				
140588	23-03-21	MC L DOING	Close this requisition material already reached site	463		
140697	27-07-21		Contact supplier	पुंच पुंच पुंच		
140704		WPC Door frames	Delivered	Jel		
140708	04-08-21	Phynile	Delivered	YES		
			- miled	14		
				_		
						_
						_
						_
	-					
						-
	-					
				-		
		1				
		1				

APPROVED BY

1 7 AUG 2021

A. SURESH PROJECT MANAGER

