

QC - Concrete Cube Testing Report.																		
Company:		MMR(LLP)																
Project:		GHT																
Report for Month:		June - July = 2021.																
Prepared By:		QC Team																
Date:		28-07-2021																
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks			
18167	05-06-2021	Rmc	M20	Homeline		B-306-309	slab	5	13-6-21	8	14.0	315.0	14.0					
											14.0	315.0	14.0	14.1				
											14.0	325.0	14.4					
18167	05-06-2021	Rmc	M20	Homeline		B-306-309	slab	5	3-7-21	28	20.0	465.0	20.7					
											20.0	460.0	20.4	20.4				
											20.0	455.0	20.2					
18168	15-06-2021	Site Mix	M25	Homeline		b-406-409	Columns	6	23-6-21	8	17.5	395.0	17.6					
											17.5	395.0	17.6	17.7				
											17.5	405.0	18.0					
18168	15-06-2021	Site Mix	M25	Homeline		b-406-409	Columns	6	13-7-21	28	25.0	585.0	26.0					
											25.0	585.0	26.0	25.7				
											25.0	565.0	25.1					
18169	24-06-2021	Rmc	M20	Homeline		L.B A-1,2,3,14	slab	1	3-7-21	9	14.0	320.0	14.2					
											14.0	320.0	14.2	14.4				
											14.0	330.0	14.7					
18169	24-06-2021	Rmc	M20	Homeline		L.B A-1,2,3,14	slab	1	24-7-21	30	20.0	470.0	20.9					
											20.0	465.0	20.7	20.7				
											20.0	460.0	20.4					
18170	06-07-2021	Rmc	M20	Homeline		B-406-409	slab	6	14-7-21	8	14.0	325.0	14.4					
											14.0	325.0	14.4	14.5				
											14.0	330.0	14.7					
18171	13-07-2021	Site Mix	M25	Homeline		b-506-509	Columns	7	21-7-21	8	17.5	400.0	17.8					
											17.5	405.0	18.0	17.9				
											17.5	405.0	18.0					
18172	15-07-2021	Rmc	M20	Homeline		L.B.A-4,5,14	slab	1	24-7-21	9	14.0	335.0	14.9					
											14.0	335.0	14.9	14.6				
											14.0	315.0	14.0					