

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj
Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12001

Ref.: 088 dt. 23-Feb-21

Dated : 9-Mar-21

Party's Name: **CONT-B Hanumanth**

GSTIN/UIN : 36ALDPB1212D222

Particulars	Amount
LSRD-Labour Charges	61,560.00
LSRD-Allowance for Consumables	61,560.00
LSRD-Allowance for Equipment	30,780.00
Input CGST	13,851.00
Input SGST	13,851.00
	₹ 1,81,602.00

Account of :

Being amount credited to Hanumanth Bohini towards painting work for A-107, 108, 801 to 808, B-105, 80, 805 work done from :-25.01.2021 to 12.02.2021 against invoice no :-088 invoice date :-23.02.2021 Scan Id No:-67554

Amount (in words) :

Indian Rupees One Lakh Eighty One Thousand Six Hundred Two Only

for **CONT-B Hanumanth**

Prepared by: shivanand

Approved by

Receiver's Signature

GSTIN : 36ALDPB1212D2Z2

TAX INVOICE

Cell :9348955522

9177539300

8555022758



HANMANTH BOHINI

H.No.3-1-117/10/2, Chandiyanaagar, Mallapur, Hyderabad - 500 076

Name : Modi Properties Pvt LtdInvoice No. 088


Address : _____

Invoice Date : 23/2/24GSTIN 36AABLCM4761B12M State T.S. Code 36

Order No. / D.C. No. _____

Place of Supply : _____

S.No.	HSN Code	PARTICULARS	Quantity	Rate	Amount
1	9701	Painting work done at Flat	01	L.S.	56,700-00
2		A-107, 108, B-105			
3					
4	9701	Painting work done @ Flat	01	L.S.	97,200-00
5		A-801 to 808, B-801, 805			
6					
7					
8					
9					
10					
11					

SUB TOTAL 1,53,900-00Total Invoice Amount in Words One lakh eighty oneDISCOUNT -Thousand Six hundred and two only.Net Sale Value 1,53,900-00

Mode of Payment : Cash / Cheque No. _____

Add : CGST @ 9% 13,851-00

Bank _____ Date _____

Add : SGST @ 9% 13,851-00Bank Details : HDFC Bank
A/c. No. 00421200054735
IFSC Code : HDFC0000042
Branch : Paradise, Secunderabad

Add : IGST @ _____

GRAND TOTAL 1,81,602-00Interest @ 21% will be charged for the delayed payments
Goods once sold cannot be taken back or exchanged.
Warranty claims as per company norms.
All disputes are subject to Hyderabad Jurisdiction only.

Receiver's Signature & Stamp

For HANMANTH BOHINI

Signature Han

18, 60408 to 60416

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	553	Date - site bills Register	17/02/2021			
Company Name:	MPL	Site:	May Flower Platinum			
Name of Contractor	B. Hanumanth					
Nature of work	Painting work					
Work done	From Date	To Date				
	25/1/2021	12/2/2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	one cont of					
2.	partly inside flat					
3.	A-107, A-108	1800 X 3	10.50/-	Sft	56700 = 0	
4.	B-105-1800 Sft					
5.	GST 18%				10,206 = 0	
6.						
7.						
8.						
9.						
10.						
11.	Total:				66,906 = 00	
Bill required	☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 17/02/2021		Date: 17/02/21		Date:		
Sign: <i>[Signature]</i>		Sign: Nagaswami		Sign: <i>[Signature]</i>		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
SOHAN
MANAGING DIRECTOR
FEB 2021

Contractor Sign: B. Hanumanth

ESTIMATE SHEET							
Company Name:		MPPL					
Project:		May Flower Patinam					
Work Description:		I coat painting A-107, A-108, B-105					
Name of the Contractor		B. Hanumanthu					
Prepared By:		K. Narender Reddy					
Date:		17-02-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	I coat painting A-107, A-108, B-105						
1	Painting work	1 coat painting work A-107, A-108, B-105- 1800 sft	5,400.00	sft	10.50	56700	
							56700
		GST 18%					10206
		Total Amount					66906
		Amount in words Sixty Six Thousand Nine Hundred and Six Rupees only					
	Note 1 coat painting 35% of Rs. 30/-, 2 coats lappam and 2 coats painting - Rs. 30/- and 18 % GST added						

Approved

1000

100

100

Attorney

1

100

10

TD: 60421 to 60430

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		555		Date - site bills Register		17/2/2021	
Company Name:		MPL		Site:		Mayflower platform	
Name of Contractor		B. Hanumantho					
Nature of work		Painting work					
Work done		From Date		6/2/2021		To Date	
						15/2/2021	
Sl. No.	Villa/Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	One coat of						
2.	A-801, A-804, A-803	15m x 6	6/-	Sq	54,000 = 0		
3.	A-804, A-805, B-801						
4.	- 15m x 6						
5.	A-806, A-807, A-808	18m x 4	6/-	Sq	43,200 = 0		
6.	B-805 - 18m x 4						
7.							
8.	PUTZ				97200 = 0		
9.	GST 18%				17496 = 0		
10.							
11.	Total:				1,14,696 = 0		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/2/2021		Date: 17/02/21		Date:			
Sign: [Signature]		Sign: Nagalakshmi		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: - B. Hanumantho

ESTIMATE SHEET									
Company Name:		MPPL						Approved	
Project:		May Flower Patinam							
Work Description:		Painting of Flat nos A-801, A-802, A-803, A-804, A-805, A-806, A-807, A-808, B-801, B-805 1st coat of lappam work							
Name of the Contractor		B. Hanumanthu							
Prepared By		K. Narender Reddy							
Date:		17-02-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
Painting of Flat nos A-801, A-802, A-803, A-804, A-805, A-806, A-807, A-808, B-801, B-805 1st coat of lappam work									
1	Painting work	1st coat lappam work A-801, A-802, A-803, A-804 A-805, B-801 - 1500 sft flats	9,000.00	sft	6.00	54000			
2	Painting work	1st coat lappam work A-806, A-807, A-808 B-805 - 1800 sft flats	7,200.00	sft	6.00	43200			
		GST 18%					97200		
		Total Amount					17496		
							114696		
Amount in words One Lakh Fourteen Thousand Six Hundred Ninety Six Rupees only									
Note : I & II coats lappam 40% of Rs. 30, 1st coat lappam 20% of Rs.30/- i.e Rs.6/- and 18 % GST added									

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12002

Ref.: 143 dt. 4-Mar-21

Party's Name : SP-Sree Sai Sharanya Enterprises

GSTIN/UIN : 36BNCPR1098B1Z3

Dated : 9-Mar-21

Particulars	Amount
Aggregate GST 5%	23,809.50
Input CGST	595.24
Input SGST	595.24
OIE-Rounded Off	0.02
	₹ 25,000.00

On Account of :

Being amount credited towards purchase of Robo Ciarise sand against invoice no :-143 invoice date :-04.03.2021

Amount (in words) :

Indian Rupees Twenty Five Thousand Only

for SP-Sree Sai Sharanya Enterprises

Prepared by: shivanand

Approved by

Receiver's Signature

TAX INVOICE

C : 8367679193

SREE SAI SHARANYA ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36BNCPR1098B1Z3

M/s Modi properties pvt ltd
MallapurInv. No. 343 ¹⁴³ Date : 04.03.21

D.C. No. _____ Date : _____

P. O. _____ Date : _____

Payment _____

Party GSTIN _____

State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Stone Crusher Fine Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	12mm Metal					
9.	Stone Crusher Coarse Sand		1000	23.81	cpr	23810.20
10.	Cement Solid Bricks					

Rupees in words

Twenty five Thousand

TOTAL

23810.20

SGST @ 2.5 %

595.20

CGST @ 2.5 %

595.20

GRAND TOTAL

25000.20

E. & O.E.

For **SREE SAI SHARANYA ENTERPRISES**2

Modi Properties Pvt Ltd Mayfower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABC4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12003

Ref.: 134 dt. 25-Feb-21

Dated : 9-Mar-21

Party's Name: SP-Sree Sai Sharanya Enterprises

GSTIN/UIN : 36BNCPR1098B1Z3

Particulars	Amount
Aggregate GST 5%	75,714.50
Input CGST	1,892.86
Input SGST	1,892.86
OIE-Rounded Off	(-0.22)
	₹ 79,500.00

On Account of :

Being amount credited towards purchase of stone crusher fine sand against invoice no :-134 invoice date:-25.02.2021

Amount (in words) :

Indian Rupees Seventy Nine Thousand Five Hundred Only

for SP-Sree Sai Sharanya Enterprises

Prepared by: shivanand

Approved by

Receiver's Signature

SREE SAI SHARANYA ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36BNCPR1098B1Z3 (134)

M/s Modi properties pvt ltd
Mallapur

Inv. No. 234 Date : 25.02.21

D.C. No. _____ Date : _____

P. O. _____ Date : _____

Payment _____

Party GSTIN _____

State : **TELANGANA**

Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Stone Crusher Fine Sand		500	32.38	CFT	16,190.00
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	12mm Metal					
9.	Stone Crusher Coarse Sand		2500	23.809	CFT	59,524.00
10.	Cement Solid Bricks					

Rupees in words Seventy nine Thousand
five hundred only

TOTAL	75,714
SGST @ 2.5 %	1893.20
CGST @ 2.5 %	1893.20
GRAND TOTAL	79,500.20

E. & O.E.

For **SREE SAI SHARANYA ENTERPRISES**

2

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12002
Ref.: 030 dt. 28-Feb-21

Dated : 10-Mar-21

Party's Name: **SP-T L Services**
3-4-88, Narsimha Nagar,
Mallapur, Hyderabad 500076
GSTIN/UIN : **36BEOPT9460G1ZS**

Particulars	Amount
OE-Housekeeping Charges -Composition TDS-0.75% Contract	23,689.00 (-)178.00 ₹ 23,511.00

On Account of :

Being amount credited to T L Services towards Housekeeping charges for the month of Feb 2021
against invoice no : -030 invoice date :-28.02.201

Amount (in words) :

Indian Rupees Twenty Three Thousand Five Hundred Eleven Only

for SP-T L Services

Prepared by: shivanand

Approved by

Receiver's Signature

GSTIN NO. : 36BEOPT9460GIZS



SERVICES

CASH BILL

T.L. SERVICES

HOUSE KEEPING

Cell : 8464969874

#3-4-88, Narsimha Naga, Mallapur, Hyderabad - 500 076.

To,

M/s. Mode Properties Pvt. Ltd.May flower platinumBill No. 030

Party GST No.

Date: 28.02.21

D.C.No.:

Date: 28.02.21

Sl. No.	PARTICULARS	QTY.	RATE	TOTAL AMOUNT	
				Rs.	Ps.
1.	Housekeeping charge for the month of Feb. 2021	—	—	23689/-	
Pay: 23689/- CHECKED SECURITY/SUP. By: <u>Go</u> Dt: <u>03/03/21</u> APPROVED BY 03 MAR 2021 G. JAI KUMAR MANAGER-H.R. & ADMIN					
Rupees: <u>Twenty three thousand eight hundred and eighty nine only</u>				TOTAL R.	

Regd. No. SEA/MED/ALO/NR/48038/2017

For **T.L. SEA**

Signature

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj
Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

No. : PUR/12003

Ref.: ESS/161/21 dt. 1-Mar-21

Party's Name: SP-Expert Security Services

G-2,K,J,R Complex-II,

Akbar Road,Secunderabad

GSTIN/UIN : 36GLLPS8753N1ZV

Dated : 10-Mar-21

Purchase Voucher

Particulars	Amount
-------------	--------

OE-Security Services- Composition
TDS-0.75% Contract

69,236.00
(-)/519.00

₹ 68,717.00

On Account of :

Being amount credited to Expert Security services towards Security charges for the month of Feb
2021 against invoice no :-EES/161/21 invoice date :-01.03.2021

Amount (in words) :

Indian Rupees Sixty Eight Thousand Seven Hundred Seventeen Only

for SP-Expert Security Services

Prepared by: shivanand

Approved by

Receiver's Signature

EXPERT SECURITY SERVICES

G-2, K.J.R COMPLEX-II, AKBAR ROAD, SECUNDERABAD 500009


GST NO. 36GLLPS8753N1ZV (Composite Scheme)**PAN NO. GLLPS8753N****BILL OF SUPPLY**

To,

**M/s. Modi Properties Pvt.Ltd.
Mayflower Platinum****Bill No. : ESS/161/21****Month : February'2021****Date : 01.03.21****GSTIN: 36AABCM4761E1ZM**

Designation of Staff	No. of Staff	Rate	DESCRIPTION	Amount	
				Rs.	Ps.
1. SECURITY charge	-	-	-	69236/-	
Rupees : Sixty nine thousand + two hundred and thirty six only.					
Pay: 69236/-					
Total				69236/-	
				-	
				-	
				-	
Grand Total				69236/-	




Note: The above bill should be paid before 5th of the Month.

CHECKED
SECURITY/SUP.
By:  Dt: 02/03/21

APPROVED BY
02 MAR 2021
G. JALAKHIAH
MANAGER-H.R. & ADMIN

For EXPERT SECURITY SERVICES

Attendance/payment details of		Security Services	For the month of	Feb-21	No. of Working Days	24	Sundays	4					
Firm/ Company :		Mediopropties Pvt Ltd	Date	02.03.2021	Total days in month	28	Holidays	-					
Site:		Mayflower Platinum	Prepared by:	B.Nandini	Calculate on days	30.5							
Name of the contractor		United Security Services											
Type of Service		Security services	Note: Enter only LOP, OT, P/NP/S										
S No.	Employee Name	Designation	monthly salary	Daily Wages = monthly salary / 30.5	Attendance in Loss days	OT	Pay for days	Fines	Payment in Rs	Other service charges in %	Net Payable	Add composite GST 6 %	Total Payable
1	Nizamuddin	Security Supervisor	14,175	465	28	3	31	100	15589	12	16,024	6	16,986
2	Khariha	Security Guard Day	10,500	344	28	3	31	100	11825	12	11,841	6	12,551
3	Yakub Ali	Security Guard Day	10,500	344	28	0	28	100	10409.539	12	10,684	6	11,325
4	Venkatesh	Security Guard Night	10,500	344	28	0	28	100	10409.539	12	10,684	6	11,325
5	Tulsi prasad	Security Guard Night	10,500	344	28	0	28	100	10409.539	12	10,684	6	11,325
Remarks			56,175			6		500	55,498	5998	59,917	3919	63,512
1	Nizam - No Leaves : OT's done at early mornings and night time for RMC Tiles unloading.												
2	Khariha - No leaves (OT :s done on 4th, 21st, 22nd)												
3	Yakub Ali - No leaves												
4	Tulsi prasad - Leave availed on 4th												
5	Venkatesh - Leave availed on 21st, 22nd												



69236
02/03/2021

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/12006**

Ref.:

Dated : 10-Mar-21

Party's Name: **CONT-N Ramakrishna Reddy**

Particulars	Amount
LSUD-Labour Charges	10,200.00
LSUD-Allowance for Consumables	10,200.00
LSUD-Allowance for Equipment	5,100.00
	₹ 25,500.00

On Account of :

Being amount credited towards pvc oiipe laying work at B & C Block-C1 to C6 and B2,B3,B4 Flats
work done from 01.03.2021 to 03.03.2021

Amount (in words) :

Indian Rupees Twenty Five Thousand Five Hundred Only

for **CONT-N Ramakrishna Reddy**

Prepared by: shivanand

Approved by

Receiver's Signature

78:60660 to 60675

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		581		Date - site bills Register		4/3/21	
Company Name:		MPLC		Site:		Hayflow phum	
Name of Contractor		N. Ramakrishna					
Nature of work		SH-10 electrical work for lighting					
Work done		From Date		1/3/21		To Date 3/3/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C. to C. flt (1000 ft)	4.00	2500.00	m	10,000.00		
2.	C. to C. flt (1000 ft)	4.00	3000.00	m	12,000.00		
3.	(1000 ft)						
4.	13 flt (2140 ft)	1.00	3500.00	m	3500.00		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				25,500.00		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		APPROVED BY			
Date: 4/3/2021		Date: 05/03/21		Date: 09 MAR 2021			
Sign: [Signature]		Sign: Nagalakshmi		Sign: SOHAM MODI MANAGING DIRECTOR			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: NRK Reddy

Bill for Labour charges

N.RamaKrishna Reddy.
Mallapur.
Hyderabad

Date:04.03.2021

In favor of: MPI.
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C Blocks Slab-10 pvc pipe laying work..
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Slab-10 Pvc pipe laying work at B&C Blocks- C1toC6 and B2,B3,B4flats Total amount =Rs.25,500=00 Work done from date : 01.03.21 to 03.03.21	Rs. 10,200=00

Amount in words : Ten Thousand two hundrad Rupees only

Sign: _____

Bill for Equipment Allowance
N.RamaKrishna Reddy
Mallapur,
Hyderabad

Date:04.03.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: B&C Blocks Slab-10 pvc pipe laying work..
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Slab-10 Pvc pipe laying work at B&C Blocks- C1 to C6 and B2,B3,B4flats Total amount =Rs.25,500=00 Work done from date : 01.03.21 to 03.03.21	Rs. 5,100=00

Amount in words : Five Thousand one hundred Rupees only.

Sign: _____

Bill for Consumable
N.Rama Krishna Reddy.
Mallapur,
Hyderabad.

Date:04.03.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: B&C Blocks Slab-10 pvc pipe laying work..
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:Slab-10 Pvc pipe laying work at B&C Blocks- C1toC6 and B2,B3,B4flats Total amount =Rs.25,500=00 Work done from date : 01.03.21 to 03.03.21	Rs. 10,200=00

Amount in words : Ten thousand two hundrad Rupees only.

Sign: _____

ESTIMATE SHEET						
Topic.	B&Cblocks- slab 10 pvc pipes laying work					sobharbabu
company.	Mppi				Prepared by.	C4-Mar-21
Project	May Flower Platinum				Date	
Contractor Name	N RamaKrishna					
S.No.	Item Head	Quantity	Units	Rate	Amount	Grand Total
1	Pvc pipe laying work	4.00	No's	2 500.00	10000.00	
	C1to C4 flats slab-10(1500Sft)	4.00	No's	3 000.00	12000.00	
	C5 C6 B3 B4 flats slab-10(1800Sft)	1.00	No's	3 500.00	3500.00	
	B2 flat Slab-10(2140Sft)					25500.00
				Total Amount		25500.00
	Revised As per circular Rates-					
	1500 sft-2500/-					
	1800 sft-3000/-					
	2140 sft-3500/-					
	Total Amount in words-- Twenty five Thousand five hundred only					

ESTIMATE SHEET					
Topic.	B&Cblocks- slab 10 pvc pipes laying work				
company.	Mppl			Prepared by.	sobharbabu
Project:	May Flower Platinum			Date	04-Mar-21
Contractor Name	N RamaKrishna				
S.No.	Item Head	Quantity	Units	Rate	Amount
1	Pvc pipe laying work	4.00	No's	2 500.00	10000.00
	C1to C4 flats slab-10(1500Sft)				
	C5 C6 B3 B4 flats slab-10(1800Sft)	4.00	No's	3 000.00	12000.00
	B2 flat Slab-10(2140Sft)	1.00	No's	3 500.00	3500.00
					25500.00
				Total Amount	25500.00
	Revised As per circular Rates-				
	1500 sft-2500/-				
	1800 sft-3000/-				
	2140 sft-3500/-				
	Total Amount in words-- Twenty five Thousand five hundred only				

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12007

Ref: 019 dt. 4-Mar-21

Dated : 10-Mar-21

Party's Name: **CONT-Mohd Ishaq**

GSTIN/UIN : 36AAJPI1995B1ZR

Particulars	Amount
LSRD-Labour Charges	3,01,088.90
LSRD-Allowance for Consumables	3,01,088.90
LSRD-Allowance for Equipment	1,50,544.45
Input CGST	67,745.00
Input SGST	67,745.00
OIE-Rounded Off	(-)/0.25
	₹ 8,88,212.00

On Account of :

Being amount credited towards Tot-lot slab-02 Rcc work done from :-26.02.2021 to 03.03.2021
against invoice no :-019 invoice date :-04.03.2021

Amount (in words) :

Indian Rupees Eight Lakh Eighty Eight Thousand Two Hundred Twelve Only

for **CONT-Mohd Ishaq**

Prepared by: shivanand

Approved by

Receiver's Signature

SP: 60710

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		578		Date - site bills Register		4/3/21	
Company Name:		MPL		Site:		Mayflower pharma	
Name of Contractor		Mohd. Ishaq					
Nature of work		Tt-Lt - SLS-02 R.C.C. work					
Work done		From Date		21/1/21		To Date	
						3/3/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tt-Lt - SLS-02	19332.67	36-80	sq	711442.26		
2.	R.C.C. work						
3.	Rough Area 20	3440 m	12-00	sq	41280.00		
4.	Hand 1/2 m						
5.							
6.							
7.							
8.					752722.26		
9.			GST 18%		135490.00		
10.							
11.	Total:				888242.26		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		APPROVED BY			
Date: 4/3/2021		Date: 09/03/21		Date: 09 MAR 2021			
Sign: [Signature]		Sign: Nagababu		Sign: SOHAM MODI			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor given by ISHAQ.

Bill for Labour charges
Mohammad Ishaq
Secthapalmandi, Warasiguda
Hyderabad

Date:04.03.2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tot -lot slab-02 Rcc work.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Tot -lot slab-02 Rcc work. Total amount =Rs.8,88,212=00 Work done from date : 26.02.2021 to 03.03.2021	Rs.1,77,642=00

Amount in words :One lakhseventy seven Thousand six hundred and fourty two only.

Sign: _____

Bill for Equipment Allowance
Mohammad Ishaq
Seethapalmandi, Warasiguda
Hyderabad

Date:04-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: Tot -Lot slab-02 Rcc work
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Tot -Lot slab-02 Rcc work Total amount =Rs.8,88,212=00 Work done from date :26 -01-2021 to 03-03-2021.	Rs.7,10,569=00

Amount in words: Seven lakhs ten thousand five hundred and sixty nine only.

Sign: _____

MEASUREMENT SHEET									
Topic:	Tot-Lot slab-02 Rcc work.				Prepared by: sobhanbabu		Date: 04-Mar-21		
Company:	Mpppl								
Project:	May Flower Platinum								
Contractor Name:	Mohammed Ishaq.								
S.No	Item Head	Item Description	A	B	C	D	E	F	G
1	Tot-Lot slab-02 Rcc work.		Length	Width	Height	nos	Quantity	Units	Total Head
		slab	166.75	78.25	1.00	1	13048.19	sft	
			39.00	13.33	1.00	1	519.87	sft	13568.06
		Slab -2 Beams							
		B 1	166.75	1.00	3.00	1	500.25	sft	
		B 2	88.5	1.00	3.00	1	265.50	sft	
		B 3	149.00	1.00	3.00	1	447.00	sft	
		B 4	20.00	1.00	3.00	3	180.00	sft	
		B 4a	20.00	1.00	3.00	3	180.00	sft	
		B 4b	20.00	1.00	3.00	3	180.00	sft	
		B 5	118.00	1.00	4.00	1	472.00	sft	
		B 6	38.75	1.00	3.00	1	116.25	sft	
		B 7	157.75	1.00	3.00	1	473.25	sft	
		B 8	13.5	1.00	3.00	1	40.50	sft	
		B 9	19.83	1.00	3.00	1	59.49	sft	
		B 10	26.33	1.00	4.00	1	105.32	sft	
		B 11	66.75	1.00	3.00	1	200.25	sft	
		B 11a	70.25	1.00	3.00	1	210.75	sft	
		B 12	38.83	1.00	4.00	1	155.32	sft	
		B 13	86.66	1.00	3.00	1	259.98	sft	
		B 14	76.25	1.00	3.00	1	228.75	sft	
		B 15	36.25	1.00	3.00	1	108.75	sft	
		B 16	36.25	1.00	4.00	1	145.00	sft	
		B 16	21.75	1.00	3.00	1	65.25	sft	
		B 17	21.75	1.00	4.00	1	87.00	sft	
		B 17	21.75	1.00	3.00	2	65.25	sft	
		B 18	34.00	1.00	3.00	1	102.00	sft	
		B 18	21.75	1.00	3.00	1	65.25	sft	
		B 19,B20,B21	69.00	1.00	3.00	3	621.00	sft	
		B 22	21.00	1.00	3.00	1	63.00	sft	
		B 23,B24	48.00	1.00	3.00	2	288.00	sft	
		B 25,B26	13.25	1.00	3.00	2	79.50	sft	
							5764.61		5764.61
							19332.67		19332.67

ESTIMATE SHEET									
Topic:		Tot-Lot slab-02 Rcc work.				Prepared by:		sobhanbabu	
company:		Mppil				Date:		04-Mar-21	
Project:		May Flower Platinum							
Contractor Name:		Mohammed Ishaq.							
S.No.		Item Head		Item Description		Quantity	Units	Rate	Amount
2		Tot-Lot slab -01 Rcc work.							Grand Total
				slab & Beams		19332.67	sft	36.80	711442.26
				Ramps area 20' height work		3440.00	sft	12.00	41280.00
								GST	0.18
									752722.26
									135490.00
		As per circular rate 35/-							
		Add 8 1/2 % of 135490.							
				Total Amount					888212.26
		Total Amount in words—Eight Lakhs eightyeight Thosuannd two hundred and twelveRupees only							

GST IN : 36AAJPI1995B1ZR

TAX INVOICE

Cell : 95816 89167

92463 64906

MOHD. ISHAQ**CENTRING CONTRACTOR**

H.No. 12-11-366/2/A/1, Warasiguda, Secuderabad, Hyderabad, Telangana - 500 061.

To

Invoice No. :

019

Date : 4/8/21

M/s Modif Properties Pvt Ltd.

D.C.No.

Date :

Sham Narain M-G-Road, Secunderabad.

P.O.No.

Date :

GSTIN 36AABCM4761B1ZM State Code :

Vehicle No. _____

Sl. No.	PARTICULARS	HSN/ACS	Qty.	Rate	Amount
	TA-LA Sls-02 Recent Regn Area cat 2018 pupr	1933267	1933267 34400	36.80 12.00	711442.26 41280.00

Bank Details

A/c Name :
Bank Name :
Branch :
A/c No. :
IFSC :

Total Taxable Value

752722 36

CGST @ 9 %

67744-98

SGST @ 9 %

67744-98

Grand Total

8,88,211-76

Rupees in words :

Eight Lakhs Eighty Eight Thousand
two hundred and eleven Rupees.

For : MOHD. ISHAQ



Receiver's Signature

Signature

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12008

Ref.:

Party's Name: CONT-Gnaneswar Chary

Dated : 10-Mar-21

Particulars	Amount
LSUD-Labour Charges	3,600.00
LSUD-Allowance for Consumables	3,600.00
LSUD-Allowance for Equipment	1,800.00
	₹ 9,000.00

On Account of :

Being amount credited towards main door fixing for A-801 to A-808,A-901 to A-908,B-801,B-805,B-901,B-905 work done from :-03.03.2021 to 07.03.2021

Amount (in words) :

Indian Rupees Nine Thousand Only

for CONT-Gnaneswar Chary

Prepared by: shivanand

Approved by

Receiver's Signature

18:60741

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		387		Date - site bills Register		08/03/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Gnaneshwar Chary					
Nature of work		carpentry					
Work done		From Date		03/03/2021		To Date	
						07/03/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Main door fix.						
2.	with moisture test						
3.	A-801 to A-808.	20 nos	450	no	9000 = ₹		
4.	A-901 to A-908						
5.	B-801, B-808						
6.	B-901, B-908						
7.							
8.							
9.							
10.							
11.	Total:				9000 = ₹		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		APPROVED BY			
Date: 8/3/2021		Date: 09/03/21		Approved by M.D.			
Sign: [Signature]		Sign: [Signature]		Date: 09 MAR 2021			
				Sign: SOHAM MODI MANAGING DIRECTOR			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

CONTRACTOR SHANIL CHARY

Bill for Labour charges

Gnaneshwar Chary
Suchitra,
Kaveri Nagar ,Uppal
Hyderabad

Date:08-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Main Door Fixing for A-801 to A-808, A-901 to A-908, B-801, B-805, B-901, B-905
Towards: Allowance for Labour charges

S No.	Description	mount
1.	Brief description of work done: Main Door Fixing for A-801 to A-808, A-901 to A-908, B-801, B-805, B-901, B-905 Total amount =Rs 9,000=00 Work done from date : 03-03-2021 to 07-03-2021	Rs.3,600=00

Amount in words: Three Thousand Six Hundred rupees only.

Sign: _____

Bill for Equipment Allowance

Gnaneshwar Chary
Suchitra,
Kaveri Nagar ,Uppal
Hyderabad

Date:08-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Main Door Fixing for A-801 to A-808, A-901 to A-908, B-801, B-805, B-901, B-905
Towards: Allowance for Equipment

S No.	Description	mount
1.	Brief description of work done: Main Door Fixing for A-801 to A-808, A-901 to A-908, B-801, B-805, B-901, B-905 Total amount =Rs 9,000=00 Work done from date : 03-03-2021 to 07-03-2021	Rs.3,600=00

Amount in words: Three Thousand Six Hundred rupees only.

Sign: _____

Bill for Consumables

Gnaneshwar Chary
Suchitra,
Kaveri Nagar ,Uppal
Hyderabad

Date:08-03-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Main Door Fixing for A-801 to A-808, A-901 to A-908, B-801, B-805, B-901, B-905
Towards: Allowance for Consumables

S No.	Description	mount
1.	Brief description of work done: Main Door Fixing for A-801 to A-808, A-901 to A-908, B-801, B-805, B-901, B-905 Total amount =Rs 9,000=00 Work done from date : 03-03-2021 to 07-03-2021	Rs.1,800=00

Amount in words: One Thousand Eight Hundred rupees only.

Sign: _____

ESTIMATE SHEET						Approved
Company Name:		MPPL				
Project:		May Flower Patinum				
Work Description:		Main Door Fixing for A-801 to A-808, A-901 to A-908, B-801, B-805, B-901, B-905				
Name of the Contractor		Gnaneswar Chary				
Prepared By:		K. Narendar Reddy				
Date:		08-03-2021				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
	Main Door Fixing for A-801 to A-808, A-901 to A-908, B-801, B-805, B-901, B-905					
1	Main Door Fxing	Main Door Fxing with Mortoise lock	20.00	nos	450.00	9,000.00
						9,000.00
	Amount in words Nine Thousand rupees only					