

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12016

Ref.: 23 dt. 4-Mar-21

Dated : 10-Mar-21

Party's Name: CONT-N Krishna Construction Acct

GSTIN/UIN : 36AJDPN3450B2ZM

Particulars	Amount
LSRD-Labour Charges	1,26,000.00
LSRD-Allowance for Consumables	1,26,000.00
LSRD-Allowance for Equipment	63,000.00
Input CGST	28,350.00
Input SGST	28,350.00
	₹ 3,71,700.00

On Account of :

Being amount credited towards plastering for C-501,C-502,C-503 work done from :-05.02.2021 to 28.02.2021 against invoice no :-23 invoice date :-04.03.2021

Amount (in words) :

Indian Rupees Three Lakh Seventy One Thousand Seven Hundred Only

for CONT-N Krishna Construction Acct



Prepared by: shivanand

Approved by

Receiver's Signature

TP: 60629 to 60631

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	583	Date - site bills Register	03/03/2021			
Company Name:	MPL	Site:	May Flower Platinum			
Name of Contractor	N. Krishna (Turnkey)					
Nature of work	Civil work					
Work done	From Date	To Date				
	5/2/2021	28/2/2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	C-501	1500	70/-	Sft	1,05,000 = ₹	
2.	C-502	1500	70/-	Sft	1,05,000 = ₹	
3.	C-503	1500	70/-	Sft	1,05,000 = ₹	
4.						
5.	Total				3,15,000 = ₹	
6.	GST 18%				56,700 = ₹	
7.						
8.						
9.						
10.						
11.	Total:				3,71,700 = ₹	
Bill required	☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 4/3/2021		Date: 05/03/21		Date: 09 MAR 2021		
Sign: [Signature]		Sign: Nagalakshmi		Sign: SOHAM MODI		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: N. Krishna

GSTIN : 36AJDPN3450B2ZM

TAX INVOICE

Cell : 9989740978

9398188386

N. KRISHNA**CIVIL WORKS**

H.No.8-34/5/2, Jawahar Nagar, Balaji Nagar, Hyderabad - 500 087. T.S.

To, Modi Properties Pvt Ltd
M/s. _____Invoice No. : 23Date : 04/03/2021

D.C.No. :

Date :

P.O. No. :

Date :

GSTIN No. 36AABcm4761E1ZM State Code :

Vehicle No.

Sl. No.	PARTICULARS	HSN/UOM CODE	QTY.	RATE	AMOUNT	
					Rs.	Ps.
	<u>Plastering Inside flats</u>					
	C-501		1500	70/-	1,05,000	=
	C-502		1500	70/-	1,05,000	=
	C-503		1500	70/-	1,05,000	=

Bank Details :
Account No. :
Branch :
IFSC Code :

Total Amount Before Tax

3,15,000 =

Add : CGST @.....%

28,350 =

Add : SGST @.....%

28,350 =

GRAND TOTAL

3,71,700 =

Rupees in words : Three Lakhs Seventy
One Thousand Seven Hundred only

Receiver's Signature

For **N. KRISHNA**N. Krishna
Signature

Modi Properties Pvt Ltd Mayflower Platinum (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36AABCM4761E1ZM
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 10-Mar-21

CONT-K Rani

Particulars

LSUD-Labour Charges
LSUD-Allowance for Consumables
LSUD-Allowance for Equipment

On Account of:

Being amount credited towards floor chipping and Dust Shifting for A-701 to A-708,B-701 B-705 work

done from :05.02.2021 to 21.02.2021

Amount (in words):

Indian Rupees Eighty Four Thousand Two Hundred Forty Only

Prepared by: shivanand




Approved by

for CONT-K Rani

Amount
33,696.00
33,696.00
16,848.00
₹ 84,240.00

IP 60581 to 60590

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		574.		Date - site bills Register		24/2/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		K. Rani					
Nature of work		Earthwork					
Work done		From Date		5/2/2021		To Date	
						21/2/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Floor chpky & dust shdls						
1.	Floor chpky - A-701 to	1500 X 6	2/-	Sft	18,000 = P		
2.	A-708, B-701						
3.	Floor chpky - A-706 to	1800 X 4	2/-	Sft	14,400 = P		
4.	A-708, B-708						
5.	Dust shdls for floor						
6.	A-701 to A-708, B-701	1500 X 6	3.20/-	Sft	28,800 = P		
7.	A-706, A-707, A-708,	1800 X 4	3.20/-	Sft	23,040 = P		
8.	B-708						
9.							
10.							
11.	Total:				84,240 = P		
Bill required		☒ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		APPROVED BY			
Date: 24/2/2021		Date: 27/02/21		Date: 09 MAR 2021			
Sign: 		Sign: 		Sign: 			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for settling bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: K. Rani

Bill for Labour charges

K. Krishna
Mallapur, Malkajgiri
Hyderabad

Date:24-02-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-701 to A-708, B-701, B-705
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done Floor chipping and Dust shifting for A-701 to A-708, B-701, B-705 Total amount =Rs.84,240=00 Work done from date : 05-02-2021 to 21-02-2021	Rs. 33,696=00

Amount in words: Thirty Three Thousand Six Hundred and Ninety Six rupees only..

Sign: _____

Bill for Equipment Allowance

K. Krishna
Mallapur, Malkajgiri
Hyderabad

Date:24-02-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-701 to A-708, B-701, B-705
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work doneFloor chipping and Dust shifting for A-701 to A-708, B-701, B-705 Total amount =Rs.84,240=00 Work done from date : 05-02-2021 to 21-02-2021	Rs. 33,696=00

Amount in words: Thirty Three Thousand Six Hundred and Ninety Six rupees only.

Sign: _____

Bill for Consumables

K. Krishna
Mallapur, Malkajgiri
Hyderabad

Date:24-02-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Floor chipping and Dust shifting for A-701 to A-708, B-701, B-705
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work doneFloor chipping and Dust shifting for A-701 to A-708, B-701, B-705 Total amount =Rs.84,240=00 Work done from date : 05-02-2021 to 21-02-2021	Rs. 16,848=00

Amount in words: Sixteen Thousand Eight Hundred and Fourty Eight rupees only.

Sign: _____

Modi Properties Pvt Ltd Mayflower Platinum (20-21)M G Road, Ranigunj
Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12018

Ref.: 021 dt. 9-Mar-21

Dated : 11-Mar-21

Party's Name: **CONT- Abdul Qadeer**

GSTIN/UIN : 36AAUPQ5292N1ZL

Particulars	Amount
LSRD-Labour Charges	63,946.80
LSRD-Allowance for Consumables	63,946.80
LSRD-Allowance for Equipment	31,973.40
Input CGST	14,388.03
Input SGST	14,388.03
OIE-Rounded Off	(-)/0.06
	₹ 1,88,643.00

On Account of :

Being amount credited towards designer and plain false ceiling work at Flat A707,A-708,B-701 work done from :-02.01.2021 to 15.02.2021 against invoice no :-021 invoice date :-09.03.2021 Scan Id No :-68579

Amount (in words) :

Indian Rupees One Lakh Eighty Thousand Six Hundred Forty Three Only

for **CONT- Abdul Qadeer**


Prepared by: shivanand

Approved by

Receiver's Signature

Scan ID: 68579

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	09/03/2021	Prepared by:	T.D. Murthy
WO no.	73387	WO date.	30/12/2020
Contractor Name	Abdul Qadeer	WO amount – A	Rs. 1,95,727/-
Firm/Company	Modi Properties PVT LTD	Project name	Mayflower Platinum
Nature of work	False Ceiling		
Villa/flat/block no.	A- 707,708 & B-701.		
Request for payment date	19/02/2021	Request for payment amount – B	Rs. 1,59,867- ✓
GST on bills – C	Rs. 28,776/- ✓	Total D = B + C	Rs. 1,88,643/- ✓
Work done from	02/01/2021	Work done to	15/02/2021
Sl. No	Bill No.	Bill date	Bill amount
1.	021	09/03/2021	Rs. 1,88,643/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 1,88,643/- ✓
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 1,88,643/- ✓
Amount J – Difference A-B (should be nil)			Rs. 35,860/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☒ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. _____ /- ☒ No		
Payment – due date	13/03/2021		
Remarks: <u>Estimate and measurement sheet is attached.</u> ✓			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			10 MAR 2021
Date			

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

ABDUL QADEER

Supplier & Contractors

Spl. in : Plaster of Paris, False Ceiling, Gypsum Board, Partition Works,
Thermacol Ceiling, Armstrong, Border, Flower & All Types of Ceiling Works.

14-1-96/3/B, Allapur, Borabanda, Hyderabad - 500 018. Email : rkdecorators@gmail.com

Seller GST No.: 36AAUPQ5292N1ZL

Mode of Transport :

Product Reference No.

State : Telangana, State Code : 36

Invoice No. : 021

Invoice Date :

Date of Supply : 09/03/2021

PO No. & Date : 73387

Details of Receiver / Billed to :

Name : Modi Properties PVT. LTD.

Address :

Buyer GSTIN: 36AABCM4761E1ZM

State: Telangana Code: 36

Details of Delivery Address :

Name :

Address :

Buyer GSTIN:

State: Code:

S.No.	NAME OF THE PRODUCT	HSN Code	Qty.	Unit Price	Taxable Value
1	Gypsum false ceiling Design Gypsum false ceiling plain		2951 1317	39 34	115089 44778



Total Invoice Amount : (Inwords) One lakh Eighty
Eight thousand six hundred forty
three only

Goods once sold will not be taken back.
Our responsibility ceases once delivery made.

Total Amount Before Tax

Add CGST @ 9%

Add SGST @ 9%

Add IGST @ %

Total Amount GST

Total Amount After Tax

GST Payable on Reverse Charge

159867

14,388.03

14,388.03

28,776.06

1,88,643.06

For ABDUL QADEER

JP: 60526 to 60528

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	561	Date - site bills Register	19/2/2021			
Company Name:	MPL	Site:	may flower phum			
Name of Contractor	abdul Qadeer					
Nature of work	False Ceiling					
Work done	From Date	To Date				
	02/01/2021	15/2/2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B-701 - Design Ceiling	801	39	sft	31,239 = 0	
2.	Plan Ceiling	445	34	sft	15,130 = 0	
3.	B-707 - Design Ceiling	1075	39	sft	41,925 = 0	
4.	Plan Ceiling	436	34	sft	14,824 = 0	
5.	A-708 - Design Ceiling	1075	39	sft	41,925 = 0	
6.	Plan Ceiling	436	34	sft	14,824 = 0	
7.	Total				1,59,867 = 0	
8.	GST 18%				28,776 = 0	
9.						
10.						
11.	Total:				1,88,643 = 0	
Bill required	☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.	73387		PO/WO date:		30/12/2020	
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 19/2/2021		Date: 23/02/21		Date:		
Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
23 FEB 2021
MANAGER DIRECTOR

Contractor Name: ABDUL Qadeer

MEASUREMENT SHEET										
Company Name:		MPPL				Approved				
Project:		May Flower Patinum								
Work Description:		Designer And Plain False Ceiling Work at flats A 707, A-708, B-701								
Name of the Contractor		Abdul Qadeer								
Prepared By		K. Narendra Reddy								
Date:		19-02-2021								
S No.	Item Head	Item Description		A	B	C	D	E=Ax BxCxD	F	G=Sum of E
		Length	Width	Height	Nos.	Quantity	Units			Item Head Total
1	Flat No. A-707	Designer And Plain False Ceiling Work at flats A 707, A-708, B-701								

		Living vertical	17.00	11.00	1.00	1.00	187 sft	
		Rafters	226.00	1.00	1.00	1.00	226 Rft	
			36.00	1.00	1.00	1.00	36 Rft	449
		Dining	9.75	8.25	1.00	1.00	80 sft	
		Cut out	4.00	1.50	1.00	1.00	6 sft	
		vertical	82.00	1.00	1.00	1.00	82 Rft	
		Rafters	24.00	1.00	1.00	1.00	24 Rft	192
		Total Design Area						1075
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft	
		Dressing	5.50	5.00	1.00	1.00	28 sft	
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft	
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft	
		Puja	4.75	4.00	1.00	1.00	19 sft	
		Total Plane Ceiling Area						436
3	Flat No. B-701	Drawing Vertical	12.25	11.00	1.00	1.00	135 sft	
			132.00	1.00	1.00	1.00	132 Rft	267
		Dining	16.50	10.00	1.00	1.00	165 sft	
		Cut out	7.00	1.50	1.00	1.00	11 sft	
		vertical	177.00	1.00	1.00	1.00	177 Rft	
		Rafters	129.00	1.00	1.00	1.00	129 Rft	
		passage	12.00	4.00	1.00	1.00	48 sft	
		cut out	3.50	1.25	1.00	1.00	4 sft	534
		Total Designer Area						801
		Master Bed Room	13.50	12.00	1.00	1.00	162 sft	
		Dressing	9.00	5.00	1.00	1.00	45 sft	
								207
		Children Bed Room	12.00	10.50	1.00	1.00	126 sft	
								126
		Guest Bed Room	10.50	10.00	1.00	1.00	105 sft	
		cut out	4.50	1.50	1.00	1.00	7 sft	112
		Total Plain Ceiling area						445

Purchase Order

Page(s) 1 Qf 1

30-12-2020 12:53:24



73387

23.12.20 11:33:23

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Abdul Qadeer
14-1-96/3/A, Allapur, Borabanda, Hyderabad, Ranga Reddy,
Telangana-500018

GSTIN 36AAUPQ5292N1ZL

9908194281

9908194281

Doc No	73387	177247
Doc Date	30-12-2020	
Quote No	Nil	
Quote Date	09-11-2019	
SupplyType	Supply And Installation	

Kind Attn : Abdul Qadeer

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Design	3,050.00	39.00	0.00	18.00	140,361.00
2 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Plain	1,380.00	34.00	0.00	18.00	55,365.60
Total Order Value . . .					195,726.60

Rupees : One Lakh(s) Ninty Five Thousand Seven Hundred Twenty Six and Paise Sixty Only.

Terms and Conditions :-

Specification / Brand Above rate as per guideline cir.no.552(a) dtd. 24.10.09 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.

Payment Terms 60% on delivery of all materials, 20% on starting of work and bal. after completion of all works.

Tax All taxes included in above price.

Delivery Date Within 4days.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty One year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Luxury flats A- 707,708 & B-701.

Completion Date Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Abdul Qadeer**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form

Company Name:		Modi Properties Pvt Ltd		Date:		28-12-2020	
Site & Phase :		May Flower Platinum		Time:		14.30	
Supplier		Abdul Qadeer		Req.No.		177247	
Material required before date:		30-12-2020		ID No.		62689	
No	Description	Size	Quantity	Units	Inward No	Date	
1	False ceiling designer		3050	sft			
2	False ceiling Plain		1380	sft			
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: towards flat nos A- A-707, A-708, B-701 luxury flats use purpose							
Prepared By		K.Narender Reddy		Approved by		S.V.Subba Reddy	
Sign.& Date		28-12-2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Panigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

No. : PUR/12020/2019

Ref.: 243 dt. 11-Mar-21

Party's Name: SUP-Sai Vishal Enterprises

GSTIN/UIN : 36AHIPK6441Q1ZQ

Dated : 13-Mar-21

Purchase Voucher

Particulars	Amount
Aggregate GST 5%	34,914.00
Input CGST	872.85
Input SGST	872.85
OIE-Rounded Off	0.30
	₹ 36,660.00
On Account of : being amount credited to sai vishal enterprises towards purchase of metal and sand against invoice no 243 dt 11.3.2021 Amount (in words) : Indian Rupees Thirty Six Thousand Six Hundred Sixty Only	

for SUP-Sai Vishal Enterprises

Prepared by: sangeetha

Approved by

Receiver's Signature

SAI VISHAL ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36AHIPK6441Q1ZQ

M/s

Modi Properties Pvt Ltd
Mallapur

Inv. No.

243

Date :

11-03-21

D.C. No.

Date :

P. O.

Date :

Payment

Party GSTIN

State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal		620	21.90	CFT	20,152.00
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal		620	23.80	CFT	14,762.00
10.	Cement Solid Bricks					

Rupees in words

Thirty Six Thousand
Six Hundred Pats only**TOTAL**

34,914.00

SGST @

2.5 %

873.00

CGST @

2.5 %

873.00

GRAND TOTAL

36,660.00

E. & O.E.

For **SAI VISHAL ENTERPRISES**

2

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12019

Ref.:

Dated : 12-Mar-21

Party's Name: **CONT-Shoba**

GSTIN/UIN : 36AABCM4761E1ZM

Particulars	Amount
LSUD-Labour Charges	2,366.00
LSUD-Allowance for Equipment	2,366.00
LSUD-Allowance for Consumables	1,184.00
	₹ 5,916.00

On Account of :

being amount credited to shobaram towards painting works done at 3rd floor lunch room
Amount (in words) :

Indian Rupees Five Thousand Nine Hundred Sixteen Only

for **CONT-Shoba**

Prepared by: sangeetha


Approved by

Receiver's Signature

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		Date - site bills Register		8/2/21	
Company Name:		MPPH		Site:	
Name of Contractor		SHOBABAM			
Nature of work		Painting			
Work done		From Date	3/2/21	To Date	5/2/21
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount
1.	H/O 3 rd H/O 81	348	8.50	sq ft	2,958/-
2.	Lunch Room				
3.					
4.					
5.	Asking 50%.				
6.	Extra on				
7.	Total				
8.					
9.					
10.					
11.	Total:				5,916/-
Bill required		☐ YES ☐ NO.		GST bill required ☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet: ☐ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:	
Remarks : work completed.					
Approved by Project Manager		Approved by Design Team		Approved by M.D.	
Date: 8/2/21		Date: 11/3/21		Date: 11/3/21	
Sign: [Signature]		Sign: Jayaraman		Sign: [Signature]	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



ESTIMATE SHEET						
Company Name:		MPPL				Approved by: Sign:
Project:		HO				
Work Description:		PAINTER				
Prepared By		T Sai Krishna				
Date:		08-02-2021				
Contractor Name :		SHOBARAM				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	HO 3RD FLOOR LUNCH ROOM	RE PAINTING AND LAPPUM WORK DONE	348	SFT	8.50	2,958
						2,958
		ASKING 50% EXTRA ON TOTAL			TOTAL	5,916

MEASUREMET SHEET									
Company Name:		MPPL				Approved by:			
Project:		HO				Sign:			
Work Description:		PAINTER							
Prepared By		T Sai Krishna							
Date:		08-02-2021							
Contractor Name :		SHOBARAM							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	
1	HO 3RD FLOOR LUNCH ROOM	RE PAINTING AND LAPPUM WORK DONE	24.00	14.50	1.00	1.00	348.0	SFT	

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj
Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12020
Ref: 147 dt. 11-Mar-21

Dated : 13-Mar-21

Party's Name : SP-Sree Sai Sharanya Enterprises

GSTIN/UIN : 36BNCPR1098B1Z3

Particulars	Amount
Aggregate GST 5%	34,763.00
Input CGST	869.08
Input SGST	869.08
OIE-Rounded Off	(-10.16)
	₹ 36,501.00

Account of :

being amount credited to Sree sai sharanya enterprises towards purchase of metal/sand against invoice no 147 dt 11.3.21

Amount (in words) :

Indian Rupees Thirty Six Thousand Five Hundred One Only

for SP-Sree Sai Sharanya Enterprises

Prepared by: sangeetha

Approved by

Receiver's Signature

SREE SAI SHARANYA ENTERPRISES

Suppliers of Building Material-Stone Metal, Sand, Bricks etc.

Door No. C-3/3-1, Mallapur, Medchal Dist. Hyderabad.

GSTIN : 36BNCPR1098B1Z3

M/s <u>MODI properties pvt ltd</u> <u>Mallapur</u>	Inv. No. <u>147 (147)</u> Date : <u>11.03.21</u>
	D.C. No. _____ Date : _____
	P. O. _____ Date : _____
	Payment _____
Party GSTIN _____	State : TELANGANA Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal		500	21.906	CR	10,953.00
2.	Baby Chips					
3.	Stone Dust					
4.	Stone Crusher Fine Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	12mm Metal					
9.	Stone Crusher Coarse Sand		1000	23.81	CR	23810
10.	Cement Solid Bricks					

Rupees in words <u>thirty six thousand -</u> <u>five hundred only</u>	TOTAL	34,763.00
	SGST @ 2.5 %	868.50
	CGST @ 2.5 %	868.50
	GRAND TOTAL	36,500.00

E. & O.E.

For **SREE SAI SHARANYA ENTERPRISES**

9

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

Dated : 13-Mar-21

No. : PUR/12021-12022

Ref.: INV/2020-21/577 dt. 11-Mar-21

Party's Name: SP-Sai Laxmi Enterprises

Particulars	Amount
Aggregate GST 5%	23,809.52
Input CGST	595.24
Input SGST	595.24
	₹ 25,000.00

in Account of :

being amount credited to sai laxmi enterprises towards purchase of red bricks against invoice no INV/2020-21/577 dt 11.3.21

Amount (in words) :

Indian Rupees Twenty Five Thousand Only

for SP-Sai Laxmi Enterprises

Prepared by: sangeetha

Approved by

Receiver's Signature

TAX INVOICE

ORIGINAL

For Recipient

SAI LAKSHMI ENTERPRISES

37-93/59/1, MADHURANAGAR.
NEREDMET, HYDERABAD,
HYDERABAD, Telangana
500056

GSTIN 36AKBPG5049G1ZD
State 36-Telangana
PAN AKBPG5049G

Invoice Date 11/03/2021
Invoice No. INV/2020-21/577
Reference No. -

Customer Name

MODI PROPERTIES PVT
LTD

Billing Address

MODI PROPERTIES PVT
LTD
Telangana

Shipping Address

MODI PROPERTIES PVT
LTD
Telangana
36AABCM4761E1ZM

Customer GSTIN

36AABCM4761E1ZM

Place of Supply 36-Telangana

Due Date 11/03/2021

Item	HSN / SAC	Quantity	Rate / Item (₹)	Discount (₹)	Taxable Value (₹)	CGST (₹) @2.5%	SGST / UTGST (₹) @2.5%	CESS (₹)	Total (₹)
1. RED BRICKS NOS	25171020	5,000.00	5.00	0.00	23,809.52	595.24	595.24	0.00	25,000.00
Total					23,809.52	595.24	595.24	0.00	25,000.00

Taxable Amount ₹ 23,809.52

Total Tax ₹ 1,190.48

Invoice Total ₹ 25,000.00

Total amount (in words) Twenty Five Thousand Rupees Only

ForSAI LAKSHMI ENTERPRISES

Authorised Signatory

Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

Dated : 13-Mar-21

No. : PUR/12022
Ref.: SLLP/LOG/11170 dt. 28-Feb-21

Party's Name: SP-Summit Sales LLP Logistics
5-4-187/3&4, 2nd Floor,

Soham Mansion, M G Road Secunderabad

GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
PS-QC Charges	32,000.00
Input CGST	2,880.00
Input SGST	2,880.00
TDS-7.50% Professional Charges	(-)2,400.00
	₹ 35,360.00

in Account of :

being amount credited to SLLP Logistics towards QC charges against invoice no SLLP/LOG/ 11170 dt 28.2.21

Amount (in words) :

Indian Rupees Thirty Five Thousand Three Hundred Sixty Only

for SP-Summit Sales LLP Logistics

Prepared by : sangeetha

Approved by

Receiver's Signature

Tax Invoice

SLLP Logistics 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UIN: 36ACQFS2044C1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	SLLP/LOG/11170	28-Feb-21
	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	Buyer's Order No.	Dated
	Dispatch Doc No.	Delivery Note Date
Buyer (Bill to) Modi Properties Pvt Ltd 5-4-187/3 & 4; Soham Mansion; 2nd Floor; MG Road Ranigunj ; Secunderabad GSTIN/UIN : 36AABCM4761E1ZM State Name : Telangana, Code : 36	Dispatched through	Destination
	Terms of Delivery	

Particulars	HSN/SAC	Amount
REVENUE - QC Charges - 18% (S)	995433	32,000.00
Output CGST		2,880.00
Output SGST		2,880.00
Total		₹ 37,760.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Thirty Seven Thousand Seven Hundred Sixty Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
995433	32,000.00	9%	2,880.00	9%	2,880.00	5,760.00
Total	32,000.00		2,880.00		2,880.00	5,760.00

Tax Amount (in words) : **Indian Rupees Five Thousand Seven Hundred Sixty Only**

Remarks:

Being QC Report charges for the month of Feb ' 2021. - MPL

Company's PAN : **ACQFS2044C**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for SLLP Logistics

Authorized Signatory

This is a Computer Generated Invoice



Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AAABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12023

Ref.: SLLP/LOG/11183 dt. 28-Feb-21

Party's Name: SP-Summit Sales LLP Logistics

5-4-187/3&4, 2nd Floor,

Soham Mansion, M G Road Secunderabad

GSTIN/UIN : 36ACQFS2044C1Z7

Dated : 13-Mar-21

Particulars	Amount
PS-Purchase	1,34,606.00
Input CGST	12,114.54
Input SGST	12,114.54
OIE-Rounded Off	(-) 0.08
TDS-7.50% Professional Charges	(-) 10,095.00
	₹ 1,48,740.00

Account of :

being amount credited to SLLP Logistics towards service charges PO against invoice o SLLP/LOG/11183 dt 28.2.2021

Amount (in words) :

Indian Rupees One Lakh Forty Eight Thousand Seven Hundred Forty Only

for SP-Summit Sales LLP Logistics

Prepared by: sangeetha

Approved by

Receiver's Signature

INVOICE

SLLP Logistics 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UIN: 36ACQFS2044C1Z7 State Name : Telangana, Code : 36	Invoice No. SLLP/LOG/11183 Delivery Note	Dated 28-Feb-21 Mode/Terms of Payment
	Reference No. & Date.	Other References
Buyer (Bill to) Modi Properties Pvt Ltd 5-4-187/3 & 4; Soham Mansion; 2nd Floor; MG Road Ranigunj ; Secunderabad GSTIN/UIN : 36AABCM4761E1ZM State Name : Telangana, Code : 36	Buyer's Order No. Dispatch Doc No. Dispatched through	Dated Delivery Note Date Destination
	Terms of Delivery	

Particulars	HSN/SAC	Amount
REVENUE-Service Charges on PO's - 18% (S)	995433	1,532.00
REVENUE-Service Charges on PO's - 18% (S)	995433	1,33,074.00
Output CGST		12,114.54
Output SGST		12,114.54
Less : Rounding Off		(-)0.08
Total		₹ 1,58,835.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees One Lakh Fifty Eight Thousand Eight Hundred Thirty Five Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995433	1,34,606.00	9%	12,114.54	9%	12,114.54	24,229.08
Total	1,34,606.00		12,114.54		12,114.54	24,229.08

Tax Amount (in words) : **Indian Rupees Twenty Four Thousand Two Hundred Twenty Nine and Eight paise Only**

Remarks:

Being Service charges on Po's for the month of Feb ' 21.

Company's PAN : **ACQFS2044C**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for SLLP Logistics

Authorised Signatory

This is a Computer Generated Invoice



Modi Properties Pvt Ltd Mayflower Platinum (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36AABCM4761E1ZM

State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/12024

Ref.: SLLP/LOG/11160 dt. 28-Feb-21

Party's Name: SP-Summit Sales LLP Logistics

5-4-187/3&4, 2nd Floor,

Soham Mansion, M G Road Secunderabad

GSTIN/UIN : 36ACQFS2044C1Z7

Dated : 13-Mar-21

Particulars	Amount
PS-Customer Relation	56,919.00
Input CGST	5,122.71
Input SGST	5,122.71
OIE-Rounded Off	(-)/0.42
	₹ 67,164.00

On Account of :

being amount credited to SLLP Logistics towards CR Consultation charges against invoice no
SLLP/LOG/11160 dt 28.2.2021

Amount (in words) :

Indian Rupees Sixty Seven Thousand One Hundred Sixty Four Only

for SP-Summit Sales LLP Logistics

Prepared by: sangeetha

Approved by

Receiver's Signature

Tax Invoice

SLLP Logistics 5-4-187/3 & 4, M G Road Ranigunj, Secunderabad GSTIN/UIN: 36ACQFS2044C1Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	SLLP/LOG/11160	28-Feb-21
Buyer (Bill to) Modi Properties Pvt Ltd 5-4-187/3 & 4; Soham Mansion; 2nd Floor; MG Road Ranigunj ; Secunderabad GSTIN/UIN : 36AABCM4761E1ZM State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	Buyer's Order No.	Dated
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination
Terms of Delivery		

Particulars	HSN/SAC	Amount
REVENUE - CR Consultation Charges - (S)	995439	56,919.00
Output CGST		5,122.71
Output SGST		5,122.71
Less : Rounding Off		(-)0.42
Total		₹ 67,164.00

Amount Chargeable (in words) E. & O.E

Indian Rupees Sixty Seven Thousand One Hundred Sixty Four Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995439	56,919.00	9%	5,122.71	9%	5,122.71	10,245.42
Total	56,919.00		5,122.71		5,122.71	10,245.42

Tax Amount (in words) : **Indian Rupees Ten Thousand Two Hundred Forty Five and Forty Two paise Only**

Remarks:

Being CR Consultation service charges for the month of Feb '2021 - MPL

Company's PAN : **ACQFS2044C**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for SLLP Logistics



This is a Computer Generated Invoice