

Report - Details of possession.										
Project Name:		Silver Oak Villas	Prepared By:		Purshotham		Date:	25-Aug-21		
Block / Phase:		Villa nos 1 to 95.								
Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
1	2 BHK	Mrs. K. Mamatha/ Mr. Balraj	27.04.19	yes	no	Yes	14.03.20	25.07.20	yes	
2	2 BHK	Mr. Suresh	29.04.19	yes	no	Yes	10.06.20	02.07.20	yes	
3	2 BHK	Mr. Muvva Bharathi	30.04.19	yes	yes	yes	03.03.20	14.08.20	yes	
4	3 BHK	E. Prabhakar reddy	27.04.19	yes	Yes	Yes	06.09.19	30.09.19	yes	
5	3 BHK	Mr. veenish babu	30.04.19	No	no	yes	31.03.20	02.03.20	no	
6	2 BHK	Mr. P. Anandan	21.05.16	yes	yes	yes	05.10.19	10.11.19	YES	
7	2 BHK	Mr. Thakur Jitendra	27.05.19	yes	yes	yes	30.11.19	15.11.19	yes	
8	2 BHK	Mr. Adarsh	24.05.19	yes	no	yes	30.11.19	30.11.19	YES	
9	2 BHK	Mr. K. Veeresh	24.05.19	yes	yes	yes	10.08.20	01.08.20	yes	
10	2 BHK	Mr. K. Ravi	04.05.19	yes	no	Yes	29.5.2020	15.06.20	yes	
11	3 BHK	Mrs. Sunitha Choudhary	28.11.18	yes	yes	Yes	30.07.20	21.11.20	yes	
12	2 BHK	Mr. Abhay Sekhar	12.06.19	yes	yes	yes	31.07.20	10.07.20	Yes	
13	2 BHK	Mr. Shaik Sinkindar Meerja	27.05.19	yes	No	yes	10.09.19	30.09.19	yes	
14	2 BHK	Mr. Abdul Khader	04.06.19	yes	No	yes	10.19.19	30.09.19	yes	
15	2 BHK	Mr. Jaganadha Raviteja	28.05.19	yes	yes	yes	25.12.19	15.06.20	yes	
16	2 BHK	Mr. D. Chakrapani Reddy	28.05.19	yes	-	yes	15.10.20	15.06.20	No	
17	2 BHK	Mr. Surya Venkateshwara	17.10.19	yes	yes	yes	20.1.20	04.03.20	yes	
18	2 BHK	Mr. Kanaka Rao	18.08.20	yes	-	yes	10.09.20	29.09.20	yes	
19	3 BHK	Mr. Shankar Karteek	05.11.19	yes	Yes	yes	14.02.20	14.3.20	yes	
20	2 BHK	Ch. Ramesh	02.11.19	yes	Yes	yes	20.3.20	20.03.20	yes	
21	4 BHK	Mr. Rama Krishna	18.11.19	yes	Yes	yes	20.11.19	20.11.19	yes	
22	2 BHK	Col. B. V. Naidu/Mr. Varun Naidu	18.09.19	yes	Yes	Yes	15.06.20	21.08.20	yes	
23	2 BHK	Mr. Praveen	06.09.19	yes	No	yes	10.09.19	10.10.19	yes	
24	4 BHK	Mrs. Sujatha/Mr. Shanker	11.09.19	yes	no	Yes	31.3.20	30.7.20	yes	
25	2 BHK	Mr. Anand Sharma	25.06.19	No	Yes	yes	20.3.20	06.06.20	yes	
26	2 BHK	Mr. Bhaskar Reddy	26.06.19	yes	Yes	yes	29.02.20	18.03.20	yes	
27	2 BHK	Mr. T. Ramakrishna	02.07.19	yes	yes	yes	01.10.19	20.10.19	YES	
28	2 BHK	Mr. Sankati Santhaiah	13.01.20	yes	No	Yes	29.2.20	13.03.20	YES	
29	3BHK	Srinivas Argalla								
30	Mortgaged	N/A								
31	Mortgaged	N/A								

Certified by

Murak

25 AUG 2022

APPROVED

25 AUG 2022

Silver Oak Villa

Yes

Meenakshi

Yes

Asst. Engineer

Yes

Certified by

Murali
Asst. Engineer
SILVER OAK VILLAS LLP

APPROVED BY
25 AUG 2021

Project Manager
K. Purshotham (S.O.V.LLP)

monthly Report Draft details of possession letters ver2 - SOV -25-08-2021.xlsx
Villa 1 to 95

Villa / Flat No.	No. of bedrooms	Customer name	Sale III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
32	Mortgaged	N/A								
33	2 BHK	Mr. Y. Maheswara	01.08.20	yes	-	Yes	10.11.20	29.10.20	yes	
34	2 BHK	Mr. Ravi Kanti	16.10.20	yes		Yes	30.1.21	23.01.21	yes	
35	3 BHK	Mr. S. T. Venkateshwara	14.07.20	yes	-	Yes	30.11.20	12.12.20	yes	
36	2 BHK	Mr. Satish Kuamr	04.03.20	yes	yes	Yes	10.07.20	19.06.20	yes	
37	2 BHK	Mr. Y. Sudheer	16.07.20	yes	-	Yes	15.10.20	26.09.20	yes	
38	4 BHK	Mrs. Uddagiri Thanooja	09.11.20	yes	-	Yes	10.03.21	15.3.21	yes	
39	3 BHK	Mrs. Manogna	05.11.20	yes		yes	15.12.20	28.12.20	yes	
40	2 BHK	Mrs. Mallika/ Mureleshwar Rao	15.05.20	yes	yes	yes	15.7.20	04.07.20	yes	
41	3 BHK	Mrs. lavanya	17.01.20	yes	yes	yes	22.01.20	15.2.20	yes	
42	3 BHK	Mr. Lakshmi Prasad	18.07.20	yes	-	yes	05.08.20	23.07.20	yes	
43	2 BHK	Mr. Shaik Abdul Raheem	02.07.20	yes	-	yes	10.10.20	25.09.20	yes	
44	4 BHK	Mr. G. Sandeep	17.09.20							
45	2 BHK	Mr. Sadaiah	02.09.20	yes		Yes	20.01.21	28.07.21	yes	
46	2 BHK	Mr. Balakrishna	20.02.20	yes	yes	Yes	20.1.21	12.02.21	yes	
47	4 BHK	Mr. Pandu	02.06.20	yes	-	Yes	18.02.21	06.02.21	yes	
48	3 BHK	Mr. K. Srinivas/ Mrs. Sri valli	19.06.20	yes	-	yes	24.8.20	16.11.20	yes	
49	3 BHK	Mr. P. G. Prakash Rao	25.06.20	yes	-	Yes	15.10.20	07.01.21	yes	
50	2 BHK	Mr. Sumit	19.03.20	yes		Yes	15.07.20	20.07.20	yes	
51	2 BHK	Mr. Praveen Kumar	04.07.20	yes	-	yes	11.12.20	11.12.20	yes	
52	2 BHK	Mrs. Sreevalli	06.07.20	yes	-	Yes	20.1.21	06.1.21	yes	
53	2 BHK	Mr. K. G. Venkaiah	31.07.20			Yes	25.04.21	20.08.21	yes	
54	3 BHK	Mr. Vishwanathan	25.08.20			Yes	24.06.2021	24.06.21	yes	
55	3 BHK	Mr. Mareshwaran	25.08.20			Yes	18.02.21	24.06.21	yes	
56	3 BHK	Mr. Tangirala	25.08.20	yes	-	Yes	15.1.21	05.02.21	yes	
57	3 BHK	Mr. Chandra Sekhar	18.08.20			Yes	20.1.21	23.04.21	yes	
58	2 BHK	Mrs. Anuradha	31.10.20	yes	-	Yes	10.02.21	6.2.21	yes	
59	3 BHK	Mr. Kiran Kumar	18.08.20		yes		10.03.21			
60	3 BHK	Mr. Satyanarayana	23.02.21							
61	3 BHK	Mrs. Buddha Ruthmani	09.11.20	yes	-	Yes	15.03.21	24.3.21	yes	
62	2 BHK	Mr. Suresh Kumar	26.11.20	yes	-	Yes	05.03.21	27.2.21	yes	
63	2 BHK	Mr. T. V. L. N. Pavan Phani	02.09.20	yes	-	yes	25.11.20	14-Dec-20	yes	
64	2 BHK	Mr. V. Raghupathi Reddy	01.08.20	yes	-	Yes	23.09.20	23.09.20	yes	
65	2 BHK	Mr. M. Nagaraju	09.12.20			Yes	05.03.21			

Certified by:

Murash

Project Engineer

Project Manager

APPROVED BY

27.2.21

14-Dec-20

23.09.20

Villa / Flat No.	No. of bedrooms	Customer name	Sate III QC report date	Stage IV completed? (Yes / No)	Given for wood work? (Yes / No)	Possession letter issued by CR? (Yes / No)	Handover date mentioned in possession letter.	Actual date of possession given.	Villa occupied by owner / tenant? (Yes / No)	Remarks
66	2 BHK	Mr. Venu Madhav	03.12.20				15.07.21			
67	3 BHK	Mrs. Gayathri	01.06.20	yes	-	Yes	15.10.20	05.11.20	yes	
68	3 BHK	Mr. Sarkar Amit	23.02.21			yes	15-Jul-21			
69	2 BHK	Mr. Aditya Singh Mamral	13.01.21				31.08.21			
70	3 BHK	Mrs. V. Pavithra Bai/Mr. Kiran kumar	04.01.21	yes	-	Yes	24.06.21	24.06.21	no	
71	2 BHK	Mr. U.T. Raju	05.09.20	yes		Yes	11.09.20	20.09.20	yes	
72	2 BHK	Mr. Shiva Prasad Ravikanti	21.12.20				21.5.21	28.7.21	yes	
73	4 BHK	Mr. Sri Ramoju Vijaya Sena	15.02.21							
74	3 BHK	Dr. Bathini Ravi	19.11.20	yes		Yes	31.3.21	04.06.21	yes	
75	2 BHK	Mr. Jupudi Chandrakanth	29.12.20							
76	3 BHK	Mr. Kotha Kishan	15.03.21							
77	3 BHK	Mr. Nalla Rajesham	03.12.20	yes		Yes	25.03.21	24.4.21	yes	
78	2 BHK	Mr. Rajesh Paul	18.06.20	yes	-	yes	31.07.20	12.08.20	yes	
79	2 BHK	Mr. MVS Ravi Kanth	23.01.21							
80	3 BHK	Mr. Pattan Yousuf Khan	16.10.20	yes		Yes	09.12.20	09.12.20	yes	
81	3 BHK	Mrs. Jyothi	12.11.20	yes		Yes	10.03.21	31.3.21	yes	
82	3BHK	T. Venkatesh Rao								
83	2 BHK	Mr. Sita Raman/ Mrs. S. Srivani	31.07.20	yes		Yes	31.10.20	19.02.21	yes	
84	2 BHK	Mr. K. Harinath	23.07.20	yes		Yes	20.09.20	20.09.20	yes	
85	3 BHK	Mr. K. Akshay	12.11.20			Yes	21.05.21			
86	2 BHK	Mr. Praveen kumar	11.09.20	yes	-	Yes	04.06.21	04.06.21	yes	
87	2 BHK	Mr. RVL V Prasad Rao	10.06.20	yes		Yes	10.11.20	10.11.20	yes	
88	2 BHK	Mr. Mannohan Raj	09.06.20	yes	-	yes	31.06.20	16.7.20	yes	
89	2 BHK	Mr. Ishear	09.11.20	yes		Yes	31.11.20	30.11.20	yes	
90	3 BHK	Mr. Prabhavathi Prakash Rao	22.12.20							
91	2 BHK	Mr. Bhanu Shiva Prasad	12.09.20	yes	-	Yes	31.10.20	06.11.20	yes	
92	2 BHK	Mrs. Maha Lakshmi	11.12.20	yes	-	Yes	31.3.21	23.03.21	yes	
93	4 BHK	Kusuma Kumari	18.03.21							
94	2 BHK	Mr. Raj Mogli	04.12.20	yes	-	Yes	12.06.21	12.06.21	yes	
95	Model villa	N/A	31.10.20	yes						

Note: Make separate sheet for each block / phase.

APPROVED BY

26 AUG 2021

Project Manager
K. Purushotham (S.O.V.I.L.P.)

Certified by:
M. Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP