Reply to remo	rks on ramini	tion by site report.		I		
Prepared by:	iko oli icquisi	Minish				
Report from/to		15-08-21 TO 21-08-21				
Report Date		27-08-2021		Date		
Site:		GHT 27 00 2021		Remarks by S	hiva Krishna	
Site.				remarks of B	If material is not	
Requisition	Requisition			Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
		O/WO not prepared 3 working days after requisitions			,	
1						
140705	04-08-21	Powder coated double gates	Under fabrication			
140722	17-08-21	Malaysian Brown Dark	Delivery next week			
140723	17-08-21	MS Square pipe	PO to issue			
140730	19-08-21	DLC Concrete	Contact supplier			
140731	19-08-21	RMC	Contact supplier			
140717	13-08-21	powder coated grills	Under fabrication			
140719		Channel brackets	Delivered			
140724		WPC Door Frames	Contact supplier			
140729	19-08-21	LED Street lights	Contact supplier			
				-		
				-		
				1		
				 		
				1		
				1		
				1		
				•		