

Anx - A - Attendance details

| Annexure - A - Send Weekly | | | | | |
|----------------------------|-------------|--------------------|----------|------------|--------------|
| Details of labour charges | | | | | |
| Name of contractor: | | ASHOK CONSTRUCTION | | | |
| Company name: | | MRMLLP | | | |
| Project name: | | AVR Gulmohat Homes | | | |
| Date: | 26-08-2021 | | | | |
| Period | From: | 19-08-2021 | To: | 26-08-2021 | |
| Sl. No. | Work Type | Worker Type | Quantity | Rate | Amount |
| 1 | Civil work | Mason | 52 | 575.00 | 29,900 |
| 2 | Civil work | Male helper | 15 | 400.00 | 6,000 |
| 3 | Civil work | Female helper | 45 | 350.00 | 15,750 |
| 4 | RCC work | Mason | | 550.00 | - |
| 5 | RCC work | Male helper | | 400.00 | - |
| 6 | RCC work | Female helper | | - | - |
| 7 | Earth work | Mason | | - | - |
| 8 | Earth work | Male helper | | 450.00 | - |
| 9 | Earth work | Female helper | | 400.00 | - |
| 10 | Electrician | Mason | | 550.00 | - |
| 11 | Electrician | Male helper | | 400.00 | - |
| 12 | | | | | - |
| 13 | | | | | - |
| 14 | | | | | - |
| 15 | | | | | - |
| 16 | | | | | - |
| 17 | | | | | - |
| 18 | | | | | - |
| 19 | | | | | - |
| 20 | | | | | - |
| Total | | | | | 51,650 |
| Payment approved by MD: | | | | | |
| Prepared by: | | | | | MDs approval |
| Name | Zakir | | | | |
| Date | 26-08-2021 | | | | |

Certified by

Zakir

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - B - Hire charges

| Annexure - B - Send Weekly | | | | | |
|----------------------------|----------------|---------------------|----------|------------|--------------|
| Details of hire charges | | | | | |
| Name of contractor: | | ASHOK CONSTRUCTIONS | | | |
| Company name: | | MRMLLP | | | |
| Project name: | | AVR Gulmohar Homes | | | |
| Date: | 26-08-2021 | | | | |
| Period | From: | 19-08-2021 | To: | 26-08-2021 | |
| Sl. No. | Equipment Type | Quantity | Rate | Units | Amount |
| 1 | JCB | - | 900.00 | - | - |
| 2 | Tractor | - | 1,800.00 | - | - |
| 3 | | | | | |
| 4 | | | | | |
| 5 | | | | | |
| 6 | | | | | |
| 7 | | | | | |
| 8 | | | | | |
| 9 | | | | | |
| 10 | | | | | |
| 11 | | | | | |
| 12 | | | | | |
| 13 | | | | | |
| 14 | | | | | |
| 15 | | | | | |
| 16 | | | | | |
| 17 | | | | | |
| 18 | | | | | |
| 19 | | | | | |
| 20 | | | | | |
| 21 | | | | | |
| 22 | | | | | |
| 23 | | | | | |
| 24 | | | | | |
| 25 | | | | | |
| Total | | | | | |
| Payment approved by MD: | | | | | |
| Prepared by: | | | | | MDs approval |
| Name | Zakir | | | | |
| Date | 26-08-2021 | | | | |

Certified by


Zakir

Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Anx - C - Material received

| Annexure - C - send weekly | | Details of material received | | Name of contractor | | Company name | | Project name | | Date | | Period | |
|----------------------------|---------------------|------------------------------|------------|--------------------|-------|--------------------|-----------|--------------|--|------------|--|------------|--|
| | | ASHOK CONSTRUCTIONS | | MRVILB | | AVR Gulbhoor Homes | | 26-08-2021 | | 19-08-2021 | | 26-08-2021 | |
| Sl No | Material name | Inwards | Date | Quantity | Units | Rate | Amount | | | | | | |
| 1 | Sold Bricks(6x8x16) | 619 | 20-08-2021 | 1200 | Units | 44.00 | 52,800 | | | | | | |
| 2 | NA | 1 | | | | | | | | | | | |
| 3 | | | | | | | | | | | | | |
| 4 | | | | | | | | | | | | | |
| 5 | | | | | | | | | | | | | |
| 6 | | 1 | | | | | | | | | | | |
| 7 | | | | | | | | | | | | | |
| 8 | | | | | | | | | | | | | |
| 9 | | | | | | | | | | | | | |
| 10 | | | | | | | | | | | | | |
| 11 | | | | | | | | | | | | | |
| 12 | | | | | | | | | | | | | |
| 13 | | | | | | | | | | | | | |
| 14 | | | | | | | | | | | | | |
| 15 | | | | | | | | | | | | | |
| 16 | | | | | | | | | | | | | |
| 17 | | | | | | | | | | | | | |
| Total | | 1 | | 1 | | | 52,800.00 | | | | | | |
| Prepared by: | | Approved by: MDS APPROVAL | | | | | | | | | | | |
| Name: ZANE | | | | | | | | | | | | | |
| Date: 26-08-2021 | | | | | | | | | | | | | |

Certified by



Asst. Project Manager/Engineer
MDS Realty (Mangalaguda) LLP


Anx - D - Milestone report

| Annexure - D send weekly Mile stone report for CR- | | | | | | | | | | | | |
|--|-----------|--------------------|-------|-----------------|----------------------|-------------------|--|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Company name: | | MRNILLP | | | | | | | | | | |
| Project name: | | AVR Gulmohar Homes | | | | | | | | | | |
| Date: | | 26-08-2021 | | | | | | | | | | |
| Note: Prepare the statement for all the villas in the project. | | | | | | | | | | | | |
| S No | Villa no- | Type (2, 3, 4BHK) | SBUA | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
| 1 | 1 | 3BHK | 2,340 | 9-Aug-19 | 5-Oct-19 | 21-Jan-20 | 8-Aug-20 | 20-Feb-21 | | | | |
| 2 | 2 | 4BHK | 2,340 | 27-Apr-17 | 8-Aug-17 | 2-Jan-18 | 10-Apr-18 | 9-Aug-18 | 14-Aug-18 | 14-Aug-18 | 7-Sep-18 | 31-May-21 |
| 3 | 3 | 2BHK | 1,250 | 27-Apr-17 | 9-Feb-17 | 29/12/2017 | 10-Apr-18 | 17-May-19 | 1-Sep-18 | 7-Sep-18 | 11-Nov-18 | 31-May-21 |
| 4 | 4 | 2BHK | 1,250 | 27-Apr-17 | 16-Aug-17 | 29/12/2017 | 24-Apr-18 | | | | | 20-Jun-20 |
| 5 | 5 | 2BHK | 1,250 | 27-Apr-17 | 16-Aug-17 | 6-Jan-18 | 8-May-18 | | | | | |
| 6 | 6 | 3BHK | 2,340 | 27-Apr-17 | 25-Jul-17 | 22-May-18 | 14-Feb-19 | 22-May-20 | 17-Oct-20 | 24-Dec-20 | 1-May-21 | 31-May-21 |
| 7 | 7 | 3BHK | 2,340 | 27-Apr-17 | 5-Aug-17 | 29-May-18 | 25-Apr-19 | 7-Mar-20 | 17-Oct-20 | 17-Dec-20 | 1-May-21 | 31-May-21 |
| 9 | 9 | 2 BHK | 1,250 | 16-Sep-17 | 10-Oct-17 | 6-Jan-18 | 15-May-18 | 6-Nov-18 | 27-Mar-19 | 20-Jul-19 | 1-Jun-20 | 20-Jun-20 |
| 10 | 10 | 2BHK | 1,250 | 18-Aug-18 | 27-Oct-18 | 3-Jan-19 | 10-Jan-20 | 22-May-20 | | | | |
| 11 | 11 | 2BHK | 1,250 | 19-Aug-18 | 23-Oct-18 | 20-Dec-18 | 20-Jul-19 | 22-May-20 | | | | |
| 12 | 12 | 2BHK | 1,250 | 30-Jul-18 | 10-Sep-18 | 13-Nov-18 | 6-Jun-20 | 19-Nov-20 | | | | |
| 13 | 13 | 2 BHK | 1,250 | 4-Jul-18 | 10-Sep-18 | 30-Oct-18 | 23-May-20 | 19-Nov-20 | | | | |
| 14 | 14 | 2 BHK | 1,250 | 4-Jul-18 | 20-Nov-18 | 11-Jan-19 | 23-May-20 | 27-Nov-20 | | | | |
| 15 | 15 | 3BHK | 2,340 | 29-Aug-18 | 20-Jul-19 | 10-Sep-19 | 22-May-20 | 26-Sep-20 | 17-Dec-20 | 03/Apr/21 | | |
| 16 | 16 | 3BHK | 2,340 | 11-Jul-18 | 22-Nov-18 | 7-Feb-19 | 11-Nov-20 | | | | | |
| 17 | 17 | 2BHK | 1,250 | 6-Aug-18 | 6-Dec-18 | 19-Jan-19 | 10-Jan-20 | 18-Jul-20 | 17-Oct-20 | 5-Dec-20 | | |
| 18 | 18 | 3BHK | 2,340 | 29-Jul-19 | 20-Nov-19 | 4-Jul-20 | 25-May-21 | | | | | |
| 19 | 19 | 3BHK | 2,340 | 31-Jul-19 | 23-Nov-19 | 22-May-20 | 10-Jul-21 | | | | | |
| 20 | 20 | 2BHK | 1,250 | 27-Aug-18 | 5-Jan-19 | 9-Feb-19 | 8-Aug-20 | 16-Dec-20 | | | | |
| 21 | 21 | 2 BHK | 1,250 | 16-Sep-17 | 10-Oct-17 | 29-Jan-18 | 19-May-18 | 4-Dec-18 | 31-Mar-19 | 23-Jul-19 | 20-Jun-20 | 28-Jun-21 |
| 22 | 22 | 2 BHK | 1,250 | 30-May-17 | 20-Sep-17 | 29-Jan-18 | 29-May-18 | 18-Aug-18 | 7-Mar-19 | 14-Aug-19 | 20-Feb-20 | 25-Aug-20 |
| 23 | 23 | 3BHK | 2,340 | 23-Jul-18 | 7-Feb-19 | 25-Jun-19 | 11-Sep-20 | 8-Jan-21 | 21-Aug-21 | 21-Aug-21 | | |
| 24 | 24 | 3BHK | 2,340 | 31-Jul-19 | 28-Nov-19 | 18-Sep-20 | 25-May-21 | | | | | |
| 25 | 25 | 3BHK | 2,340 | 7-Aug-19 | 4-Jan-20 | 23-May-20 | 25-May-21 | | | | | |
| 26 | 26 | 3BHK | 2,265 | 23-May-19 | 13-Dec-19 | 27-Feb-20 | 5-Oct-20 | 8-Jan-21 | | | | |
| 27 | 27 | 3BHK | 2,340 | 8-Aug-18 | 24-Nov-18 | 22-May-20 | | | | | | |
| 28 | 28 | 3BHK | 2,340 | 7-Aug-18 | 27-Nov-18 | 6-Jun-20 | | | | | | |
| 29 | 29 | 2BHK | 1,250 | 25-Dec-18 | 2-Feb-19 | 9-Feb-19 | 4-Sep-19 | 15-Feb-20 | 27-Jun-20 | 26-Sep-20 | 23-Apr-21 | 10-May-21 |
| 30 | 30 | 2 BHK | 1,250 | 30-May-17 | 14-Nov-17 | 22-Mar-18 | 30-Nov-18 | 30-Jan-19 | 25-Apr-19 | 14-Aug-19 | 25-Oct-20 | 31-Oct-20 |

| Year | Phase | SRPA | Work start | Completion of phase | Completion of COC | Completion of phasing | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
|------|-------|-------|------------|---------------------|-------------------|-----------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| 21 | 2BHK | 1,250 | 20-Oct-18 | 5-Apr-19 | 10-Mar-19 | 21-Dec-19 | 5-Dec-20 | 4-May-21 | 03-Apr-21 | 1-Jun-21 | 15-Jun-2021 |
| 22 | 4BHK | 2,340 | 12-Nov-17 | 10-Nov-17 | 23-Feb-18 | 13-Jun-18 | 6-Nov-18 | 19-Jun-19 | 17-Aug-19 | 1-Jun-21 | 15-Jun-2021 |
| 23 | 2BHK | 1,250 | 25-Apr-19 | 5-Jun-19 | 8-Feb-19 | 17-Dec-19 | 6-Feb-20 | 25-Jul-20 | 8-Aug-20 | 10-Oct-20 | 20-Oct-20 |
| 24 | 2BHK | 1,250 | 9-Jul-18 | 13-Jun-19 | 16-Jul-19 | 16-Nov-19 | 28-Jan-20 | 18-Jun-20 | 8-Aug-20 | 1-Nov-20 | 20-Nov-20 |
| 25 | 2BHK | 1,250 | 15-Sep-17 | 6-Oct-17 | 6-Feb-18 | 27-Sep-18 | 22-May-20 | 16-Oct-19 | 20-Dec-19 | | |
| 26 | 2BHK | 1,250 | 25-Aug-18 | 30-Aug-19 | 28-Jan-20 | 22-May-20 | 19-Nov-20 | 21-Aug-21 | 21-Aug-21 | | |
| 27 | 2BHK | 1,250 | 24-Feb-17 | 17-Nov-17 | 6-Feb-18 | 11-Dec-18 | 10-Jan-20 | 30-Oct-19 | 21-Dec-19 | | |
| 28 | 4BHK | 2,340 | 7-Jan-19 | 26-Feb-19 | 9-Apr-19 | 10-Jan-20 | | | | | |
| 29 | 4BHK | 2,340 | 7-Jan-19 | 23-Feb-19 | 31-Mar-19 | 10-Jan-20 | | | | | |
| 30 | 4BHK | 2,340 | 10-Jan-18 | 10-Jul-18 | 23-Feb-19 | 17-Dec-20 | 03-Apr-2021 | 11-Sep-20 | 26-Sep-20 | 17-Feb-21 | 10-Mar-21 |
| 31 | 2BHK | 1,250 | 5-Jun-18 | 26-Jun-18 | 3-Oct-18 | 19-Jun-19 | 15-Feb-20 | | | | |
| 32 | 2BHK | 2,340 | 20-Jul-18 | 12-Nov-19 | 5-Oct-20 | 21-Aug-21 | | | | | |
| 33 | 2BHK | 2,340 | 25-Jul-19 | 2-Nov-19 | 21-Dec-19 | 25-May-21 | | | | | |
| 34 | 2BHK | 1,250 | 20-Aug-19 | 30-Oct-19 | 15-Feb-20 | 8-Aug-20 | 16-Dec-20 | 21-Aug-21 | 21-Aug-21 | | |
| 35 | 2BHK | 2,340 | 11-Jul-19 | 25-Oct-19 | 4-Jul-20 | 17-Apr-21 | 10-Jul-21 | 21-Aug-21 | 21-Aug-21 | | |
| 36 | 2BHK | 2,340 | 10-Jul-19 | 16-Oct-19 | 23-Aug-20 | 17-Oct-20 | 5-Oct-20 | 5-Mar-21 | 13-Apr-21 | | |
| 37 | 2BHK | 2,340 | 28-Apr-19 | 20-Sep-19 | 20-Nov-19 | 22-May-20 | 13-Nov-18 | 11-May-19 | 27-Aug-19 | | |
| 38 | 2BHK | 1,250 | 15-Sep-17 | 26-Oct-17 | 6-Mar-18 | 3-Jul-18 | 17-Dec-20 | 3-May-21 | 13-May-21 | | |
| 39 | 2BHK | 2,340 | 6-Jul-19 | 20-Aug-19 | 20-Dec-19 | 16-Dec-20 | 17-Dec-20 | | | | |
| 40 | 2BHK | 2,340 | 4-Sep-19 | 4-Sep-19 | 6-Feb-20 | 8-Aug-20 | 17-Dec-20 | | | | |
| 41 | 2BHK | 2,340 | 25-Oct-19 | 24-Aug-19 | 5-Dec-20 | 21-Aug-21 | | | | | |
| 42 | 2BHK | 2,340 | 26-Jun-19 | 1-Oct-19 | 11-Nov-20 | 21-Aug-21 | | | | | |
| 43 | 2BHK | 1,250 | 29-May-19 | 27-Aug-19 | 15-Feb-20 | 18-Sep-20 | 16-Dec-20 | | | | |
| 44 | 2BHK | 2,340 | 9-Jul-19 | 13-Jul-19 | 7-Mar-20 | 16-Dec-20 | 13-Mar-21 | 10-May-21 | | | |
| 45 | 4BHK | 2,430 | 21-Jul-18 | 17-Aug-19 | 5-Nov-19 | 16-Dec-20 | | | | | |
| 46 | 2BHK | 1,250 | 21-Jul-18 | 2-Jan-19 | 26-Jul-19 | 28-Oct-20 | 5-Feb-21 | | | | |
| 47 | 2BHK | 1,250 | 16-Oct-17 | 28-Nov-17 | 24-Mar-18 | 19-Feb-19 | 18-Sep-19 | 14-Nov-19 | 20-Dec-19 | | |
| 48 | 2BHK | 1,250 | 18-Jul-18 | 18-Aug-18 | 17-Dec-20 | 4-Jul-21 | | | | | |
| 49 | 4BHK | 2,340 | 16-May-19 | 9-Jul-19 | 13-Sep-19 | 12-Feb-21 | | | | | |
| 50 | 2BHK | 1,250 | 21-Jul-18 | 22-Aug-18 | 12-Jul-19 | 17-Dec-20 | | | | | |
| 51 | 2BHK | 1,250 | 15-Sep-17 | 14-Oct-17 | 24-Apr-18 | 29-Sep-18 | 22-Nov-18 | 24-May-19 | 27-Aug-19 | 27-Jul-20 | 15-Aug-20 |
| 52 | 2BHK | 1,250 | 24-Jul-17 | 15-Dec-17 | 17-Mar-18 | 15-Nov-18 | 30-Jan-19 | 29-Jun-19 | 23-Sep-19 | 27-Jul-20 | 15-Aug-20 |
| 53 | 2BHK | 1,250 | 8-Nov-17 | 19-Dec-17 | 6-Mar-18 | 15-Nov-18 | 19-Feb-19 | 25-Sep-19 | 23-Dec-19 | 27-Jul-20 | 15-Aug-20 |
| 54 | 2BHK | 1,250 | 15-Sep-17 | 14-Oct-17 | 23-Feb-18 | 15-Nov-18 | 19-Feb-19 | 19-Jun-19 | 28-Sep-19 | 8-Aug-20 | 18-Aug-20 |
| 55 | 3BHK | 2,340 | 15-Jun-18 | 21-Jul-18 | 15-Nov-18 | 7-Sep-19 | 8-Aug-20 | | | | |

| S No | Villa no- | Type (2, 3, 4BHK) | SBUA | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
|------|-----------|-------------------|-------|-----------------|----------------------|-------------------|--|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| 66 | 66 | 3BHK | 2,340 | 7-Jun-18 | 5-Jul-18 | 30-Nov-18 | 7-Sep-19 | 23-May-20 | 5-Dec-20 | 17-Dec-20 | 1-Mar-21 | 31-Mar-21 |
| 67 | 67 | 3BHK | 2,340 | 16-Jun-18 | 24-Jul-18 | 17-Dec-20 | | | | | | |
| 68 | 68 | 3BHK | 2,340 | 23-Dec-18 | 19-Jan-19 | 14-Nov-19 | 25-Jul-20 | 5-Feb-21 | | | | |
| 69 | 69 | 3BHK | 2,340 | 14-Jun-18 | 26-Jul-18 | 30-Jul-19 | 12-Feb-21 | 10-Jul-21 | | | | |
| 70 | 70 | 3BHK | 2,340 | 14-Jun-18 | 28-Jul-18 | 30-Jul-19 | 12-Feb-21 | 21-Aug-21 | | | | |
| 71 | 71 | 2BHK | 1,250 | 31-Jul-17 | 7-Jul-18 | 1-Sep-18 | 10-Jan-20 | 17-Dec-20 | | | | |
| 72 | 72 | 2BHK | 1,250 | 2-Jul-18 | 15-Nov-18 | 5-Feb-21 | | | | | | |
| 73 | 73 | 2BHK | 1,250 | 5-Jul-18 | 4-Aug-18 | 5-Feb-21 | | | | | | |
| 74 | 74 | 2BHK | 1,250 | 15-Sep-17 | 2-Nov-17 | 3-Mar-18 | 22-Dec-18 | 24-May-19 | 16-Nov-19 | 11-Jan-20 | 1-Jun-20 | 23-Jun-20 |
| 75 | 75 | 2BHK | 1,250 | 18-May-18 | 19-Jun-18 | 19-Sep-18 | 11-Jun-19 | 20-Sep-19 | 14-Nov-19 | 23-Jan-20 | 25-Jun-21 | 1-Jul-21 |
| 76 | 76 | 2BHK | 1,250 | 8-Nov-17 | 9-Dec-17 | 3-Mar-18 | 2-Mar-19 | 25-Apr-19 | 4-Sep-19 | 28-Jan-20 | 23-Apr-21 | 10-May-21 |
| 77 | 77 | 2BHK | 1,250 | 30-Nov-17 | 17-Mar-18 | 16-May-18 | 15-May-18 | 30-Nov-18 | 25-Apr-19 | 13-Sep-19 | 5-Oct-19 | 18-Aug-20 |
| 78 | 78 | 2BHK | 1,250 | 7-May-19 | 6-Jul-19 | 17-Aug-19 | 10-Jan-20 | 15-Feb-20 | 14-Jul-20 | 8-Aug-20 | 15-Oct-20 | 22-Oct-20 |
| 79 | 79 | 2BHK | 1,250 | 26-Oct-17 | 24-Nov-17 | 24-Mar-18 | 15-Dec-18 | 11-May-19 | 5-May-21 | 5-May-21 | | |
| 80 | 80 | 2BHK | 1,250 | 26-Oct-17 | 6-Dec-17 | 24-Mar-18 | 4-Dec-18 | 24-May-19 | 18-Sep-19 | 5-Oct-19 | | |
| 81 | 81 | 3BHK | 2,340 | 21-Jun-18 | 7-Aug-18 | 20-Sep-19 | 11-Sep-20 | 4-May-21 | | | | |
| 82 | 82 | 3BHK | 2,340 | 18-Jun-18 | 24-Aug-18 | 30-Aug-19 | 11-Nov-20 | 12-Feb-21 | | | | |
| 83 | 83 | 2BHK | 1,250 | 14-May-19 | 19/06/2019 | 1-Oct-19 | 10-Jan-20 | 18-Jun-20 | 17-Oct-20 | 11-Nov-20 | 10-Jan-21 | 25-Jan-21 |
| 84 | 84 | 2BHK | 1,250 | 26-Jun-18 | 25-Aug-18 | 3-Nov-18 | 11-Nov-20 | 17-Dec-20 | 20-Mar-21 | 5-May-21 | | |
| 85 | 85 | 3BHK | 2,340 | 16-May-19 | 29-Jun-19 | 13-Dec-19 | 11-Sep-20 | 12-Feb-21 | | | | |
| 86 | 86 | 2BHK | 1,250 | 13-Dec-17 | 13-Jun-18 | 22-Aug-18 | 11-May-19 | 5-Nov-19 | 28-Jan-20 | 27-Feb-20 | | |
| 87 | 87 | 2BHK | 1,250 | 25-Jun-18 | 29-Aug-18 | 26-Dec-18 | 25-Oct-19 | 28-Nov-19 | 1-Feb-20 | 22-May-20 | | |
| 88 | 88 | 2BHK | 1,250 | 26-Oct-17 | 24-Nov-17 | 5-Jun-18 | 18-Sep-19 | 13-Dec-19 | 28-Jan-20 | 27-Feb-20 | | |
| 89 | 89 | 3BHK | 2,340 | 3-Jun-19 | 13-Sep-19 | 13-Dec-19 | 8-Aug-20 | 26-Sep-20 | | | | |
| 90 | 90 | 3BHK | 2,340 | 24-Jun-19 | 10-Sep-19 | 7-Nov-19 | 10-May-19 | 11-May-20 | 13-Mar-21 | | | |
| 91 | 91 | 2BHK | 1,250 | 15-Sep-17 | 10-Mar-18 | 7-Jul-18 | 11-May-19 | 12-Oct-19 | 21-Jan-20 | 27-Feb-20 | 8-Aug-20 | 20-Sep-20 |
| 92 | 92 | 3BHK | 2,340 | 18-Nov-17 | 3-Jul-18 | 11-Dec-18 | 13-Nov-19 | 14-Nov-19 | 8-Aug-20 | 10-May-20 | | |

Certified by



Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP