

Modi Realty (Miryalguda) LLP (20-21)
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.

Journal Voucher

No. : JOU/10957

Dated : 8-Jan-21

Particulars		Debit	Credit
Doors, Door Frames & Hardware-URD	Dr	150.00	
To ECARD- Modi R Miryalaguda L MD Zakir Hossain Exp			150.00
On Account of :			
Being amount credited to zakir hussian towards purchase of warchers payment made through expenses card from 17.12.20 to 31.12.20			
		₹ 150.00	₹ 150.00

Prepared by: vindya

Approved by

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10951 10958

Dated : 8-Jan-2021

Particulars	Debit	Credit
SP- SLLP Logistics Ramesh Expenses Card Dr New Ref JOU/10951 3,600.00 Dr	3,600.00	
To SUP- Summit Sales LLP Logistics New Ref JOU/10951 3,600.00 Cr		3,600.00
On Account of : Being amount transfered to SLLP logistics towards Ramesh card relaoding for stamp paper purchase for the month DEC'20		
	₹ 3,600.00	₹ 3,600.00

Prepared by: vindya


Approved by

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : ¹⁰⁹⁵⁹ JOU/10952

Dated : 8-Jan-2021

Particulars	Debit	Credit
PROMOUD-Print Media Dr	3,600.00	
To SP- SLLP Logistics Ramesh Expenses Card New Ref JOU/10952 3,600.00 Cr		3,600.00
On Account of : Being amount transfered to ramesh expenses card		
	₹ 3,600.00	₹ 3,600.00

Prepared by: vindya


Approved by

SLLP Logistics
5-4-187/3 & 4, M G Road
Ranigunj, Secunderabad

ECARD - SLLP LOG Ramesh
Ledger Account

1-Dec-2020 to 31-Dec-2020

Date	Particulars	Vch Type	Vch No.	Debit	Page 1 Credit
1-12-2020	To Opening Balance				
4-12-2020	To BANK- Yes Bank <i>Being Neft to Ramesh towards expenses card reloaded for Regristation posts and purchase of Stamp papers, Self ik Stamp charges & Frakling Charges</i>	Payment	PAY/11410	8,125.00 6,335.00	
11-12-2020	To BANK- Yes Bank <i>Being NEFT to ramesh towards exp card reloaded</i>	Payment	PAY/11466	3,825.00	
	By (as per details)	Journal	JOU/11167		3,825.00
	OIE-Postage & Courier			225.00 Dr	
	Modi Realty Suryapet LLP			1,800.00 Dr	
	Modi Realty Miryalaguda LLP			1,800.00 Dr	
	<i>Being amount credited to Ramesh Expense card towards Registered post charges for SOV(175); NE(25); MGA(25) and purchase of Stamp papers - AGH & Suryapeta</i>				
	By (as per details)	Journal	JOU/11171		6,335.00
	Modi Realty Miryalaguda LLP			1,800.00 Dr	
	Modi Realty Siddipet			1,800.00 Dr	
	PROMOUD-Print Media			1,975.00 Dr	
	OIE-Legal Services			760.00 Dr	
	<i>Being amt cr to ramesh exp card towrds purchase of stamp papers for AGH(1800) & Siddipet(1800); self ink stamp charges for GHT(375); GMR(375); Jade Estates(375); BRGV(475) & GMR(375); Frakling & Notatry charges for GMR(520) & Jade Estates(240).</i>				
19-12-2020	To BANK- Yes Bank <i>being Neft to Ramesh towards expenses card reloaded.</i>	Payment	PAY/11564	3,250.00	
	By (as per details)	Journal	JOU/11301		3,250.00
	MHPL Silver Oak Villas LLP			3,200.00 Dr	
	OIE-Postage & Courier			50.00 Dr	
	<i>Being amt cr to Ramesh towards purchase of Stamp papers - MHPL SOVLLP & Registered post charges - AGH (25) & GHT (25)</i>				
By	Closing Balance			21,535.00	13,410.00
					8,125.00
				21,535.00	21,535.00

Ref: [Signature]
Kindly - Transfer - Amt 15 SLLP - Logistics
- A/c Ending No: -0074.
- 14H - 3600/-

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

Dated : 8-Jan-2021

No. : JOU/10953 10960

Particulars	Debit	Credit
SAL-Incentives To EMP- E. Prasad	Dr 867.00	867.00
On Account of : Being amount credited to E,prasad towards incentives of dec'2019 to july'20	₹ 867.00	₹ 867.00


Approved by

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

Dated : 9-Jan-2021

No. : JOURNAL 10955-10961

Particulars	Debit	Credit
SAL-Incentives To EMP-K.Lakshmi Durga	561.00	561.00
On Account of : Being amount credited to lakhmi towards incentives of dec'2019 to july'20	₹ 561.00	₹ 561.00

[Signature]
Approved by

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

Dated : 9-Jan-2021

No. : JOU/10954 10962

Particulars	Debit	Credit
SAL-Incentives <i>Dr</i>	561.00	
To EMP- Rohit		561.00
On Account of : Being amount credited to Rohit towards incentives of dec'2019 to july'20	₹ 561.00	₹ 561.00

[Signature]
Approved by

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

Dated : 9-Jan-2021

No. : JOU/10956 10963

Particulars	Debit	Credit
SAL-Incentives To EMP-G.Murali	561.00	561.00
On Account of : Being amount credited to murrli towards incentives of dec'2019 to july'20	₹ 561.00	₹ 561.00

Prepared by: vindya


Approved by

Details of Promotions Incentives						
Period 30t December 19 to 26th July 2020						
Prepared by : A Sambasivarao						
Date : 31-12-2020						
Site	No. of walk-ins 7 Site visits	Incentive amount	Prasad (34%)	Rohit (22%)	Lakshmi (22%)	Murali (22%)
AGH	51	2,550	867	561	561	561
AMIGO/PHC	58	2,900	986	638	638	638
BRGV	6	300	102	66	66	66
ESR	222	11,100	3,774	2,442	2,442	2,442
GHT	132	6,600	2,244	1,452	1,452	1,452
GMR	166	8,300	2,822	1,826	1,826	1,826
MGA	17	850	289	187	187	187
NE	150	7,500	2,550	1,650	1,650	1,650
SOV	163	8,150	2,771	1,793	1,793	1,793
VISTA	148	7,400	2,516	1,628	1,628	1,628
KNM	5	250	85	55	55	55
BNC	87	4,350	1,479	957	957	957
MPL	109	5,450	1,853	1,199	1,199	1,199
	1314	65,700	22,338	14,454	14,454	14,454

A. Sambasivarao
APPROVED BY
31 DEC 2020
A. SAMBA SIVA RAO
SR. MANAGER-ACCOUNTS

Walkins & site visit details for promotions incentives project wise
 Period : (6 months) 30th Dec 2019 to 26th July 2020
 Date: 12-08-2020

Row Labels	Values	
	Sum of No. of walk- ins	Sum of No. of site visits
AGH	51	0
AMIGO	4	0
BRGV	5	1
ESR	219	3
GHT	128	4
GMR	266	0
MGA	15	2
NE	150	0
PHC	54	0
SOR	0	0
SOV	155	8
VISTA	148	0
VOC	0	0
PMRI	0	0
PMRII	0	0
KNM	4	1
BNC/MPL	85	2
MPL	109	0
Grand Total	1293	21

1314

[Signature]
 25/08/2020

As per Cir. Rs.50/- Per walk-in/site visit.

Percentage as:-

PRASAD. E	- 34%
ROHITH	- 22%
LAKSHMI	- 22%
MURALI	- 22%
TOTAL	- 100%

[Signature]
 25/08/2020

[Signature]
 29/12/20

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10957 10964

Dated : 11-Jan-2021

Particulars	Debit	Credit
FEXP-Interest on Unsecured Loans Dr	3,93,750.00	
To TDS-7.5% Interest		29,531.00
To USL- Gaurang Mody HUF		3,64,219.00
On Account of : Being interest on loan for Gaurang Mody HUF from April'20 to Dec'20 for 35lacs *15% is 5.25lacs P.A and 5.25/12*9 is calculated		
	₹ 3,93,750.00	₹ 3,93,750.00

Prepared by: swathi

Approved by

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10958~~ 10965

Dated : 11-Jan-2021

Particulars	Debit	Credit
FEXP-Interest on Unsecured Loans <i>Dr</i>	56,250.00	
To TDS-7.5% Interest		4,219.00
To USL- Gaurang Mody Loan		52,031.00
On Account of : Being interest on loan for Gaurang Mody from April'20 to Dec'20		
	₹ 56,250.00	₹ 56,250.00

Prepared by: swathi

MMW
Approved by

Cheque interest statement
 Prepared by : A Sambasivarao
 Date : 04-12-20

S No	Company / Firm / Individual	Loan taken from	Loan Amount	Period	Interest rate	Interest amount	TDS	Net Int
1	Modi Realty Miryalguda LLP	Gaurang Mody Hu	35,00,000	April 20 Sep 20	15%	2,62,500	19,688	2,42,813
2	Modi Realty Miryalguda LLP	Gaurang Mody	5,00,000	April 20 Sep 20	15%	37,500	2,813	34,688
3	Modi Realty Miryalguda LLP	Paramount Builders	-	-	15%	73,303	5,498	67,805
4	Modi Realty Miryalguda LLP	Paramount Estates	-177	-	15%	3,54,608	26,596	3,28,012
5	Modi Realty Miryalguda LLP	Soham Modi	-17,024	-	15%	41,221	3,092	38,129
			39,82,799			7,69,132	57,685	7,11,447

pay 1 lakh today
 below @ 50k
 per week

have of 50k
 per week!

APPROVED BY
 04 JAN 2021
 SOHAM MODI
 MANAGING DIRECTOR

APPROVED BY
 05 DEC
 A. SAMBASIVA RAO
 SR. MANAGER-ACCOUNTS

2,62,500
 2,37,500

277501
 x 2
 555,002.00
 -1,00,000.00
 455,002.00

TM → A4n
 4.55
 1.00
 4M
 1.00

APPROVED BY
 11 JAN 2021
 SOHAM MODI
 MANAGING DIRECTOR

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10959~~ 10968

Dated : 11-Jan-2021

Particulars	Debit	Credit
FEXP-Interest on Unsecured Loans <i>Dr</i>	41,221.00	
To TDS-7.5% Interest		3,092.00
To USL-Soham Modi Loan		38,129.00
On Account of : Being interest on loan for Soham Modi April'20 to Dec'20	₹ 41,221.00	₹ 41,221.00

Prepared by: swathi

Approved by 

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10959~~ 10967

Dated : 11-Jan-2021

Particulars	Debit	Credit
FEXP-Interest on Unsecured Loans <i>Dr</i>	3,54,608.00	
To TDS-7.5% Interest		26,596.00
To USL- Paramount Estates		3,28,012.00
On Account of : Being interest on loan for Paramount Estates April'20 to Dec'20		
	₹ 3,54,608.00	₹ 3,54,608.00

Prepared by: swathi


Approved by

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/~~10958~~ 10966

Dated : 11-Jan-2021

Particulars	Debit	Credit
FEXP-Interest on Unsecured Loans <i>Dr</i>	73,303.00	
To TDS-7.5% Interest		5,498.00
To USL- Paramount Builders Loan A/c		67,805.00
On Account of : Being interest on loan for Paramount Builders April'20 to Dec'20		
	₹ 73,303.00	₹ 73,303.00

Prepared by: swathi

AMC
Approved by

Cheque interest statement								
Prepared by : A Sambasivarao								
Date : 04-12-20								
S No	Company / Firm / Individual	Loan taken from	Loan Amount	Period	Interest rate	Interest amount	TDS	Net Int
1	Modi Realty Miryalguda LLP	Gaurang Mody Hu	35,00,000	April 20 Sep 20	15%	2,62,500	19,688	2,42,813
2	Modi Realty Miryalguda LLP	Gaurang Mody	5,00,000	April 20 Sep 20	15%	37,500	2,813	34,688
3	Modi Realty Miryalguda LLP	Paramount Builder	-	-	15%	73,303	5,498	67,805
4	Modi Realty Miryalguda LLP	Paramount Estates	-177	-	15%	3,54,608	26,596	3,28,012
5	Modi Realty Miryalguda LLP	Soham Modi	-17,024	-	15%	41,221	3,092	38,129
			39,82,799			7,69,132	57,685	7,11,447

✓
APPROVED BY
 04 JAN 2021
 SOHAM MODI
 MANAGING DIRECTOR

MMR
APPROVED BY
 05 DEC
 A. SAMBA SIVA RAO
 SR. MANAGER-ACCOUNTS

pay 1 lakh today
 balance @ 50k
 per week
 here of 50k
 per week

Modi Realty (Miryalguda) LLP (20-21)
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.

Journal Voucher

No. : JOU/10969

Dated : 12-Jan-21

Particulars	Debit	Credit
CUST-Flat No-22 Ram Kumar Kunchakuri - PG		
To OTHLOAN- AVR Gulmohar Homes Association	3,839.00	
		3,839.00
On Account of : Being amount transferred from the customer towards maintenance charges for villa no.22		
	₹ 3,839.00	₹ 3,839.00

On Account of :

Being amount transferred from the customer towards maintenance charges for villa no.22

Prepared by: swathi

Approved by

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10962 10920

Dated : 13-Jan-2021

Particulars		Debit	Credit
LSUD-Labour Charges	Dr	9,000.00	
LSUD-Allowance for Equipment	Dr	9,000.00	
LSUD-Allowance for Consumables	Dr	4,500.00	
To CONT- Shaik Moiz on A/c			
New Ref JOU/10962	22,500.00 Cr		22,500.00
		₹ 22,500.00	₹ 22,500.00

On Account of :

Being amount credited to shaiz moiz towards plumbing stage
a stage A on completing cpvc & pvc 35% stage work 35%
stage B on completing draniage 35% from 24.12.20 to 05.1.
21

Prepared by: vindya

Approved by

TP: 6323 to 6325
E

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		959		Date - site bills Register		7/01/21	
Company Name:		AGH		Site:		Miyalajuda	
Name of Contractor		Shaik MOIZ					
Nature of work		Plumbing work.					
Work done		From Date		02/12/20		To Date 05/01/21.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	V. NO-85	1	18,000	NO'S	12,600/-		
2.	V. NO-83	1	18,000	NO'S	5,400/-		
3.							
4.	Extra 25%.	-	25%.	-	4,500/-		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				22,500/-		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
WORK Has Completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date: 08/01/21		Date:			
Sign: Asst. Project Manager/Engineer		Sign: Nagu Lakshmi		Sign:			

Notes: 1. Bill must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bill for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
8 JAN 2021
SOHAN MOHANTY
MANAGING DIRECTOR

Allowance for Labour Charges

Name Of
Contractor
Place

Shaik Moiz
AVR Gulmohar Homes

Date 1/Jul/2020

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Plumbing work

Towards

Labour Charges

S No	Description	Amount
	Brief Description Of Work	
1	Towards Villa No. 23,26 and 49 plumbing in Stage A – on competing CPVC & PVC work- 35%. Stage B – on completing drainage & OHT work- 35%.Stage-C on finishing all CP & sanitary works Total Amount : 22500/-	9,000.00

Amount In Words :- Nine thousand rupees only

Sign: _____

Name Of
Contractor
Place

Allowance For Equipment

Shaik Moiz

AVR Gulmohar Homes

Date 1/Jul/2020

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Plumbing work

Towards

Allowance for Equipment

S No	Description	Amount
1	Brief Description Of Work	
	Towards Villa No. 23,26 and 49 plumbing in Stage A – on competing CPVC & PVC work- 35%. Stage B – on completing drainage & OHT work- 35%.Stage-C on finishing all CP & sanitary works	9,000.00
	Total Amount : 22500/-	

Amount In Words :- Nine thousand rupees only

Sign: _____

Name Of Contractor
Place

Allowance for Consumable
Shaik Moiz
Miryalaguda

Date 1/Jul/2020

In Favour Of
Project / Site
Location
Type Of Work

MRMLLP
AVR Gulmohar Homes
Miryalaguda
Plumbing work

Towards Allowance for Consumable

S No	Description	Amount
1	Brief Description Of Work	
	Towards Villa No. 23,26 and 49 plumbing in Stage A – on competing CPVC & PVC work- 35%. Stage B – on completing drainage & OHT work- 35%.Stage-C on finishing all CP & sanitary works	4,500.00
	Total Amount : 22500/-	

Amount In Words :- Four thousand five hundred rupees only

Sign: _____

Measurement Sheet								
Company Name		Modi Realty Miryalaguda LLP	Approved By					
Project		AVR Gulmohar Homes	Sign					
Work Description		Plumbing work						
Prepared By		Zakir						
Date		1/Jul/2020						
Contractor Name		Shaik Moiz						
			A	B	C	D	E=AxBxCxD	F
Sl. No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units
1	Villa No. 85 (A2- 2 BHK)	Stage A – on competing CPVC & PVC work- 35% Stage B – on completing drainage & OHT work- 35%	1.00	1.00	1.00	1.00	1.00	No
2	Villa No. 83 (A2- 2 BHK)	Stage-C-Finishing all CP & sanitary works-30%	1.00	1.00	1.00	1.00	1.00	No

Estimate Sheet							
Company Name		Modi Realty Miryalaguda LLP	Approved By		0		
Project		AVR Gulmohar Homes	Sign				
Work Description		Plumbing work					
Prepared By		Zakir					
Date		1/Jul/2020					
Contractor Name		Shaik Moiz					
Sl. No.	Item Head	Item Description	Quantity	Units	Rate	% of work	Amount
1	Villa No. 85 (A2- 2 BHK)	Stage A – on competing CPVC & PVC work- 35% Stage B – on completing drainage & OHT work- 35%	1.00	No	18,000.00	70%	12,600.00
2	Villa No. 83 (A2- 2 BHK)	Stage-C-Finishing all CP & sanitary works-30%	1.00	No	18,000.00	30%	5,400.00
		Extra 25% approved rates	-	-	25%	-	4,500.00
					TOTAL		22,500.00

Note: Rates as per 843(F) dt. 16-03-2020

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10963 ¹⁰⁹⁷¹

Dated : 13-Jan-2021

Particulars		Debit	Credit
LSUD-Labour Charges	Dr	29,650.00	
LSUD-Allowance for Equipment	Dr	29,650.00	
LSUD-Allowance for Consumables	Dr	14,825.00	
To CONT-Shaik Ameer Ali on A/c			74,125.00
		₹ 74,125.00	₹ 74,125.00

On Account of :

Being amount credited to Shaik Ammer ali towards stage 1
villano;-40&55 stage 4 villa no;-83 from 15.12.20 to 03.01.21

Prepared by: vindya

Approved by

Construction division.
Advice for giving credit to contractors/suppliers.

Notes: 1. This address must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Allowance for Labour Charges

Name Of
Contractor
Place

Ameer Ali.
AVR Gulmohar Homes

Date 1/Jul/2021

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Painting Work

Towards

Labour Charges

S No	Description	Amount
1	Brief Description Of Work	
	Towards Stage-I Works of Villa No's 40&55 and Stage-IV final Works of Villa No 83 as mentioned in measurement sheet.	
	Total Amount : Rs. 74125/-	29,650.00

Amount In Words :- Twenty nine thousand six hundred and fifty rupees only

Sign: _____

Name Of
Contractor
Place

Allowance For Equipment

Ameer Ali.
AVR Gulmohar Homes

Date 1/Jul/2021

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Painting Work

Towards

Allowance for Equipment

S No	Description	Amount
1	Brief Description Of Work	
	Towards Stage-I Works of Villa No's 40&55 and Stage-IV final Works of Villa No 83 as mentioned in measurement sheet. Total Amount : Rs. 74125/-	29,650.00

Amount In Words :- Twenty nine thousand six hundred and fifty rupees only

Sign: _____

Name Of Contractor
Place

Allowance for Consumable
Ameer Ali.
Miryalaguda

Date 1/Jul/2021

In Favour Of
Project / Site
Location
Type Of Work

MRMLLP
AVR Gulmohar Homes
Miryalaguda
Painting Work

Towards Allowance for Consumable

S No	Description	Amount
1	Brief Description Of Work	
	Towards Stage-I Works of Villa No's 40&55 and Stage-IV final Works of Villa No 83 as mentioned in measurement sheet.	
	Total Amount : Rs. 74125/-	14,825.00

Amount In Words :- fourteen thousand eight hundred and twenty five rupees only

Sign: _____

Measurement Sheet								
Company Name		Modi Realty Miryalaguda LLP	Approved By					
Project		AVR Gulmohar Homes	Sign					
Work Description		Painting Work						
Prepared By		Zakir						
Date		1/Jul/2021						
Contractor Name		Ameer Ali.						
			A	B	C	D	E=AxBxCxD	F
Sl. No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units
1	Villa No's 40&55- 3BHK	Towards internal one coat of altek luppum and external one coat of primer	2340.00	1.00	1.00	2.00	4680.00	SFT
2	Villa No's 83 (A1- 2 BHK)	Towards final coat of paint,external,doors, elevation ect,befor handing over customer	1250.00	1.00	1.00	1.00	1250.00	SFT

Estimate Sheet							
Company Name		Modi Realty Miryalaguda LLP	Approved By				
Project		AVR Gulmohar Homes	Sign				
Work Description		Painting Work					
Prepared By		Zakir					
Date		1/Jul/2021					
Contractor Name		Ameer Ali.					
Sl. No.	Item Head	Item Description	Quantity	Units	Rate	% per Stage	Amount
1	Villa No's 40&55- 3BHK	Towards internal one coat of altek luppum and external one coat of primer	4680.00	SFT	50.00	25%	58,500.00
2	Villa No's 83 (A1- 2 BHK)	Towards final coat of paint,external,doors, elevation ect,befor handing over customer	1250.00	SFT	50.00	25%	15,625.00
TOTAL							74,125.00

Note-1: Payment terms of Painter's % wise in AGH have changed from 40,35,25% to 25,50,25% as approved by Soham Sir by Mail

Note-2: Bills of Villas which were sent Stage-I earlier i.e., 40%, were to be continued in old payment method. (Ex: V.No.31)

Rates as per 844(e)

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : JOU/10964-10972

Dated : 13-Jan-2021

Particulars		Debit	Credit
LSUD-Labour Charges	Dr	12,772.00	
LSUD-Allowance for Equipment	Dr	12,772.00	
LSUD-Allowance for Consumables	Dr	6,386.00	
To CONT- Radhakrishna. Y on A/c			31,930.00
New Ref JOU/10964			
31,930.00 Cr			
		₹ 31,930.00	₹ 31,930.00

On Account of :

Being amount credited to Radha krishna towards earth
work civil work from 24.12.20 to 06.01.2021

Prepared by: vindya

Approved by

70: 6326

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	958	Date - site bills Register	7/01/21			
Company Name:	AGH	Site:	Miryalaguda.			
Name of Contractor	Radha Krishna					
Nature of work	Earth work.					
Work done	From Date	To Date				
	24/12/20	06/01/21				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Excavation	390	7	CF7	2,730/-	
2.	1,49 & 23	1080	3	CF7	3,240/-	
3.	29,49, 26,79	6	400	LS	2,400/-	
4.	83,84,79	3	500	LS	1,500/-	
5.	80' Air room clean	8430	1	SFT	8,430/-	
6.	47 & 31	7	200	TRIPS	1,400/-	
7.	Dust shifting	2,375	1.50	SFT	3,562/-	
8.	84	875	0.75	SFT	656.25/-	
9.	V.A/O - 49	2500	1	SFT	2,500/-	
10.	1,79 & 31	787.50	7	CF7	5,512/-	
11.	Total:				31,931.25/-	
Bill required	☒ YES ☐ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:	☐ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						

Certified by
Approved by Project Manager
Date: 7/1
Asst. Project Manager/Engineer
Modi Realty (Miryalaguda) LLP

Approved by Design Team
Date: 08/01/21
Sign: Nagalakshmi

Approved by M.D.
Date: 4 JAN 2021
Sign: [Signature]

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable -- fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Name Of
Contractor
Place

Labour Charges
Radha Krishna
AVR Gulmohar Homes

Date 1/Jul/2021

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Earth Work

Towards

Labour Charges

S No	Description	Amount
	Brief Description Of Work	
1	Towards various earth works and civil works done by Radha Krishna Men from 24-12-2020 to 06-01-2021 (2 Weeks) as mentioned in measurement sheet Total Amount : Rs. 31931.25/-	12,772.50

Amount In Words :- Twelve thousand seven hundred and seventy two rupees only

Sign: _____

Name Of
Contractor
Place

Allowance For Equipment

Radha Krishna

AVR Gulmohar Homes

Date

1/Jul/2021

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Earth Work

Towards

Allowance for Equipment

S No	Description	Amount
	Brief Description Of Work	
1	Towards various earth works and civil works done by Radha Krishna Men from 24-12-2020 to 06-01-2021 (2 Weeks) as mentioned in measurement sheet Total Amount : Rs. 31931.25/-	12,772.50

Amount In Words :- Twelve thousand seven hundred and seventy two rupees only

Sign:

31931.25

Name Of Contractor
Place

Allowance for Consumable
Radha Krishna
Miryalaguda

Date 1/Jul/2021

In Favour Of
Project / Site
Location
Type Of Work

MRMLLP
AVR Gulmohar Homes
Miryalaguda
Earth Work

Towards Allowance for Consumable

S No	Description	Amount
1	Brief Description Of Work	
	Towards various earth works and civil works done by Radha Krishna Men from 24-12-2020 to 06-01-2021 (2 Weeks) as mentioned in measurement sheet	6,386.25
	Total Amount : Rs. 31931.25/-	

Amount In Words :- Six thousand three hundred and eighty six rupees only

Sign: _____

Measurement Sheet								
Company Name		Modi Realty Miryalaguda LLP	Approved By					
Project		AVR Gulmohar Homes	Sign					
Work Description		Earth Work						
Prepared By		Zakir						
Date		1/Jul/2021						
Contractor Name		Radha Krishna						
Sl. No.	Item Head	Item Description	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F Units
1	Excavation and levelling	For pulling armoured cable in Villa No. 83	20.00	2.00	3.00	1.00	120.00	CFT
2	Backfill Villa No. 01,49 and 23- Ecodrain	Backfilling after laying pipes	60.00	2.00	3.00	3.00	1080.00	CFT
3	Villa No. 29 and 49,26	Cleanup and levelling of lawn area & compaction	1.00	1.00	1.00	3.00	3.00	LS
4	Villa No. 79 and 49,26	Cleanup and levelling around villa- portico & setbacks	1.00	1.00	1.00	3.00	3.00	LS
5	Villa No. 83,84,79	Dust shifting for pavers and parking tiles	1.00	1.00	1.00	3.00	3.00	LS
		Entire cleaning before puja	1250.00	1.00	1.00	3.00	3750.00	SFT
7	Villa No's 47 and 31	Doors and other misc material shifting by trolley	1.00	1.00	1.00	7.00	7.00	Trips
		Inside cleaning before Puja	2340.00	1.00	1.00	2.00	4680.00	SFT
9	Villa No. 84	Dust shifting for flooring	1250.00	0.70	1.00	1.00	875.00	SFT
		Tiles shifting for flooring	1250.00	0.70	1.00	1.00	875.00	SFT
11	Villa No's 49(3BHK),83,(2BHK)	Genereal cleaning inside and outside	1250.00	1.00	1.00	2.00	2500.00	SFT
12	Villa No's 01,79&31	Excavation for ecodrain	50.00	1.50	3.50	3.00	787.50	CFT
13	Arround Swimming pool tiles	Dust shifting	1500.00	1.00	1.00	1.00	1500.00	SFT
14	Excavation	Vila No's 01,31.84 in kitchen for pipe outlet	15.00	2.00	3.00	3.00	270.00	CFT

Estimate Sheet						
Company Name		Modi Realty Miryalaguda LLP	Approved By		0	
Project		AVR Gulmohar Homes	Sign			
Work Description		Earth Work				
Prepared By		Zakir				
Date		1/Jul/2021				
Contractor Name		Radha Krishna				
Sl. No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Excavation and levelling	For pulling armoured cable in Villa No. 83	120.00	CFT	7.00	840.00
2	Backfill Villa No. 01,49 and 23- Ecodrain	Backfilling after laying pipes	1080.00	CFT	3.00	3,240.00
3	Villa No. 29 and 49,26	Cleanup and levelling of lawn area & compaction	3.00	LS	400.00	1,200.00
4	Villa No. 79 and 49,26	Cleanup and levelling around villa- portico & setbacks	3.00	LS	400.00	1,200.00
5	Villa No. 83,84,79	Dust shifting for pavers and parking tiles	3.00	LS	500.00	1,500.00
		Entire cleaning before puja	3750.00	SFT	1.00	3,750.00
7	Villa No's 47 and 31	Doors and other misc material shifting by trolley	7.00	Trips	200.00	1,400.00
		Inside cleaning before Puja	4680.00	SFT	1.00	4,680.00
9	Villa No. 84	Dust shifting for flooring	875.00	SFT	1.50	1,312.50
		Tiles shifting for flooring	875.00	SFT	0.75	656.25
11	Villa No's 49(3BHK),83,(2BHK)	Genereal cleaning inside and outside	2500.00	SFT	1.00	2,500.00
12	Villa No's 01,79&31	Excavation for ecodrain	787.50	CFT	7.00	5,512.50
13	Arround Swimming pool tiles	Dust shifting	1500.00	SFT	1.50	2,250.00
14	Excavation	Vila No's 01,31.84 in kitchen for pipe outlet	270.00	CFT	7.00	1,890.00
					TOTAL	31,931.25

Modi Realty (Miryalguda) LLP
M G Road, Ranigunj
Seunderabad
State Name : Telangana, Code : 36

Journal Voucher

No. : ~~JOU/10965~~ 10973

Dated : 13-Jan-2021

Particulars	Debit	Credit
CONT- K. Srinu on A/c <i>Dr</i> New Ref JOU/10965 5,540.00 Dr	5,540.00	
To SUP- Summit Sales - Srinu on A/c New Ref JOU/10965 5,540.00 Cr		5,540.00
On Account of : Being amount crdited to k.srinu towards on behalf of material sslp sginst invoice no;-15004 dt:-24.12.20 pono:-73128 dt:-19.12.20		
	₹ 5,540.00	₹ 5,540.00

Prepared by: vindya

Approved by

2

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	21/12/21	Prepared by:	NEHA .C
PO/WO no.	73128	PO / WO Date.	19/12/20
Supplier Name	S S L P	PO/WO amount	16707
Firm/Company	K. Sreenivasulu Reddy (M. R. M. S. P.)	Project Bill Date	AUR
Sl. No.	Bill No.	Bill Date	Bill amount
1	15004	24/12/20	5540
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			5540
Sl. No.	DC No	DC. Date	MRN No.
1.	12772	24/12/20	86744
2.			
3.			
Amount B - Other Credits : Transportation charges			
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			-
Amount E - PO / WO value:			5540
Amount F - Difference (A - E): GST-18%			16707
Quantity received as per PO /WO			11167
Is difference between PO / Bill acceptable?			☒ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)
Excess / short material received			☒ Yes ☐ No (explained below)
Close PO / W?O			☒ Approved - within acceptable limits ☐ No (explained below)
Advance paid / PDC given (deduct when paying)			☒ Yes ☐ No - wait for balance material ☐ No (explained below)
Payment - due date			☐ Yes - Rs. _____/- ☒ No
Remarks:			8/1/21
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:	[Signature]	[Signature]	[Signature]
Date	21/12/21		
Accounts - receiver of bill		Accountant	Accounts Manager
[Signature]		[Signature]	

Notes: 1. In case amount to be credited to supplier and the bills total does not match additional check is required.

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 24-12-2020

Customer Details				Invoice No.		15004	
K Srinu Sy No. 786, Miryalguda, Nalgonda District GSTIN : 36CAWPK8329R1Z8				Invoice Date.		24-12-2020	
				PO No.		73128	
				PO Date.		19-12-2020	
				Req ID		62425	
				Req Date		18-12-2020	
				Loc Req No		165233	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6570 - Paints - OBD - 20kgs - buckets Tractor emulsion -white	3210	1	1565.00	1,565.00	18	281.70
2	6570 - Paints - OBD - 20kgs - buckets Tractor emulsion-Day break-0942	3210	2	1565.00	3,130.00	18	563.40
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		4,695.00	845.10
		422.55	422.55	Total Invoice Amount		5,540.10	
Rupees : Five Thousand Five Hundred Fourty and Paise Ten Only.							

for Summit Sales LLP

Subject to Hyderabad Jurisdiction



Authorised signatory

[Signature]

Purchase Order

Page 1 Of 1

19-12-2020 10:32:06

Origin



73128

16.12.20 11:40:30

From Company : **K.Srinu Contractor**

S no: 4-545, Kakaturivari Palem, Tangtur, Prakasham, Andhra Pradesh-5232.

G S T No. : 36CAWPK8392R2Z7

Supplier Details

Summit Sales LLP

5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No

73128

165233

Doc Date

19-12-2020

Quote No

Nil

Quote Date

19-12-2020

SupplyType

Supply

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6623 - Paints - Lappam - 30 Kgs - Bag	20.00	276.00	0.00	18.00	6,513.60
2 6570 - Paints - OBD - 20kgs - buckets Tractor emulsion - white	1.00	1,565.00	0.00	18.00	1,846.70
3 6570 - Paints - OBD - 20kgs - buckets Tractor emulsion - Day break - 0942	2.00	1,565.00	0.00	18.00	3,693.40
4 6501 - Paints - ACE External Emulsion - 20ltrs - buckets 4202	2.00	1,971.70	0.00	18.00	4,653.21
Total Order Value . . .					16,706.91

Rupees : Sixteen Thousand Seven Hundred Six and Paise Ninty One Only.

Terms and Conditions :-**Specification /** All items shall be of 'NCL/GRAFLAKS' brand.**Payment Terms** 100% Advance**Tax** All taxes included in above price.**Delivery Date** With in 4 days**Delivery Location** AVR Gulmohar Homes

Sy no-786, Miryalguda, Nalgonda Dist.

Phone. 9550139944

Penalty For Delay Nil**Transportation** Included**Warranty** Nil**Advance Paid** Rs.31,000/- by RTGS**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for Flat no. A-130, 105 flats painting**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Supplier K.Sreenivas

Party bill: 45004 Dt. 24/12

At 25540

4/1/21 Sub: 11167/-

For **K.Srinu Contractor**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name : _____

Date : __/__/__

Requisition Form

Company Name:	K. Srinu	Date:	18.12.2020
Site & Phase:	AVR Gulmohar Homes	Time:	3.20
Supplier:	SSLLP	Req. No.	165233


	Urgent	ID No.	62425
--	--------	--------	-------

No	Description	Size	Quantity	Units	Inward No	Date
1	Altek luppam	30kg	20	bags		
2	Tractor emulsion (white)	20 Ltrs	1	buckets		
3	Tractor emulsion (day break) (color code-0942)	20 Ltrs	2	buckets		
4	Ace external emulsion (color code- 4202)	20 Ltrs	2	buckets		
5						
6						
7						
8						
9						
10						
11						
12						
13						

Remarks: for villa no.49

Bill should be made in the name of painting contractor K.SRINU .
All the mentioned paints are required with strainers mixed.

Prepared By	Anitha	Approved by	
Sign.& Date	18.12.2020	Sign. & Date	



Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com


Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 24-12-2020

Customer Details		DC No.	12772
K Srinu		DC Date.	24-12-2020
Sy No. 786, Miryalguda, Nalgonda District		PO No.	73128
		PO Date.	19-12-2020
		Req ID	62425
		Req Date	18-12-2020
GSTIN : 36CAWPK8329R1Z8		Loc Req No	165233
	Description of Goods	HSN/SAC	Qty
1	6570 - Paints - OBD - 20kgs - buckets	3210	1
2	6570 - Paints - OBD - 20kgs - buckets	3210	2
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 24-12-2020

Customer Details				Invoice No.		15004	
K Srinu Sy No. 786, Miryalguda, Nalgonda District GSTIN : 36CAWPK8329R1Z8				Invoice Date.		24-12-2020	
				PO No.		73128	
				PO Date.		19-12-2020	
				Req ID		62425	
				Req Date		18-12-2020	
				Loc Req No		165233	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	6570 - Paints - OBD - 20kgs - buckets Tractor emulsion -white	3210	1	1565.00	1,565.00	18	281.70
2	6570 - Paints - OBD - 20kgs - buckets Tractor emulsion-Day break-0942	3210	2	1565.00	3,130.00	18	563.40
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		4,695.00	845.10
		422.55	422.55	Total Invoice Amount		5,540.10	
Rupees : Five Thousand Five Hundred Fourty and Paise Ten Only.							

Subject to Hyderabad Jurisdiction

INWARD	
Inward No: 14342	Dt: 24/12/20
MRN No: 86744	Dt:
Received By: Rajesh	Sign: R-G
Modi Realty (Miryalguda) LLP	

for Summit Sales LLP

Authorised signatory