

Prepared by:		T.D. Murthy			
Report Date		02-09-2021			
Site		Silver Oak Villas LLP			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Description	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
156480	21-06-2021	Window Curtains	Searching in a market		
156519	16-07-2021	Laptop bags	Online purchase		
156535	24-07-2021	Chairs and Fritids material for Club House	Online purchase		
156536	24-07-2021	Ikea cabinets	Online purchase		
List of requisitions Where PO/WO is prepared and items have not received at site					
156502	08-07-2021	Garbage box	Next week delivery		
156537	26-07-2021	Flipper machine spare parts	Follow up with the supplier		
156545	05-08-2021	Cylindrical locks	Next week delivery		
156552	24-08-2021	White buckets	Next week delivery		
156553	24-08-2021	Rain Coats	Delivered		
156554	25-08-2021	CP materias	Delivered		
156555	25-08-2021	Sanitary materials	Delivered		

T.D. Murthy
24/9/21

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas LLP	Date:	28-08-21
Site:	Silver Oak Villas	Prepared by:	Ch. Pranavi
Report From / To	20-08-21 to 28-08-21 (fri to sat)	Approved by:	K Purshotham
Report Date	28-08-21		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#
156480	21-06-2021	1 to 5	Window curtains	
156519	16-07-2021	1	Laptop bags	
156535	24-07-2021	1 to 3	Chairs and Fritids materail for club house	
156536	24-07-2021	1 to 5	Ikea cabinates	

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
156502	08-07-2021	1	Garbage box	Material not available at supplier
156537	26-07-2021	1 to 9	Flipper machine spare parts pending	Material ready with supplier but supplier said adavance payment not received .
156545	05-08-2021	1 to 9	Cylindrical locks 13 nos pending	No stock at sslp
156552	24-08-2021	1	White bucket	Material will be delivered by Monday
156553	24-08-2021	1	Raincoats	Material will be delivered by Wednesday
156554	25-08-2021	1 to 13	CP material for bathroom fitting	Material ready supplier and delivered by Monday.
156555	25-08-2021	1 to 4	Sanitary material	Material ready supplier and delivered by Monday.

No. of gate passes issued this week:	2/5	From No.	5955	To No.	5956
--------------------------------------	-----	----------	------	--------	------

Delivery van site visit on: 1 20.08.21, 23.08.21, 24.08.21, 27.08.21

Inward report (MRN/other) & stock report emailed in pdf format to purchase? Yes / No

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign	<i>[Signature]</i>			<i>Pranavi Ch.</i>		
Date	28-08-21			28-08-21		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager &