Reply to rema Prepared by:	rks on requisi	tion by site report. MINISH		1	
Report from/t	0	21-08-21 TO 28-08-21			
Report Date	0	03-09-2021		Date	
Site:		GMR		Remarks by S	hiva Krishna
					If material is not
Requisition	Requisition	Material December	Donaless Manager Demode	Material	delivered - is delay
No List of requisi	Date	Material Descscription O/WO not prepared 3 working days after requisitions	Purchase Manager - Remarks	delivered?	justified?
List of requisi	uons where i	O/WO not prepared 5 working days after requisitions			
187171	31-07-21	Automatic passenger lift C-Block	PO Issued		
187263		MI Camera	Online purchase		
187267	19-08-21	Empty Drums	Material Delivery on 06-09-21		
68968		MS Z angle templates	Delivered		
68969		MS Z angle templates	Delivered		
187011 187012		Bathroom Tiles Vitrified floor tiles	Collect from MPL/VISTA Collect from MPL/VISTA		
187012		Bathroom wall tiles	Collect from MPL/VISTA		
187066		Ispira carrara	Collect from MPL/VISTA		
187077		Ispira carrara	Collect from MPL/VISTA		
187089		Bathroom wall tiles	Collect from MPL/VISTA		
187143 187152		Tiles country rosso Ispira carrara	Collect from MPL/VISTA Collect from MPL/VISTA		
187152		Tan brown granite	COLLECT FROM SOVLLP		
187159		pvc rigid pipe	Delivered Delivered		
187164	31-07-21	Electrical wires	Partly delivered balance next week		
187169		DG set with AMF panel single conductor	Follow-Up with supplier		
187176		Tan brown granite	COLLECT FROM SOVLLP		
187195 187198		MS Grills panel doors	Under fabrication Partly delivered balance next week		
187199		Main door beeding	Delivered		
187201		SS railing	Follow-Up with supplier		
187202	03-08-21	Urban wood natural	Collect from MPL/VISTA		
187206 187207	04-08-21	Grills panel doors	Under fabrication Partly delivered balance next week		
187207		Main door beeding	Delivered		
187210			Follow-Up with supplier		
187211		UPVC sliding windows	Follow-Up with supplier		
187214		Tan brown granite	COLLECT FROM SOVLLP		
187217 187218		pvc material pvc material	Partly delivered balance next week		
187224		Urban wood natural	Partly delivered balance next week Collect from SOVLLP		
187225		country rosso	Collect from MPL/VISTA		
187226			Follow-Up with supplier		
187229	11-08-21	1	Delivered		
187233 187234		pvc pipes Tower dismantalling	Delivered Cancelled		
187235		Tower re-erection	Cancelled		
187236		Tower base plates	Cancelled		
187237	12-08-21	ms l angle	Contact supplier		
187243		ceramic grey tiles	Collect from MPL/VISTA		
187247		Electrical switches	Delivered Delivered	1	
187249 187250		CPVC Material plumbing material	Delivered Delivered		
187253			Contact supplier		
187255	20-08-21	Tan brown granite	Collect from SOVLLP		
187256		Roff bonding	Partly delivered balance next week		
187257		Bamboo mat Sub meter	Contact supplier	1	
187258 187259	20-08-21		Contact supplier Partly delivered balance next week		
187265	19-08-21		Collect from MPL/VISTA	1	
187266	19-08-21		Collect from MPL/VISTA		
187268		Urban wood natural	Collect from MPL/VISTA		
187274		Urban wood carrara creama	COLLECT FROM SOVILLE		
187275 187276		Tan brown granite CPVC Material	COLLECT FROM SOVLLP Delivered	 	
187277		CPVC Material	Delivered	+	
187278	23-08-21	Tiles	Collect from MPL/VISTA		
187282	24-08-21	Wires	Partly delivered balance next week		