


Company Name : MMR Kowkur I.L.P		Project : GHT					
Prepared By : A Suresh							
Last updated on : 30/Aug/21							
Block No : Block - B							
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A-101	9/May/21					
2	A-102	9/May/21					
3	A-103	9/May/21					
4	A-104	9/May/21					
5	A-105	17/May/21					
6	B-106	4/May/20	30/Mar/2021	18/Jun/21			
7	B-107	4/May/20	30/Mar/2021	18/Jun/21	2/Aug/21		
8	B-108	4/May/20	30/Mar/2021	18/Jun/21	2/Aug/21		
9	B-109	4/May/20	30/Mar/2021	18/Jun/21	2/Aug/21		
10	B-110	16/May/20	29/Aug/20	26/Jun/20	13/Feb/21	01 March 2021	
11	B-111	16/May/20	29/Aug/20	11/Feb/21	15/Mar/21	30 April 2021	
12	B-112	16/May/20	29/Aug/20	11/Feb/21	8/Mar/21	27/Mar/21	
13	B-113	16/May/20	29/Aug/20	26/Jun/20	19/Feb/21	1/Mar/21	
14	A-114	15/May/21					
15	A-115	15/May/21					
16	A-116	15/May/21					
17	A-117	15/May/21					
18	A-201	9/May/21					
19	A-202	9/May/21					
20	A-203	9/May/21					
21	A-204	9/May/21					
22	A-205	17/May/21					
23	A-206	4/May/20	06 May 2021				
24	B-206	4/May/20	06 May 2021				
25	B-207	4/May/20	06 May 2021				
26	B-208	4/May/20	06 May 2021				
27	B-209	4/May/20	06 May 2021				
28	B-210	16/May/20	9/Nov/20	4/Apr/21			
29	B-211	16/May/20	9/Nov/20	4/Apr/21			
30	B-212	16/May/20	9/Nov/20	19/Mar/21			
31	B-213	16/May/20	9/Nov/20	18/Mar/21			
32	A-214	15/May/21					
33	A-215	15/May/21					
34	A-216	15/May/21					
35	A-217	15/May/21					
36	A-301	9/May/21					
37	A-302	9/May/21					
38	A-303	9/May/21					
39	A-304	9/May/21					
40	A-305	9/May/21					
41	B-306	4/May/20	5/Jun/2021				
42	B-307	4/May/20	5/Jun/2021				
43	B-308	4/May/20	5/Jun/2021				
44	B-309	4/May/20	5/Jun/2021				
45	B-310	16/May/20	29/Dec/20	10 May 2021			
46	B-311	16/May/20	29/Dec/20	15 May 2021			
47	B-312	16/May/20	29/Dec/20	15 May 2021			
48	B-313	16/May/20	29/Dec/20	13 May 2021			
49	A-314	15/May/21					
50	A-315	15/05/2021					
51	A-316	15/05/2021					
52	A-317	15/05/2021					

APPROVED BY
30 AUG 2021
A. SURESH
PROJECT MANAGER

53	A - 401	9/May/21					
54	A - 402	9/May/21					
55	A - 403	9/May/21					
56	A - 404	9/May/21					
57	A - 405	9/May/21					
58	B - 406	9/May/21					
59	B - 407	4/May/20					
60	B - 408	4/May/20					
61	B - 409	4/May/20					
62	B - 410	16/May/20	24/Jan/21	10/06/2021			
63	B - 411	16/May/20	24/Jan/21	10/06/2021			
64	B - 412	16/May/20	24/Jan/21	10/06/2021			
65	B - 413	16/May/20	24/Jan/21				
66	A - 414	15/May/21					
67	A - 415	15/May/21					
68	A - 416	15/May/21					
69	A - 417	15/May/21					
70	A - 501	9/May/21					
71	A - 502	9/May/21					
72	A - 503	9/May/21					
73	A - 504	9/May/21					
74	A - 505	9/May/21					
75	B - 506	9/May/21	2/Aug/21				
76	B - 507	4/May/20	2/Aug/21				
77	B - 508	4/May/20	2/Aug/21				
78	B - 509	4/May/20	2/Aug/21				
79	B - 510	16/May/20	4/Mar/21	18/Jun/21			
80	B - 511	16/May/20	4/Mar/21	18/Jun/21			
81	B - 512	16/May/20	4/Mar/21	18/Jun/21			
82	B - 513	16/May/20	4/Mar/21				
83	A - 514	16/May/21					
84	A - 515	16/May/21					
85	A - 516	16/May/21					
86	A - 517	16/May/21					
87	A - 601	9/May/21					
88	A - 602	9/May/21					
89	A - 603	9/May/21					
90	A - 604	9/May/21					
91	A - 605	9/May/21					
92	B - 606	9/May/21					
93	B - 607	4/May/20					
94	B - 608	4/May/20					
95	B - 609	4/May/20					
96	B - 610	16/May/20	14/Apr/21				
97	B - 611	16/May/20	14/Apr/21				
98	B - 612	16/May/20	14/Apr/21				
99	B - 613	16/May/20	14/Apr/21				
100	A - 701	9/May/21					
101	A - 702	9/May/21					
102	A - 703	9/May/21					
103	A - 704	9/May/21					
104	A - 705	9/May/21					
105	B - 706	9/May/21					
106	B - 707	4/May/20					
107	B - 708	16/May/20					
108	B - 709	16/May/20					
109	B - 710	16/May/20	28/05/2021				
110	B - 711	16/May/20	28/05/2021				
111	B - 712	16/May/20	28/05/2021				
112	B - 713	16/May/20	28/05/2021				
113	A - 714	15/May/21					
114	A - 715	15/May/21					
115	A - 716	15/May/21					
116	A - 717	15/May/21					

APPROVED BY

3-8 AUG 2021
A. GURESH
PROJECT MANAGER