

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/42945 12951

Dated

4-Mar-21

10-3-21

Particulars	Amount
Account : EUC-G Snehalatha TDS-1.5% Contract	5,400.00 (-)81.00
Through : BANK-Yesbank Rera Acct-0097724000000040	
On Account of : Being amount neft to G.SHEHALATHA Towards debris shifting work at apartment to part-3 as per v.no.7719 dt.4.3.21 detailes enclosed.	
Amount (in words) : Indian Rupees Five Thousand Three Hundred Nineteen Only	
	₹ 5,319.00

continued ...

Advice for Payment

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : G.Sneha Latha

Voucher No : 7719

PARTICULARS

Amount

Hire Charges - Job Work Payment

Amount Payable :-

5400.00

Towards debris shifting work from apartment to part-3 site and debris shifting work at afootpath site and debris shifting work at SOB Site

5400.00

Hire Charges - On A/C Payment

Amount Payable :-

0.00

0.00

Other Additions :

0.00

Gross 5400.00

TDS% 1.50

TDS Amount

81.00

Other Deductions :

0.00

Total 5319.00

Rupees : Five Thousand Three Hundred Nineteen Only.

Certified by:

Project Manager
SILVER OAK VILLAS LLP

Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Silver Oak Villas LLP

Project Name : Silver Oak Villas Phase - IX

Supplier Name : G.Sneha Latha

04-03-2021 11:38:25

Pages : 1 of 2

Voucher No :	7719
From Date :	25-02-2021
To Date :	03-03-2021

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
88206	13764	25-02-2021	10:02	17:31	1	1800	1800.00
		Tractor with tipper without labour (per day)					
		AP28F0244 Units : per day (9.30 to 6 P.M)				Rate : 1800	
		Towards debris shifting from aptment to part-3 site					
88352	13766	02-03-2021	09:30	17:46	1	1800	1800.00
		Tractor with tipper without labour (per day)					
		ap21aa4763 Units : per day (9.30 to 6 P.M)				Rate : 1800	
		Towards debris shifting work at SOB - III site					
88403	13767	03-03-2021	09:30	17:47	1	1800	1800.00
		Tractor with tipper without labour (per day)					
		ap23x4931 Units : per day (9.30 to 6 P.M)				Rate : 1800	
		Towards debris shifting work at footpath to open place site					



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
Silver Oak Villas Phase - IX

HC 88352

HC Date	Veh No	Start Time	End Time	Pay Type
02-03-2021	ap21aa4763	09:30	17:46	JW

13766

Equipment Name

Tractor with tipper without labour (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30)	1800.00	1800.00	1	1800	1800.00


Supplier Name

G.Sneha Latha

Work Description :-


Towards debris shifting work at SOB - III site

Rupees : One Thousand Eight Hundred Only.



Printed On 03-03-2021 10:44:06

INWARD WITH TIME:	
Inward No 13766	On 02/3/21
MRN No:	On:
Received By:	Sign
SILVER OAK VILLAS LLP	



Material Shifting Authorization Form

No. A 14010

Date	12/31/21	Time	9:30
Authorized By	Braham	Engg. Sign	cc
Material to be shifted	Rough Debris Chiffing down		
Shift from	at SOB		
Shift to	part 3 side		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other		
Vehicle No.	DP24AA4263	Vehicle Owner	G. S. Nehralata
Hire charges register serial no.	(13766)		
Security / Supervisor Sign	SA	Start Time	9:30
		Stop Time	17:46



7156-7171

Silver Oak Villas LLP					HC 88403
Silver Oak Villas Phase - IX					13767
HC Date	Veh No	Start Time	End Time	Pay Type	
03-03-2021	ap23x4931	09:30	17:47	JW	
Equipment Name					
Tractor with tipper without labour (per day)					
Units	Min Rate	Max Rate	Qty	Rate	Value
per day (9.30	1800.00	1800.00	1	1800	1800.00
Supplier Name					
G.Sneha Latha					
Work Description :-					
Towards debris shifting work at footpath to open place site					
Rupees : One Thousand Eight Hundred Only.					



Printed On 04-03-2021 11:39:33

[Handwritten signature]



2472-7180

Material Shifting Authorization Form

No. A 14014

Date	13/3/21	Time	9:30
Authorized By	Graham	Engg. Sign	<i>[Signature]</i>
Material to be shifted	Road, debris chuffy war		
Shift from	at footpath to		
Shift to	open place site		
Vehicle Type	☒ Tractor ☐ JCB ☐ Blade Tractor ☐ Other		
Vehicle No.	OP234931	Vehicle Owner	G. snehalatha
Hire charges register serial no.	(1376)		
Security / Supervisor Sign	<i>[Signature]</i>	Start Time	9:30
		Stop Time	12:47

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/42945** 12952

Dated : **4-Mar-21**

10-3-21

Particulars	Amount
Account : EUC-Janardhan Prasad TDS-.75% Contract	700.00 (-)10.00
Through : BANK-Yesbank Rera Acct-008772400000040	
On Account of : Being amt neft to Janardhan Prasad towards staircase and flooring chipping work done at apartment as per v.no.7720 dt.04.03.21 detailes enclosed.	
Amount (in words) : Indian Rupees Six Hundred Ninety Only	₹ 690.00



Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Advice for Payment

Company Name : Silver Oak Villas LLP
Project Name : Silver Oak Villas Phase - IX
Supplier Name : Janardhan Prasad

Voucher No : 7720

PARTICULARS

	Amount Payable :-	Amount
Hire Charges - Job Work Payment Towards bathroom chipping work at apartment	700.00	700.00
Hire Charges - On A/C Payment	0.00	0.00
Other Additions :		
		0.00
	Gross	700.00
	TDS% 1.50	TDS Amount 10.50
Other Deductions :		0.00
	Total	689.50

Rupees : Six Hundred Eighty Nine and Paise Fifty Only.



Project Manager



Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Silver Oak Villas LLP

Project Name : Silver Oak Villas Phase - IX

Supplier Name : Janardhan Prasad

04-03-2021 11:39:33

Pages : 1 of 2

Voucher No :	7720
From Date :	25-02-2021
To Date :	03-03-2021

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate	Gross
88229	26-02-2021	Chipping machine (per day)	09:49	17:40	1	700	700.00
		Units : per day	Rate : 700				
		Towards bathroom chipping work at villa no: 97					



Project Manager

Accounts Manager

Managing Director

Silver Oak Villas LLP
Silver Oak Villas Phase - IX

HC 88229

HC Date	Veh No	Start Time	End Time	Pay Type
26-02-2021		09:49	17:40	JW

13765

Equipment Name

Chipping machine (per day)

Units	Min Rate	Max Rate	Qty	Rate	Value
per day	700.00	700.00	1	700	700.00



Supplier Name

Janardhan Prasad

Work Description :-

Towards bathroom chipping work at villa no: 97

Rupees : Seven Hundred Only.



Printed On 27-02-2021 12:33:23

INWARD WITH TIME:	
Inward No 13765	Dt. 26/2/21
MRN No:	Dt:
Received By:	Sign
SILVER OAK VILLAS LLP	

Monitored by:
Meenakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Material Shifting Authorization Form

No. A 13785

Date	26/02/21	Time	
Authorized By		Engg. Sign	
Material to be shifted	Towards Bathroom Chipping Mast		
Shift from	Apartment.		
Shift to			
Vehicle Type	☐ Tractor ☐ JCB ☐ Blade Tractor ☒ Other	Chipping Machine	
Vehicle No.		Vehicle Owner	Tanardhan
Hire charges register serial no. (13765)			
Security / Supervisor Sign		Start Time	9:49
		Stop Time	17:40

6924 6933

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : ~~PAY/12945~~ 12953

Dated : 4-Mar-21

10-03-21

Particulars	Amount
-------------	--------

Account :

CONJBDW-G Mannem

TDS- 75% Contract

14,100.00

(-)106.00

Through :

BANK Yesbank Rera Acct-0097724000000040

On Account of :

Being online amount neft to MANNEM.G towards swimming pool deck
cleaning work done and villa no: 60,69 cleaning work done and villa no: 57
final cleaning works done and villa no 65 cleaning work done villa no 97
cleaning done as per v.no.2750 dt.04.03

Amount (in words) :

Indian Rupees Thirteen Thousand Nine Hundred Ninety Four Only

₹ 13,994.00

continued ...

Silver Oak Villas LLP

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36


Payment Voucher

(Page 2)

No. : PAY/12945

Dated : 4-Mar-21

Particulars	Amount
-------------	--------



Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2750

Date : 04-03-2021

Contractor Name	From Date	To Date
MANNEM.G (EARTH WORK)	25-02-2021	03-03-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	19.00	8550.00	3600.00	900.00	3600.00	450.00	0.00	0.00
Male Helper	25.00	12500.00	4500.00	500.00	4000.00	2500.00	1000.00	0.00
Totals...	44.00	21050.00	8100.00	1400.00	7600.00	2950.00	1000.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa o 57&60 and cleaning work done &villa no 97 cleaning work done and villa no 97&62 cleaning work done and villa no 65 cleaning done &villa no 81 final cleanig work done as per detailes enclsosed.	14100.00
Total Amount %	14100.00
TDS : @ 0.75	105.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	13994.25
Rupees : Thirteen Thousand Nine Hundred Ninty Four and Paise twenty Five Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details


S. No. 8947

Company	Sov LLP	Project	Sov
No. of workers required	06	Date	02-03-2021
No. of head mason	-	No. of male helper	03
No. of mason	-	No. of female helper	03
Required from date	02-03-2021	Required to date	02-03-2021
Job Description:	Towards Shifting of Excess Robo Sand & Debris from PMR-1 Flat no: 403, and arranging the material in store room		

Description	Quantity	Rate	Amount
Shifting of Robo Sand	03	500	1500/-
& Debris, and arranging the material in store room	03	450	1350/-

Total Amount

2850/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Chandra Kath		Harsh	

Job Work Details

S. No. 8938

Company	SOVUP	Project	SOV.
No. of workers required	08.	Date	25/2/21.
No. of head mason	-	No. of male helper	02
No. of mason	-	No. of female helper	06.
Required from date	25/2/21	Required to date	25/2/21
Job Description:	Towards v.no 57 and 60.		

Final cleaning work done. 60 cleaning done for stage-II of Dr.

Description	Quantity	Rate	Amount
Debris cleaning and	02	500/-	1000/-
villa's setbacks and	06.	450/-	2,700/-
Floor cleaning done			

Total Amount

3,700/-

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Murakhi	mm	Manmoh	Gudipati

Job Work Details

S. No. 8940

Company	Sovrup	Project	Sov
No. of workers required	03	Date	26-02-2021
No. of head mason	—	No. of male helper	01
No. of mason	—	No. of female helper	02
Required from date	26-02-2021	Required to date	26-02-2021

Job Description:

To wards Ullmo 97 Cleaner work

Description	Quantity	Rate	Amount
Ullmo 97 Cleaner work	700#	2/-	1400.00
Total Amount			1,400.00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	[Signature]	Mannu	[Signature]

Job Work Details

S. No. 8941

Company	Soukup	Project	Sov
No. of workers required	07	Date	27-02-2012
No. of head mason	—	No. of male helper	03
No. of mason	—	No. of female helper	04
Required from date	27-02-2012	Required to date	27-02-2012

Job Description:

To wards Villuo 97, 62 Cleaning
And Tiles Shifting Work.

Description	Quantity	Rate	Amount
To wards Villuo	1650	2/-	3,300=00
97, 62, Cleaning			/
And Shifting of			
Tiles Work.			
Total Amount			3,300=00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
KiranKum	La Ce	Mannam	5/2/12

Job Work Details

S. No. 8944

Company	S. No. 80044	Project	Gov.
No. of workers required	03	Date	01-03-2021
No. of head mason	—	No. of male helper	01
No. of mason	—	No. of female helper	02
Required from date	01-03-2021	Required to date	01-03-2021
Job Description:	Vill 40 65 cleaning work		

Description	Quantity	Rate	Amount
Vill 40 65 cleaning work	725 ft	2/-	1,450 = 00
Total Amount			1,450 = 00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	[Signature]	Mannan	[Signature]

Job Work Details

S. No. 8945

Company	Sovllp	Project	Sov
No. of workers required	03	Date	02-03-2021
No. of head mason	—	No. of male helper	01
No. of mason	—	No. of female helper	02
Required from date	02-03-2021	Required to date	02-03-2021

Job Description:

To wards Willno 81 Cleaning

and curing for patch work

Description	Quantity	Rate	Amount
Willno 81 Cleaning	700 Ht	2/-	1,400 = 00
and curing for			
patch work			
Total Amount			1,400 = 00

Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	Kally	Mannan	20/3/21

Silver Oak Villas LLP

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/42945** 12954

Dated : **4-Mar-21**

10-03-21

Particulars	Amount
Account :	
CONJBDW-Biroporida	7,700.00
TDS-.75% Contract	(-)58.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amount neft to BIRO PORIDA towards villa no: 81,62,65 patchworks done & villa no 45&16 paver patchworks done as per v.no.2742 dt.04.03.21 detailes enclosed.	
Amount (in words) :	
Indian Rupees Seven Thousand Six Hundred Forty Two Only	₹ 7,642.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2742

Date : 04-03-2021

Contractor Name	From Date	To Date
BIROPORIDA -Civil Contractor	25-02-2021	03-03-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	8.00	4000.00	1500.00	0.00	2000.00	0.00	500.00	0.00
Mason	15.00	9750.00	3250.00	0.00	4550.00	0.00	1950.00	0.00
Totals...	23.00	13750.00	4750.00	0.00	6550.00	0.00	2450.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 97 civil patchworks done and villa no 81&62&65 patchworks done and villa no 45&16 pavers patchworks done and villa no 06 footpath repairing work done and villa no 16 terrace patchworks done as per detailes enclsloed.	7700.00
Total Amount %	7700.00
TDS : @ 0.75	57.75
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	7642.25
Rupees : Seven Thousand Six Hundred Forty Two and Paise Twenty Five Only.	



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Job Work Details

S. No. 8939

Company	Govt	Project	Govt
No. of workers required	04	Date	26-02-2021
No. of head mason	—	No. of male helper	—
No. of mason	02	No. of female helper	02
Required from date	26-02-2021	Required to date	26-02-2021
Job Description:	Towards Ullin 97 Cement patch work		
Ullin 81, 65, 62 Cement patch work			
Description	Quantity	Rate	Amount
Ullin 97, 81, 65, 62	1100ft	2/-	2,200=00
Cement and Cement patch work			
Total Amount			2,200=00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	[Signature]	Binod Poudel	[Signature]

Job Work Details

S. No. 8942

Company	S&L	Project	Gov
No. of workers required	02	Date	27-02-2021
No. of head mason	—	No. of male helper	—
No. of mason	01	No. of female helper	01
Required from date	27-02-2021	Required to date	27-02-2021
Job Description:	Bunds along 97 & 129 patch works		
Description	Quantity	Rate	Amount
Civil patch works	650 ft	2/-	1100 = 00
for along 97, 129			
→			
Total Amount			1,100 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Ken	Kalcy	Birad prida	STH

Job Work Details

S. No. 8946

Company	Govt	Project	Gov
No. of workers required	04	Date	02-03-2021
No. of head mason	—	No. of male helper	—
No. of mason	02	No. of female helper	02
Required from date	02-03-2021	Required to date	02-03-2021
Job Description:	To wards Will No 82, 76, 26 Civil Patch work, Will No 45, 16 pavers (footpath) laying work		
Description	Quantity	Rate	Amount
Will No 82, 76, 26	1100 sq ft	2/-	2,200 = 00
Civil patch works			/
and Will No 45, 16 pavers			
(footpath) laying work			
Total Amount			2200 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiranku	(Signature)	Birporide	(Signature)

Birporide

Job Work Details

S. No. 8949

Company	SOVLLP	Project	Gov
No. of workers required	04	Date	03-03-2021
No. of head mason	—	No. of male helper	—
No. of mason	02	No. of female helper	02
Required from date	03-03-2021	Required to date	03-03-2021
Job Description:	To wards Vill No 16, Terrace patch work pavers laying at Vill No 6 Footpath, And Vill No 97 Electrical patch work.		
Description	Quantity	Rate	Amount
Vill No 16, Terrace	1100 sq ft	2/-	2,200 = 00
patchwork Vill No 6			/
Footpath pavers laying			
work, Vill No 97 Electrical			
patch work			
Total Amount			2,200 = 00
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Kiran Kumar	[Signature]	Biradipanda	[Signature]

Silver Oak Villas LLP

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/42945 12955

Dated

4-Mar-21

10-3-21

Particulars	Amount
Account :	
CONJBDW-Gurrula Narender Babu	2,510.00
TDS-.75% Contract	(-)19.00
Through :	
BANK- Yesbank Rera Acct-009772400000040	
On Account of :	
Being amount neft to G.NARENDER BABU towards villa no: 16and villa no 91 after seepage problem painting work done as per v.no.2745 dt.04.03.21 details enclosed.	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Ninety One Only	₹ 2,491.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Silver Oak Villas

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2745

Date : 04-03-2021

Contractor Name					From Date		To Date	
G.Narendra babu (Painter)					25-02-2021		03-03-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	11.00	6600.00	0.00	0.00	1200.00	600.00	4800.00	0.00
Totals...	11.00	6600.00	0.00	0.00	1200.00	600.00	4800.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description :	0.00
Job Work Description : Towards villa no 16 and villa no 91 after seepage problem painting work done as per detailes enclosed.	2510.00
Total Amount %	2510.00
TDS : @ 0.75	18.83
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	2491.18

Rupees : Two Thousand Four Hundred Ninty One and Paise Eighteen Only.

VERIFIED BY
05 MAR 2021
B. PRAVEEN
ASST. MANAGER

Certified by:
Mennakshi
Asst. Engineer
SILVER OAK VILLAS LLP

Approved By Admin

Certified by:
Project Manager
SILVER OAK VILLAS LLP

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Job Work Details

S. No. 8951

Company	SOVUP	Project	SOV.
No. of workers required	04	Date	03/03/21.
No. of head mason	-	No. of male helper	-
No. of mason	04	No. of female helper	-
Required from date	03/03/21	Required to date	03/03/21
Job Description:	Towards villa no 16 and villa no 91 see after seepage problem with. Lappa painting work done in hall and bedroom - 2 no.		
Description	Quantity	Rate	Amount
Villa no 91 and 16 painting done	1255 sq ft	2/-	2510/-
Total Amount			2510/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Munakatti		G. Narayana babu	

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : **PAY/12945-12956**

Dated

4-Mar-21

10-3-21

Particulars	Amount
Account :	
DW-Bioporida	4,750.00
TDS-.75% Contract	(-)36.00
INCOME-Misc	(-)260.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being online amount neft to BIROPORIDA towards villa no 93 patchworks done and villa no 76 head room chajas rparing work done as per v.no.274 dt.04.03.21 detaile enclosed.	
Amount (in words) :	
Indian Rupees Four Thousand Four Hundred Fifty Four Only	₹ 4,454.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details
Silver Oak Villas
 Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2741

Date : 04-03-2021

Contractor Name					From Date		To Date	
BIROPORIDA -Civil Contractor					25-02-2021		03-03-2021	
Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	8.00	4000.00	1500.00	0.00	2000.00	0.00	500.00	0.00
Mason	15.00	9750.00	3250.00	0.00	4550.00	0.00	1950.00	0.00
Totals...	23.00	13750.00	4750.00	0.00	6550.00	0.00	2450.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 93 patchworks done and villa no 76 head room chajjas repairing work done and villa no 68 patchworks done as per details enclosed.	4750.00
Job Work Description :	0.00
Total Amount %	4750.00
TDS : @ 0.75	35.63
Less Rent :	260.00
Less Loan :	0.00
Other Deductions Description : Deduction towards labourers quarters rent	0.00
Net Amount :	4454.38
Rupees : Four Thousand Four Hundred Fifty Four and Paise Thirty Eight Only.	



Approved By Admin



Approved By Project Manager



Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/12945 12957

Dated : 4-Mar-21

10-3-21

Particulars	Amount
Account :	
DW-G Mannem	9,500.00
TDS-.75% Contract	(-)71.00
INCOME-Misc	(-)1,430.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amount neft to MANNEM.G Towards villa no 62,76,93 white cement filling work done and villa no 57 final cleaning work done as per v.no.2749 dt.04.03.21 detailes enclosed.	
Amount (in words) :	
Indian Rupees Seven Thousand Nine Hundred Ninety Nine Only	₹ 7,999.00

continued ...

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

(Page 2)

No. : **PAY/12945**

Dated : **4-Mar-21**

Particulars	Amount
-------------	--------

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2749

Date : 04-03-2021


Contractor Name	From Date	To Date
MANNEM.G (EARTH WORK)	25-02-2021	03-03-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Female Helper	19.00	8550.00	3600.00	900.00	3600.00	450.00	0.00	0.00
Male Helper	25.00	12500.00	4500.00	500.00	4000.00	2500.00	1000.00	0.00
Totals...	44.00	21050.00	8100.00	1400.00	7600.00	2950.00	1000.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 62&villa no 76 and white cement filling done in villa no 76&93 cleaning work done and villa no 57 final cleaning work done and material unloading work done and villa no 97 dust shifting done as per detailes enclosed.	9500.00
Job Work Description :	0.00
Total Amount %	9500.00
TDS : @ 0.75	71.25
Less Rent :	1430.00
Less Loan :	0.00
Other Deductions Description : Deduction towards laboure quarters rent	0.00
Net Amount :	7998.75

Rupees : Seven Thousand Nine Hundred Ninty Eight and Paise Seventy Five Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing
Director

Silver Oak Villas LLP
M G Road, Ranigunj
Secunderabad

State Name : Telangana, Code : 36

Payment Voucher

No. : PAY/12945 12958

10-3-21
Dated : 4-Mar-21

Particulars	Amount
Account : DW-Anirudh Dhal TDS- 75% Contract	4,600.00 (-)34.00
Through : BANK-Yesbank Rera Acct-009772400000040	
On Account of : Being amount neft to ANIRUDH DHAL towards villa no: 76 drainage line cleared and manjeera water pipe broken repalced ad villa no 36&26 apartment eco drain chamber heightened as per v.no.2739 dt.04.03.21 detailies enclosed.	
Amount (in words) : Indian Rupees Four Thousand Five Hundred Sixty Six Only	₹ 4,566.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver

Attendance Details**Silver Oak Villas**

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2739

Date : 04-03-2021

Contractor Name	From Date	To Date
Anirudh dhal (Plumber)	25-02-2021	03-03-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	1.00	600.00	600.00	0.00	0.00	0.00	0.00	0.00
Male Helper	11.00	5500.00	4000.00	0.00	1500.00	0.00	0.00	0.00
Mason	5.00	3000.00	0.00	0.00	1800.00	0.00	1200.00	0.00
Totals...	17.00	9100.00	4600.00	0.00	3300.00	0.00	1200.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 76 drainage line cleared and villa no 76 manjeera water pipe broken and replaced and villa no 71 manjeera tap changed and villa no 36&26&apartment eodrain chamber height done and club house 3inchs line height done and villa no 11 manjeera joint repairing work done as per detailes enclosed.	4600.00
Job Work Description :	0.00
Total Amount %	4600.00
TDS : @ 0.75	34.50
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	4565.50

Rupees : Four Thousand Five Hundred Sixty Five and Paise Fifty Only.



Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/42945** (2959)Dated : **4-Mar-21**

10-3-21

Particulars	Amount
Account :	
DW-Chotelal	3,325.00
TDS-.75% Contract	(-)25.00
Through :	
BANK- Yesbank Rera Acct-009772400000040	
On Account of :	
Being amount neft to CHOTELAL towards villas gate latch chipping and fitting done and villa no 73&93 grills fitting work done as per v.no.2743 dt. 04.03.21 detailes enclosed.	
Amount (in words) :	
Indian Rupees Three Thousand Three Hundred Only	₹ 3,300.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Silver Oak Villas

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2743

Date : 04-03-2021


Contractor Name	From Date	To Date
Chhote Lal Mahto (Fabricator)	25-02-2021	03-03-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Mason	4.75	3325.00	3325.00	0.00	0.00	0.00	0.00	0.00
Totals...	4.75	3325.00	3325.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards villa no 73&93 grills fitting done and villa no 70 and villa no 68 2 nos grills fitting done as per detailes enclsod.	3325.00
Job Work Description :	0.00
Total Amount %	3325.00
TDS : @ 0.75	24.94
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3300.06

Rupees : Three Thousand Three Hundred and Paise Six Only.



Approved By Admin

Approved By Project Manager

Approved By Accounts

Approved By Managing Director

Silver Oak Villas LLP

M G Road, Ranigunj

Secunderabad

State Name : Telangana, Code : 36

Payment VoucherNo. : **PAY/12945** (2960)Dated : **4-Mar-21**

10-3-21

Particulars	Amount
Account :	
DW-Duguru Ramalu	3,125.00
TDS-.75% Contract	(-)23.00
Through :	
BANK-Yesbank Rera Acct-009772400000040	
On Account of :	
Being amount neft to D.RAMULU Towards bolt fixing work purpose and hole chipping work done for villa no: 50-68 and badmental court poles making work done as per v.no.2744 dt.04.03.21 detailes enclosed.	
Amount (in words) :	
Indian Rupees Three Thousand One Hundred Two Only	₹ 3,102.00

Prepared by: Sov@modiproperties.com

Approved by

Receiver's Signature

Attendance Details

Silver Oak Villas

Survey No.294,Cherlapally,Rang Reddy

Advice for Payment No : 2744

Date : 04-03-2021

Contractor Name	From Date	To Date
D Ramulu (Welder)	25-02-2021	03-03-2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Contractor	6.25	4375.00	0.00	0.00	0.00	0.00	4375.00	0.00
Male Helper	5.00	2500.00	500.00	0.00	0.00	0.00	2000.00	0.00
Mason	7.50	5250.00	2625.00	0.00	0.00	0.00	2625.00	0.00
Totals...	18.75	12125.00	3125.00	0.00	0.00	0.00	9000.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description :	0.00
Department Description : Towards batemental court pools making done 02 nos and fitting done and gate bolts fitting done from villa no 50-68 as per detailes enclosed.	3125.00
Job Work Description :	0.00
Total Amount %	3125.00
TDS : @ 0.75	23.44
Less Rent :	0.00
Less Loan :	0.00
Other Deductions Description :	0.00
Net Amount :	3101.56

Rupees : Three Thousand One Hundred One and Paise Fifty Six Only.



Approved By Admin



Approved By Project Manager

Approved By Accounts

Approved By Managing Director