

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 18-Mar-21

No. : PUR/10761
Ref.: 940 dt. 3-Mar-21

Party's Name : SUP-Praful Sanitary

GSTIN/UIN : 36ACWPG4864A1ZG

Particulars	Amount
Plumbing GST 18%	6,248.67
Input-CGST	562.38
Input-SGST	562.38
OIE-Rounded Off	(-)0.43
	₹ 7,373.00

On Account of :

Being amount credited to praful sanitary towards plumbing material against invoice no:
-940 dt:-03.03.2021 pono:-75258 dt:-26.02.2021

Amount (in words) :

Indian Rupees Seven Thousand Three Hundred Seventy Three Only

for SUP-Praful Sanitary

Prepared by: vindya

Approved by

Receiver's Signature

Scan ID:- 69015

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		15/03/2021		Prepared by:		T.D. Murthy	
PO/WO no.		75258		PO / WO Date.		26/02/2021	
Supplier Name		Praful Sanitary		PO/WO amount		Rs. 7,373/-	
Firm/Company		Modi Realty Miryalaguda LLP		Project		AGH	
Sl. No.		Bill No.		Bill Date		Bill amount	
1.		940		03/03/2021		Rs. 7,373/-	
2.		-		-		-	
3.		-		-		-	
4.						-	
Amount A – Bills total(Excluding Transport & Hamali Charges):						Rs. 7,373/-	
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	940	03/03/2021	89810	☒ Yes ☐ No			
2.	-	-	-	☐ Yes ☐ No			
3.	-	-	-	☐ Yes ☐ No			
4.	-	-	-	☐ Yes ☐ No			
Amount B –Other Credits :						-	
Amount C –Other Debits :						-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						Rs. 7,373/-	
Amount E – PO / WO value:						Rs. 7,373/-	
Amount F – Difference (A – E):						-	
Quantity received as per PO /WO			☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)				
Is difference between PO / Bill acceptable?			☒ Yes ☐ No (explained below)				
Excess / short material received			☒ Approved – within acceptable limits ☐ No (explained below)				
Close PO / W?O			☒ Yes ☐ No – wait for balance material ☐ No (explained below)				
Advance paid / PDC given (deduct when paying)			☐ Yes – Rs. _____/- ☒ No				
Payment – due date			20/03/2021				
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	15/3/21	15/3/21	15 MAR 2021		16/3/21	30/3/21	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

(ORIGINAL FOR RECIPIENT)

Reg. No :- 165312

Purchase Order

Page(s) 1 Of 1

27-02-2021 12:29:14 PM

OI



75258

25.02.21 10:26:00

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Praful Sanitary
3-6-138/5, Himayat Nagar, Hyderabad.

GSTIN 36ACWPG864A1ZG
65526886.

40077300
9849624797

Doc No	75258	165312
Doc Date	26-02-2021	
Quote No	Nil	
Quote Date	01-02-2021	
SupplyType	Supply	

Kind Attn : Mr. Ashish Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 7097 - Plumbing - HDPE - Pipe - other - mtrs 1/2"	75.00	34.00	20.00	18.00	2,407.20
2 7097 - Plumbing - HDPE - Pipe - other - mtrs 3/4"	75.00	43.00	20.00	18.00	3,044.40
3 7442 - Plumbing - PVC - Clamps - Others - nos 6"	35.00	71.59	35.00	18.00	1,921.83
Total Order Value . . .					7,373.43

Rupees : Seven Thousand Three Hundred Seventy Three and Paise Fourty Three Only.

Terms and Conditions :-

Specification / As per details given in the quotation.

Payment Terms After Delivery & Production of bill

Tax GST included in above price.

Delivery Date Next Day.

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Nil

Transportation Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for V.no.18,45,55,69,70 purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Praful Sanitary**

Name :

Name : _____

Date : __/__/__

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 18-Mar-21

No. : PUR/10762
Ref.: 2011 dt. 20-Feb-21

Party's Name : SUP-Vivid World

GSTIN/UIN : 36AVTPS1528D1ZB

Particulars	Amount
Computer Peripherals 18%	230.00
Input-CGST	20.70
Input-SGST	20.70
OIE-Rounded Off	(-)0.40
	₹ 271.00
On Account of : Being amount credited to vivid world towards computer peripherals against invoice no: -2011 dt:-20.02.2021 pono:-75219 dt:-25.02.2021	
Amount (in words) : Indian Rupees Two Hundred Seventy One Only	

for SUP-Vivid World

Prepared by: vindva

Approved by

Receiver's Signature

Scan 80:- 68496
PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 9/3/21		Prepared by: NEHA	
PO/WO no. 75219		PO / WO Date. 25/2/21	
Supplier Name Vivid world		PO/WO amount 271	
Firm/Company Modi Realty Miryapur		Project AGH	
Sl. No.	Bill No.	Bill Date	Bill amount
1	2011	20/2/21	271/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			271/-
Sl. No.	DC No	DC. Date	MRN No.
1.			
2.			
3.			
Amount B -Other Credits : Transportation charges			
Amount C -Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			271/-
Amount E - PO / WO value:			271/-
Amount F - Difference (A - E): GST-18%			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved - within acceptable limits ☐ No (explained below)	
Close PO / W/O		☒ Yes ☐ No - wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes - Rs. ___/- ☐ No	
Payment - due date		15/3/21	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts = receiver of bill	Accountant	Accounts Manager
Sign:	Neha	P. S.	11 MAR 2021
Date	9/3/21	9/3	15/3/21 30/3

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

A Complete Solution for all your cartridge needs

GSTIN : 36AVTPS1528D1ZB

75219

Invoice No. : 2011			Transport Mode :
Invoice Date :20/02/2021			Vehicle Number :
Reverse Charge (Y/N) :			Date of Supply :
State : TELANGANA	Code	36	

Bill to Party

Ship to Party

Address: M/S. MODI REALTY (MIRYALGUDA)LLP,
5-4-187/3&4, 2ND FLOOR, SOHAM MANSION,
MG RAOD , SECBAD.

GATE PASS NO:2853

GST:

GSTIN :

State : TELANGANA	Co de	State :	Code
-------------------	----------	---------	------

INWARD	
Inward No: 853	Dt: 20/12/21
MRN No:	Dt:
Received By: <i>alamargit</i>	Sign: 
MODI PROPERTIES	

RS. TWO HUNDRED SEVENTY ONE AND FORTY PAISE ONLY....


(RS.271.40)

ADD :CGST 9%	20.70
--------------	-------

ADD: SGST 9%	20.70
--------------	-------

Total Amount After Tax	271.40
------------------------	--------

GST on Reverse Charge

Bank Details			Certified that the particulars given above are true and correct For VIVID WORLD  Authorized Signatory
Bank Name	: INDIAN BANK		
Branch	: Narayanguda Branch		
Bank A/C	: 406746378		
Bank IFSC	: IDIB000N015	Common Seal	

Certified that the particulars given above are true and correct

For **VIVID WORLD**

Authorized Signatory



75153

Purchase Order



75219

25.02.21 10:26:00

Page(s) 1 Of 1

25-02-2021 14:30:32

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Vivid World
204, Kubera Towers, Narayanaguda, Hyderabad.

GSTIN 36AVTPS1528D1ZB

6682-3161/ 6682-3171

92462-15868

Doc No	75219	182660
Doc Date	25-02-2021	
Quote No	Nil	
Quote Date	25-02-2021	
SupplyType	Supply	

Kind Attn : Mr. Vishal

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 3523 - Computers and Peripherals - Toner refill - NA - nos	1.00	230.00	0.00	18.00	271.40
Total Order Value . . .					271.40
Rupees : Two Hundred Seventy One and Paise Fourty Only.					

Terms and Conditions :-**Specification /** As per details given in the quotation**Payment Terms** After Delivery & Production of bill**Tax** All taxes included in above price.**Delivery Date** Same Day

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Nil**Transportation** Included in the above price.**Warranty** Nil**Advance Paid** Nil**Other Terms** We reserve the right items not conforming to quality and specifications. Above order for site.**Completion Date** nill**Measurment** Nil**Security** Nil**Remarks**For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Vivid World**

Name : _____

Name : _____

Date : __/__/__

Contact : _____

Requisition Form

Company Name:		Modi Realty Miryalguda		Date:		20-02-21	
Site & Phase :		AGH		Time:			
Supplier				Req. No.		182660	
Material required before date:					ID No.		64316
No	Description	Size	Quantity	Units	Inward No	Date	
1	12A Toner refilling		1	No			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: This is for site							
Prepared By		K.Suneel		Approved by			
Sign.& Date		20-02-21		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

Company Name:				Date:			
Site & Phase :				Time:			
Supplier				Req. No.			
Material required before date:					ID No.		
No	Description	Size	Quantity	Units	Inward No	Date	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks:							
Prepared By				Approved by			
Sign.& Date				Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

No. : PUR/10763
Ref.: SSLLP/LOG/11220 dt. 18-Mar-21
Dated : 20-Mar-21

Party's Name : SUP - Summit Sales LLP Logistics
5-4-187/3&4, M.G Road Ranigunj, Secunderabad.
GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
OERD - Goods Transportation Charges - 18%	52,875.00
Input-CGST	4,758.75
Input-SGST	4,758.75
TDS-1.5% Contract	(-)/793.00
OIE-Rounded Off	0.50
	₹ 61,600.00

On Account of :

Being amount credited to SSLLP logistics towards goods Transportation charges
against invoice no:-SSLLP/LOG/11220 dt:-18.03.2021

Amount (in words) :

Indian Rupees Sixty One Thousand Six Hundred Only

for SUP - Summit Sales LLP Logistics
continued ...

Tax Invoice

SLLP Logistics
5-4-187/3 & 4, M G Road
Ranigunj, Secunderabad
GSTIN/UIN: 36ACQFS2044C1Z7
State Name : Telangana, Code : 36

Invoice No.	Dated
SLLP/LOG/11220	18-Mar-21
Delivery Note	Mode/Terms of Payment
Reference No. & Date.	Other References
Buyer's Order No.	Dated
Dispatch Doc No.	Delivery Note Date
Dispatched through	Destination
Terms of Delivery	

Buyer (Bill to)
Modi Realty Miryalaguda LLP
Soham Mansion; 5-4-187/3 & 4;
3rd Floor; M G Road;
Ranigunj; Secunderabad
GSTIN/UIN : 36ABCFM6774G2ZZ
State Name : Telangana, Code : 36

Particulars	HSN/SAC	Amount
REVENUE - Goods Transportation Charges - 18% (S)	8704	52,875.00
Output CGST		4,758.75
Output SGST		4,758.75
Rounding Off		0.50
Total		₹ 62,393.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Sixty Two Thousand Three Hundred Ninety Three Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
8704	52,875.00	9%	4,758.75	9%	4,758.75	9,517.50
Total	52,875.00		4,758.75		4,758.75	9,517.50

Tax Amount (in words) : **Indian Rupees Nine Thousand Five Hundred Seventeen and Fifty paise Only**

Remarks:

Being Delivery vans transportation charges for the month of Mar '21

Company's PAN : ACQFS2044C

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **BANK- Yes Bank**

A/c No. : **107063700000074**

Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for SLLP Logistics

SEC'BAD
Authorised Signatory

This is a Computer Generated Invoice

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 20-Mar-21

No. : PUR/10764
Ref.: SLLP/LOG/11229 dt. 18-Mar-21

Party's Name : SUP- Summit Sales LLP Logistics
5-4-187/3&4, M.G Road Ranigunj, Secunderabad.
GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
OERD-Logistics Expenses 18%	350.00
Input-CGST	31.50
Input-SGST	31.50
	₹ 413.00

On Account of :

Being amount credited to SLLP logistics towards Registration charges against invoice
no:- SLLP/LOG/11229 DT:-18.03.2021

Amount (in words) :

Indian Rupees Four Hundred Thirteen Only

for SUP- Summit Sales LLP Logistics

INVOICE

(ORIGINAL FOR RECIPIENT)

SLLP Logistics
 5-4-187/3 & 4, M G Road
 Ranigunj, Secunderabad
 GSTIN/UIN: 36ACQFS2044C1Z7
 State Name : Telangana, Code : 36

Invoice No.	Dated
SLLP/LOG/11229	18-Mar-21
Delivery Note	Mode/Terms of Payment
Reference No. & Date.	Other References
Buyer's Order No.	Dated
Dispatch Doc No.	Delivery Note Date
Dispatched through	Destination
Terms of Delivery	

Buyer (Bill to)
Modi Realty Miryalaguda LLP
 Soham Mansion; 5-4-187/3 & 4;
 3rd Floor; M G Road;
 Ranigunj; Secunderabad
 GSTIN/UIN : 36ABCFM6774G2ZZ
 State Name : Telangana, Code : 36

Particulars	HSN/SAC	Amount
REVENUE - Registration & Misc Charges - 18% (S)	997155	350.00
Output CGST		31.50
Output SGST		31.50
Total		₹ 413.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Four Hundred Thirteen Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
997155	350.00	9%	31.50	9%	31.50	63.00
Total	350.00		31.50		31.50	63.00

Tax Amount (in words) : Indian Rupees Sixty Three Only

Remarks:

Being lunch allowances paid to prabhakar Reddy @
 Miryalaguda for Registration of Villa No.79,86 & 90
 Company's PAN : ACQFS2044C

Declaration

We declare that this invoice shows the actual price of the
 goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : **BANK- Yes Bank**
 A/c No. : **107063700000074**
 Branch & IFS Code : **Sardar Patel Road & YESB0001070**

for SLLP Logistics

SEC'BAD
 Authorised Signatory

This is a Computer Generated Invoice

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 23-Mar-21

No. : PUR/10765
Ref.: AGH/091/20-21 dt. 18-Feb-21

Party's Name : CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154H2Z5

Particulars	Amount
LSRD-Labour Charges-18%	76,300.00
LSRD-Allowance for Equipment-18%	76,300.00
LSRD-Allowance for Consumables 18%	38,150.00
Input-CGST	17,167.50
Input-SGST	17,167.50
	₹ 2,25,085.00

On Account of :

Being amount credited to Ashok Constructions towards 2nd stage work 25 completed
2nd stage invoice submitted for simplex villa no:-73 invoice no:-AGH/091/20-21 DT:-18.
02.2021

Amount (in words) :

Indian Rupees Two Lakh Twenty Five Thousand Eighty Five Only

Eng

M. M. M.

for CONT- Ashok Constructions A/c
continued ...

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No.69 & 70, Flat No.G-7, Sai Pujitha Residency A.S.Raju Nagar, Kukatpally, Hyderabad - 500 072. GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in		Invoice No. AGH/091/20-21		Dated 18-Feb-2021	
Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36 Place of Supply : Telangana		Buyer's Order No.		Dated	

Description of Services	HSN/SAC	Quantity	Rate	per	Amount
Villa No.73 2nd Stage Work 25 Completed Note: Previous 2nd Stage Invoice Submitted for Simplex. Now Change to Simplex to Duplex 2BHK to 4BHK. RCC works - slabs + headroom.	995411	1,090 sft	175.00	sft	1,90,750.00
CGST-TS					17,167.50
SGST-TS					17,167.50
Total		1,090 sft			₹ 2,25,085.00

Amount Chargeable (in words) E. & O.E


INR Two Lakh Twenty Five Thousand Eighty Five Only

Taxable Value	Central Tax		State Tax		Total Tax Amount
	Rate	Amount	Rate	Amount	
1,90,750.00	9%	17,167.50	9%	17,167.50	34,335.00
Total: 1,90,750.00		17,167.50		17,167.50	34,335.00

Tax Amount (in words) : **INR Thirty Four Thousand Three Hundred Thirty Five Only**

Remarks:
 2nd Stage Work Completed of Villa No.73 QC is done by Modi Realty Miryalaguda LLP
 Company's PAN : **AAOFA8154H**

Declaration
 We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.
 Bank Details: ASHOK CONSTRUCTIONS A/c No.016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

Customer's Seal and Signature	for Ashok Constructions  Authorised Signatory
-------------------------------	---

This is a Computer Generated Invoice

78. 6417

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	998	Date - site bills Register	09/03/2021			
Company Name:	MRM LLP	Site:	Mingalaguda.			
Name of Contractor	Ashok Construction					
Nature of work	2 nd stage - Civil work					
Work done	From Date	To Date				
	04/08/2018	04/02/2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	73	1090.	175	SFT	190,750/-	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:					190,750/-
Bill required	☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :	Work has Completed.					
Note:- previous 2nd Stage Invoice Submitted for simplex. But Now change to Simplex to Duplex 2 BHK to 4 BHK. RCC - Slab + Plancher.						
Approved by Manager	Approved by Design Team		Approved by M.D.			
Date:	Date: 13/03/21		Date:			
Sign: Project Manager/Engineer	Sign: Nagalakshmi		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry, civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
COMPANY NAME		Modi Realty Miryalaguda LLP							
PROJECT		AVR GULMOHAR HOMES							
WORK DISCRIPTION		2nd stage-RCC WORK							
PREPARED BY		Zakir							
DATE		9/3/2021							
CONTRACTOR NAME									
SL NO	ITEM HEAD	ITEM DISCRIPTION		A	B	C	D	E=AxBxCxD	F
		LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS		
1	VILLAS NO.73 (A2-4BHK)	1,090.00	1	1	1	1,090.00	SFT		
TOTAL						1,090.00			

ESTIMATE						
COMPANY NAME		Modi Realty Miryalaguda LLP				
PROJECT		AVR GULMOHAR HOMES				
WORK DESCRIPTION		2nd stage-RCC WORK				
PREPARED BY		Zakir				
DATE		9/3/2021				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DISCRPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.73 (A2-4BHK)	2nd Stage work 25% Completed RCC works- Slabs+ Headroom	1,090.00	SFT	175.00	190,750.00
TOTAL						190,750.00

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 23-Mar-21

No. : PUR/10766
Ref.: AGH/092/20-21 dt. 10-Mar-21

Party's Name : CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154H2Z5

Particulars	Amount
LSRD-Labour Charges-18%	61,040.00
LSRD-Allowance for Equipment-18%	61,040.00
LSRD-Allowance for Consumables 18%	30,520.00
Input-CGST	13,734.00
Input-SGST	13,734.00
	₹ 1,80,068.00

On Account of :

Being amount credited to Ashok constructions towards 1st stage completed of villa no:
-72 against invoice no:-AGH/092-20-21 DT:-10.03.2021

Amount (in words) :

Indian Rupees One Lakh Eighty Thousand Sixty Eight Only

Only

for CONT- Ashok Constructions A/c
continued ...

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No.69 & 70, Flat No.G-7, Sai Pujitha Residency A.S.Raju Nagar, Kukatpally, Hyderabad - 500 072. GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/092/20-21	10-Mar-2021
Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36 Place of Supply : Telangana	Buyer's Order No.	Dated

Description of Services	HSN/SAC	Quantity	Rate	per	Amount
Villa No.72 <i>1st Stage Work Invoice Submitted on 09-01-2019.</i> <i>Then we have mentioned area of 1250 Sft.</i> <i>Now Revised the Area of 1250 to 2340.</i> <i>Hence we have raised extra area invoice.</i>	995411	1,090 sft	140.00	sft	1,52,600.00
CGST-TS					13,734.00
SGST-TS					13,734.00
Total		1,090 sft			₹ 1,80,068.00

Amount Chargeable (in words)

E. & O.E

INR One Lakh Eighty Thousand Sixty Eight Only

Taxable Value	Central Tax		State Tax		Total Tax Amount
	Rate	Amount	Rate	Amount	
1,52,600.00	9%	13,734.00	9%	13,734.00	27,468.00
Total: 1,52,600.00		13,734.00		13,734.00	27,468.00

Tax Amount (in words) : **INR Twenty Seven Thousand Four Hundred Sixty Eight Only**

Remarks:

1st Stage Work Completed of Villa No.72 QC is done by Modi Realty Miryalaguda LLP

Company's PAN : **AAOFA8154H**

Declaration


We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.
 Bank Details: ASHOK CONSTRUCTIONS A/c No.016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

Customer's Seal and Signature

for Ashok Constructions

Authorised Signatory

This is a Computer Generated Invoice



TP: 6418

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		999		Date - site bills Register		11/03/21																
Company Name:		MRM LLP		Site:		Miryalaguda																
Name of Contractor		Ashok Construction																				
Nature of work		1st Stage - Earth work																				
Work done		From Date		15/11/18		To Date 05/02/21																
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no																
1.	72 (A2-4BHK)	1,090	140	SFT	1,52,600/-																	
2.																						
3.																						
4.																						
5.																						
6.																						
7.																						
8.																						
9.																						
10.																						
11.	Total:				1,52,600																	
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.																
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed																
PO/WO no.				PO/WO date:																		
Remarks : Work has been completed																						
Note:- 1st stage work Invoice Submitted on 09/01/21 but Now Change to simplex to Duplex 2BHK to 4BHK.																						
<table border="1"> <tr> <th colspan="3">Certified by</th> </tr> <tr> <td>Approved by Project Manager</td> <td>Approved by Design Team</td> <td>Approved by M.D.</td> </tr> <tr> <td>Date: 13/03/21</td> <td>Date: 13/03/21</td> <td>Date: 14 MAR 2021</td> </tr> <tr> <td>Asst. Project Manager/Engineer</td> <td>Sign: Nagalakshmi</td> <td>Sign: M. S. S. DIRECTOR</td> </tr> <tr> <td>Modi Realty (Miryalaguda) LLP</td> <td></td> <td></td> </tr> </table>								Certified by			Approved by Project Manager	Approved by Design Team	Approved by M.D.	Date: 13/03/21	Date: 13/03/21	Date: 14 MAR 2021	Asst. Project Manager/Engineer	Sign: Nagalakshmi	Sign: M. S. S. DIRECTOR	Modi Realty (Miryalaguda) LLP		
Certified by																						
Approved by Project Manager	Approved by Design Team	Approved by M.D.																				
Date: 13/03/21	Date: 13/03/21	Date: 14 MAR 2021																				
Asst. Project Manager/Engineer	Sign: Nagalakshmi	Sign: M. S. S. DIRECTOR																				
Modi Realty (Miryalaguda) LLP																						

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
COMPANY NAME	Modi Realty Miryalaguda LLP								
PROJECT	AVR GULMOHAR HOMES								
WORK DISCRIPTION	1ST stage-EARTH WORK								
PREPARED BY	Zakir								
DATE	9/3/2021								
CONTRACTOR NAME	Ashok Construction								
SL NO	ITEM HEAD	ITEM DISCRIPTION		A	B	C	D	E=AxBxCxD	F
				LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	VILLAS NO.72 (A2-4BHK)	1st stage work 20% completed earth work ,footing,plinth pcc at plinth,column1		1,090.00	1	1	1	1,090.00	SFT
TOTAL								1,090.00	

ESTIMATE						
COMPANY NAME		Modi Realty Miryalaguda LLP				
PROJECT		AVR GULMOHAR HOMES				
WORK DESCRIPTION		1ST stage-EARTH WORK				
PREPARED BY		Zakir				
DATE		9/3/2021				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DESCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.72 (A2-4BHK)	1st stage work 20% completed earth work ,footing,plinth pcc at plinth,column1	1,090.00	SFT	140.00	152,600.00
TOTAL						152,600.00

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 23-Mar-21

No. : PUR/10767
Ref.: AGH/089/20-21 dt. 18-Feb-21

Party's Name : CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154H2Z5

Particulars	Amount
LSRD-Labour Charges-18%	1,40,400.00
LSRD-Allowance for Equipment-18%	1,40,400.00
LSRD-Allowance for Consumables 18%	70,200.00
Input-CGST	31,590.00
Input-SGST	31,590.00
	₹ 4,14,180.00

On Account of :

Being amount credited to Ashok constructions towards 4th stage work 20% completed
2coats against invoice no:-AGH/089/20-21 DT:-18.02.2021

Amount (in words) :

Indian Rupees Four Lakh Fourteen Thousand One Hundred Eighty Only

for CONT- Ashok Constructions A/c

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No.69 & 70, Flat No.G-7, Sai Pujitha Residency A.S.Raju Nagar, Kukatpally, Hyderabad - 500 072. GSTIN/UID: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/089/20-21	18-Feb-2021
Buyer	Buyer's Order No.	Dated
Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UID : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36 Place of Supply : Telangana		

Description of Services	HSN/SAC	Quantity	Rate	per	Amount
Villa No.69 4th Stage Work 20% Completed 2 Coats Plastering and completion of corrections pointed out by QC	995411	2,340 sft	150.00	sft	3,51,000.00
CGST-TS					31,590.00
SGST-TS					31,590.00
Total		2,340 sft			₹ 4,14,180.00

Amount Chargeable (in words)

E. & O.E

INR Four Lakh Fourteen Thousand One Hundred Eighty Only

Taxable Value	Central Tax		State Tax		Total Tax Amount
	Rate	Amount	Rate	Amount	
3,51,000.00	9%	31,590.00	9%	31,590.00	63,180.00
Total: 3,51,000.00		31,590.00		31,590.00	63,180.00

Tax Amount (in words) : **INR Sixty Three Thousand One Hundred Eighty Only**Remarks:


4th Stage Work Completed of Villa No.69 QC is done by Modi Realty Miryalaguda LLP

Company's PAN : **AAOFA8154H**Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.
Bank Details: ASHOK CONSTRUCTIONS A/c No.016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

Customer's Seal and Signature

for Ashok Constructions


Authorised Signatory


This is a Computer Generated Invoice

TP. 6421

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		997		Date - site bills Register		09/03/21	
Company Name:		MRM LLP		Site:		Miyabaguda.	
Name of Contractor		Ashok Constauction.					
Nature of work		5th stage - civil work.					
Work done		From Date		30/07/19		To Date	
						12/02/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	69	2340	150	SFT	351,000/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				351,000/-		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work has Completed.							
Approved by Profile Manager		Approved by Design Team		Approved by M.D.			
Date:		Date: 13/03/21		Date: ✓			
Sign: Jaki		Sign: Nagalingam		Sign: ✓			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET									
COMPANY NAME		Modi Realty Miralaguda							
PROJECT		AVR GULMOHAR HOMES							
WORK DISCRIPTION		4th-Stage Civil work							
PREPARED BY		zakir							
DATE		9/3/2021							
CONTRACTOR NAME		ASHOK CONSTRUCTION							
ITEM HEAD		ITEM DISCRIPTION							
SL NO	ITEM HEAD	A	B	C	D	E=AxBxCxD	F		
		LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS		
1	VILLAS NO.69 (A1-3BHK)	2,340.00	1	1	1	2,340.00	SFT		
TOTAL							2,340.00		

APPROVED BY

SIGN:

ESTIMATE						
COMPANY NAME		Modi Realty Miralaguda				
PROJECT		AVR GULMOHAR HOMES				
WORK DISCRIPTION		4th-Stage Civil work				
PREPARED BY		zakir				
DATE		9/3/2021				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.69 (A1-3BHK)	4rd stage work 20% completed plastering over skirting ,minor finishing works ,edge building etc.	2,340.00	SFT	150.00	351,000.00
TOTAL						351,000.00

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774GZZZ

Purchase Voucher

Dated : 23-Mar-21

No. : PUR/10768
Ref.: AGH/090/20-21 dt. 18-Feb-21

Party's Name : CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154HZZ5

Particulars	Amount
LSRD-Labour Charges-18%	1,40,400.00
LSRD-Allowance for Equipment-18%	1,40,400.00
LSRD-Allowance for Consumables 18%	70,200.00
Input-CGST	31,590.00
Input-SGST	31,590.00
	₹ 4,14,180.00

On Account of :

Being amount credited to Ashok constructions towards 4th stage work 20% completed
2 coats invoice no:-AGH/090/20-21 DT:-18.02.2021


Amount (in words) :

Indian Rupees Four Lakh Fourteen Thousand One Hundred Eighty Only

for CONT- Ashok Constructions A/c
continued ...

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No.69 & 70, Flat No.G-7, Sai Pujitha Residency A.S.Raju Nagar, Kukatpally, Hyderabad - 500 072. GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in		Invoice No. AGH/090/20-21		Dated 18-Feb-2021		
Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36 Place of Supply : Telangana		Buyer's Order No.		Dated		
Description of Services		HSN/SAC	Quantity	Rate	per	Amount
Villa No.70 4th Stage Work 20% Completed 2 Coats Plastering and completion of corrections pointed out by QC		995411	2,340 sft	150.00	sft	3,51,000.00
CGST-TS						31,590.00
SGST-TS						31,590.00
Total			2,340 sft			₹ 4,14,180.00
Amount Chargeable (in words)						E. & O.E
INR Four Lakh Fourteen Thousand One Hundred Eighty Only						
Taxable Value		Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
3,51,000.00		9%	31,590.00	9%	31,590.00	63,180.00
Total: 3,51,000.00			31,590.00		31,590.00	63,180.00
Tax Amount (in words) : INR Sixty Three Thousand One Hundred Eighty Only						
Remarks: 4th Stage Work Completed of Villa No.70 QC is done by Modi Realty Miryalaguda LLP Company's PAN : AAOFA8154H Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct. Bank Details: ASHOK CONSTRUCTIONS A/c No.016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.						
Customer's Seal and Signature			for Ashok Constructions  Authorised Signatory			

This is a Computer Generated Invoice

TP: 6420

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	996	Date - site bills Register	09/03/2021			
Company Name:	MRM LLP	Site:	Miryalaguda.			
Name of Contractor	Ashok Construction					
Nature of work	4 th stage - Civil work.					
Work done	From Date	To Date				
	30/07/19	12/02/21				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	70	2340	150	SFT	351,000/-	
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				351,000/-	
Bill required	☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:	☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.			PO/WO date:			
Remarks : Work has Completed.						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 13/03/21		Date: 13/03/21		Date: 14 MAR 2021		
Sign: Asst. Project Manager/Engineer		Sign: Nagaraj		Sign: Nagaraj		

Notes: 1. This form must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET																	
COMPANY NAME		Modi Realty Miralagudia															
PROJECT		AVR GULMOHAR HOMES															
WORK DISCRIPTION		4th-Stage Civil work															
PREPARED BY		zakir															
DATE		9/3/2021															
CONTRACTOR NAME		ASHOK CONSTRUCTION															
SL NO		ITEM HEAD		ITEM DISCRIPTION		A		B		C		D		E=AxBxCxD		F	
						LENGTH		WIDTH		HEIGHT		NOS		QUANTITY		UNITS	
1		VILLAS NO.70 (A1-3BH#K)		4rd stage work 20% completed plastering over skirting ,minor finishing works ,edge building etc.		2,340.00		1		1		1		2,340.00		SFT	
		TOTAL												2,340.00			

ESTIMATE									
COMPANY NAME		Modi Realty Miralaguda		APPROVED BY					
PROJECT		AVR GULMOHAR HOMES		SIGN:					
WORK DISCRIPTION		4th-Stage Civil work							
PREPARED BY		zakir							
DATE		9/3/2021							
CONTRACTOR NAME		ASHOK CONSTRUCTION							
SL NO	ITEM HEAD	ITEM DISCRIPTION		QUANTITY	UNITS	RATE	AMOUNT		
1	VILLAS NO.70 (A1-3BHK)	4rd stage work 20% completed plastering over skirting ,minor finishing works ,edge building etc.		2,340.00	SFT	150.00	351,000.00		
TOTAL							351,000.00		

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IIInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 23-Mar-21

No. : PUR/10769
Ref.: AGH/088/20-21 dt. 18-Feb-21

Party's Name : CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154H2Z5

Particulars	Amount
LSRD-Labour Charges-18%	1,63,800.00
LSRD-Allowance for Equipment-18%	1,63,800.00
LSRD-Allowance for Consumables 18%	81,900.00
Input-CGST	36,855.00
Input-SGST	36,855.00
	₹ 4,83,210.00

Account of :

Being amount credited to Ashok constructions towards 2nd stage work 25%
completed Rcc -work -slabs+ headroom against invoice no.-AGH/088/20-21 DT:-18.02.
2021

Amount (in words) :

Indian Rupees Four Lakh Eighty Three Thousand Two Hundred Ten Only

for CONT- Ashok Constructions A/c
continued ...

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 23-Mar-21

No. : PUR/10769
Ref.: AGH/088/20-21 dt. 18-Feb-21

Party's Name : CONT- Ashok Constructions A/c

GSTIN/UIN : 36AAOFA8154H2Z5

Particulars	Amount
-------------	--------

Prepared by: vindya

Approved by

Receiver's Signature

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

Ashok Constructions Plot No.69 & 70, Flat No.G-7, Sai Pujitha Residency A.S.Raju Nagar, Kukatpally, Hyderabad - 500 072. GSTIN/UIN: 36AAOFA8154H2Z5 State Name : Telangana, Code : 36 E-Mail : ashokconstructions@yahoo.co.in	Invoice No.	Dated
	AGH/088/20-21	18-Feb-2021
Buyer Modi Reality Miryalaguda LLP #5-4-187/3&4, 2nd Floor Soham Mansion, M.G.Road Secunderabad - 500 003 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36 Place of Supply : Telangana	Buyer's Order No.	Dated

Description of Services	HSN/SAC	Quantity	Rate	per	Amount
Villa No.72 2nd Stage Work 25% Completed RCC works - slabs + headroom.	995411	2,340 sft	175.00	sft	4,09,500.00
CGST-TS					36,855.00
SGST-TS					36,855.00
Round Off					
Total		2,340 sft			₹ 4,83,210.00

Amount Chargeable (in words)

E. & O.E

INR Four Lakh Eighty Three Thousand Two Hundred Ten Only

Taxable Value	Central Tax		State Tax		Total Tax Amount
	Rate	Amount	Rate	Amount	
4,09,500.00	9%	36,855.00	9%	36,855.00	73,710.00
Total: 4,09,500.00		36,855.00		36,855.00	73,710.00

Tax Amount (in words) : **INR Seventy Three Thousand Seven Hundred Ten Only**Remarks:

2nd Stage Work Completed of Villa No.72 QC is done by Modi Realty Miryalaguda LLP

Company's PAN : **AAOFA8154H**Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.


Bank Details: ASHOK CONSTRUCTIONS A/c No.016813700000150, IFSC Code: DLXB0000168, Kukatpally Branch, Hyderabad.

Customer's Seal and Signature

for Ashok Constructions

Authorised Signatory

This is a Computer Generated Invoice



TP: 6419

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1000		Date - site bills Register		103/21	
Company Name:		MRM LLP		Site:		Midyalaguda	
Name of Contractor		Ashok Construction					
Nature of work		RCC Work					
Work done		From Date		15/11/18		To Date	
						05/02/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	72(A)-4BHK	2,340	175	SFT	4,09,500/-		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				4,09,500/-		
Bill required		☒ YES ☐ NO.		GST bill required		☒ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work has been completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: Certified by		Date: 10/03/21		Date: APPROVED BY			
Sign: Jak		Sign: Nagalingam		Sign: 14 MAR 2021			
Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for materials, and bills for contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are to be submitted along with this advice. 5. Bid line rates are clearly given.							

MEASUREMENT SHEET									
COMPANY NAME		AGH		APPROVED BY					
PROJECT		AVR GULMOHAR HOMES		SIGN:					
WORK DESCRIPTION		RCC work							
PREPARED BY		Zakir							
DATE		11/3/2021							
CONTRACTOR NAME		ASHOK CONSTRUCTION							
SL NO	ITEM HEAD	ITEM DESCRIPTION	A	B	C	D	E=AxBxCxD	F	UNITS
			LENGTH	WIDTH	HEIGHT	NOS	QUANTITY		
1	VILLAS NO.72 (A2-4BHK)	2nd stage work 25% completed rcc work slabs+headroom	2,340.00	1	1	1	2,340.00		SFT
TOTAL							2,340.00		

ESTIMATE						
COMPANY NAME		AGH	APPROVED BY			
PROJECT		AVR GULMOHAR HOMES	SIGN:			
WORK DISCRIPTION		RCC WORK				
PREPARED BY		Zakir				
DATE		11/3/2021				
CONTRACTOR NAME		ASHOK CONSTRUCTION				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLAS NO.72 (A2-4BHK)	2nd stage work 25% completed rcc work slabs+headroom	2,340.00	SFT	175.00	409,500.00
TOTAL						409,500.00

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Supplier's Name : **SUP - Summit Sales LLP**
GSTIN/UIN : 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad.
36ACQFS2044C1Z7

Particulars
Doors, Door Frames & Hardware GST 18%
Input-CGST
Input-SGST
O/E-Rounded Off

On Account of:

Being amount credited to summit sales llp towards hardware material against invoice
no:-16314 dt:-5.3.2021 pono:-75162 dt:-24.02.2021
Amount (in words):
Indian Rupees Ninety Six Thousand Six Hundred Ten Only

Dated : 23-Mar-21

Amount
81,873.00
7,368.57
7,368.57
(-10.14
₹ 96,610.00

for SUP-Summit Sales LLP

Approved by

Shared by: vinod

Scan ID :- 69861

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	12/8/21	Prepared by:	NEHA
PO/WO no.	75162	PO / WO Date.	24/2/21
Supplier Name	SSLP	PO/WO amount	2,65,247/-
Firm/Company	Moti realty nimgaluda	Project	AGH
Sl. No.	Bill No.	Bill Date	Bill amount
1	16314	5/3/21	96,610/-
2			
3			
4			
Amount A - Bills total(Excluding Transport & Hamali Charges):			96,610/-
Sl. No.	DC No	DC. Date	MRN No.
1.	13961	5/3/21	89804
2.			
3.			
Amount B -Other Credits : Transportation charges			
Amount C -Other Debits :			
Amount D (D=A+B-C) - Amount to be credited to the supplier:			96,610/-
Amount E - PO / WO value:			2,65,247/-
Amount F - Difference (A - E). GST-18%			1,68,637/-
Quantity received as per PO /WO	☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)		
Is difference between PO / Bill acceptable?	☒ Yes ☐ No (explained below)		
Excess / short material received	☐ Approved - within acceptable limits ☐ No (explained below)		
Close PO / W?O	☐ Yes ☒ No - wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes - Rs. _____/- ☒ No		
Payment - due date	20/3/21		
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts - receiver of bill	Accountant	Accounts Manager
Sign:	Nehe		
Date	12/3/21	10/3	

Notes: 1. In case amount to be credited to supplier additional sheets if quantity of bills or DCs is more than 10,000/-. 3. Purchase Officer can approve Pos/WO all bills from 10,000/- to 1,00,000/-. 4. Attach JV, O transport, Hamali charges, etc and instead include in 10,000/- 7. MD to approve all bills above 1,00,000/-

5. If total does not match prepare JV for debit or credit. 2. Attach bill provided. Clearly mark the space provided with 'see 10,000/-, Purchase Manager or Procurement Manager to approve of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude 6. To be approved by accounts manager if bill value exceeds Rs.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-03-2021

Customer Details				Invoice No.		16314	
Modi Reality (Miryalguda) LLP SY NO. 786, AVR Gulmohar Homes, Miryalguda, Nalgonda District, Telangana-508207 GSTIN : 36ABCFM6774G2ZZ				Invoice Date.		05-03-2021	
				PO No.		75162	
				PO Date.		24-02-2021	
				Req ID		64238	
				Req Date		23-02-2021	
				Loc Req No		165310	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2360 - Carpentry - doors - Panel Doors - Others - Nos 38"x80"	4418	5	1820.00	9,100.00	18	1,638.00
2	2339 - Carpentry - doors - Panel Door 30 mm - 26 In	4418	15	1866.00	27,990.00	18	5,038.20
3	2169 - Carpentry - hardware - SS Mortise Lock -	8301	5	2350.00	11,750.00	18	2,115.00
4	2165 - Carpentry - hardware - SS Cylindrical Lock -	8301	23	541.00	12,443.00	18	2,239.74
5	2285 - Carpentry - hardware - SS Hinges - Others - 4"	8302	80	218.00	17,440.00	18	3,139.20
6	2092 - Carpentry - hardware - Door Stopper - NA -	8302	30	105.00	3,150.00	18	567.00
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				81,873.00		14,737.14	
Total Invoice Amount				96,610.14			
Rupees : Ninty Six Thousand Six Hundred Ten and Paise Fourteen Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Alchu
 Authorised signatory

Purchase Order

1 Of 2

24-Feb-21 3:40:00 PM

75162

Copy

23.02.21 5:16:58

From Company : **Modi Realty (Miryalguda) LLP**
 5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
 G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Summit Sales LLP
 5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	75162	165310
Doc Date	24-02-2021	
Quote No	Nil	
Quote Date	24-02-2021	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2360 - Carpentry - doors - Panel Doors - Others - Nos 38"x80"	10.00	1,820.00	0.00	18.00	21,476.00
2 2341 - Carpentry - doors - Panel Door 30 mm - 32 In x 82 In - Nos	23.00	2,296.00	0.00	18.00	62,313.44
3 2339 - Carpentry - doors - Panel Door 30 mm - 26 In x 82 In - Nos	25.00	1,866.00	0.00	18.00	55,047.00
4 2360 - Carpentry - doors - Panel Doors - Others - Nos 26"x80"	5.00	1,820.00	0.00	18.00	10,738.00
5 2169 - Carpentry - hardware - SS Mortise Lock - other - nos	10.00	2,350.00	0.00	18.00	27,730.00
6 2165 - Carpentry - hardware - SS Cylindrical Lock - other - nos	53.00	541.00	0.00	18.00	33,834.14
7 2285 - Carpentry - hardware - SS Hinges - Others - nos 4"	180.00	218.00	0.00	18.00	46,303.20
8 2092 - Carpentry - hardware - Door Stopper - NA - nos	63.00	105.00	0.00	18.00	7,805.70
Total Order Value . . .					265,247.48
Rupees : Two Lakh(s) Sixty Five Thousand Two Hundred Fourty Seven and Paise Fourty Eight Only.					

Terms and Conditions :-

Specification / Brand Panel door with mango wood frame sft is Rs. 126+18% GST, Hardware material is Dorset

Payment Terms After delivery and production of bill

Tax Included in the above prices

Delivery Date With in a day

Delivery Location AVR Gulmohar Homes

Sy no-786, Miryalguda, Nalgonda Dist.

Phone. 9550139944

Penalty For Delay Nil

Transportation Cost Nil

Warranty One year on doors, 5 years on mortise lock, one year on other hardware items.

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. above order is for 40,68,81,82,90, purpose.

Completion Date Nil

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions


For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

part bill received
 @ 16314 - 5/3/21 - 96,637/-
 Bal amt - 168,637/-
 16/3/21



A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
1	Requisition Form - Panel Doors															
2	Company	MRMLLP		Site & Phase			AVR GULMOHAR HOMES									
3	Req. no.	165310		Req. Date			22-Feb-20									
4	Material required before	25-Feb-20					64238									
5	Prepared by:	Md.Sheraaz					Approved by (sign):									
6	Villa no' s :	40,68,81,82,90														
7																
8	Type A1(Single) 1250 Sft Order value:	0	Villas													
9	Type A1 (duplex) 2340 Sft Order value:	3	Villas													
10	Type A2 (Single) 1250 Sft Order value:	0	Villas													
11	Type A2 (Duplex) 2340 Sft Order value:	2	Villas													
12	S No.	Units	Qty required for Type A1(Single)1250 Sft	Qty required for Type (Duplex)2340 Sft	Qty required for Type A2 (Single) 1250 Sft	Type A2 (Duplex) 2340 Sft Order value:	A1 2BHK Villa Requirement 1250 SFT	A1 Duplex Villa Requirement 2340 SFT	A2 2 BHK Villa Requirement 1250 SFT	A2 Duplex Villa Requirement 2340 SFT	Total Quantity of Doors required	Qty Available at site	Balance Qty to be ordered	Qty in sft	Inward No	Date
13	1	nos	-	2	-	2	-	3	-	2	10.0	0	✓10.0	211.1		
14	2	nos	-	5	-	4	-	3	-	2	23.0	0	✓23.0	485.6		
15	4	nos	-	5	-	5	-	3	-	2	25.0	0	✓25.0	527.8		
16	5	nos	-	1	-	1	-	3	-	2	5.0	0	✓5.0	105.6		
17	6	nos	-	2	-	2	-	3	-	2	10.0	0	✓10.0	-		
18	7	nos	-	11	-	10	-	3	-	2	53.0	0	✓53.0	-		
19	8	nos	-	36	-	36	-	3	-	2	180.0	0	✓180.0	-		
20	9	nos	-	13	-	12	-	3	-	2	63.0	0	✓63.0	-		
21	Total							-			369.0		369	1,330.0		
22																

APPROVED
7.3 FEB 2021

S. PRABHAKAR
S. MANAGER PURCHASE

APPROVED
25 FEB 2021

S. MANAGER PURCHASE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-03-2021

Customer Details		DC No.	13961
Modi Reality (Miryalguda) LLP		DC Date.	05-03-2021
SY NO. 786, AVR Gulmohar Homes, Miryalguda, Nalgonda District, Telangana-508207		PO No.	75162
GSTIN : 36ABCFM6774G2ZZ		PO Date.	24-02-2021
		Req ID	64238
		Req Date	23-02-2021
		Loc Req No	165310
	Description of Goods	HSN/SAC	Qty
1	2360 - Carpentry - doors - Panel Doors - Others - Nos	4418	5 ✓
2	2339 - Carpentry - doors - Panel Door 30 mm - 26 In x 82 In - Nos	4418	15 ✓
3	2169 - Carpentry - hardware - SS Mortise Lock - other - nos	8301	5 ✓
4	2165 - Carpentry - hardware - SS Cylindrical Lock - other - nos	8301	23 ✓
5	2285 - Carpentry - hardware - SS Hinges - Others - nos	8302	80 ✓
6	2092 - Carpentry - hardware - Door Stopper - NA - nos	8302	30 ✓
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23		14520	06/03/21
24		89804	06/03/21
25		Rajesh	D. EV
26			
27			
28			
29			
30			

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

 Authorised signatory

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-03-2021

Customer Details				Invoice No.		16314	
*Modi Reality (Miryalguda) LLP SY NO. 786, AVR Gulmohar Homes, Miryalguda, Nalgonda District, Telangana-508207 GSTIN : 36ABCFM6774G2ZZ				Invoice Date.		05-03-2021	
				PO No.		75162	
				PO Date.		24-02-2021	
				Req ID		64238	
				Req Date		23-02-2021	
				Loc Req No		165310	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	2360 - Carpentry - doors - Panel Doors - Others - Nos 38"x80"	4418	5	1820.00	9,100.00	18	1,638.00
2	2339 - Carpentry - doors - Panel Door 30 mm - 26 In	4418	15	1866.00	27,990.00	18	5,038.20
3	2169 - Carpentry - hardware - SS Mortise Lock -	8301	5	2350.00	11,750.00	18	2,115.00
4	2165 - Carpentry - hardware - SS Cylindrical Lock -	8301	23	541.00	12,443.00	18	2,239.74
5	2285 - Carpentry - hardware - SS Hinges - Others - 4"	8302	80	218.00	17,440.00	18	3,139.20
6	2092 - Carpentry - hardware - Door Stopper - NA -	8302	30	105.00	3,150.00	18	567.00
7							
8							
9							
10							
11							
12					14520	06/03/21	
13					Rajesh	12/15	
14							
15							
IGST		CGST	SGST	Total Taxable Amount		81,873.00	14,737.14
		7,368.57	7,368.57	Total Invoice Amount		96,610.14	
Rupees : Ninty Six Thousand Six Hundred Ten and Paise Fourteen Only.							

for Summit Sales LLP



Authorised signatory

Subject to Hyderabad Jurisdiction



E - WAY BILL SYSTEM



e-Way Bill



E-Way Bill No: 1413 0969 6690
 E-Way Bill Date: 05/03/2021 05:02 PM
 Generated By: 36ACQ FS204 4C1Z7 - SUMMIT SALES LLP
 Valid From: 05/03/2021 05:02 PM [150Kms]
 Valid Until: 06/03/2021

Part - A

GSTIN of Supplier 36ACQFS2044C1Z7, SUMMIT SALES LLP
 Place of Dispatch Hyderabad, TELANGANA-501301
 GSTIN of Recipient 36ABC FM677 4G2ZZ, MODI REALTY (MIRYALAGUDA) LLP
 Place of Delivery Miryalguda, TELANGANA-508207
 Document No. 16314
 Document Date 05/03/2021
 Transaction Type: Regular
 Value of Goods ₹ 96610.14
 HSN Code 4418 - CARPENTRY(+5)
 Reason for Transportation Outward - Supply
 Transporter

14520 06/03/21
 Rajesh D-15

Part - B

Mode	Vehicle / Trans Doc No & Dt.	From	Entered Date	Entered By	CEWB No. (If any)	Multi Veh. Info (If any)
Road	TS10UA9758 & 16314 & 05/03/2021	Hyderabad	05/03/2021 05:02 PM	36ACQFS2044C1Z7	-	-



141309696690