

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

No. : PUR/10776
Ref.: 149 dt. 19-Mar-21

Dated : 30-Mar-21

Party's Name : WO- Karunakar Reddy .V on A/c

GSTIN/UIN : 36AKGPR0150G1ZD

Particulars	Amount
Tiles, Granite, Etc: GST 5%	5,31,943.50
Input-CGST	13,298.59
Input-SGST	13,298.59
OIE-Rounded Off	0.32

₹ 5,58,541.00

On Account of :

Being amount credited to karnakar Reddy towards tiles against invoice no:-149 dt:-19.

03.2021 w/o:-72269/70583 dt:-25.11.20 villa no:-55.16.49,70,40,56,60, &84

Amount (in words) :

Indian Rupees Five Lakh Fifty Eight Thousand Five Hundred Forty One Only

for WO- Karunakar Reddy .V on A/c

Prepared by: vindya

Approved by

Receiver's Signature

Scan No: 70327

PURCHASE DIVISION,
Advice for approval for credit to contractor

Date:	23/03/2021	Prepared by:	T.D. Murthy
WO no.	72269/70583	WO date.	25/11/2020
Contractor Name	Karunakar Reddy	WO amount – A	Rs. 8,88,074/-
Firm/Company	Modi Realty Miryalaguda LLP	Project name	AVR Gulmohar Homes
Nature of work	Cladding tiles		
Villa/flat/block no.	55,16,49,69,70,40,56,60 & 84.		
Request for payment date	13/03/2021	Request for payment amount – B	Rs. 5,31,944/-
GST on bills – C	Rs. 26,597/-	Total D = B + C	Rs. 5,58,541/-
Work done from	02/01/2021	Work done to	10/03/2021
Sl. No	Bill No.	Bill date	Bill amount
1.	149	19/03/2021	Rs. 5,58,541/-
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount E - Bills total			Rs. 5,58,541/-
Amount F - Voucher payment amount F (D-E) – 40% labour charges, 40% allowance for consumables and 20% transport charges – or as per guidelines			-
Amount G - Other Credits :			-
Amount H - Other Debits :			-
Amount I - to be credited to the contractor (E+F+G-H)			Rs. 5,58,541/-
Amount J – Difference A-B (should be nil)			Rs. 3,56,130/-
Amount K – Difference D-E-F (should be nil)			-
Quantity received as per WO	☒ Yes ☐ Excess received ☐ Short received ☐ Explained below		
Difference between A & B acceptable	☒ Yes ☐ No (explained below)		
Excess / short material received	☒ Approved - within acceptable limits ☐ No (explained below),		
Close WO	☐ Yes ☐ No – wait for balance material ☐ No (explained below)		
Advance paid / PDC given (deduct when paying)	☐ Yes – Rs. /- ☐ No		
Payment – due date	27/03/2021		
Remarks: Final bill received. Please check advance and release the balance payment.			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	23/03/2021	23/03/2021	23/03/2021

Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

TP: 6408 to 6416

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1004		Date - site bills Register		11/03/21	
Company Name:		MRMLLP		Site:		Miyyalaguda	
Name of Contractor		Kazunakar Reddy					
Nature of work		Elevation cladding tiles					
Work done		From Date		02/01/21		To Date	
						10/03/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	55	720	113.30	SFT	81,576/-		
2.	16,49,69,70	2080	113.30	SFT	235,664/-		
3.	40 (A1-3BHK)	405	113.30	SFT	45,886.50/-		
4.	156,60 (A1-2BHK)	980	113.30	SFT	111,034/-		
5.	84 (A2-2BHK)	510	113.30	SFT	57,783/-		
6.							
7.							
8.							
9.							
10.							
11.	Total:				5,31,943.50/-		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.		72269,72326		PO/WO date:		25/11/20	
Remarks : Work has been completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for local supply (Miyyalaguda) to contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for market jobs where guideline rates are clearly given.

APPROVED BY
24 MAR 2021
MANAGING

Allowance for Labour Charges

Name Of
Contractor
Place

Karunakar Reddy
AVR Gulmohar Homes

Date 11-Mar-2020

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Elevation Cladding Tiles

Towards

Labour Charges

S No	Description	Amount
1	Brief Description Of Work	
	Towards fixing of elevation tiles as mentioned in measurement sheet	
	Total Amount : 531943/-	212,777.40

Amount In Words :- Two lakh Twelve thousand two hundred and seventy seven rupees only

Sign: _____

Allowance For Equipment

Name Of
Contractor
Place

Karunakar Reddy
AVR Gulmohar Homes

Date 11-Mar-2020

In Favour Of

MRMLLP

Project / Site

AVR Gulmohar Homes

Location

Miryalaguda

Type Of Work

Elevation Cladding Tiles

Towards

Allowance for Equipment

S No	Description	Amount
1	Brief Description Of Work	
	Towards fixing of elevation tiles as mentioned in measurement sheet	
	Total Amount : 531943/-	212,777.40

Amount In Words :- Two lakh Twelve thousand two hundred and seventy seven rupees only

Sign: _____

Name Of Contractor
Place

Allowance for Consumable
Karunakar Reddy
Miryalaguda

Date 11-Mar-2020

In Favour Of
Project / Site
Location
Type Of Work

MRMLLP
AVR Gulmohar Homes
Miryalaguda
Elevation Cladding Tiles

Towards Allowance for Consumable

S No	Description	Amount
1	Brief Description Of Work	
	Towards fixing of elevation tiles as mentioned in measurement sheet	
	Total Amount : 531943/-	106,388.70

Amount In Words :- one lakh six thousand three hundred and eighty eight rupees only

Sign: _____

Measurement Sheet									
Company Name		Modi Realty Miryalaguda LLP		Approved By					
Project		AVR Gulmohar Homes		Sign					
Work Description		Elevation Cladding Tiles							
Prepared By		Md. Sheraaz							
Date		11-Mar-2020							
Contractor Name		Karunakar Reddy							
Sl. No.	Item Head	Item Description		A	B	C	D	E=AxBxCxD	F
1	Villa No's 55 (A1- Duplex)	Type A1-4BHK fixing cladding tiles.		Length	Width	Height	No's	Quantity	Units
2	villa no.16,49,69,70	Type A2-3BHK fixing cladding tiles.		720.00	1.00	1.00	1.00	720.00	SFT
3	Villa No's 40 (A1- 3 BHK)	Type A1-3BHK fixing cladding tiles.		520.00	1.00	1.00	4.00	2080.00	SFT
4	Villa No's 56,60(A1- 2BHK)	Type A1-2BHK fixing cladding tiles.		405.00	1.00	1.00	1.00	405.00	SFT
5	Villa No's 84(A2- 2BHK)	Type A2-2BHK fixing cladding tiles.		490.00	1.00	1.00	2.00	980.00	SFT
		Type A2-2BHK fixing cladding tiles.		510.00	1.00	1.00	1.00	510.00	SFT

Note : As Per MD Sir given SFT approval

Estimate Sheet								
Company Name		Modi Realty Miryalaguda LLP			Approved By			
Project		AVR Gulmohar Homes			Sign			
Work Description		Elevation Cladding Tiles						
Prepared By		Md.Sheraaz						
Date		11-Mar-2020						
Contractor Name		Karunakar Reddy						
Sl. No.	Item Head	Item Description			Net Quantity	Units	Rate	Amount
1	Villa No's 55 (A1- Duplex)	Type A1-4BHK fixing cladding tiles.			720.00	SFT	113.30	81,576.00
2	villa no. 16,49,69,70	Type A2-3BHK fixing cladding tiles.			2080.00	SFT	113.30	235,664.00
3	Villa No's 40 (A1- 3 BHK)	Type A1-3BHK fixing cladding tiles.			405.00	SFT	113.30	45,886.50
4	Villa No's 56,60(A1- 2BHK)	Type A1-2BHK fixing cladding tiles.			980.00	SFT	113.30	111,034.00
5	Villa No's 84(A2- 2BHK)	Type A2-2BHK fixing cladding tiles.			510.00	SFT	113.30	57,783.00
Total								531,943.50

Purchase Order

Page(s) 1 Of 1

25-11-2020 17:20:00



72269

16.11.20 11:21:50

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	72269	165203
Doc Date	25-11-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	4,000.00	113.30	0.00	5.00	475,860.00
Total Order Value . . .					475,860.00
Rupees : Four Lakh(s) Seventy Five Thousand Eight Hundred Sixty Only.					

Terms and Conditions :-**Specification / Brand** All items shall be of 10mm to 14mm thickness, Terracotta color.**Payment Terms** 40% as advance and 60% after delivery of materials & completion of all works**Tax** All taxes included in above price.**Delivery Date** Within 7 days

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 1,90,344/- vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for bills no. 16,40,49,69,70,55,60 & 84,0 Laticrete & Laying charges included in above price.**Completion Date** Work to be completed in 5days. Penalty of 5% of order value per week shall be levied for delay**Measurment** Nil**Security** Nil**Remarks**

3- Part Bill received
Bill no: 149 and Bal. Bill
19/12/20
of bill no. 8 to be received
af
23/12/20
Final Bill received.
af
23/12/20

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name :

Name :

Date : _/_/

Required Clay tiles for wall cladding tiles for AGH site.

From: zakir Hossain (zakir@modiproperties.com)

To: murthy@modiproperties.com

Cc: agh-const@modiproperties.com

Date: Wednesday, November 25, 2020, 05:03 PM GMT+5:30

Dear, Murty sir,
we have required wall cladding tiles of villa no
1) type-A2- 3BHK-16,40,49,69,70.
2) Type-A2- 4BHK-55 and
3) type-A1&A2BHK-60&84
Total 08 villas.

Regards,

Zakir

Senior Engineer | +9197480 10271 | zakir@modiproperties.com

Modi Properties Pvt. Ltd. | <http://www.modiproperties.com>

5-4-187/3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

MEMO

Ch. S. Leachy

DATE & FROM:	TO & REMARKS.
24/11/20	TO,
T.D. Prasad	M.D. Sir.
	Quantity for 10 to 15 tons load is $\Rightarrow$ 1000 sq ft
	Total no. of Tiles for 1000 sq ft $\Rightarrow$ <u>21,000</u> - nos.
	$\Rightarrow$ P.O. value is $\Rightarrow$ 1000 sq ft $\times$ 113.20/- $\Rightarrow$ <u>1,13,200/-</u>
	$\Rightarrow$ Cladding Tiles wt: 21000 $\times$ 500 gms $\Rightarrow$ 10.5 Tons
	$\Rightarrow$ Laticrete wt: 100 bags $\times$ 30 Kgs $\Rightarrow$ 3000 Kgs
	Total $\Rightarrow$ <u>13500 Kgs.</u>
	Total wt: <u>13.5 Tons</u>
	Prax suggest me.

MEMO

TO & REMARKS.	DATE & FROM:
Cladding Tiles for AGH.	T.D. & J. J. 10.
M.D. Sir.	22/1/10
AGH site requires cladding	
Like 8200 sq ft. Coverage area	
Per one square foot @ 5.33 tiles.	
Total 42306 nos. each tile 509gms	
wt. Total weight 15 = 22 tons	
② And latrines each bag coverage	
area 4087	
Total 8200/40 = 205 bags	
its about 6.2 tons.	
→ for every tiles = 22 tons	
→ if every latrine = 6.2 tons	
28 tons	
One Treas load = 28 tons	
23/1/10	
Ann qty for 10 to 15	
from local	

Plan 5
Requisition Form

Company Name:	MRM LLP	Date:	13-11-2020
Site & Phase:	AVR Gulmohar Homes	Time:	14:40
Supplier:	Karunakar Reddy	Req. No.	165203
	Urgent	ID No.	61666

No	Description	Size	Quantity	Units	Inward No	Date
1	- Clay tiles for wall cladding-	9" X 3"	8184.89	SFT		
2	Spacers	6mm	30	Packets		
3						
4						
5						
6						
7						
8						
9						
10						
11						

Remarks: Total Villa's- 16 (Owners- 1,20,23,26,44,50,53,85: Developers- 16,40,49,55,60,69,70,84 - In Schedule).

A1 Simplex 1 Villa - 60.

A1 3 BHK 2 Villa's - 01, 40.

A1 4 BHK- 1 Villa - 55.

A2 Simplex- 5 Villa's - 20, 44, 50, 53, 84.

A2 3 BHK- 7 Villa's - 16, 23, 26, 49, 69, 70 and 85.

Estimate sheet is attached (Qty per type of Villa).

Prepared By	Ahmad Hussain	Approved by	Zakir
Sign. & Date	13-11-2020	Sign. & Date	



Estimate/Draft PO

Page(s) 1 Of 1

19-11-2020 13:17:55

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Draft PO for Approval**Supplier Details**

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	72269	165203
Doc Date	19-11-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	8,185.00	113.30	0.00	5.00	973,728.53
Total Order Value . . .					973,728.53

Rupees : Nine Lakh(s) Seventy Three Thousand Seven Hundred Twenty Eight and Paise Fifty Three Only.

Terms and Conditions :-**Specification / Brand** All items shall be of 10mm to 14mm thickness, Terracotta color.**Payment Terms** 40% as advance and 60% after delivery of materials & completion of all works**Tax** All taxes included in above price.**Delivery Date** Within 7 days

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** Rs. 3,89,491/- vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for villis no. 1,20,23,26,44,50,53,85,16,40,49,55,60,69,70,84 Laticrete & Laying charges included in above price.
Completion Date Work to be completed in 5 days. Penalty of 5% of order value per week shall be levied for delay

Measurment Nil**Security** Nil**Remarks**

What is ghy
for me load?
Value?



T.D. M. P. Reddy
19/11/20

Draft PO for ApprovalFor **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Estimate- Elevation Cladding Tile

Company Name
 Project
 Prepared By
 Date
 Contractor

Modi Realty Miryalaguda LLP
 AVR Gulmohar Homes
 Ahmad Hussain
 8-Jul-2020
 Karunakar Reddy

Approved By
 Sign

Zakir

Sl. No.	Item Head	Item Description	A Length	B Width	C Height	D No of V's	E=AxBxCxD Quantity	F Units	G Total Qty
1	A1- Simplex	Front Elevation	22.00	16.33	1.00	1.00	359.26	SFT	489.36
		North Elevation	11.50	7.50	1.00	1.00	86.25	SFT	
		South Elevation	22.00	7.50	1.00	1.00	165.00	SFT	
	Deductions	For Window- on front elevation	14.33	5.00	1.00	-1.00	-71.65	SFT	
		For Door opening- front	7.00	3.50	1.00	-1.00	-24.50	SFT	
		Elevation slab- front	4.00	1.00	1.00	-1.00	-4.00	SFT	
2	A1- 3 BHK	Kitchen door opening- South	7.00	3.00	1.00	-1.00	-21.00	SFT	405.58
		Front Elevation	24.00	12.67	1.00	1.00	304.08	SFT	
		South Elevation	24.00	8.00	1.00	1.00	192.00	SFT	
	Deductions	For Windows- on front elevation	17.00	4.00	1.00	-1.00	-68.00	SFT	
		For Kitchen door- on south elevation	7.50	3.00	1.00	-1.00	-22.50	SFT	
3	A1- 4 BHK	Front Elevation	32.00	16.33	1.00	1.00	522.56	SFT	717.06
		North Elevation	10.00	7.50	1.00	1.00	75.00	SFT	
		South Elevation	32.00	7.50	1.00	1.00	240.00	SFT	
	Deductions	For Window- on front elevation	23.00	4.00	1.00	-1.00	-92.00	SFT	
		For Door opening- front	7.00	3.50	1.00	-1.00	-24.50	SFT	
		Elevation slab- front	4.00	1.00	1.00	-1.00	-4.00	SFT	
4	A2- Simplex	Front Elevation	22.00	17.25	1.00	1.00	379.50	SFT	507.10
		North Elevation	11.50	7.50	1.00	1.00	86.25	SFT	
		South Elevation	22.00	7.50	1.00	1.00	165.00	SFT	
	Deductions	For Window- on front elevation	14.33	5.00	1.00	-1.00	-71.65	SFT	
		For opening- front	7.00	7.00	1.00	-1.00	-49.00	SFT	
		Elevation slab- front	3.00	1.00	1.00	-1.00	-3.00	SFT	
5	A2- 3 BHK	Front Elevation	23.92	13.75	1.00	1.00	328.90	SFT	518.83
		North Elevation	0.00	0.00	0.00	1.00	0.00	SFT	
		South Elevation	23.92	12.33	1.00	1.00	294.93	SFT	
	Deductions	For Windows- on front elevation	17.50	6.00	1.00	-1.00	-105.00	SFT	

Purchase Order

Page(s) 1 Of 1

25-09-2020 11:19:07



70583

17.09.20 3:46:38

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No 70583 165129

Doc Date 25-09-2020

Quote No Nil

Quote Date 27-09-2019

SupplyType Supply

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,465.00	113.30	0.00	5.00	412,213.73
Total Order Value . . .					412,213.73

Rupees : Four Lakh(s) Twelve Thousand Two Hundred Thirteen and Paise Seventy Two Only.

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,64,886/- vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. L/U/L included. Above order for elevation of villas no. 46,56,59,81,82,89,90. Laticrete & Laying charges included in above price.

Completion Date Work to be completed in 5 days. Penalty of 5% of order value per week shall be levied for delay

Measurement Nil

Security Nil

Remarks

2) Part Bill received. Bal. Villa
no. 56 to be complete.

17/11/20.

3) Final Bill received.

25/3/21

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Name :

25/09/2020

Name :

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Date : _/_/

Estimate/Draft PO

Page(s) 1 Of 1

21-09-2020 12:39:44

Original / Office Copy / Purchase Div. Copy

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Draft PO for Approval

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	70583	165129
Doc Date	21-09-2020	
Quote No	Nil	
Quote Date	27-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9035 - Tiles - Cladding tiles - 9 In x 3 In - sft	3,465.00	113.30	0.00	5.00	412,213.73
Total Order Value . . .					412,213.73
Rupees : Four Lakh(s) Twelve Thousand Two Hundred Thirteen and Paise Seventy Two Only.					

Terms and Conditions :-

Specification / Brand All items shall be of 10mm to 14mm thickness, Terracotta color.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes included in above price.

Delivery Date Within 7 days

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 1,64,886/- vide cheque no. , dtd.


Other Terms We reserve the right to reject items not conforming to quality and specifications. Breakage in your account. LUL included. Above order for elevation of vills no. 46,56,59,81,82,89,90. Laticrete & Laying charges included in above price.

Completion Date Work to be completed in 5 days. Penalty of 5% of order value per week shall be levied for delay

Measurment Nil

Security Nil

Remarks



T.D. M. Reddy
21/9/20

For **Modi Realty (Miryalguda) LLP**
Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

AGH-Clay tiles for villa Wall Cladding.

From: zakir Hossain (zakir@modiproperties.com)

To: murthy@modiproperties.com

Date: Wednesday, September 23, 2020, 11:17 AM GMT+5:30

Dear Murthy sir,

we have sent requisition no.165129(Wall cladding tiles) mansion villa no's-46,56,59,81,82,89 & 90.

Sft per villa:-

- 2BHK-520.67 Sft.
- 3BHK-658.49 Sft.
- 4BHK-640.43 Sft.

Total- 07 Villa's-

1. 56-Type-A1-2 BHK-Sold
2. 59-Type-A1-4 BHK-Sold
3. 46-Type-A1-3BHK- Sold
4. 81-Type-A1-3BHK -Sold
5. 82-Type-A1-3BHK -Sold
6. 89-Type-A1-3BHK -Sold
7. 90-Type-A2-3BHK- Sold

all are sold villa's

This is for your kind information

Regards,

Zakir

Senior Engineer | +9197480 10271 | zakir@modiproperties.com

Modi Properties Pvt. Ltd. | <http://www.modiproperties.com>

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities

T.D. Murthy 28/9/20

Requisition Form

Company Name:		MRM LLP		Date:	17-09-2020	
Site & Phase:		AVR Gulmohar Homes		Time:	14:40	
Supplier:		Karunakar Reddy		Req. No.	165129	
		Urgent		ID No.	60010	
No	Description	Size	Quantity	Units	Inward No	Date
1	Clay tiles for wall cladding	9" X 3"	3465	SFT		
2	Spacers	6mm	40	Packets		
3						
4						
5						
6						
7						
8						
9						
10						
11						
Remarks: Above material is for Elevation Claddings of Villa No's-46, 56, 59, 81, 82, 89, 90 Total- 07 Villas- 56-2 BHK, 59-4 BHK, 46, 81, 82, 89, 90- 3 BHK's						
Prepared By	Ahmad Hussain		Approved by			
Sign. & Date	17-09-2020		Sign. & Date			

APPROVED BY
21 SEP 2020
SOHAM MOGI
MANAGING DIRECTOR

Handwritten signature and arrow pointing to row 11

Handwritten number 70583

Tax Invoice

Modi Properties Pvt Ltd (20-21) M G Road, Ranigunj Secunderabad GSTIN/UIN: 36AABCM4761E1ZM State Name : Telangana, Code : 36 CIN: U65993TG1994PTC017795	Invoice No. MPPL10221	Dated 31-Mar-21
		Mode/Terms of Payment
Buyer (Bill to) Modi Realty Miryalaguda LLP 5-4-187/3&4, 2nd Floor, Soham Mansion M.G.Road, Secunderabad 500011 GSTIN/UIN : 36ABCFM6774G2ZZ State Name : Telangana, Code : 36	Terms of Delivery	

SI No.	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	REVENUE-Admin Service Charges Output CGST 9% Output SGST 9% Less: Rounded Off	995433				45,269.00 4,074.21 4,074.21 (-)0.42
Total						₹ 53,417.00

Amount Chargeable (in words)

E. & O.E

Indian Rupees Fifty Three Thousand Four Hundred Seventeen Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995433	45,269.00	9%	4,074.21	9%	4,074.21	8,148.42
Total	45,269.00		4,074.21		4,074.21	8,148.42

Tax Amount (in words) : **Indian Rupees Eight Thousand One Hundred Forty Eight and Forty Two paise Only**

Remarks:

towards admin service charges for Accounts Manager
Support-Staff and admin liason for the month of March-21

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for Modi Properties Pvt Ltd (20-21)

Authorised Signatory

This is a Computer Generated Invoice



Modi Realty (Minyalguda) LLP
5-4-187/3 & 4, IInd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

Dated : 31-Mar-21

No. : PUR/10778
Ref: 16547 dt. 20-Mar-21

Party's Name: SUP- Summit Sales LLP
5-4-187/3&4, IInd Floor, M.G. Road, Secunderabad.
GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
Sundry Purchases GST 18%	4,705.00
Sundry Purchases GST 5%	420.00
Input CGST	433.95
Input SGST	433.95
OIE-Rounded Off	0.10
	₹ 5,993.00

On Account of :
Being purchase of consumables from Summit Sales LLP against bill no:16547 dt:20.03.2021 PO:75469 dt:10.03.2021
Amount (in words) :
Indian Rupees Five Thousand Nine Hundred Ninety Three Only

Buyer's PAN : ABCFM6774G

for SUP- Summit Sales LLP

Prepared by: naresh

Approved by

Receiver's Signature

Scan 80:- 70586

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	30/3/21		Prepared by:	NEHA			
PO/WO no.	75469		PO / WO Date.	10/3/21			
Supplier Name	SSUP		PO/WO amount	12,103/-			
Firm/Company	Modi realty Mangalwala		Project	AGH			
Sl. No.	Bill No.	Bill Date	Bill amount				
1	16547	20/3/21	5,992.9/-				
2			/				
3							
Amount A – Bills total(Excluding Transport & Hamali Charges):				5,992.9/-			
Sl. No.	DC .No	DC. Date	MRN No.	DC matches MRN			
1.	14168	20/3/21	90387	☐ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
Amount B –Other Credits :_Transportation charges/Charges				—			
Amount C –Other Debits :				—			
Amount D (D=A+B-C) – Amount to be credited to the supplier:				5992/-			
Amount E – PO / WO value:				12,103/-			
Amount F – Difference (A – E): GST-18%				15,406 6110/-			
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. ___/- ☒ No					
Payment – due date		5/4/21					
Remarks: Final Bill							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:	Neha						
Date	30/3/21	30/3			02/04/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1, 00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1, 00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-03-2021

Customer Details				Invoice No.		16547	
Modi Reality (Miryalguda) LLP SY NO. 786, AVR Gulmohar Homes, Miryalguda, Nalgonda District, Telangana-508207 GSTIN : 36ABCFM6774G2ZZ				Invoice Date.		20-03-2021	
				PO No.		75469	
				PO Date.		10-03-2021	
				Req ID		64557	
				Req Date		10-03-2021	
				Loc Req No		165319	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4022 - Consumables - Dettol - NA - nos Hand wash	3401	10	80.00	800.00	18	144.00
2	4041 - Consumables - Mopping stick - NA - nos	9603	10	126.00	1,260.00	18	226.80
3	4039 - Consumables - Lisol Cleaning Liquid - NA -	3808	10	80.00	800.00	18	144.00
4	4001 - Consumables - Air Freshner - NA - nos Room freshner	3307	10	84.00	840.00	18	151.20
5	4065 - Consumables - Vim bar - NA - nos	3405	10	45.00	450.00	18	81.00
6	4022 - Consumables - Dettol - NA - nos Liquid	3401	3	185.00	555.00	18	99.90
7	4008 - Consumables - Cleaning Cloth - other - nos Yellow	6307	25	16.80	420.00	5	21.00
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		5,125.00	867.90
		433.95	433.95	Total Invoice Amount		5,992.90	
Rupees : Five Thousand Nine Hundred Ninty Two and Paise Ninty Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

11-03-2021 11:44:40



75469

04.03.21 12:26:59

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	75469	165319
Doc Date	10-03-2021	
Quote No	Nil	
Quote Date	10-03-2021	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4001 - Consumables - Air Freshner - NA - nos Odonil	10.00	40.00	0.00	18.00	472.00
2 4022 - Consumables - Dettol - NA - nos Hand wash	10.00	80.00	0.00	18.00	944.00
3 4041 - Consumables - Mopping stick - NA - nos	10.00	126.00	0.00	18.00	1,486.80
4 4014 - Consumables - Colin - 500ml - nos	10.00	80.00	0.00	18.00	944.00
5 4035 - Consumables - Harpic - Cleaner - 500ml - nos	10.00	76.00	0.00	18.00	896.80
6 4039 - Consumables - Lisol Cleaning Liquid - NA - ltrs	10.00	80.00	0.00	18.00	944.00
7 4001 - Consumables - Air Freshner - NA - nos Room freshner	15.00	84.00	0.00	18.00	1,486.80
8 4003 - Consumables - Bombay Broom - Big - nos	15.00	63.00	0.00	0.00	945.00
9 4065 - Consumables - Vim bar - NA - nos	10.00	45.00	0.00	18.00	531.00
10 4001 - Consumables - Air Freshner - NA - nos Air pockets	10.00	40.00	0.00	18.00	472.00
11 4005 - Consumables - Broom with stick - NA - nos	5.00	115.00	0.00	18.00	678.50
12 4022 - Consumables - Dettol - NA - nos Liquid	5.00	185.00	0.00	18.00	1,091.50
13 4040 - Consumables - Mopping Cloth - NA - nos White	30.00	16.00	0.00	5.00	504.00
14 4008 - Consumables - Cleaning Cloth - other - nos Yellow	25.00	16.80	0.00	5.00	441.00
15 4009 - Consumables - Coconut Broom - other - nos	15.00	15.00	0.00	18.00	265.50
Total Order Value . . .					12,102.90

Rupees : Twelve Thousand One Hundred Two and Paise Ninty Only.

Terms and Conditions :-**Specification /** As per details given in the quotation.**Payment Terms** After Delivery & Production of billFor **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Contact : _____

=> Part Bill received of Rs. 6,110/- B.No: 16406/12-3-21
and Bal. Bill of Rs. 5,992/- to be received.
10/3/21

Purchase Order

Page(s) 2 Of 2

11-03-2021 11:13:27

Original / Office Copy / Purchase Div.Copy

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Nil

Transportation Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications.Above order for site use purpose.

Completion Date NA

Measurment NA

Security Nil

Remarks

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory



Name : _____

Contact : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requisition Form

Company Name:	Modi Realty Miryalguda LLP	Date:	10.03.2021
Site & Phase:	AVR Gulmohar Homes	Time:	16.00
Supplier:		Req. No.	165319
		ID No.	64557

No	Description	Size	Quantity	Units	Inward No	Date
1	Air freshner	std	10	NOs		
2	Detol hand wash	1lit	10	NOs		
3	Mop stick	std	5	NOs		
4	colin	1lir	10	NOs		
5	harpic	1lit	10	NOs		
6	lysol	1lit	10	NOs		
7	Room spray	std	15	NOs		
	Bombay brooms	std	15	NOs		
10	Door mat (cloth)	std	-	NOs		
11	Vim bar	std	10	NOs		
12	Bottle cleaning brush	std	-	NOs		
13	Water bottles	std	-	NOs		
14	COB web sticks	Std	5	Nos		
15	Odonil	Std	10	Nos		
16	Dettol liquid	500ML	5	Nos		
17	White table and floor cleaning cloth	Std	30	Nos		
18	Room freshener	Std	5	Nos		
19	Soft Broom sticks (For sweeping purpose)	Std	5	Nos		
20	Yellow soft cleaning cloth	Std	25	No s		
21	Vim liquid	Std	5	Nos		
22	Coconut brooms	std	15	No s		

Remarks: Above material is required for office use pupose.

Prepared By	Md.Sheraaz	Approved by	Zakir
Sign. & Date	10.03.2021	Sign. & Date	


APPROVED
10 MAR 2021
P. PRABHAKAR
ST. MANAGER PURCHASE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003



Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-03-2021

Customer Details		DC No.	14168
Modi Reality (Miryalguda) LLP SY NO. 786, AVR Gulmohar Homes, Miryalguda, Nalgonda District, Tclangana-508207 GSTIN : 36ABCFM6774G2ZZ		DC Date.	20-03-2021
		PO No.	75469
		PO Date.	10-03-2021
		Req ID	64557
		Req Date	10-03-2021
		Loc Req No	165319
	Description of Goods	HSN/SAC	Qty
1	4022 - Consumables - Dettol - NA - nos	3401	10✓
2	4041 - Consumables - Mopping stick - NA - nos	9603	10✓
3	4039 - Consumables - Liso! Cleaning Liquid - NA - ltrs	3808	10✓
4	4001 - Consumables - Air Freshner - NA - nos	3307	10✓
5	4065 - Consumables - Vim bar - NA - nos	3405	10✓
6	4022 - Consumables - Dettol - NA - nos	3401	3✓
7	4008 - Consumables - Cleaning Cloth - other - nos	6307	25✓
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7


1 of 1 : 20-03-2021

TRANSIT COPY

Customer Details				Invoice No.		16547		
Modi Reality (Miryalguda) LLP SY NO. 786, AVR Gulmohar Homes, Miryalguda, Nalgonda District, Tclangana-508207 GSTIN : 36ABCFM6774G2ZZ				Invoice Date.		20-03-2021		
				PO No.		75469		
				PO Date.		10-03-2021		
				Req ID		64557		
				Req Date		10-03-2021		
				Loc Req No		165319		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt	
1	4022 - Consumables - Dettol - NA - nos Hand wash	3401	10	80.00	800.00	18	144.00	
2	4041 - Consumables - Mopping stick - NA - nos	9603	10	126.00	1,260.00	18	226.80	
3	4039 - Consumables - Lisol Cleaning Liquid - NA -	3808	10	80.00	800.00	18	144.00	
4	4001 - Consumables - Air Freshner - NA - nos Room freshner	3307	10	84.00	840.00	18	151.20	
5	4065 - Consumables - Vim bar - NA - nos	3405	10	45.00	450.00	18	81.00	
6	4022 - Consumables - Dettol - NA - nos Liquid	3401	3	185.00	555.00	18	99.90	
7	4008 - Consumables - Cleaning Cloth - other - nos Yellow	6307	25	16.80	420.00	5	21.00	
8								
9								
10								
11								
12								
13								
14								
15								
IGST		CGST	SGST	Total Taxable Amount		5,125.00		867.90
		433.95	433.95	Total Invoice Amount		5,992.90		

Rupees : Five Thousand Nine Hundred Ninty Two and Paise Ninty Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Modi Realty (Miryalguda) LLP
5-4-187/3 & 4, 11nd Floor, Soham Mansion
M G Road, Secunderabad.
GSTIN/UIN: 36ABCFM6774G2ZZ

Purchase Voucher

No. : PUR/10779
Ref.: 16545 dt. 20-Mar-21

Dated : 31-Mar-21

Party's Name: SUP- Summit Sales LLP
5-4-187/3&4, 11nd Floor M.G.Road, Secunderabad.
GSTIN/UIN : 36ACQFS2044C1Z7

Particulars	Amount
Plumbing GST 18%	6,140.00
Input CGST	552.60
Input SGST	552.60
CIE-Rounded Off	(-)0.20
	₹ 7,245.00
On Account of : Being purchase of Single Socket Pipe from Summit Sales LLP against bill no:16545 dt:20.03.2021 PO:75256 dt:26.02.2021 Amount (in words) : Indian Rupees Seven Thousand Two Hundred Forty Five Only	

Buyer's PAN : ABCFM6774G

for SUP- Summit Sales LLP

Prepared by: naresh

Approved by

Receiver's Signature

Scan ID: 70576

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	27.3.21 31/03/2021	Prepared by:	T. Bhaskar MINISTH.
PO/WO no.	75256	PO / WO Date.	26/02/2021
Supplier Name	SSLLP	PO/WO amount	1,37,744/-
Firm/Company	Modi Realty (Miyalgauda) Ltd.	Project	AG+1
Sl. No.	Bill No.	Bill Date	Bill amount
1	16545	20/03/2021	7,245/-
2			
3			
4			

Amount A – Bills total(Excluding Transport & Hamali Charges):

Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN
1.	14166	20/03/2021	90386	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No

Amount B –Other Credits :Transportation charges

Amount C –Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value:

Amount F – Difference (A – E): GST-18%

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☒ Short received ☐ Other (explained below)

Is difference between PO / Bill acceptable? ☒ Yes ☐ No (explained below)

Excess / short material received ☐ Approved – within acceptable limits ☐ No (explained below)

Close PO / W?O ☐ Yes ☒ No – wait for balance material ☐ No (explained below)

Advance paid / PDC given (deduct when paying) ☐ Yes – Rs. /- ☒ No

Payment – due date 02/04/2021

Remarks: Part quantity received, Balance amount receivable Rs. 4,290/-

Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	27.3.21				02/04/21		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 20-03-2021

ORIGINAL INVOICE

Customer Details				Invoice No.		16545			
Modi Reality (Miryalguda) LLP SY NO. 786, AVR Gulmohar Homes, Miryalguda, Nalgonda District, Tclangana-508207 GSTIN : 36ABCFM6774G2ZZ				Invoice Date.		20-03-2021			
				PO No.		75256			
				PO Date.		26-02-2021			
				Req ID		64289			
				Req Date		24-02-2021			
				Loc Req No		165312			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	7269 - Plumbing - PVC - Single Socket Pipe 10ft - 3			39172390	20	307.00	6,140.00	18	1,105.20
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		6,140.00	1,105.20
		552.60		552.60		Total Invoice Amount		7,245.20	
Rupees : Seven Thousand Two Hundred Fourty Five and Paise Twenty Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

26-02-2021 2:29:45 PM



75256

25.02.21 10:26:00

From Company : **Modi Realty (Miryalguda) LLP**
5-4-187/3&4, II nd Floor, M.G.Road, Secunderabad-500 003.
G S T No. : 36ABCFM6774G2ZZ

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No 75256 165312

Doc Date 26-02-2021

Quote No Nil

Quote Date 28-01-2021

SupplyType Supply

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 10039 - Plumbing - PVC - PVC Rigid Elbow - 1 1/2 In - nos	100.00	31.00	0.00	18.00	3,658.00
10024 - Plumbing - PVC - Bend with door - 3 In - nos	30.00	80.00	0.00	18.00	2,832.00
3 7270 - Plumbing - PVC - Single Socket Pipe 10ft - 4 In - nos	45.00	571.00	0.00	18.00	30,320.10
4 7269 - Plumbing - PVC - Single Socket Pipe 10ft - 3 In - nos	70.00	307.00	0.00	18.00	25,358.20
5 7209 - Plumbing - PVC - Double Socket Pipe 4ft - 3 In - nos	30.00	168.00	0.00	18.00	5,947.20
6 10031 - Plumbing - PVC - Bend with door - 4 In - nos	30.00	139.00	0.00	18.00	4,920.60
7 7210 - Plumbing - PVC - Double Socket Pipe 4ft - 4 In - nos	30.00	300.00	0.00	18.00	10,620.00
8 7262 - Plumbing - PVC - Rubber Lubricant - 500gms - nos	30.00	115.00	0.00	18.00	4,071.00
9 10035 - Plumbing - PVC - Tee with door - 4 In - nos	10.00	185.00	0.00	18.00	2,183.00
10 7233 - Plumbing - PVC - Plain Tee - 4 In - nos	30.00	157.00	0.00	18.00	5,557.80
11 10030 - Plumbing - PVC - Bend Plain - 4 In - nos	50.00	115.00	0.00	18.00	6,785.00
12 7239 - Plumbing - PVC - Reducer - 4 In - nos 4" X 3"	25.00	81.00	0.00	18.00	2,389.50
13 7189 - Plumbing - PVC - Clamp - 4 In - nos	70.00	27.00	0.00	18.00	2,230.20
14 10023 - Plumbing - PVC - Bend Plain - 3 In - nos	30.00	67.00	0.00	18.00	2,371.80
15 7188 - Plumbing - PVC - Clamp - 3 In - nos	150.00	19.00	0.00	18.00	3,363.00
16 7232 - Plumbing - PVC - Plain Tee - 3 In - nos	16.00	87.00	0.00	18.00	1,642.56
17 7228 - Plumbing - PVC - Nahani Trap without jali - 3 In - nos	10.00	81.00	0.00	18.00	955.80

For **Modi Realty (Miryalguda) LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**Name : 

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 2 Of 2

26-02-2021 2:29:45 PM

Original / Office Copy / Purchase Div. Copy

8	10032 - Plumbing - PVC - Floor Trap - 4 In - nos	35.00	138.00	0.00	18.00	5,699.40
9	10040 - Plumbing - PVC - PVC Rigid Pipe - 1 1/2 In - len	15.00	382.00	0.00	18.00	6,761.40
10	7283 - Plumbing - PVC - Vent Cover - 4 In - nos	20.00	25.00	0.00	18.00	590.00
11	7282 - Plumbing - PVC - Vent Cover - 3 In - nos	10.00	18.00	0.00	18.00	212.40
12	7207 - Plumbing - PVC - Double Socket Pipe 2ft - 3 In - nos	30.00	93.00	0.00	18.00	3,292.20
13	7208 - Plumbing - PVC - Double Socket Pipe 2ft - 4 In - nos	30.00	169.00	0.00	18.00	5,982.60

Total Order Value . . . 137,743.76

Rupees : One Lakh(s) Thirty Seven Thousand Seven Hundred Fourty Three and Paise Seventy Six Only.

Terms and Conditions :-

Specification / All items shall be of 'Prince'/'Sudhkar' brand.

Payment Terms After Delivery & Production of bill

Tax GST included in above price.

Delivery Date Next Day.

Delivery Location AVR Gulmohar Homes
Sy no-786, Miryalguda, Nalgonda Dist.
Phone. 9550139944

Penalty For Delay Nil

Transportation Transport cost shall be borne by us.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for V.no.18,45,55,69,70 purpose

Completion Date Nil

Insurance Nil

Security Nil

Remarks

Part quantity Received.
Bill No. 16545 Dated 20/3/21 Amt 7243/-
Bal. Amt - 4,290/-
4/3/2021

part materials received @

Bill No - 16200 - 27/2/21 - 47,143/-
16199 - " - 36,515/-
16201 - " - 6770/-

47315 -
Balance amount 46943/- 70428

Bill no 16409 13/3/21 Glen 9/3/21
AT : 35250

For Modi Realty (Miryalguda) LLP

Authorised Signatory

Name : 

Name : _____

Accepted the above Terms And Conditions

For Summit Sales LLP

Date : 11/3/21

