Penly to remo	rke on requiei	tion by site report.				
Prepared by:	iks on requisi	Minish		1		
Report from/te		05-09-21 TO 11-09-21		1		
Report Date	<u> </u>	20-09-2021		Date		
Site:		GHT		Remarks by S	hiva Krishna	
Site.		OIII		Remarks by B	If material is not	
Requisition	Requisition			Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
		O/WO not prepared 3 working days after requisitions			Jana	
140722	17-08-21	Malaysian Brown Dark	Note with MD for Approval			
140735	28-08-21	40 Amps Isolator	Delivered			
140740	27-08-21	MS Sliding Gates	under fabrication			
140754	03-09-21	Wires	Partly delivered balance this week			
140705	04-08-21	Powder coated double gates	Delivered			
140717	13-08-21	powder coated grills	under fabrication			
140732		4 core armour cable	Contact supplier			
140736		Concealed tanks	Delivered			
140747		Bleaching powder	Contact supplier			
140748	01-09-21	Buckets	Delivered			
				1		
				†		
			L.			