

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBU/A	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
33	33	A1 -2bhk	1,100	26-Jul-18	23-Jan-19	28-May-19	25-Nov-19	24-Dec-19	10-Jun-20	2-Aug-20	8-Nov-20	12-Nov-20
34	34	A1 -2bhk	1,100	28-Nov-17	8-Mar-19	13-Jul-19	8-Nov-19	29-Sep-20	8-Oct-20	16-Oct-20	18-Jan-21	24-Jan-21
35	35	A1 -3bhk	2,050	25-Nov-17	29-Jan-19	24-Aug-19	14-Jan-19	29-Sep-20	11-Jul-20	13-Jul-20	10-Sep-20	10-Nov-20
36	36	A1 -2bhk	1,100	22-Nov-17	30-Jan-19	15-May-19	3-Sep-19	8-Nov-19	28-Jan-20	4-Mar-20	10-Jul-20	19-Jun-20
37	37	A1 -2bhk	1,100	20-Nov-17	5-Feb-19	15-May-19	13-Sep-19	24-Jan-20	24-Jun-20	16-Jul-20	26-Sep-20	28-Sep-20
38	38	A1 -2bhk	1,100	18-Nov-17	8-Feb-19	10-Aug-19	11-Dec-19	14-Feb-20	3-Oct-20	9-Nov-20	20-Sep-20	26-Sep-20
39	39	A1 -3bhk	2,040	17-Nov-17	23-Feb-19	10-Aug-19	4-Feb-20	20-Feb-20	5-Nov-20	5-Nov-20	28-Dec-20	28-Dec-20
40	40	A1 -2bhk	1,100	14-Nov-17	30-Apr-19	10-Aug-19	21-Dec-19	7-Jan-20	27-Feb-20	15-May-20	4-Jul-20	15-Feb-20
41	41	A2 -3bhk	2,040	18-Oct-17	17-Oct-18	13-Feb-19	22-Jun-19	12-Jul-19	2-Jan-20	18-Jan-20	15-Feb-20	15-Feb-20
42	42	A2 -3bhk	2,040	18-Oct-17	3-Aug-18	13-Feb-19	15-Jul-19	10-Aug-19	21-Mar-20	23-Jul-20	28-Jul-20	28-Jul-20
43	43	A2 -2bhk	1,100	23-Oct-17	11-Jul-18	29-Nov-18	18-Apr-19	12-Nov-19	2-Jul-20	2-Jul-20	25-Sep-20	25-Sep-20
44	44	A2 -4bhk	2,040	25-Oct-17	17-Jul-18	25-Feb-19	13-Sep-19	1-Nov-19	31-Aug-20	17-Sep-20	25-Feb-21	25-Feb-21
45	45	A2 -2bhk	1,100	8-Nov-17	13-Aug-18	29-Nov-18	11-Jun-19	25-Jul-19	25-Aug-20	31-Aug-20	20-Jan-21	20-Jan-21
46	46	A2 -2bhk	1,100	25-Oct-17	2-Dec-18	9-Feb-19	11-Jun-19	1-Aug-19	24-Feb-20	14-Mar-20	15-Jan-21	15-Jan-21
47	47	A2 -4bhk	2,040	12-Nov-17	5-Dec-18	2-Apr-19	8-Jul-19	27-Nov-19	11-Feb-20	1-May-20	15-Jan-21	15-Jan-21
48	48	A2 -2bhk	1,100	12-Nov-17	28-Nov-18	9-Feb-19	11-Sep-19	23-Sep-19	18-Jun-20	19-Jun-20	30-Aug-20	30-Aug-20
49	49	A2 -3bhk	2,040	13-Nov-17	12-Dec-18	18-Apr-19	7-Jan-20	14-Jan-20	21-Jun-20	25-Jun-20	26-Oct-20	26-Oct-20
50	50	A1 -2bhk	1,100	30-Jan-18	5-Dec-18	25-Feb-19	25-Jun-19	13-Oct-20	19-Jun-20	19-Jun-20	15-Jul-20	1-Aug-20
51	51	A1 -2bhk	1,100	19-Dec-17	28-Oct-18	25-Feb-19	17-Sep-19	14-Dec-19	11-Jun-20	6-Jul-20	8-Dec-20	11-Dec-20
52	52	A1 -2bhk	1,100	23-Dec-17	10-Nov-18	25-Mar-19	17-Jul-19	21-Dec-19	31-Jul-20	31-Jul-20	10-Aug-21	20-Aug-21
53	53	A1 -2bhk	1,100	26-Dec-17	20-Nov-18	10-Jun-19	17-Jul-19	7-Jan-20	2-Aug-20	25-Aug-20	24-Jun-21	24-Jun-21
54	54	A1 -3bhk	2,040	8-Jan-18	8-Oct-18	16-Apr-19	26-Aug-19	19-Dec-19	12-Aug-20	25-Aug-20	20-Apr-21	20-Apr-21
55	55	A1 -3bhk	2,040	18-Jan-18	26-Sep-18	13-Feb-19	8-Jul-19	19-Dec-19	13-Aug-20	18-Aug-20	10-Jan-21	15-Jan-21
56	56	A1 -3bhk	2,040	19-Jan-18	20-Sep-18	13-Feb-19	8-Jul-19	18-Sep-19	8-Feb-20	18-Aug-20	5-Feb-21	5-Feb-21
57	57	A1 -3bhk	2,040	22-Jan-18	10-Sep-18	25-Nov-18	22-Jul-19	25-Jan-19	16-Oct-20	1-Nov-20	6-Feb-21	6-Feb-21
58	58	A1 -2bhk	1,100	13-May-18	6-Sep-18	25-Nov-18	29-May-19	18-Sep-19	13-Aug-20	18-Aug-20	15-Mar-21	15-Mar-21
59	59	A1 -3bhk	2,040	22-Aug-18	26-Dec-18	10-Aug-19	31-Jan-20	17-Feb-20	6-Feb-21	23-Feb-21		
60	60	A2 -3bhk	2,040	20-Jun-18	10-Nov-18	21-Aug-19	19-Dec-19	27-Sep-20	19-Oct-20	9-Nov-20	15-Mar-21	15-Mar-21
61	61	A2 -3bhk	2,040	19-Jun-18	28-Nov-18	10-Aug-19	5-Nov-19	25-Feb-20	19-Oct-20	26-Nov-20	27-Feb-21	27-Feb-21
62	62	A2 -2bhk	1,100	15-Apr-18	2-Dec-18	5-Jul-19	4-Nov-19	25-Feb-20	23-Jul-20	3-Aug-20	25-Oct-20	26-Nov-20
63	63	A2 -2bhk	1,100	7-Jul-18	2-Dec-18	15-Jun-19	22-Nov-19	15-Feb-20	23-Jul-20	2-Aug-20	23-Sep-20	23-Sep-20
64	64	A2 -2bhk	1,100	7-Jul-18	12-Dec-18	15-Jun-19	14-Dec-19	29-Apr-20	17-Sep-20	8-Dec-20	10-Mar-21	10-Mar-21
65	65	A2 -2bhk	1,100	7-Jul-18	15-Dec-18	17-Jul-19	22-Jan-20	29-Apr-20	23-Nov-20	3-Dec-20	10-Jan-21	10-Jan-21
66	66	A2 -3bhk	2,040	4-Oct-18	26-Dec-18	18-Jun-19	11-Dec-19	19-Dec-19	10-Mar-20	2-May-20	25-Oct-20	5-Nov-20
67	67	A2 -3bhk	2,040	6-Oct-18	20-Dec-18	17-Jun-19	1-Nov-19	18-Aug-20	6-Feb-21	23-Feb-21		

APPROVED BY
20 SEP 2021
Project Manager
Purnotham (S.O.V.LLP)

Certified by:
Meenakshi
Asst. Engineer
Purnotham (S.O.V.LLP)

Anx - D - Milestone report 23-09-2021

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:				KSR Builders								
Project name:				SOV LLP								
Date:				23-09-2021								
Note:				Prepare the statement for all the villas in the project.								
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	69	2Bhk	1,100	28-Jul-18	20-Sep-18	29-Nov-18	30-Nov-19	22-Jan-20	22-Dec-20	13-Jan-21		
2	70	3Bhk	2,040	28-Jul-18	20-Sep-18	13-Jul-19	11-Feb-20	18-Mar-20	15-Dec-20	22-Dec-20	24-Jun-21	24-Jun-21
3	71	2Bhk	1,100	28-Jul-18	25-Sep-18	5-Feb-19	18-Oct-19	9-Mar-20	2-Sep-20	5-Sep-20	5-Nov-20	5-Dec-20
4	72	2Bhk	1,100	28-Jul-18	26-Oct-18	5-Feb-19	11-Feb-20	9-Mar-20	15-Dec-20	21-Dec-20	24-Jun-21	24-Jun-21
5	73	4Bhk	2,040	8-Aug-18	3-Nov-18	24-Sep-19	22-Apr-20	3-Oct-20	6-Feb-21	15-Feb-21	10-Jun-21	10-Jun-21
6	74	3Bhk	2,040	8-Aug-18	15-Nov-18	2-Jan-20	20-Aug-20	3-Oct-20	19-Nov-20	1-Dec-20	15-Mar-21	4-Jun-21
7	75	2Bhk	1,100	18-Aug-18	10-Nov-18	20-Apr-19	22-May-20	5-Nov-20	22-Dec-20	29-Dec-20	15-Sep-21	15-Sep-21
8	76	3Bhk	2,040	18-Aug-18	22-Nov-18	24-Sep-19	23-May-20	3-Oct-20	6-Feb-21	15-Mar-21		
9	77	3Bhk	2,040	11-Jun-18	25-Sep-18	23-Nov-18	14-Nov-19	29-Jan-20	3-Dec-20	12-Dec-20	16-Mar-21	24-Apr-21
10	78	2Bhk	1,100	8-Jun-18	30-Aug-18	26-Oct-18	16-Sep-19	2-Jan-20	7-Mar-20	19-Jun-20	13-Aug-20	13-Aug-20
11	79	2Bhk	1,100	8-Jun-18	25-Aug-18	24-Oct-18	20-Aug-19	13-Feb-20	13-Jan-21	28-Jan-21		
12	80	3Bhk	2,040	8-Jun-18	23-Aug-18	22-Nov-18	16-Sep-19	8-Jan-20	8-Oct-20	16-Oct-20	12-Dec-20	9-Dec-20
13	81	3Bhk	2,040	7-Jun-18	9-Aug-18	20-Nov-18	30-Jan-20	30-Oct-20	16-Oct-20	10-Nov-20	10-Mar-21	31-Mar-21
14	82	Mort-3Bhk	2,040	7-Jun-18	7-Aug-18	30-Oct-18	13-Jul-21	13-Jul-21				
15												

APPROVED BY
20 SEP 2021
Project Manager
K. Purushotham (S.O.V.LLP)

Checked by:
Mamankshi
Asst. Engineer
SILVER OAKS LAS LLP

Anx - D - Milestone report23-09-2021

Annexure - D - send weekly												
Mile stone report for CR-												
Company name:				Rohan Constructions								
Project name:				SOV LLP								
Date:				23-09-2021								
Note:				Prepare the statement for all the villas in the project.								
		Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	83	A2 -2bhk	1,100	4-Aug-18	13-Nov-18	17-Apr-19	1-Oct-19	1-Nov-19	25-Feb-20	31-Jul-20	19-Feb-21	19-Feb-21
2	84	A2 -2bhk	1,100	4-Aug-18	16-Nov-18	17-Apr-19	4-Sep-19	5-Nov-19	27-Feb-20	24-Jul-20	12-Oct-20	12-Oct-20
3	85	A2 -3bhk	2,040	3-Aug-18	20-Nov-18	8-May-19	17-Oct-19	15-Feb-20	2-Nov-20	12-Nov-20	28-May-21	28-May-21
4	86	A2 -2bhk	1,100	2-Aug-18	5-Nov-18	10-Apr-19	30-Sep-19	9-Dec-19	5-Mar-20	11-Sep-20	26-052021	12-Jun-21
5	87	A2 -2bhk	1,100	26-Jul-18	4-Nov-18	1-Apr-19	20-Aug-19	27-Nov-19	5-Jun-20	10-Jun-20	11-Nov-20	12-Nov-20
6	88	A2 -2bhk	1,100	26-Jul-18	2-Nov-18	28-Mar-19	29-Aug-19	22-Jan-20	27-Feb-20	4-Jun-20	16-Jul-20	16-Jul-20
7	89	A2 -2bhk	1,100	24-May-18	27-Sep-18	31-Dec-18	15-Jun-19	8-Oct-20	19-Oct-20	9-Nov-20	11-Dec-20	14-Dec-20
8	90	A2 -3bhk	2,040	24-May-18	20-Sep-18	9-Feb-19	31-May-19	21-Mar-20	11-Dec-20	22-Dec-20		
9	91	A2 -2bhk	1,100	4-Apr-18	24-Aug-18	10-Dec-18	23-May-19	29-Apr-20	11-Sep-20	12-Sep-20	16-Nov-20	16-Nov-20
10	92	A2 -4bhk	2,040	4-Apr-18	22-Aug-18	12-Mar-19	7-May-19	28-Dec-19	10-Dec-20	11-Dec-20	22-Mar-21	22-Mar-21
11	93	A2 -4bhk	2,040	3-Apr-18	27-Jun-18	28-Nov-18	16-Apr-19	23-Aug-19	22-Dec-20	18-Mar-21		
12	94	A2 -2bhk	1,100	22-Mar-18	4-Jul-18	25-Sep-18	9-Apr-19	6-Aug-19	23-Nov-20	4-Dec-20	20-Apr-21	20-Apr-21
13	95	Mort-3Bhk	2,040	24-Mar-18	4-Jul-18	22-Nov-18	8-Apr-19	29-10-2020	3-Oct-20	31-Oct-20	12-Nov-20	15-Aug-21

APPROVED BY
20 SEP 2021
Project Manager
K. Purnasham (S.O.VLLP)

Certified by:
Maenekshi
Asst. Engineer
SILVER OAK VILLAS LLP