Reply to rema	rks on requisi	tion by site report.			
Prepared by:	_	MINISH			
Report from/to	0	13-09-21 TO 18-09-21			
Report Date		25-09-2021		Date	
Site:		AGH		Remarks by Shiva Krishna	
					If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
List of requisi	tions where P	O/WO not prepared 3 working days after requisitions			
Req NO	Req Date	Item Description			
165442	18-08-21	SS Screws	PO to issue		
165383	05-06-21	S C Grigio	Delivery this week		
165411	03-07-21	Villa no 70tiles	Delivery this week		
165412	03-07-21	Villa no 60 tiles	Delivery this week		
165423		Z Angle Templates	Delivery this week		
165247		Villa no 18 tiles	Delivery this week	İ	
165431		Window grills	Delivery this week		
165439		vitrified tiles	Delivery this week		
165448		cc tv cameras	Delivery next week		
165449		LED Bulb	Delivery this week		
165450		Cp material	Delivered		
165455		LED Lights	Delivered		
165458		vitrified tiles	Delivery this week		
165459		bathroom tiles	Delivery this week		
165460		utility tiles	Delivery this week		
165461		panel doors	Contact supplier		
165465	03-06-21		Contact supplier		
165466		4 x 2 Tiles	Delivery this week		
165467		4 x 2 Tiles	Delivery this week		
165458		4 x 2 Tiles 4 x 2 Tiles	Delivery this week		
		bathroom tiles	Delivery this week		
165459 165462		Al windows	Delivery this week Delivery next week		
		Windows grills	Delivery next week Delivery next week		
165463					
165464		Tanbrown granites	Delivered		
165469		bathroom tiles	Delivery this week		
165471	14-09-21	MS Gates	Delivery next week		