

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi reality pocharam LLP	Date:	25.09.2021
Site:	Nilgiri heights	Prepared by:	S.Sharvani
Report From / To	19-08-21 to 25-09-21	Approved by:	G.Vijay raj
Report Date	25-09-2021		

List of requisitions numbers missing in the report*:

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Serial no of item in Req.	Item Description	Reason for not preparing PO/WO#
181683	31.08.21	1-3	MS gate	Under fabrication
181692	04.09.21	5,6,7	Pumps	PO not prepared

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
181645	30.07.21	2	paints	Ready with supplier
181703	13.09.21	1-3	Al windows	Ready with supplier
181708	15.09.21	1	dimmis	Ready with supplier
181710	18.09.21	1	RO plant	Ready with supplier
181711	18.09.21	1	Vitrified tiles	Ready with supplier

No. of gate passes issued this week:-

Delivery van site visit on:	From No.	1072	To No.	1072
-----------------------------	----------	------	--------	------

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Items not ordered but received: Yes

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	330	1564.2	
2.	10mm	.617	7.404	70	518.28	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	44	834.2	
5.	20mm	2.47	29.64	24	711.3	
6.	25mm	3.86	46.32	17	787.44	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire					
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	490	PPC/PSC last weeks stock
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		25.09.2021		25.09.2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!