

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 10-Mar-21

No. : PUR/10527
Ref.: 3 dt. 4-Mar-21

Party's Name: CONT-T.Kurmanna

State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars	Amount
LSUD-Labour Charges	8,313.29
LSUD-Allowance for Equipment	8,313.29
LSUD-Allowance for Consumables	4,156.64
OIE-Roundoff	(-)0.22
	₹ 20,783.00

On Account of :
Being amount credited to T Kurmanna towards doing shabad stone laying and excavation and
levelling for villa no:2 work done from dt:26-02-2021 to 04-03-2021

Amount (In words) :
Indian Rupees Twenty Thousand Seven Hundred Eighty Three Only

for CONT-T.Kurmanna

Prepared by: ramakrishna

Approved by

Receiver's Signature

ID: 4625

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		(3)		Date - site bills Register		04-03-21	
Company Name:		Sona Construction		Site:		Sona farm	
Name of Contractor		T. Kurumasa					
Nature of work		Earth work					
Work done		From Date		26-02-21		To Date	
						04-03-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	02	600	8.4	cf	5,040		
2.		2700	2	Sft	5,400		
3.		1723	6	Sft	10,343		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				20,783		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☐ Required ☒ Not required		Measurement & estimate sheet:		☐ Enclosed ☒ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		APPROVED BY			
Date: 04-03-21		Date: 05/03/21		Approved by M.D.			
Sign: Syed J. Khan		Sign: Nagalakshmi		Sign: SOHAM MODI			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for recording labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Labour Charges
T Kurumanna
Khamata X Road
Hyderabad

Date:- 04-02-2021

In favor of : SERENE CONSTRUCTIONS LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING SHABAD STONE LAYING AND EXCAVATION AND LEVELLING	8,313.29
	Total amount: 20,783.22	

Amount in Words:EIGHT THOUSAND THREE HUNDRED THIRTEEN RUPEES ONLY/-

Sign: _____

Allowance For Equipment
T Kurumanna
Khamata X Road
Hyderabad

Date:- 04-02-2021

In favor of : SERENE CONSTRUCTIONS HYD LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING SHABAD STONE LAYING AND EXCAVATION AND LEVELLING	8,313.29
	Total amount:	20,783.22

Amount in Words:EIGHT THOUSAND THREE HUNDRED THIRTEEN RUPEES ONLY/-

Sign: _____

Allowance For Consumables

**T Kurumanna
Khamata X Road
Hyderabad**

Date:- 04-02-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING SHABAD STONE LAYING AND EXCAVATION AND LEVELLING	4,156.64
	Total amount:	20,783.22

AMOUNT IN WORDS: FOUR THOUSAND ONE HUNDRED FIFTY SIX RUPEES ONLY/-

Sign: _____

MENT SHEET									
ANY NAME		SERENE CONSTRUCTIONS HYD LLP		APPROVED BY					
CT		SERENE FARMS		SIGN:					
RK DESCRIPTION		EARTH WORK							
PREPARED BY		SYED GOLAM SARWAR							
DATE		04-02-2021							
CONTRACTOR NAME		T Kurumanna							
SL NO	ITEM HEAD	ITEM DISCRPTION		A	B	C	D	E=AxBxCxD	F
				LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	VILLA 02	EXCAVATION FOR LAYING OF SHABAD STONE							
		EAST SIDE		35	10	0.5	1	175	SFT
		SOUTH SIDE		50	10	0.5	1	250	SFT
		WEST SIDE		35	10	0.5	1	175	SFT
							TOTAL	600	
		LEVELLING FOR LAYING OF SHABAD STONE							
		EAST SIDE		35	10	1	1	350	SFT
		SOUTH SIDE		50	10	1	1	500	SFT
		WEST SIDE		35	10	1	1	350	SFT
		NORTH SIDE		30	50	1	1	1500	SFT
							TOTAL	2700	SFT
		TOWARDS LAYING OF SHABAD STONE AT LAWN							
		NORTH FACING		52	21	1	1	1092	SFT
		DEDUCTION		-10	29	1	1	-290	SFT
		WEST FACING		6.66	32	1	1	213.12	SFT
		SOUTH FACING		4.5	47	1	1	211.5	SFT
		EAST FACING		52.5	14.5	1	1	761.25	SFT
		DEDUCTION		-12	22	1	1	-264	SFT
							TOTAL	1723.87	SFT

ESTIMATE							
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP		APPROVED BY			
PROJECT		SERENE FARMS		SIGN:			
WORK DESCRIPTION		EARTH WORK					
PREPARED BY		SYED GOLAM SARWAR					
DATE		04-02-2021					
CONTRACTOR NAME		T Kurumanna					
SL NO	ITEM HEAD	ITEM DIScription	QUANTITY	UNITS	RATE	AMOUNT	
1	VILLA 02	EXCAVATION FOR LAYING OF SHABAD STONE	600	CSH	8.4	5,040.00	
		LEVELLING FOR LAYING OF SHABAD STONE	2700	SH	2	5,400.00	
		TOWARDS LAYING OF SHABAD STONE AT LAWN	1723.87	SH	6	10,343.22	
					Total	20,783.22	

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10528
Ref: 3 dt. 25-Feb-21

Dated : 10-Mar-21

Party's Name: CONT-Vadla Madhav Chary

State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars	Amount
LSUD-Labour Charges	3,200.00
LSUD-Allowance for Equipment	3,200.00
LSUD-Allowance for Consumables	1,600.00
	₹ 8,000.00

On Account of :
Being amount credited to Vadla Madhav Chary towards fixing modular kitchen villa no:12 & 25 work
done from dt:19-02-2021 to 25-02-2021
Amount (in words) :
Indian Rupees Eight Thousand Only

for CONT-Vadla Madhav Chary

Prepared by: ramakrishna

Approved by

Receiver's Signature

ID: 4635 - 4636

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		③		Date - site bills Register		25-02-21	
Company Name:		Sera Construction LLP		Site:		Sera farm	
Name of Contractor		Madhu Chery					
Nature of work		Carpenter					
Work done		From Date		19-02-21		To Date 25-02-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	12, 25	2	4000	sq ft	8,000		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				8,000		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work complete							
Approved by Project Manager		Approved by Design Team		APPROVED BY			
Date: 25-02-21		Date: 27/02/21		Date: 09 MAR 2021			
Sign: Syed Jahan Sam		Sign: Nagalakshmi		Sign: SOHAM MODI			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Labour Charges
VADLE MADHAV CHARY
Khamata X Road
Hyderabad

Date: 25-02-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: CARPENTER

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:towards FIXING modular kitchen villa no 12 AND 25	3,200
	Total amount: 8,000	

Amount in Word: THREE THOUSAND TWO HUNDRED RUPEES

Sign: _____

Allowance For Equipment
VADLE MADHAV CHARY
Khamata X Road
Hyderabad

Date: 25-02-2021

In favor of : SERENE CONSTRUCTION LLp
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: CARPENTER

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done:towards FIXING modular kitchen villa no 12 AND 25	3,200
	Total amount: 8,000	

Amount In Word: THREE THOUSAND TWO HUNDRED RUPEES

Sign: _____

Allowance For Consumables
VADLE MADHAV CHARY
Khamata X Road
Hyderabad

Date: 25-02-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: CARPENTER

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done:towards FIXING modular kitchen villa no 12 AND 25	1,600
	Total amount: 8,000	

Amount in Word: One thousand isx hundred rupees only

Sign: _____

[illegible]

ESTIMATE						
COMPANY NAME		SERENE CONSTRUCTIONS LLP		APPROVED BY		
PROJECT		SERENE FARMS		SIGN		
WORK DISCRIPTION		CARPENTER				
PREPARED BY		SYED GOLAM SARWAR				
DATE		25-02-2021				
CONTRACTOR NAME		VADLE MADHAV CHARY				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	Villa no 12 AND 25	Fixing of Modular kitchen	2	NOS	4000	8,000

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10529
Ref.: 6 dt. 18-Feb-21

Dated : 10-Mar-21

Party's Name: CONT-Vadle Madhav Chary

State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars	Amount
LSUD-Labour Charges	4,800.00
LSUD-Allowance for Equipment	4,800.00
LSUD-Allowance for Consumables	2,400.00
	₹ 12,000.00

On Account of :

Being amount credited to Vadla Madhav Chary towards fixing modular kitchen for villa no:21,07,15
work done from dt:12-02-2021 to 18-02-2021

Amount (in words) :

Indian Rupees Twelve Thousand Only

for CONT-Vadle Madhav Chary

Prepared by: ramakrishna

Approved by

Receiver's Signature

ID: 4637 - 4639.

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		6		Date - site bills Register		18-02-21	
Company Name:		Sera Construction LLP		Site:		Sera farm	
Name of Contractor		Madhav Chary					
Nature of work		Carpenter					
Work done		From Date		12-02-21		To Date	
						18-02-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	21, 15, 66	3	4000	sqm	12,000		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				12,000		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☐ Required ☒ Not required		Measurement & estimate sheet:		☐ Enclosed ☒ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		APPROVED BY			
Date: Signed by Ser -		Date: 27/02/21		Date: 08 MAR 2021			
Sign: 18-02-21		Sign: Nagalakshmi		Sign: SOHAM MODI MANAGING DIRECTOR			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for recording labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Labour Charges
VADLE MADHAV CHARY
Khamata X Road
Hyderabad

Date: 18-02-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: CARPENTER

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:towards FIXING modular kitchen villa no 21,07,15	4,800
	Total amount: 12,000	

Amount in Word: SIX THOUSAND FOUR HUNDRED RUPEES

Sign: _____

Allowance For Equipment
VADLE MADHAV CHARY
Khamata X Road
Hyderabad

Date: 18-02-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: CARPENTER

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done:towards FIXING modular kitchen villa no 21,07,15	4,800.
	Total amount: 12,000	

Amount in Word: SIX THOUSAND FOUR HANDED RUPEES

Sign: _____

Allowance For Consumables
VADLE MADHAV CHARY
Khamata X Road
Hyderabad

Date: 18-02-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: CARPENTER

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done:towards FIXING modular kitchen villa no 21,07,15	2,400
	Total amount: 12,000	

Amount in Word: Three thousand two hundred rupees on

Sign: _____

[illegible]

ESTIMATE		SERENE CONSTRUCTIONS LLP		APPROVED BY		
COMPANY NAME		SERENE FARMS		SIGN:		
PROJECT		CARPENTER				
WORK DISCRIPTION		SYED GOLAM SARWAR				
PREPARED BY		18-02-2021				
DATE		VADLE MADHAV CHARY				
CONTRACTOR NAME						
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	Villa no 21,15,6	Fixing of Modular kitchen	3	NOS	4000	12,000

Purchase Voucher

No. : PUR/10530
Ref.: 4 dt. 25-Feb-21

Dated : 13-Mar-21

Party's Name: CONT-T.Kurmanna

State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars	Amount
LSUD-Labour Charges	6,619.20
LSUD-Allowance for Equipment	6,619.20
LSUD-Allowance for Consumables	3,309.60
	₹ 16,548.00

On Account of :

Being amount credited to T Kurmanna towards doing levelling and shabad stone laying and excavation for villa no:21,30,47 work done from dt:19-02-2021 to 25-02-2021

Amount (in words) :

Indian Rupees Sixteen Thousand Five Hundred Forty Eight Only

for CONT-T.Kurmanna

Prepared by: ramakrishna

Approved by

Receiver's Signature

ID: 4632 - 4634

Construction division.
Advice for giving credit to contractors/suppliers.

SL No. - site bills register		4		Date - site bills Register		25-02-21	
Company Name:		Sri Lanka Construction Ltd		Site:		Sri Lanka	
Name of Contractor		Kucumun					
Nature of work		Earth work					
Work done		From Date		19-02-21		To Date 25-02-21	
SL No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	21, 30	1895	8.4	cft	15,918		
2.							
3.	47	105	6	sft	630		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				16,548		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: work completed.							
Approved by Project Manager		Approved by Design Team		APPROVED BY			
Date: 25-02-21		Date: 27/02/21		Approved by M.D.			
Sign: Syed J. S.		Sign: Nagalingam		Sign: SOHAM MODI			
				MANAGING DIRECTOR			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Labour Charges
KURUMANNA
Khamata X Road
Hyderabad

Date 25-02-2021

In favor of : SERENE CONSTRUCTIONS LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION	6619.2
	Total amount: 16,548.00	

Amount In Words: Six THOUSAND FOUR six HUNDRED NINETEEN RUPEES ONLY /-

Sign: _____

Allowance For Equipment
KURUMANNA
Khamata X Road
Hyderabad

Date 25-02-2021

In favor of : SERENE CONSTRUCTIONS HYD LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION	6619.2
	Total amount: 16,548.00	

Amount in Words: Six THOUSAND FOUR six HUNDRED NINETEEN RUPEES ONLY /-

Sign: _____

Allowance For Consumables
KURUMANNA
Khamata X Road
Hyderabad

Date 25-02-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION	3309.6
	Total amount: 16,548.00	

AMOUNT IN WORDS: THREE THOUSAND THREE HUNDRED NINE RUPEES ONLY/-

Sign: _____

SUREMENT SHEET																	
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP										APPROVED BY					
PROJECT		SERENE FARMS										SIGN:					
WORK DESCRIPTION		EARTH WORK															
PREPARED BY		SYED GOLAM SARWAR															
DATE		25-02-2021															
CONTRACTOR NAME		KURUMANNA															
SL NO	ITEM HEAD	ITEM DISCRPTION										A	B	C	D	E=AxBxCxD	F
												LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	VILLA 21, 30	EXCAVATION IN BETWEEN SHABAD STONE AFTER										1895	1	0.5	2	1895	cft
		LAYING SHABAD STONE for Grass															
2	Villa no 47	pcc below CRS wall										35	3	1	1	105	sft

ESTIMATE						
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP				
PROJECT		SERENE FARMS				
WORK DISCRIPTION		EARTH WORK				
PREPARED BY		SYED GOLAM SARWAR				
DATE		25-02-2021				
CONTRACTOR NAME		KURUMANNA				
SL NO		ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE
1	VILLA 21 , 30		EXCAVATION IN BETWEEN SHABAD STONE AFTER LAYING SHABAD STONE for Grass	1895	CFT	8.4
						15,918.00
2	Villa no 47		pcc below CRS wall	105	Sft	6
						630.00
						16,548.00
						Total

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10531
Ref.: LCPL/20-21/50 dt. 19-Jan-21

Dated : 13-Mar-21

Party's Name: Linus Consultants Pvt. Ltd.

GSTIN/UIN : 36AAACL7034N1Z9
State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars	Amount
Furniture GST 18%	
Input CGST	3,27,000.00
Input SGST	29,430.00
	29,430.00
	₹ 3,85,860.00

On Account of :

Being amount credited to Linus Consultants Pvt Ltd towards Purchase of Furniture vide
invoiceno:LCPL/20-21/50,dt:19-01-2021 & PO no:73074,dt:23-12-2020

Amount (in words) :

Indian Rupees Three Lakh Eighty Five Thousand Eight Hundred Sixty Only

for SUP-Linus Consultants Pvt. Ltd.

Prepared by: ramakrishna

Approved by

Receiver's Signature

Scan 20:68610

PURCHASE DIVISION
Advice for approval for credit to supplier


Date:	04/03/2021	Prepared by:	T.D. Murthy
PO/WO no.	73074	PO / WO Date.	23/12/2020
Supplier Name	Linus Consultants PVT LTD	PO/WO amount	Rs. 3,85,860/-
Firm/Company	Serene Constructions LLP	Project	Serene Farms
Sl. No.	Bill No.	Bill Date	Bill amount
1.	50	19/01/2021	Rs. 3,85,860/- ✓
2.	-	-	-
3.	-	-	-
4.	-	-	-
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 3,85,860/- ✓
Sl. No.	DC No	DC. Date	MRN No.
1.	2021012003	20/01/2021	88599
2.	2021012002	20/01/2021	88598
3.	2021012001	20/01/2021	88596
4.	-	-	-
Amount B – Other Credits :			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 3,85,860/- ✓
Amount E – PO / WO value:			Rs. 3,85,860/-
Amount F – Difference (A – E):			-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☒ Yes – Rs. 1,92,930/- ☐ No	
Payment – due date		06/03/2021	
Remarks:			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	04/03/21	05/03/2021	09 MAR 2021

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-. 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Tax Invoice

LINUS CONSULTANTS PVT LTD PLOT NO 38 ROAD NO 5 JUBILEE HILLS, HYDERABAD GSTIN/UIN: 36AAACL7034N1Z9 State Name : Telangana, Code : 36 E-Mail : ACCOUNTS@LCPL.CO.IN	Invoice No. LCPL/20-21/50 Supplier's Ref.
Consignee SERENE CONSTRUCTION LLP 5-4-187/374, 2ND FLOOR, M G ROAD, SECUNDERABAD, 500003 GSTIN/UIN : 36ACVFS7909P1ZV State Name : Telangana, Code : 36	Dated 19-Jan-2021 Other Reference(s)
Buyer (if other than consignee) SERENE CONSTRUCTION LLP SY.NO. 44, YENKEPALLY VILLAGE, CHEVELLA MANDAL, RR DIST - 501503 GSTIN/UIN : 36ACVFS7909P1ZV State Name : Telangana, Code : 36	

SI No.	Particulars	HSN/SAC	Amount
1	MODULAR CABINETS LOCAL	94034000	3,27,000.00
2	CGST OUTPUT		29,430.00
3	SGST OUTPUT		29,430.00
Total			₹ 3,85,860.00



Amount Chargeable (in words)

INR Three Lakh Eighty Five Thousand Eight Hundred Sixty Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
94034000	3,27,000.00	9%	29,430.00	9%	29,430.00	58,860.00
Total	3,27,000.00		29,430.00		29,430.00	58,860.00

Tax Amount (in words) : **INR Fifty Eight Thousand Eight Hundred Sixty Only**

Remarks:

AGAINST PO NO. 73074/150444 - 23.12.2020.

Company's PAN : AAACL7034N

Company's Bank Details

Bank Name : ICICI BANK AC 007605004157

A/c No. : 007605004157

Branch & IFS Code : JUBILEE HILLS & ICIC0000076

for LINUS CONSULTANTS PVT LTD

Authorized Signatory

This is a Computer Generated Invoice

DELIVERY CHALLAN

Sender: -

Linus Consultants Pvt Ltd,
Plot No. 38, Road No 5,
Jubilee Hills, Hyderabad - 33
GSTN - 36AAACL7034N1Z9

Delivered To: -

Serene Construction LLP,
Sy.No. 44, Yenkepally Village,
Chevella Mandal, R R Dist
GSTN - 36ACVFS7909P1ZV

DC NO - 2021012003 / 20.01.2021

SERENE FARM PO NO 73074/150444 - 23.12.2020

S.NO	ITEM	QTY Per Kitchen	UOM	QTY For Villa 19
------	------	-----------------	-----	------------------

CABINETS & SHUTTERS


1	90 sink (PLY)	1	NO	1
2	100 Gas	1	NO	1
3	90 base	1	NO	1
4	90 D1	1	NO	1
5	50 Base	1	NO	1
6	50 wall	1	NO	1
7	500 x 700 shutter	2	NO	2
8	450 x 700 shutter	5	NO	5
9	900 x 170 Draw fascia	2	NO	2
10	900 x 350 Draw fascia	1	NO	1

HARDWARE:

1	Hinges	9	SET	9
2	10 cms Legs	16	NO	16
3	Connectors	8	NO	8
4	L- Brackets	1	SET	1
5	6 Inch handles	10	NO	10
6	10 cms Silver Skirting	1.6	MTR	1.6
7	Skirting Clips	4	NO	4
8	10 cms Silver Skirting corners	3	NO	3
9	Tandom box set with out Gallery (INOX)	1	SET	1

REMARKS:

INWARD	
Inward No: 5659	Dt: 22/01/2021
MRN No: 88599	Dt: 21/20
Received By: <i>R. Sachin</i>	Sign: <i>Prithu</i>
Serene Construction (Hyd) LLP	



51KSAF
92/01/21



DELIVERY CHALLAN

Sender: -

Linus Consultants Pvt Ltd,
Plot No. 38, Road No 5,
Jubilee Hills, Hyderabad - 33
GSTN - 36AAACL7034N1Z9

Delivered To: -

Serene Construction LLP,
Sy.No. 44, Yenkepally Village,
Chevella Mandal, R R Dist
GSTN - 36ACVFS7909P1ZV

DC NO - 2021012002 / 20.01.2021

SERENE FARM PO NO 73074/150444 - 23.12.2020


S.NO	ITEM	QTY Per Kitchen	UOM	QTY For Villa 19
CABINETS & SHUTTERS				
1	60 sink (PLY)	1	NO	1
2	100 Gas	1	NO	1
3	60 D3	1	NO	1
4	50 wall	1	NO	1
5	60 wall	4	NO	4
6	600 x 700 shutters	6	NO	6
7	600 x 233 Draw fascia	3	NO	3
8	500 x 700 shutter	1	NO	1

HARDWARE:

1	Hinges	7	SET	7
2	10 cms Legs	16	NO	16
3	Connectors	12	NO	12
4	L- Brackets	3	SET	3
5	6 Inch handles	10	NO	10
6	10 cms Silver Skirting	1.15	NO	1.15
7	Skirting Clips	3	NO	3
8	10 cms Silver Skirting corners	2	NO	2
9	60 cms wire baskets	3	NO	3

REMARKS:

INWARD	
Inward No: 5658	Dt: 22/01/2021
M/RN No: 88598	Dt: 21/30 12/02/21
Received By: R. Saeed	Signature: [Signature]
Serene Construction (Hyd) LLP	



[Handwritten Signature]
22/01/21

DELIVERY CHALLAN

Sender: -

Linus Consultants Pvt Ltd,
Plot No. 38, Road No 5,
Jubilee Hills, Hyderabad - 33
GSTN - 36AAACL7034N1Z9

Delivered To: -

Serene Construction LLP,
Sy.No. 44, Yenkepally Village,
Chevella Mandal, R R Dist
GSTN - 36ACVFS7909P1ZV

DC NO - 2021012001 / 20.01.2021

SERENE FARM PO NO 73074/150444 - 23.12.2020

S.NO	ITEM	QTY Per Kitchen	UOM	QTY For 7 Kitchens
------	------	-----------------	-----	--------------------

CABINETS & SHUTTERS

1	80 sink (PLY)	1	NO	7
2	102 Gas	1	NO	7
3	60 D1	1	NO	7
4	60 Base	1	NO	7
5	45 Base	1	NO	7
6	60 wall	2	NO	14
7	60 cms Tandom box bottom panel	1	NO	7
8	60 cms Tandom box low back panel	1	NO	7
9	600 x 700 shutters	3	NO	21
10	600 x 170 Draw fascia	1	NO	7
11	600 x 530 shutter	1	NO	7
12	400 x 700 shutter	2	NO	14
13	450 x 700 shutters	2	NO	14

HARDWARE:

1	Hinges	8	SET	56
2	10 cms Legs	16	NO	112
3	Connectors	8	NO	56
4	L- Brackets	2	SET	14
5	6 Inch handles	9	NO	63
6	10 cms Silver Skirting	3.65	MTR	25.55
7	Skirting Clips	4	NO	28
8	10 cms Silver Skirting corners	2	NO	14
9	Tandom box set with out Gallery (INOX)	1	SET	7

REMARKS:

INWARD

Inward No: 5852 Dt: 22/01/2021

MRN No: 88596 Dt: 12/02/21

Received By: R. Saelin Sign: *[Signature]*

Serene Construction (Hyd) LLP



Sankar
22/01/21



Purchase Order

Page(s) 1 Of 1

23-12-2020 16:48:18



73074

16.12.20 11:34:54

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Linus Consultants Pvt.Ltd.
Plot 38,Rd,#5,,Jubile Hills, Hyd - 500033.

GSTIN 0

23551855/23553929/23550781

23550861

7680022677/76

Doc No	73074	150444
Doc Date	23-12-2020	
Quote No	Nil	
Quote Date	21-08-2020	
SupplyType	Supply	

Kind Attn : Mr. Srikant

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 5570 - Furniture - Kitchen Cabinet Fabrication - NA - sft Closed Cabinet - 1000sft kitchen - 35 sft x 07 nos(Villa no. 4,6,12,15,21,28,30)	245.00	1,000.00	0.00	18.00	289,100.00
2 5570 - Furniture - Kitchen Cabinet Fabrication - NA - sft Closed Cabinet - 1000sft kitchen - 37 sft x 01 no(Villa no. 31)	37.00	1,000.00	0.00	18.00	43,660.00
3 5570 - Furniture - Kitchen Cabinet Fabrication - NA - sft Closed Cabinet - 1200sft kitchen - 45 sft x 01 no(Villa no. 19)	45.00	1,000.00	0.00	18.00	53,100.00
Total Order Value . . .					385,860.00

Rupees : Three Lakh(s) Eighty Five Thousand Eight Hundred Sixty Only.

Terms and Conditions :-

Specification / Brand As per approved drawing, design & quotation dtd. 21.08.2020.

Payment Terms 50% adv. shall be paid at the time of W.O., bal. amount shall be paid within 7days of delivery of material and raising of invoice.

Tax All taxes included in above price.

Delivery Date Within 2weeks of issuing work order.

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Nil

Transportation Cost Included in above price

Warranty 1Yr from date of installation against any defects in manufacturing. Prompt & Regular service shall be given by you for repair.

Advance Paid Rs. 1,92,930/- advance to be paid vide cheque no..... dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for 1000sft V.no.4,6,12,15,21,28,30, modified villa 31 & 1200sft V.no. 19.

Completion Date Installation of the Modular Kitchen at site shall be done at our cost.

Measurment Nil

Security Nil

Remarks You shall provide packing list along with delivery of material clearly specifying the items included. seperate packing shall be made for each kitchen.T&C in letter of confirmation dtd. 18/11/2016 shall be applicable.

For **Serene Constructions LLP**

Authorised Signatory

Name :

[Signature]
24/12/2020

Name :

Accepted the above Terms And Conditions

For **Linus Consultants Pvt.Ltd.**

Date : _/_/

MEMO

DATE & FROM:	TO & REMARKS.
18/12/20	To,
J.D. N. P. S.	M.D. Sir,
	Serve Farmer file required that no. of Kitchen 11 units. but we have in store Kitchen 2 units @ Seven fan they using for Villagers 23 yrs for Balance 7 Kitchen.

Requisition Form

Company Name:		Serene construction llp		Date:		15-12-20	
Site & Phase:		Serene farms		Time:		10:50	
Supplier				Req. No.		150444	
Material required before date:		30-12-20		ID No.		62319	
No	Description	Size	Quantity	Units	Inward No	Date	
1	1000 sft modular kitchen (typical)	35sft	7	nos			
2	1000 sft modular kitchen (modified) villa-31	37sft	1	nos			
3	1200 sft modular kitchen (modified) villa-19	45sft	1	nos			
4							
5							
6							
7							
8							
9							
10							

Remarks: The above materials required for VILLA NO (typical 1000sft- 4,6,12,15,21,28,30) (modified 1000sft - 31) (modified 1200sft - 19) Total 9 nos modular kitchen .

Prepared By	SYED GOLAM SARWAR	Approve by	
Sign. & Date	15-12-20	Sign. & Date	

NOTE: on receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
21 DEC 2020
SOHAM MODI
MANAGING DIRECTOR

Estimate/Draft PO

Page(s) 1 Of 1

18-12-2020 12:15:56

Original / Office Copy / Purchase Div. Copy

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV

Draft PO for Approval

Supplier Details

Linus Consultants Pvt. Ltd.
Plot 38, Rd, #5,, Jubile Hills, Hyd - 500033.

GSTIN 0 23550861
23551855/23553929/23550781 7680022677/76

Doc No	73074	150444
Doc Date	18-12-2020	
Quote No	Nil	
Quote Date	21-08-2020	
SupplyType	Supply	

Kind Attn : Mr. Srikant

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 5570 - Furniture - Kitchen Cabinet Fabrication - NA - sft Closed Cabinet - 1000sft kitchen - 35 sft x 07 nos	245.00	1,000.00	0.00	18.00	289,100.00
2 5570 - Furniture - Kitchen Cabinet Fabrication - NA - sft Closed Cabinet - 1000sft kitchen - 37 sft x 01 no	37.00	1,000.00	0.00	18.00	43,660.00
3 5570 - Furniture - Kitchen Cabinet Fabrication - NA - sft Closed Cabinet - 1200sft kitchen - 45 sft x 01 no	45.00	1,000.00	0.00	18.00	53,100.00
Total Order Value . . .					385,860.00

Rupees : Three Lakh(s) Eighty Five Thousand Eight Hundred Sixty Only.

Terms and Conditions :-

Specification / Brand As per approved drawing, design & quotation dtd. 21.08.2020.

Payment Terms 50% adv. shall be paid at the time of W.O., bal. amount shall be paid within 7 days of delivery of material and raising of invoice.

Tax All taxes included in above price.

Delivery Date Within 2 weeks of issuing work order.

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503
Phone. . .

Penalty For Delay Nil

Transportation Cost Included in above price

Warranty 1Yr from date of installation against any defects in manufacturing. Prompt & Regular service shall be given by you for repair.

Advance Paid Rs. 1,92,930/- advance to be paid vide cheque no. dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for 1000sft V.no. 4, 6, 12, 15, 21, 28, 30 & 1200sft V.no. 19. *modified V.no. 31 (on 8th)*.
Installation of the Modular Kitchen at site shall be done at our cost.

Completion Date

Measurement Nil

Security Nil

Remarks You shall provide packing list along with delivery of material clearly specifying the items included. separate packing shall be made for each kitchen. T&C in letter of confirmation dtd. 18/11/2016 shall be applicable.

APPROVED BY
21 DEC 2020
SOHAM MODI
MANAGING DIRECTOR

For Serene Constructions LLP

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For Linus Consultants Pvt. Ltd.

Name : _____

Name : _____

Date : ___/___/___

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UID: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10532
Ref.: 134 dt. 3-Mar-21

Dated : 13-Mar-21

Party's Name: Rajadhani Tiles Company

GSTIN/UID : 36AAPP3108E1ZM
State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars	Amount
Bricks & Blocks GST 18%	35,600.00
Input CGST	3,204.00
Input SGST	3,204.00
	₹ 42,008.00

On Account of :

Being amount credited to Rajadhani Tiles Company towards Purchase of Stone vide invoice no:134,
dt:03-03-2021 & PO no:75116,dt:23-02-2021

Amount (In words) :

Indian Rupees Forty Two Thousand Eight Only

for SUP-Rajadhani Tiles Company

Prepared by: ramakrishna

Approved by

Receiver's Signature

Scan ID: 68800

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	10/03/2021	Prepared by:	T.D. Murthy				
PO/WO no.	75116	PO / WO Date.	23/02/2021				
Supplier Name	Rajadhani Tiles Company	PO/WO amount	Rs. 33,630/-				
Firm/Company	Serene Constructions LLP	Project	Serene Farms				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	134	03/03/2021	Rs. 42,008/-				
2.	-	-	-				
3.	-	-	-				
4.	-	-	-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 42,008/-				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	134	03/03/2021	89588	☒ Yes ☐ No			
2.	-	-	-	☐ Yes ☐ No			
3.	-	-	-	☐ Yes ☐ No			
4.	-	-	-	☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 42,008/-				
Amount E – PO / WO value:			Rs. 33,630/-				
Amount F – Difference (A – E):			Rs. 8,378/-				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☒ Yes – Rs. 16,815/- ☐ No					
Payment – due date		13/03/2021					
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	10/03/2021	10 MAR 2021	10 MAR 2021	10 MAR 2021	15/03/2021	15/03/2021	15/03/2021

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

**TAX INVOICE**

CASH / CREDIT

① : 9848525411
② : 8885561492**RAJADHANI TILES COMPANY**

2025/16

Dealers in : Rajasthan Marbles, Granite, Kota Stone, Bangalore Stone, Tandur Stone and all types of Parking & Flooring Tiles

Plot No. 78, H.No. 4-40/7/2, Nagaram Village, Keesara Mdl., Medchal Dist - 500 083.

Invoice No. **134**

GSTIN : 36AAPPU3108E1ZM

Date : 03/03/2021

Billed to :

Name : Serene Construction LLP

Party GSTIN : 36AAPPU3108E1ZM

Mode of Supply (Transportation)

Address : Secunderabad

Place of Supply :

State : Telangana Code : 500 003

Despatch Particulars :


Vehicle No.

15080E4885

State Code : TELANGANA - 36

S.No.	DESCRIPTION	HSN/SAC	QTY.	RATE	UNIT PRICE	AMOUNT Rs. Ps.
1)	Tan brown slabs	6802	510	57	Sft	29,070/-
2)	Transport	-	-	-	-	5,000/-
3)	Unloading		510	3	Sft	1,530/-

INWARD	
Inward No: 5724	Dt: 03-03-21
MRN No: 89588	Dt: 3/3/21
Received By: R. Selva	Sign: [Signature]
Serene Construction (Hyd) LLP	



Electronic Reference Number :

Total Taxable Value 35,600/-

Rupees in words Forty Two Thousand
two rupees only

CGST @ % 9 3,204/-

SGST @ % 9 3,204/-

IGST @ % -

(Subject to Reverse Charges)

GRAND TOTAL 42,008/-

- Interest @ 18% will be strictly charged extra of bills are not paid withindays.
- We are not responsible for transit damages.
- No rejection is entertained beyond 15 days from the date of receipt of material your end.
- All disputes are subject to Hyderabad Jurisdiction.

For **RAJADHANI TILES COMPANY**

[Signature]

Receiver's Signature with Seal

Requisition Form

Company Name:		serene contructions llp		Date:		22-02-2021	
Site & Phase :		Serene farms		Time:		16:30	
Supplier				Req. No.		150493	
Material required before date:		asap		ID No.		64242	

No	Description	Size	Quantity	Units	Inward No	Date
1	tan brown granite	19mm	500	sft		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: The above material is required for granite platform in kitchen of villa-3,5,12,15,23,25,45,46

Prepared By	G.Siva prasad	Approved by	
Sign. & Date	22-02-2021	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

Company Name:				Date:			
Site & Phase :				Time:			
Supplier				Req. No.			
Material required before date:				ID No.			

No	Description	Size	Quantity	Units	Inward No	Date
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks:

Prepared By		Approved by	
Sign. & Date		Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

Purchase Order

Page(s) 1 Of 1

23-02-2021 14:33:55



75116

23.02.21 5:16:58

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV

Supplier Details

Rajadhani Tiles Company
#Plot no. 78, Beside Sri Ram Kanta Weight Bridge, Nagaram,
Keesara(M), R.R. Dist.

GSTIN 36AAPP3108E1ZM

9848525411

Doc No	75116	150493
Doc Date	23-02-2021	
Quote No	Nil	
Quote Date	22-07-2020	
SupplyType	Supply	

Kind Attn : Mr. U.S. Mishra

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8534 - Stone - granite - Tan Brown - 19mm - Sft Height 39" & Length 9'6" above	500.00	57.00	0.00	18.00	33,630.00
Rupees : Thirty Three Thousand Six Hundred Thirty Only.					Total Order Value . . . 33,630.00

Terms and Conditions :-

Specification / Brand	All items shall be of 18mm thickness slabs. The above rates only for material supply.
Payment Terms	50% as advance & balance 50% after delivery of all materials.
Tax	All taxes included in above price.
Delivery Date	Within 2days.
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal, RR.Dist-501 503 Phone. ..
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Extra.
Warranty	Nil
Advance Paid	Rs. 16,815/- advance to be pay vide cheque no. , dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 3,5,12,15,23,25,45 & 46 kitchens purpose. Loading & Unloading charges included in above price.
Completion Date	Nil
Measurment	Payment will be made as the measurements noted upon received material
Security	Nil
Remarks	Nil

For **Serene Constructions LLP**
Authorised Signatory

Name : 23/02/2021

Accepted the above Terms And Conditions
For **Rajadhani Tiles Company**

Name : _____

Date : ___/___/___

Serene Constructions LLP (20-21)

M G Road, Ranigunj

Secunderabad

GSTIN/UIN: 36ACVFS7909P1ZV

State Name : Telangana, Code : 36

Purchase Voucher**No. : PUR/10533**
Ref.: 1 dt. 11-Mar-21**Dated : 19-Mar-21****Party's Name: CONT-T.Kurmannna****State Name : Telangana, Code : 36**
Place of Supply : Telangana

Particulars		Amount
LSUD-Labour Charges	4,005.12	₹ 10,012.00
LSUD-Allowance for Equipment	4,005.12	
LSUD-Allowance for Consumables	2,001.56	
OIE-Roundoff	0.20	

On Account of :

Being amount credited to T Kurmannna towards doing excavation work for villa no:3,4,5,6,32,28,25,02,
41,32 work done from dt:05-03-2021 to 11-03-2021

Amount (in words) :

Indian Rupees Ten Thousand Twelve Only

for CONT-T.Kurmannna

Prepared by: ramakrishna

Approved by 

Receiver's Signature

78: 4642

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	①	Date - site bills Register	11-03-21			
Company Name:	Serun Construction LLP	Site:	Serun farm			
Name of Contractor	T. Kuvumam					
Nature of work	Earth work					
Work done	From Date	05-03-21	To Date 11-03-21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	3,4,5,6,32,28	6,000	1	Sft	6,000	
2.	25,02	2,400	1	Sft	2,400	
3.	25,41,32	192	8.4	cft	1612	
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				10,012	
Bill required	☐ YES ☒ NO.		GST bill required	☐ YES ☒ NO.		
Measurement & estimate sheet:	☐ Required ☒ Not required		Measurement & estimate sheet:	☐ Enclosed ☒ Not enclosed		
PO/WO no.			PO/WO date:			
Remarks: work completed						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 11-03-21		Date: 18/03/21		Date: 11/03/21		
Sign: S. K. S. S. S.		Sign: N. S. S. S.		Sign: S. S. S. S.		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills. Bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
11 MAR 2021
MANAGING DIRECTOR

Labour Charges
T Kurumanna
Khamata X Road
Hyderabad

Date:- 11-03-2021

In favor of : SERENE CONSTRUCTIONS LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING EXCAVATION WORK	4,005.12
	Total amount:	10,012.80

Amount in Words:FOUR THOUSAND FIVE RUPEES ONLY/-

Sign: _____

Allowance For Consumables
T Kurumanna
Khamata X Road
Hyderabad

Date:- 11-03-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING EXCAVATION WORK	2,002.56
	Total amount: 10,012.80	

AMOUNT IN WORDS: TWO THOUSAND TWO RUPEES ONLY/-

Sign: _____

MEASUREMENT SHEET									
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP							
PROJECT		SERENE FARMS							
WORK DESCRIPTION		EARTH WORK							
PREPARED BY		SYED GOLAM SARWAR							
DATE		11-03-2021							
CONTRACTOR NAME		T Kurumanna							
SL NO	ITEM HEAD	ITEM DESCRIPTION	A LENGTH	B WIDTH	C HEIGHT	D NOS	E=AXBxCxD QUANTITY	F UNITS	
1	3,4,5,6,32,28,	Clanling of inside of villa after stage 2	1000	1	1	6	6000	sft	
2	25.02	Clanling of inside of villa after stage 2	1200	1	1	2	2400	sft	
3	25,41,32,	Excavation for street light pole	4	4	4	3	192	cft	

[illegible]

Purchase Voucher

No. : PUR/10534
Ref: 2 dt. 11-Mar-21

Dated : 19-Mar-21

Party's Name: CONT-D.Vijay

State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars		Amount
LSUD-Labour Charges	2,100.00	₹ 5,250.00
LSUD-Allowance for Equipment	2,100.00	
LSUD-Allowance for Consumables	1,050.00	

Account of :

Being amount credited to D Vijay towards doing completion of CP sanitary fittings and outer drainage line connection for villa no:22 work done from dt:05-03-2021 to 11-03-2021

Amount (In words) :

Indian Rupees Five Thousand Two Hundred Fifty Only

for CONT-D.Vijay

Entered by ramakrishna

Approved by

Receiver's Signature

IP: 4641

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2		Date - site bills Register		11-03-21	
Company Name:		Seem Construction		Site:		Seem farm	
Name of Contractor		D. Vijay.					
Nature of work		Plumbing work					
Work done		From Date		05-03-21		To Date	
						11-03-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	22	1	5250	Nos	5,250		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				5,250		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☐ Required ☒ Not required		Measurement & estimate sheet:		☐ Enclosed ☒ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11-03-21		Date: 13/03/21		Date: 11-03-21			
Sign: [Signature]		Sign: [Signature]		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for settling labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
SOHAM
MANAGING DIRECTOR
11 MAR 2021

Labour Charges
D.VIJAY
Khamata X Road
Hyderabad

DATE: 11-03-21

In favor of : serene constructions hyd llp
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: PLUMBING WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING COMPLETION OF CP SANITARY FITTINGS AND OUTER DRINAGE LINE CONNECTION	2,100.00
	Total amount:	5,250.00

Amount In Word:TWO THOUSAND ONE HUNDRED RUPEES ONLY/-

Sign: _____

Allowance For Equipment
D.vijay
Khamata X Road
Hyderabad

DATE: 11-03-21

In favor of : SERENE CONSTRUCTIONS HYD LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: Plumbing work

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING COMPLETION OF CP SANITARY FITTINGS AND OUTER DRINAGE LINE CONNECTION	2,100.00
	Total amount:	5,250.00

Amount in Word:TWO THOUSAND ONE HUNDRED RUPEES ONLY/-

Sign: _____

Allowance for Construction

D.VIJAY

Khamata X Road

Hyderabad

DATE: 11-03-21

In favor of : serene constructions hyd llp
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: PLUMBING WORK

Towards : Allowance for Construction

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING COMPLETION OF CP SANITARY FITTINGS AND OUTER DRINAGE LINE CONNECTION	1,050.00
	Total amount: 5,250.00	

Amount in Word:ONE THOUSAND FIFTY RUPEES ONLY/-

Sign: _____

MEASUREMENT SHEET									
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP							
PROJECT		SERENE FARMS							
WORK DESCRIPTION		plumbing work							
PREPARED BY		SYED GOLAM SARWAR							
DATE		11-03-2021							
CONTRACTOR NAME		D VIJAY							
SL NO	ITEM HEAD	ITEM DESCRIPTION	A LENGTH	B WIDTH	C HEIGHT	D NOS	E=AxBxCxD QUANTITY	F UNITS	
1	VILLA 22	TOWARDS DOING FINAL FITTINGS	1	1	1	1	1	NOS	
		DONE							

APPROVED BY

SIGN:

ESTIMATE							
COMPANY NAME	SERENE CONSTRUCTIONS HYD LLP			APPROVED BY			
PROJECT	SERENE FARMS			SIGN:			
WORK DISCRIPTION	plumbing work						
PREPARED BY	SYED GOLAM SARWAR						
DATE	11-03-2021						
CONTRACTOR NAME	D VIJAY						
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT	
1	VILLA 22	TOWARDS DOING FINAL FITTINGS	1	NOS	5250	5250	
		DONE					
		NOTE : RATE OF 30% OF 17500 BILL MADE					
		WITH RATE = 5250/-					
					TOTAL	5250	

Purchase Voucher

No. : PUR/10535
Ref.: 3 dt. 11-Mar-21

Dated : 19-Mar-21

Party's Name: Abdul Hannan SK

State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars		Amount
LSUD-Labour Charges		
LSUD-Allowance for Equipment	8,313.30	₹ 20,783.00
LSUD-Allowance for Consumables	8,313.30	
OIE-Roundoff	4,156.60	
	(-)0.20	

On Account of :

Being amount credited to Abdul Hannan SK towards doing leveling and shabad stone laying and excavation of villa no:25 work done from dt:05-03-2021 to 11-03-2021

Amount (in words) :

Indian Rupees Twenty Thousand Seven Hundred Eighty Three Only

for CONT-Abdul Hannan SK

Prepared by: ramakrishna

Approved by

Receiver's Signature

TP: 4640

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		3		Date - site bills Register		11-03-21	
Company Name:		Sreen Construction LLP		Site:		Sreen farm	
Name of Contractor		Abdul Hamid SK					
Nature of work		Earth work					
Work done		From Date		05-03-21		To Date 11-03-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	25	600	8.4	cft	5,040		
2.		2700	2	Sft	5,400		
3.		1723	6	Sft	10,343		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				20,783		
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☐ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by MD			
Date: 11-03-21		Date: 13/03/21		Date: 14 MAR 2021			
Sign: Sreen		Sign: Naga Lakshmi		Sign: BOHAM MOU DIRECTOR			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Labour Charges
ABDUL HANNAN SK
Khamata X Road
Hyderabad

Date 11-03-2021

In favor of : SERENE CONSTRUCTIONS LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION OF VILLA 25	8313.288
	20783.22	

Amount in Words:EIGHT THOUSAND THREE HUNDRED THIRTEEN RUPEES ONLY/-

Sign: _____

Allowance For Equipment
ABDUL HANNAN SK
Khamata X Road
Hyderabad

Date 11-03-2021

In favor of : SERENE CONSTRUCTIONS HYD LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION OF VILLA 25	8313.288
	Total amount: 20,783.22	

Amount In Words:EIGHT THOUSAND THREE HUNDRED THIRTEEN RUPEES ONLY/-

Sign: _____

Allowance For Consumables
ABDUL HANNAN SK
Khamata X Road
Hyderabad

Date 11-03-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION OF VILLA 25	
	Total amount: 20783.22	4156.644

AMOUNT IN WORDS: FOUR THOUSAND ONE HUNDRED FIFTY SIX RUPEES ONLY/-

Sign: _____

MEASUREMENT SHEET		SERENE CONSTRUCTIONS HYD LLP		APPROVED BY			
COMPANY NAME		SERENE FARMS		SIGN:			
PROJECT		EARTH WORK					
WORK DESCRIPTION		SYED GOLAM SARWAR					
PREPARED BY		11-03-2021					
DATE		ABDUL HANNAN SK					
CONTRACTOR NAME							
ITEM HEAD							
		A	B	C	D	E=Ax8xCxD	F
	ITEM DESCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
	EXCAVATION FOR LAYING OF SHABAD STONE						
	EAST SIDE	35	10	0.5	1	175	SFT
	SOUTH SIDE	50	10	0.5	1	250	SFT
	WEST SIDE	35	10	0.5	1	175	SFT
					TOTAL	600	
	LEVELLING FOR LAYING OF SHABAD STONE						
	EAST SIDE	35	10	1	1	350	SFT
	SOUTH SIDE	50	10	1	1	500	SFT
	WEST SIDE	35	10	1	1	350	SFT
	NORTH SIDE	30	50	1	1	1500	SFT
					TOTAL	2700	SFT
	TOWARDS LAYING OF SHABAD STONE AT LAWN						
	NORTH FACING	52	21	1	1	1092	SFT
	DEDUCTION	-10	29	1	1	-290	SFT
	WEST FACING	6.66	32	1	1	213.12	SFT
	SOUTH FACING	4.5	47	1	1	211.5	SFT
	EAST FACING	52.5	14.5	1	1	761.25	SFT
	DEDUCTION	-12	22	1	1	-264	SFT
					TOTAL	1723.87	SFT

ESTIMATE							
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP		APPROVED BY			
PROJECT		SERENE FARMS		SIGN:			
WORK DESCRIPTION		EARTH WORK					
PREPARED BY		SYED GOLAM SARWAR					
DATE		11-03-2021					
CONTRACTOR NAME		ABDUL HANNAN SK					
ITEM HEAD		ITEM DISCRPTION		QUANTITY		UNITS	
						RATE	
						AMOUNT	
VILLA 25		EXCAVATION FOR LAYING OF SHABAD STONE	600	sq ft	8.4	5,040.00	
		LEVELLING FOR LAYING OF SHABAD STONE	2700	sq ft	2	5,400.00	
		TOWARDS LAYING OF SHABAD STONE AT LAWN	1723.87	sq ft	6	10,343.22	
					Total	20,783.22	

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10536
Ref: 1 dt. 4-Feb-21

Dated : 19-Mar-21

Party's Name: CONT-Veldi Karunakar Reddy

GSTIN/UIN : 36AKGPR0150G1ZD
State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars	Amount
Tiles, Granite, Etc. GST 5%	1,28,002.00
Input CGST	3,200.05
Input SGST	3,200.05
OIE-Roundoff	(-0.10)
	₹ 1,34,402.00

On Account of :

Being amount credited to Veldi Karunakar Reddy towards Purchase of Tiles for villa no:1,2,6,25,28,30
& 50 vide invoice no:145,dt:24-02-2021 & PO no:65533/72274,dt:08-02-2021

Amount (In words) :

Indian Rupees One Lakh Thirty Four Thousand Four Hundred Two Only

for CONT-Veldi Karunakar Reddy

Prepared by: ramakrishna

Approved by

Receiver's Signature

Charge INSE
Scan ID: 69258


Notes: 1. In case amount to be credited to contractor and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve WOs upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- 4. Attach JV, Office copy of WO, DCs and bills to this advice. 5. To be approved by accounts manager if value exceeds Rs. 10,000/- 6. MD to approve all bills above Rs. 1,00,000/-

ID - 4553 - 4559

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		①		Date - site bills Register		04/02/2021	
Company Name:		Serene constructions		Site:		Serene farms	
Name of Contractor		Karumkar Reddy					
Nature of work		Roof tiles laying					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa no - 1, 2, 6,	1561	82/-	Sft/2ft	1,28,002		
2.	25, 28, 30, 50						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:						
Bill required		☐ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☒ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04-02-21		Date: 06/02/21		Date:			
Sign: Suresh Kumar		Sign: Nagaraj Kumar		Sign: [Signature]			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



[illegible]

Company Name:

Site & Phase:

Supplier

Material required before date:

No

1 roof tiles

Description 10.02.2020

Time: 05.02.2020

Req. No. 11.45

ID No. 150171

Size 12"x9"

Quantity 2300

Units sft

Inward No. 55239

Date

65555

10

9

8

7

6

5

4

3

2

1

0

0

0

0

0

0

0

0

0

Approved by

Sign. & Date

APPROVED BY

07 FEB 2019

SOHAM MODI
MANAGING DIRECTOR

Remarks: The Above mentioned item is required for roof tiling work of villas 1,2,9,10,11,12,14,15,19,21

Prepared By

in. & Date

05.02.2020

M. Mahesh

On receipt of material at site write inward number and date in last 2 columns.

ESTIMATE									
COMPANY NAME		SERENE CONSTRUCTION LLP		APPROVED BY					
PROJECT		SERENE FARMS		SIGN:					
WORK DESCRIPTION		roof tiles laying							
PREPARED BY		SYED GOLAM SARWAR							
DATE		4-Feb-21							
CONTRACTOR NAME		kanunakar reddy							
SL NO	ITEM HEAD	ITEM DESCRIPTION	QUANTITY	UNITS	RATE	AMOUNT			
1	villa no-1,2,6,25,28,30,50	laying of roof and ridge tiles in villa no-1,2,6	1561	sft/rft	82	128002			
		25,28,30,50							
				TOTAL		128002			

Purchase Order

Page(s) 1 Of 1

08/02/2020 1:01:57 PM



65533

01.02.20 11:15:37

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	65533	150171
Doc Date	08-02-2020	
Quote No	Nil	
Quote Date	04-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9024 - Tiles - Roof Tiles - other - sft 9" x 16"	2,300.00	82.00	0.00	5.00	198,030.00
Total Order Value . . .					198,030.00
Rupees : One Lakh(s) Ninty Eight Thousand Thirty Only.					

Terms and Conditions :-

Specification / Brand Above item shall be of good quality Manglore tile size-1'2" x 9" and Ridge Tile size-1' 2"x1'0", The rates approved by our MD vide cir.no. 533(e) dtd. 28.2.13 and accepted by contractor.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax All taxes are including in above prices

Delivery Date Within 3 days

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 79,212/- vide cheque no., dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 1,2,9,10,11,12,14,15,19 & 21 purpose. Laying charges included in above price.

Completion Date Work to be completed in 7 days. Penalty of 5% of order value per week shall be levied for delay

Measurement Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

⇒ Villano: 19 work completed
- Bal. villas work to be
complete.

T.D. N. Srinivas 26/2/20

2nd Bill of Villano: 19 work is
Pending.

29/2/20

For **Serene Constructions LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

⇒ Final Bill received

Date : ____/____/____

Estimate/Draft PO

Page(s) 1 Of 1

07/02/2020 5:18:14 PM

Original / Office Copy / Purchase Div. Copy

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV

Draft PO for Approval**Supplier Details**

Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad. GSTIN 36AKGPR0150G1ZD NA 9440407992	Doc No	65533	150171
	Doc Date	07-02-2020	
	Quote No	Nil	
	Quote Date	04-09-2019	
	Supply Type	Supply	


Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9024 - Tiles - Roof Tiles - other - sft 9" x 16"	2,300.00	82.00	0.00	5.00	198,030.00
Rupees : One Lakh(s) Ninty Eight Thousand Thirty Only.					Total Order Value . . . 198,030.00

Terms and Conditions :-

Specification / Brand	Above item shall be of good quality Mangalore tile size-1'2" x 9" and Ridge Tile size-1' 2"x1'0", The rates approved by our MD vide cir.no. 533(e) dtd. 28.2.13 and accepted by contractor.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes are including in above prices
Delivery Date	Within 3 days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503 Phone. . .
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 79,212/- vide cheque no., dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 1,2,9,10,11,12,14,15,19 & 21 purpose. Laying charges included in above price.
Completion Date	Work to be completed in 7 days. Penalty of 5% of order value per week shall be levied for delay
Measurement	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	



[Signature]
07/02/2020

For **Serene Constructions LLP**

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 1 Of 1

21-11-2020 12:18:50



72274

16.11.20 11:21:50

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	72274	150422
Doc Date	21-11-2020	
Quote No	Nil	
Quote Date	04-09-2019	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9024 - Tiles - Roof Tiles - other - sft 9" x 16"	1,170.00	82.00	0.00	5.00	100,737.00
Total Order Value . . .					100,737.00
Rupees : One Lakh(s) Seven Hundred Thirty Seven Only.					

Terms and Conditions :-

Specification / Brand	Above item shall be of good quality Mangalore tile size-1'2" x 9" and Ridge Tile size-1' 2"x1'0", The rates approved by our MD vide cir.no. 533(e) dtd. 28.2.13 and accepted by contractor.
Payment Terms	40% as advance and 60% after delivery of materials & completion of all works
Tax	All taxes are including in above prices
Delivery Date	Within 3 days
Delivery Location	Serene Farms Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503 Phone. . .
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Rs. 40,295/- vide cheque no., dtd.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 50,27,29,42,3,4,5 & 30 purpose. Laying charges included in above price.
Completion Date	Work to be completed in 7 days. Penalty of 5% of order value per week shall be levied for delay
Measurement	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	

=> Part Bill received for V.no.
3,4,5, 27,29,42 and Bal.
Bill of V.no: 50,27,29,42,3,4,5 & 30 to be
receivable. af 21/11.

=> Final Bill received af 4/12/20

For Serene Constructions LLP

Authorised Signatory

Name :

Name :

Accepted the above Terms And Conditions

For Karunakar Reddy

Date : _/_/2020

Requisition Form

Company Name:		serene constructions llp		Date:		18/11/20	
Site & Phase :		Serene farms		Time:		14:30	
Supplier				Req. No.		150422	
Material required before date:		asap		ID No.		61657	
No	Description	Size	Quantity	Units	Inward No	Date	
1	roof tiles	sft	1170	sft			
2							
3							
4							
5							
6							
7							
9							
10							
Remarks: The above material is required for villa no-50,27,29,42,3,4,5,30							
Prepared By		syed golam sarwar		Approved by			
Sign. & Date		18.11.2020		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
19 NOV 2020
SOHAM DIRECTOR
MANAGING

Estimate/Draft PO

Page(s) 1 Of 1

19-11-2020 11:25:25

Original / Office Copy / Purchase Div.COPY

From Company : Serene Constructions LLP 5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003. G S T No. : 36ACVFS7909P1ZV	Draft PO for Approval
--	------------------------------

Supplier Details			
Karunakar Reddy 8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.			
GSTIN 36AKGPR0150G1ZD		NA	
9440407992		NA	
Doc No	72274	Doc Date	19-11-2020
Quote No	Nil	Quote Date	04-09-2019
SupplyType	Supply		

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9024 - Tiles - Roof Tiles - other - sft	1,170.00	82.00	0.00	5.00	100,737.00
Total Order Value ...					100,737.00

Rupees : One Lakh(s) Seven Hundred Thirty Seven Only.

Terms and Conditions :-

Specification / Brand Above item shall be of good quality Mangalore tile size-1'2" x 9" and Ridge Tile size-1'2" x 1'0". The rates approved by our MD vide cir.no. 533(e) did. 28.2.13 and accepted by contractor.

Payment Terms 40% as advance and 60% after delivery of materials & completion of all works

Tax

All taxes are including in above prices

Delivery Date

Within 3 days

Delivery Location

Serene Farms

Sy no-44, Yenkepally Village, Chevella Mandal, RR, Dist-501 503

Phone.

Penalty For Delay

Bills must be submitted to H.O. within 30days of completion of work. 10% ply on value of order will be deducted for delay in submission of bills.

Transportation Cost

Included in the above price.

Warranty

Nil

Advance Paid

Rs. 40,295/- vide cheque no., did.

Other Terms

We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 50,27,29,42,3,4,5 & 30 purpose. Laying charges included in above price.

Completion Date

Work to be completed in 7 days. Penalty of 5% of order value per week shall be levied for delay

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

T.D. Reddy
19/11/20

For Serene Constructions LLP

Authorised Signatory

Draft PO for Approval

Accepted the above Terms And Conditions

For Karunakar Reddy

Date : / /

Name :

Name :

Serene farm wall cladding and roof tiles Estimation 18-11-20.xlsx

A) Wall cladding tiles estimation						
Sl no	Villa no	SUBA	Units	Quantity of materials	Add 5% for wastage	Materials to be order
1	1	1200 sft		800	40	840
2	50	1200 sft		800	40	840
3	30	1000 sft		680	34	714
4	Club house repair			250	12.5	262.5
	Total			2,530	127	2,657
B) Roof tiles estimation						
Sl no	Villa no	SUBA	Units	Quantity of materials	Add 5% for wastage	Materials to be order
1	50	1200 sft		223	11.15	234.15
2	27	1000 sft		223	11.15	234.15
3	29	1000 sft		223	11.15	234.15
4	42	1000 sft		223	11.15	234.15
5	30	1000 sft		223	11.15	234.15
	Total			1115	55.75	1170.75

APPROVED BY
19 NOV 2020
SOHAM H/CJL
MANAGING DIRECTOR

Serene Constructions LLP (20-21)
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

Dated : 19-Mar-21

No. : PUR/10537
Ref.: 135 dt. 10-Mar-21

Party's Name: Rajadhani Tiles Company

GSTIN/UIN : 36AAPP3108E1ZM
State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars		Amount
Bricks & Blocks GST 5%	69,600.00	₹ 73,080.00
Input CGST	1,740.00	
Input SGST	1,740.00	
On Account of :		
Being amount credited to Rajadhani Tiles Company towards Purchase of Stone vide invoice no:135, dt:10-03-2021 & PO no:74978,dt:20-02-2021		
Amount (in words) :		
Indian Rupees Seventy Three Thousand Eighty Only		

for SUP-Rajadhani Tiles Company

Prepared by: ramakrishna

Approved by

Receiver's Signature

Scan 80:- 69241

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	16/03/2021	Prepared by:	T.D. Murthy				
PO/WO no.	74978	PO / WO Date.	20/02/2021				
Supplier Name	Rajadhani Tiles Company	PO/WO amount	Rs. 65,520/-				
Firm/Company	Serene Constructions LLP	Project	Serene Farms				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	135	10/03/2021	Rs. 73,080/- ✓				
2.	-	-	-				
3.	-	-	-				
4.	-	-	-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 73,080/- ✓				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	458	01/03/2021	89587	☒ Yes ☐ No			
2.	459	09/03/2021	89918	☒ Yes ☐ No			
3.	-	-	-	☐ Yes ☐ No			
4.	-	-	-	☐ Yes ☐ No			
Amount B – Other Credits :			-				
Amount C – Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 73,080/- ✓				
Amount E – PO / WO value:			Rs. 65,520/-				
Amount F – Difference (A – E):			Rs. 7,560/-				
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☒ Yes – Rs. 32,760/- ☐ No					
Payment – due date		20/03/2021					
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	16/3/21		16 MAR 2021		19/3/2021		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

**TAX INVOICE**

CASH / CREDIT

C : 9848525411
: 8885561492**RAJADHANI TILES COMPANY****MARBLES & GRANITE** Po No:- 74978Dealers in : Rajasthan Marbles, Granite, Kota Stone, Bangalore Stone, Tandur Stone and all types of Parking & Flooring Tiles
Plot No. 78, H.No. 4-40/7/2, Nagaram Village, Keesara Mdl., Medchal Dist - 500 083.Invoice No. **No**

GSTIN : 36AAPPU3108E1ZM

Date 10/03/21

Billed to :

Name : Serene Constructions LLP

Party GSTIN : 36ACVFS7909P1ZV

Mode of Supply (Transportation)

Address : Yenkopally VillagePlace of Supply : Yenkopally villageChevella, Mandal

Despatch Particulars :

Vehicle No.

State : Telangana Code : 36State Code : **TELANGANA - 36**AP3175649

S.No.	DESCRIPTION	HSN/SAC	QTY.	RATE	UNIT PRICE	AMOUNT Rs. Ps.
1)	Shabad Stone		4800	13	Sft	62,400
2)	unloading		4800	1.50	Sft	7200



Electronic Reference Number :

Total Taxable Value 69,600

Rupees in words Seventy Three Thousand
and Eighty one paise only

CGST @ 2.5 % 1740

SGST @ 2.5 % 1740

IGST @ — % —

(Subject to Reverse Charges) —

GRAND TOTAL 73,080/-

1. Interest @ 18% will be strictly charged extra of bills are not paid withindays.
2. We are not responsible for transit damages.
3. No rejection is entertained beyond 15 days from the date of receipt of material your end.
4. All disputes are subject to Hyderabad Jurisdiction.

For **RAJADHANI TILES COMPANY**

Receiver's Signature with Seal

Signature

Signature

Purchase Order

Page(s) 1 Of 1

20-02-2021 15:42:22

Orig

74978

16.02.21 11:20:53

From Company : **Serene Constructions LLP**
5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV

Supplier Details

Rajadhani Tiles Company
#Plot no. 78, Beside Sri Ram Kanta Weight Bridge, Nagaram,
Keesara(M), R.R. Dist.

GSTIN 36AAPPJ3108E1ZM

9848525411

Doc No	74978	150489
Doc Date	20-02-2021	
Quote No	Nil	
Quote Date	30-09-2018	
SupplyType	Supply	

Kind Attn : Mr. U.S. Mishra

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8522 - Stone - other - Shabad Stone - 2 ft x2 ft - sft 1200 nos	4,800.00	13.00	0.00	5.00	65,520.00
Total Order Value . . .					65,520.00
Rupees : Sixty Five Thousand Five Hundred Twenty Only.					

Terms and Conditions :-

Specification / Brand All items shall be of min.20mm maximum 25mm thickness.

Payment Terms 50% advance and balance after delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date Within 2days.

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal, RR. Dist-501 503
Phone. ..

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 32,760/- to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to qty and specs. Breakage in your a/c. Above order for Villa no. 01,32,15 & 29.
loading/unloading charges extra @Rs. 1.50/- per sft.

Completion Date NA

Measurment Final payment as per actual measurements on site.

Security Nil

Remarks

For **Serene Constructions LLP**

Authorised Signatory

Name : 

Accepted the above Terms And Conditions

For **Rajadhani Tiles Company**

Name : _____

Date : __/__/__

Requisition Form

Company Name:		Serene construction llp		Date:		18-02-21	
Site & Phase:		Serene farms		Time:		17:55	
Supplier				Req. No.		150489	
Material required before date:			25-02-21		ID No.		64089

No	Description	Size	Quantity	Units	Inward No	Date
1	Shabad stone	2' x 2'	1200	nos		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: The above materials required for villa NO – 01,32,15,29 (Each villa 300 nos)

Prepared By	SYED GOLAM SARWAR	Approve by	
Sign. & Date	18-02-21	Sign. & Date	

NOTE: on receipt of material at site write inward number and date in last 2 columns.

APPROVED
20 FEB 2021
P. PRABHAKAR
Sr. MANAGER PURCHASE