

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cum
Flat / Villa no.:	-	Block No.:		B. Requisition quantity:	150cum
Slab no.:	Towards Driveway Purpose	PO Nos.	80264	C. Actual quantity poured:	150cum
Requisition nos.:	177957	Supplier:	KPR Infra	D. Difference (C-A):	-
Sign of security	NIZAM	Sign of Admin		Sign of Project manager	
Date	29/12/2021	Date	29/12/21	Date	29/12/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	M/RN No.
1.	25.09.2021	09:09	12cum	001	28800	26760	2040	17578	96966
2.	25.09.2021	11:15	10cum	002	24000	23070	930	17579	96967
3.	25.09.2021	11:56	11cum	003	26400	25670		17580	96969
4.	25.09.2021	13:28	10cum	004	24000	23330	670	17581	96971
5.	25.09.2021	14:36	10cum	005	24000	23790	210	17582	96972
6.	25.09.2021	16:07	10cum	006	24000	23480	520	17583	96974
7.	26.09.2021	10:40	10cum	007	24000	23620	380	17588	96975
8.	26.09.2021	12:22	10cum	008	24000	23140	860	17589	96977
9.	26.09.2021	14:07	10cum	009	24000	23260	740	17590	96979
10.	26.09.2021	15:14	10cum	010	24000	23050	950	17591	96980
11.	27.09.2021	11:04	10cum	011	24000	22950	1050	17599	96982
12.	27.09.2021	14:00	10cum	012	24000	22940	1060	17600	96985
Total			123cum		295200cum		9410kgs		
Remarks:									

RMC pour report

Company/ firm:	Modi properties pvt ltd	Project:	May Flower Platinum	A. Estimated quantity:	150cum
Flat / Villa no.:	-	Block No.:		B. Requisition quantity:	150cum
Slab no.:	Towards periheral Driveaway Formation Purpose	PO Nos.	80264	C. Actual quantity poured:	150cum
Requisition nos.:	177957	Supplier:	KPR Infra	D. Difference (C-A):	
Sign of security	NIZAM	Sign of Admin	Savani	Sign of Project manager	
Date	29/9/2021	Date	29/9/21	Date	29/9/2021

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MIRN No.
13	27.09.2021	14:16	10cum	013	24000	23050	950	17601	96987
14	27.09.2021	16:55	10cum	014	24000	23240	760	17602	96989
15	27.09.2021	17:17	7cum	015	16800	16110	690	17603	96990
16									
17									
18									
19									
20									
21									
22									
23									
Total			27cum		64800cum		2400kgs		