

Prepared by:		T.D. Murthy			
Report Date		30-09-2021			
Site		Serene Constructions LLP			
List of requisitions Where PO/WO not prepared 3 working days after requisition:					
Requisition No	Requisition Date	Material Descsription	Purchase Officer - Remarks	Material delivered?	If material is not delivered - is delay justified?
150579	30-08-2021	Acrylic Board	Promotions to follow-up		
150583	30-08-2021	Curtains	Online purchase		
150584	30-08-2021	Curtain Rods	Online purchase		
150589	21-09-2021	CPVC Materials	PO issued no. 81015		
150590	21-09-2021	CP Material	PO issued no. 81144		
List of requisitions Where PO/WO is prepared and items have not received at site					
150562	29-07-21	HP Laptop adaptor	Next week delivery		
150571	19-08-21	Tanbrown Granite	Partly delivered and bal. next week		
150574	12-08-21	Wardrobes	Next week delivery		
150581	30-08-21	Al. windows	Next week delivery		
150582	30-08-21	Window beading	Next week delivery		
150585	08-09-21	PVC Round covers & Isolator	Next week delivery		
150586	13-09-21	Al. windows	Next week delivery		
150587	18-09-21	CP Material	Next week delivery		
150588	18-09-21	Sanitary material	Delivered		
150591	22-09-21	House keeping & Cleaning material	Next week delivery		

T.D. Murthy
30/9/21.

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Serene constructions llp	Date:	25-09-2021
Site:	Serene farms	Prepared by:	G.siva prasad
Report From / To	18-09-2021 to 25-09-2021	Approved by:	Syed golam sarwar
Report Date	25-09-2021		

List of requisitions numbers missing in the report :

List of requisitions where PO/WO not prepared 3 working days after requisition:

Req No.	Req Date	Sl. Of requisition	Item Description	Reason for not preparing PO/WO ⁸
150579	30-08-21	1	Acrylic board	
150583	30-08-21	1 to 6	Curtains	
150584	30-08-21	1 to 3	Curtain rods with brackets	
150589	21-09-21	1 to 4, 8, 10, 18, 21, 24 to 26	Cpvc material	8105
150590	21-09-21	1 to 4	Cf material	81104

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ⁵
150562	29-07-21	1	Hp laptop adapter	Supplier is arranging materials
150571	19-08-21	1, 2	Tan brown granite	Supplier is arranging materials
150574	12-08-21	1	Wardrobes	Supplier is arranging materials
150581	30-08-21	1 to 8	Aluminium windows	Supplier is arranging materials
150582	30-08-21	1 to 7	Window beading	Supplier is arranging materials
150585	08-09-21	1, 2	Pvc round cover, 40amp isolator	Supplier is arranging materials
150586	13-09-21	1 to 6	Aluminium windows	Supplier is arranging materials
150587	18-09-21	1, 2, 4 to 12, 14, 15, 16, 17	Cp material	Supplier is arranging materials
150588	18-09-21	1 to 3	Sanitary material	Supplier is arranging materials
150591	22-09-21	1 to 7	Housekeeping, cleaning material	Supplier is arranging materials

No. of gate passes issued this week:

Nil

From No.

-

To No.

-

Delivery van site visit on:

03/09/2021

Inward report (MRN/other) & stock report emailed in pdf format to purchase?

Yes / No

Items not ordered but received:

Other corrections & remarks:

Details of steel & cement stock

Statement of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-	-	
2.	10mm	.617	7.404	-	-	-	
3.	12mm	.89	10.68	-	-	-	
4.	16mm	1.58	18.96	-	-	-	
5.	20mm	2.47	29.64	-	-	-	
6.	25mm	3.86	46.32	-	-	-	
7.	32mm	6.32	75.84	-	-	-	
8.	Binding wire						
OPC stock	nil	OPC last weeks stock	nil	PPC/PSC stock	0 bags	PPC/PSC last weeks stock	0bags
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		25-09-2021		25-09-2021			
Notes: 1. * Send a copy of the missing requisitions to Purchase immediately; 2. Send all requisitions to the							

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and raikumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material received for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, Purchase to send reply to

Verified By:
G. Siva prasad
Admin Office
Modi Farm House (Hyd) LLP