Reply to rema	rks on requisi	tion by site report.			
Prepared by:		MINISH			
Report from/te		18-09-21 TO 04-10-2021			
Report Date	0	12-10-2021		Date	
Site:		AGH		Remarks by Shiva Krishna	
Site.		Adii		Kemarks by S	If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?
		O/WO not prepared 3 working days after requisitions	r utchase Manager - Remarks	delivered:	justified?
		Item Description			
165442		SS Screws	Delivery part week		
103442	16-06-21	33 Sciews	Delivery next week		
165411		Villa no 70tiles	Partly delivered balance next week		
165412		Villa no 60 tiles	Partly delivered balance next week		
165423		Z Angle Templates	Delivery next week		
165427		Villa no 18 tiles	Partly delivered balance next week		
165431		Window grills	Delivery next week		
165448		cc tv cameras	Delivery next week		
165459		bathroom tiles	Partly delivered balance next week		
165460	04-09-21	utility tiles	Partly delivered balance next week		
165461	04-09-21	panel doors	Contact supplier		
165466	03-09-21	4 x 2 Tiles	Partly delivered balance next week		
165467	03-09-21	4 x 2 Tiles	Partly delivered balance next week		
165458	03-09-21	4 x 2 Tiles	Partly delivered balance next week		
165459	03-09-21	bathroom tiles	Partly delivered balance next week		
165462	09-09-21	Al windows	Delivery next week		
165463	03-09-21	Window grills	Delivery next week		
165469		bathroom tiles	Delivery next week		
165471		MS Gates	Delivered		
165482		Name Plate	Delivered		
165484		PVC Wenge Sheet	Contact supplier		
165485		RO Plant Material	PO Issued Contact Icon Water Solutions		
105.05	21 07 21	TO THE PROPERTY	1 o issued condition water politicals		
				+	
				1	1
 				1	
 				1	
				+	1
 				+	1
				1	1
				1	1
				1	
				1	