

Payment Voucher

No. : PAY/10150

Dated : 19-Apr-21


Particulars	Amount
Account : SUP-Adilabad Timber Mart	52,900.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : Being cheque issued to Adilabad Timer mart towards purchase of WPC Door frames on 50% advance payment against po no:76156 & ch no:001466	
Amount (in words) : Indian Rupees Fifty Two Thousand Nine Hundred Only	
	₹ 52,900.00

Prepared by: lavanya.r

Approved by

Receivers Signature

Request for payment

Division	PURCHASE		
Pay to	Adilabad Timber Mart		
Towards	Purchase WPC Door frames		
Amount	52,900-00	Payment / cheque date	19-04-21
Payment from company	Modi Realty Mallapur LLP		
Project	GMR		
Type of payment	☒ Advance ☐ Part Payment ☐ Balance Payment ☐ Full Payment ☐ PDC ☐ Transfer ☐ Other:		
Payment mode	☒ Cheque ☐ Pay order ☐ RTGS/NEFT ☐ Cash ☐ Online payment ☐ Payment by Happy card ☐ Transfer to Happy card ☐ Transfer to petro card ☐ Other:		
Payment to be divided (attach statement)	☐ Yes ☒ No		
PO/WO no.	76156	Req. no	68879
Remarks/ Desc.	50% Advance payment		
Requested by:	Approved by:	Sign	Date
P.Prabhakar			10-04-21

APPROVED BY
10 APR 2021
SOHAM MODI
MANAGING DIRECTOR

Note: 1. Use this note for all requests for payment. 2. Do not use for weekly site payments. 3. Use for all transfers to Happy or petro card.

Purchase Order

Page(s) 1 Of 1

05-Apr-21 4:12:03 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Adilabad Timber Mart

D no-4-81/B,Veera Reddy Colony,Nacharam,Hyderabad-500076

GSTIN 36AADFA0098D1ZU

9505109395

9505109395

Doc No	76156	68879
Doc Date	05-04-2021	
Quote No	Nil	
Quote Date	05-04-2021	
SupplyType	Supply	

Kind Attn : Kiran Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2384 - Carpentry - other - WPC -2+2 - 7 ft x 3 ft 6 in - Nos	5.00	4,240.00	0.00	18.00	25,016.00
2 2387 - Carpentry - other - WPC 2+1 - 7 ft 3 in x 3 ft - Nos	15.00	2,904.00	0.00	18.00	51,400.80
3 2390 - Carpentry - other - WPS - 2+2 - 7 ft x 2 ft 6 in - Nos	10.00	3,168.00	0.00	18.00	37,382.40
Total Order Value . . .					113,799.20

Rupees : One Lakh(s) Thirteen Thousand Seven Hundred Ninty Nine and Paise Twenty Only.

Terms and Conditions :-

Specification / Brand	All items shall be of WPC door frames, Main door frames Section size 5"x2 1/2", Internal door section size 4"x 2 1/2", Rs 200 Per rft main door and Rs 165 per rft internal door frame, NO making charges, making is our responsibility.
Payment Terms	50% Advance balance after delivery
Tax	Included in the above prices
Delivery Date	With in 7 days
Delivery Location	Gulmohar Residency Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge Phone. Contact: Security _____, Admin 9502211011
Penalty For Delay	Nil
Transportation Cost	Extra as per actuals
Warranty	Nil
Advance Paid	Rs.52,900-00, by cheque.....dated.....
Other Terms	We reserve the rights to reject the items if not as per the specifications, above order for Flat no- 406,407,408,409 Block A , purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Logs will be supplied by supplier standerd log sizes will be calculated as 7' 3" as 8' and 3' 6" as 4', 2'5" as 3' fitting will be ous responsibility, Density will be 1000 kg /cum.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Adilabad Timber Mart**

Name : _____

Date : ____/____/____

Requisition Form - Door Frames

Company

Req. no.

Material required before

Prepared by:

Flat / Block no:

Modi Realty Mallapur LLP

68879

04.04.2021

M.Likhitha

A- 501,502,503,504,505

Site & Phase

Req. Date

ID no.

Approved by (sign):

Gulmohar Phase II

01.04.2021

65116

Type A 1360 Sft 3BHK Order Value:

Type B 1660 Sft 2BHK Order Value:

Electrical duct doors

5 Flats

0 Flats

0

S No.	Item Description	Units	Qty required for Type A 1360 Sft 3BHK flat					Balance Qty to be ordered
1	WPC Main door frame 7' x 3'6" with threshold	Nos	0.00	1.00	0.00			
2	WPC Door frame 7' x 3' without threshold	Nos	0.00	3.00	0.00		0.00	5.00
2	WPC Door frame 7' x 3' with threshold	Nos					0.00	15.00
3	WPC Door frame 7' x 2'6" without threshold	Nos	0.00	0.00	0.00		0.00	0.00
4	Door frame 7' x 2'6" with threshold	Nos	0.00	2.00	0.00		0.00	10.00
5	Door frame 5' x 2' with threshold	Nos	0.00	0.00	0.00		0.00	0.00
	Total				0.00		0.00	30.00

S No.	Item Description	Units	Quantity required	Qty Available at site - extra pieces	Balance Qty to be ordered		
1	Main door side 7' 3" X 5" X 3"	Nos	0.00	0.00	0.00		
2	Main door top /bottom 4' X 5" X 3"	Nos	0.00	0.00	0.00		
3	Other door sides 7' 3" X 4" X 2 1/2"	Nos	0.00	0.00	0.00		
4	Other door top / bottom 3' X 4" X 2 1/2"	Nos	0.00	0.00	0.00		
5	Other door top / bottom 3' 6" X 4" X 2 1/2"	Nos	0.00	0.00	0.00		
6	Other door sides 5' X 4" X 2 1/2"	Nos	0.00	0.00	0.00		
7	Other door top / bottom 2'6" X 4" X 2 1/2"	Nos	0.00	0.00	0.00		
8	Fish Tail Holdfast	Nos	0.00	0.00	0.00		
9	Wooden Screw 30 X 8 MM	Nos	50.00	0.00	50.00		
10	Nails 2"	Nos	100.00	0.00	100.00		
	Total	Nos	100.00	0.00	100.00		
			250.0	0.0	250.0		

APPROVED BY
1 APR 2021
PROJECT MANAGER

Modi Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10211**

Dated : **19-Apr-21**

Particulars	Amount
Account :	
ECARD-M Ram Prasad	8,228.00
ECARD-M Ram Prasad	11,000.00
ECARD-M Ram Prasad	6,000.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
Chq no: 001470 Being chq issued to M.Ram Prasad towards hamali charges for tiles unloading at site	
Amount (in words) :	
Indian Rupees Twenty Five Thousand Two Hundred Twenty Eight Only	₹ 25,228.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Mc Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10212**

Dated : **19-Apr-21**

Particulars	Amount
Account : GST Payable	20,00,000.00
Through : BANK-Kotak Mahindra Bank- Current A/c-2912974950	
On Account of : Being cheque issued to Kotak bank towards GST for the month of March 2021 against ch no:000062	
Amount (in words) : Indian Rupees Twenty Lakh Only	₹ 20,00,000.00

Approved by

Receiver's Signature

Payment Voucher

No. : **PAY/10198**

Dated : **19-Apr-21**

Particulars	Amount
Account : USL-Paramount Builders	10,00,000.00
Through : BANK-Yes Bank Current A/c	
On Account of : Being amount transfer to paramount builders towards loan repayment	
Amount (in words) : Indian Rupees Ten Lakh Only	
	₹ 10,00,000.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Modi Realty Mallapur LLI
MG Road, Ranga Reddy
Secunderabad

Payment Voucher

No. : PAY/10211-10199

Dated : 20-Apr-21

Particulars	Amount
Account : OEUD-Consultancy Charges	25,000.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : Being cheque issued to B Satish kumar towards Pre DCR drawing and to generate Auto DCR report of Gulmohar residency revised drawings against ch no"001472	
Amount (in words) : Indian Rupees Twenty Five Thousand Only	₹ 25,000.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Medi Realty Mallapur LLP
G Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10211**

Dated : **20-Apr-21**

Particulars	Amount
Account :	
OEUD-Consultancy Charges	25,000.00
TDS-10% Professional Charges	(-)2,500.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
Being cheque issued to B Satish kumar towards Pre DCR drawing and to generate Auto DCR report of Gulmohar residency revised drawings against ch no"001471	
Amount (in words) :	
Indian Rupees Twenty Two Thousand Five Hundred Only	
	₹ 22,500.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Dt. 17.04.2021.

Sir,

Sub: Cheque to be issued to Mr. B. Satish Kumar towa PreDCR drawing

We will have to issue Rs.25,000/- cheque to Mr. B. Satish Kumar to convert CAD plans to PreDCR and to generate Auto DCR report of Gulmohar Residency revised drawings.

This is for your information.

Kanaka Rao.



Payment Voucher

No. : **PAY/10200**

Dated : **21-Apr-21**

Particulars	Amount
Account : FEXP-Bank Charges	3.54
Through : BANK-Kotak Mahindra Bank- Current A/c-2912974950	
On Account of : Being processing fees	
Amount (in words) : Indian Rupees Three and Fifty Four paise Only	
	₹ 3.54

Prepared by: rajyalakshmi

Approved by

Receiver's Signature

Modi Realty Mallapur LLPG Road, RAnigunj
Secunderabad**Payment Voucher**No. : **PAY/10201**Dated : **21-Apr-21**

Particulars	Amount
Account : FEXP-Bank Charges	152.22
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : Being processing fees	
Amount (in words) : Indian Rupees One Hundred Fifty Two and Twenty Two paise Only	
	₹ 152.22

Prepared by: rajyalakshmi

Approved by

Receiver's Signature

Medi Realty Mallapur LLP
G Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10211**

Dated : **22-Apr-21**

Particulars	Amount
Account : EMP-A Sravani	13,629.00
Through : BANK-Yes Bank Current A/c	
On Account of : Being cheque issued to A Sravani towards Salary for the month of March 2021 against ch no:315013	
Amount (in words) : Indian Rupees Thirteen Thousand Six Hundred Twenty Nine Only	
	₹ 13,629.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

Payment Voucher

No. : PAY/10203

Dated : 22-Apr-21

Particulars	Amount
Account : USL-Paramount Builders	10,00,000.00
Through : BANK-Yes Bank Current A/c	
On Account of : Being amount transfer to paramount builders towards loan repayment	
Amount (in words) : Indian Rupees Ten Lakh Only	
	₹ 10,00,000.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Payment Voucher

No. : PAY/10204

Dated : 22-Apr-21

Particulars	Amount
Account : USL-Paramount Builders	10,00,000.00
Through : BANK-Yes Bank Current A/c	
On Account of : Being amount transfer to paramount builders towards loan repayment	
Amount (in words) : Indian Rupees Ten Lakh Only	
	₹ 10,00,000.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Payment Voucher

No. : PAY/10205

Dated : 22-Apr-21

Particulars	Amount
Account : USL-Paramount Builders	10,00,000.00
Through : BANK-Yes Bank Current A/c	
On Account of : Being amount transfer to paramount builders towards loan repayment	
Amount (in words) : Indian Rupees Ten Lakh Only	
	₹ 10,00,000.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Payment Voucher

No. : PAY/10206

Dated : 22-Apr-21

Particulars	Amount
Account : USL-Paramount Builders	10,00,000.00
Through : BANK-Yes Bank Current A/c	
On Account of : Being amount transfer to paramount builders towards loan repayment	
Amount (in words) : Indian Rupees Ten Lakh Only	
	₹ 10,00,000.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Payment Voucher

No. : **PAY/10207**

Dated : **22-Apr-21**

Particulars	Amount
Account : USL-Paramount Builders	10,00,000.00
Through : BANK-Yes Bank Current A/c	
On Account of : Being amount transfer to paramount builders towards loan repayment	
Amount (in words) : Indian Rupees Ten Lakh Only	
	₹ 10,00,000.00

Prepared by: krishnaveni

Approved by

Receiver's Signature

Modi Realty Mallapur LLP
G Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10212**

Dated : **23-Apr-21**

Particulars	Amount
Account :	
SP-Svr Pumps Allied Services	3,185.00
SP-Svr Pumps Allied Services	7,945.00
SP-Svr Pumps Allied Services	7,945.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
Being amt transfer to SVR pumps allied services against bill nos:312,313 & 314	
Amount (in words) :	
Indian Rupees Nineteen Thousand Seventy Five Only	
	₹ 19,075.00

Prepared by: lavanya.r

Approved by

Receiver's Signature

M Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10213**

Dated : **23-Apr-21**

Particulars	Amount
Account : OE-Water Supply UD	9,500.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : being neft trasnaction to A.Sthyanarayana for4 supply of bore water for site work purpose vide voucher no 5713 enclosed.	
Amount (in words) : Indian Rupees Nine Thousand Five Hundred Only	
	₹ 9,500.00

Receiver's Signature:

Authorised Signatory



Building Material Voucher

22/04/2021 16:59:59

Pages : 1 of 1

Company Name : Modi Reality Mallapur LLP

Voucher No : 5713

Project Name : Gulmohar Residency

From Date : 15/04/2021

Supplier Name : A. Sathyanarayana

To Date : 21/04/2021

Inward No	Recd Date	Recd Time	DC No.	DC Date	Qty	Rate	GST%	Gross
6125 - Building material - Water Tanker - NA - nos								
4170	15-04-2021	7.13			1.000	500.00	0.00	500.00
4171	15-04-2021	9.22			1.000	500.00	0.00	500.00
4172	15-04-2021	12.30			1.000	500.00	0.00	500.00
4173	15-04-2021	13.58			1.000	500.00	0.00	500.00
4174	16-04-2021	6.37			1.000	500.00	0.00	500.00
4175	16-04-2021	7.29			1.000	500.00	0.00	500.00
4176	16-04-2021	8.36			1.000	500.00	0.00	500.00
4177	16-04-2021	10.15			1.000	500.00	0.00	500.00
4178	16-04-2021	17.02			1.000	500.00	0.00	500.00
4179	17-04-2021	06:22			1.000	500.00	0.00	500.00
4180	17-04-2021	07:24			1.000	500.00	0.00	500.00
4181	17-04-2021	08:20			1.000	500.00	0.00	500.00
4182	17-04-2021	10:26			1.000	500.00	0.00	500.00
4183	17-04-2021	13:19			1.000	500.00	0.00	500.00
4185	18-04-2021	08.12			1.000	500.00	0.00	500.00
4186	19-04-2021	10:04			1.000	500.00	0.00	500.00
4187	19-04-2021	11:20			1.000	500.00	0.00	500.00
4188	21-04-2021	09:07			1.000	500.00	0.00	500.00
4189	21-04-2021	15:57			1.000	500.00	0.00	500.00
					19.000			9500.00
Building Material Total								9500.00

Advice for Payment

PARTICULARS		Amount
Payment towards Building Material		9500.00
Towards supply of bore water for site work & labour quarters use purpose.		
Additional Payments :	Certified by:  A. Srayani Asst. Engineer MODI REALTY (MALLAPUR) LLP VERIFIED BY  23 APR 2021 N. NARENDER REDDY ASST. MANAGER-AUDIT	0.00
Deductions :		0.00
Total		9500.00
Rupees : Nine Thousand Five Hundred Only.		



Accounts Manager

Managing Director

di Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10213**

Dated : **23-Apr-21**

Particulars	Amount
Account :	
EUC-Kamlesh Varma	2,932.00
TDS-2% Contract	(-)59.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft transaction to Kamles varma for wall chipping work done at A & B Blocks vide voucher no 7910 enclosed.	
Amount (in words) :	
Indian Rupees Two Thousand Eight Hundred Seventy Three Only	
	₹ 2,873.00

Receiver's Signature:

Authorised Signatory

Advice for Payment

Company Name : Modi Reality Mallapur LLP
 Project Name : Gulmohar Residency
 Supplier Name : Kamles Varma

Voucher No : 7910

PARTICULARS

Hire Charges - Job Work Payment	Amount Payable :-	Amount
Towards wall chipping work done at B & A blocs .	2932.50	
Hire Charges - On A/C Payment	Amount Payable :-	2932.00
	0.00	
Other Additions :		0.00
		0.00
	Gross	2932.00
	TDS% 2.00	
	TDS Amount	58.64
Other Deductions :	CGST% 0.00	
	0.00	
	SGST% 0.00	
	0.00	
	0.00	
	Total GST Amount	0.00
		0.00
	Total	2873.36

Rupees : Two Thousand Eight Hundred Seventy Three and Paise Thirty Six Only.



Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : Kamles Varma

22/04/2021 16:59:59

Pages : 1 of 2

Voucher No :	7910
From Date :	15/04/2021
To Date :	21/04/2021

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
89811	4146	15-04-2021 Chipping machine (per hour)	10:12	17:12	6	150	JW	900.00
		Units : per hour Rate : 150						
		Towards wall chipping at kitchen and hall passage wall at A - block 307.						
89812	4147	16-04-2021 Chipping machine (per hour)	09:30	17:32	7	150	JW	1050.00
		Units : per hour Rate : 150						
		Towards dressing room wall chipping work done at B - block -504.						
89916	4166	20-04-2021 Chipping machine (per hour)	09:31	17:29	6.55	150	JW	982.50
		Units : per hour Rate : 150						
		Towards A-block 3rd floor electrical duct point chipping work at 307.						



Accounts Manager

Managing Director

Payment Voucher

No. : PAY/10213

Dated : 23-Apr-21

Particulars	Amount
Account :	
EUC-Meeriyala Rajkumar	52,284.00
TDS-2% Contract	(-)1,064.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft trasnaction to Meeriyala raju kumar for morrum filling , excavation works done at D & H blcoks .vide voucher no 7907 enclosed.	
Amount (in words) :	
Indian Rupees Fifty One Thousand Two Hundred Twenty Only	
	₹ 51,220.00

Receiver's Signature:

Authorised Signatory



Advice for Payment

Company Name : Modi Reality Mallapur LLP
 Project Name : Gulmohar Residency
 Supplier Name : Miriyala Raju Kumar

Voucher No : 7907

PARTICULARS

	Amount
Hire Charges - Job Work Payment	
Towards providing JCB & tractors for soil & blouders filling and levlling at D-Block by shifting from H-Block to D-Block . material shifting .	Amount Payable :- 53352.00
	53352.00
Hire Charges - On A/C Payment	
	Amount Payable :- 0.00
	0.00
Other Additions :	
	0.00
	Gross 53352.00
	TDS% 2.00
	TDS Amount 1067.04
Other Deductions :	
	CGST% 0.00 0.00 SGST% 0.00 0.00
	Total GST Amount 0.00
	0.00
	Total 52284.96

Rupees : Fifty Two Thousand Two Hundred Eighty Four and Paise Ninty Six Only.



Accounts Manager

Managing Director

Hire Charges Voucher

22/04/2021 16:59:59

Pages : 1 of 3

Company Name : Modi Realty Mallapur LLP
Project Name : Gulmohar Residency
Supplier Name : Miriyala Raju Kumar

Voucher No :	7907
From Date :	15/04/2021
To Date :	21/04/2021

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
89818	4153	16-04-2021 JCB AP04AR0180 Units : per hour Towards filling of boulders in C - block ramp.	10:01	13:05	3	800	JW	2400.00
89819	4154	16-04-2021 JCB AP04AR0180 Units : per hour Towards filling of boulders and ramp leveling work done at C - block.	14:01	18:02	4	800	JW	3200.00
89860	4155	17-04-2021 Tractor with tipper without labour (per day) ts32t1615 Units : per day (9.30 to 6 P.M) Towards granite shifting from SOV to GMR site .	09:26	15:33	1	1800	JW	1800.00
89905	4160	19-04-2021 JCB ts08ev2096 Units : per hour Towards soil filling work at F-Block ramp & D-Block .	09:38	13:11	3.3	800	JW	2640.00
89911	4161	19-04-2021 Tractor with tipper without labour (per day) TS06UB9670 Units : per day (9.30 to 6 P.M) Towards near D-Block F-block ramp soil filling work.	09:50	18:00	1	1800	JW	1800.00
89913	4163	19-04-2021 Tractor with tipper without labour (per day) AP27D5631 Units : per day (9.30 to 6 P.M) Towards soil filling in D-Block and F- block ramp soil filling work.	10:23	17:56	1	1800	JW	1800.00
89914	4164	19-04-2021 JCB TS08EV2096 Units : per hour Towards soil filling in D-Block and F- block ramp soil filling work.	14:04	18:00	3.55	800	JW	2840.00
89917	4167	20-04-2021 JCB TS08EV2096 Units : per hour Towards loading of boulders and morrum for H-block.	09:32	13:02	3.3	800	JW	2640.00
89919	4169	20-04-2021 Tractor with tipper without labour (per day) AP27D5631 Units : per day (9.30 to 6 P.M)	09:36	18:04	1	1800	JW	1800.00

VERIFIED BY
23 APR 2021
N. NARENDER REDDY
ASST. MANAGER-AUDIT

APPROVED BY
22 APR 2021
Project Manager
PROJECT MANAGER

Certified by:
A. Sravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

Accounts Manager

Managing Director

Managing Director

Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10213** 10212

Dated : **23-Apr-21**

Particulars	Amount
Account :	
EUC-R Anjaiah	14,410.00
TDS-2% Contract	(-)288.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft tarsnaction to R.Anjaiah for rock cutting work at G-Block. vid evoucher no 7908 enclosed.	
Amount (in words) :	
Indian Rupees Fourteen Thousand One Hundred Twenty Two Only	
	₹ 14,122.00

Receiver's Signature:



Authorised Signatory



Advice for Payment

Company Name : Modi Reality Mallapur LLP

Project Name : Gulmohar Residency

Supplier Name : R.ANJALIAH

Voucher No : 7908

PARTICULARS

Amount

Hire Charges - Job Work Payment

Towards rock cutting work done at G-Block 2 & 3 lift pit areas .

Amount Payable :- 14410.00

14410.00

Hire Charges - On A/C Payment

Amount Payable :- 0.00

0.00

Other Additions :

0.00

Gross 14410.00

TDS% 2.00 TDS Amount 288.20

Other Deductions :

CGST% 0.00 0.00 SGST% 0.00 0.00 Total GST Amount 0.00

0.00

Total 14121.80

Rupees : Fourteen Thousand One Hundred Twenty One and Paise Eighty Only.

VERIFIED BY

23 APR 2021

N. NARENDER REDDY
ASST. MANAGER-AUDIT

Certified by:

A. Gravani
Asst. Engineer
MODI REALTY (MALLAPUR) LLP

APPROVED BY

22 APR 2021

M. RAM PRASAD
PROJECT MANAGER
Project Manager

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Reality Mallapur LLP
Project Name : Gulmohar Residency
Supplier Name : R.ANJAIAH

22/04/2021 16:59:59

Pages : 1 of 2

Voucher No :	7908
From Date :	15/04/2021
To Date :	21/04/2021

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
89807	4142	15-04-2021 Compressor for rock cutting AP27M7245 Units : per hour Rate : 550 Towards lift pit -03 rock cutting work at G- block.	09:41	17:18	6.2	550	JW	3410.00
89815	4150	16-04-2021 Compressor for rock cutting AP27M7245 Units : per hour Rate : 550 Towards lift pit -3 rock cutting work done at G - block.	09:35	17:30	6.5	550	JW	3575.00
89903	4158	17-04-2021 Compressor for rock cutting ap27m7245 Units : per hour Rate : 550 Towards lift pit 02 & 03 rock cutting work at G-Block.	09:32	17:31	6.5	550	JW	3575.00
89904	4159	19-04-2021 Compressor for rock cutting ap27m7245 Units : per hour Rate : 550 Towards boulders breaking work at F & G blocks.	09:38	17:39	7	550	JW	3850.00



Accounts Manager

Managing Director

M. Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10213** 10213


Dated : **23-Apr-21**

Particulars	Amount
Account :	
EUC-Bodasu Naresh	57,875.00
TDS-2% Contract	(-),1,157.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft trasnaction to Bodasu naresh for soil filling 7 levelling work at F-Block rock cutting work vide voucher no 7909 enclosed.	
Amount (in words) :	
Indian Rupees Fifty Six Thousand Seven Hundred Eighteen Only	
	₹ 56,718.00

Receiver's Signature:

Authorised Signatory



Advice for Payment

Company Name : Modi Reality Mallapur LLP
 Project Name : Gulmohar Residency
 Supplier Name : B Naresh

Voucher No : 7909

PARTICULARS

	Amount
Hire Charges - Job Work Payment	
Towards providing hitachi & tipper for soil filling and levelling work at F-Block. compressor rock cutting at lift [pit areas .	
Amount Payable :-	57875.00
Hire Charges - On A/C Payment	
Amount Payable :-	49260.00
Other Additions :	0.00
	0.00
Gross	57875.00
TDS% 2.00	
TDS Amount	1157.50
Other Deductions :	
CGST% 0.00 0.00 SGST% 0.00 0.00	
Total GST Amount	0.00
	0.00
Total	56717.50

Rupees : Fifty Six Thousand Seven Hundred Seventeen and Paise Fifty Only.

Certified by:

 A. Sravani
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP

VERIFIED BY

 23 APR 2021
 N. NARENDER REDDY
 ASST. MANAGER-AUDIT

APPROVED BY

 22 APR 2021
 M. RAM PRASAD
 PROJECT MANAGER

Accounts Manager

Managing Director

Hire Charges Voucher

Company Name : Modi Reality Mallapur LLP
Project Name : Gulmohar Residency
Supplier Name : B Naresh

22/04/2021 16:59:59

Pages : 1 of 3

Voucher No :	7909
From Date :	15/04/2021
To Date :	21/04/2021

HC No	HC Date	Equipment Name / Particulars	S.Time	E.Time	Qty	Rate		Gross
89808	4143	15-04-2021 Compressor for rock cutting AP21D1720 Units : per hour Towards rope rock cutting work done at G - block. Rate : 550	09:54	17:18	6.2	550	HC	3410.00
89809	4144	15-04-2021 Hitachi 200 big bucket Units : per hour Towards boulders removing and loading work at H - block. Rate : 2000	09:59	17:23	6.2	2000	HC	12400.00
89810	4145	15-04-2021 Tipper - 200 / 300 Cft AP02W0037 Units : per day (9.30 to 6 P.M) Towards boulders shifting work from H -block to E and C - block. Rate : 3000	10:03	17:24	1	3000	HC	3000.00
89813	4148	16-04-2021 Tipper - 200 / 300 Cft AP02W0037 Units : per day (9.30 to 6 P.M) Towards boulders shifting from H - block to C- block. Rate : 3000	09:32	17:00	1	3000	HC	3000.00
89814	4149	16-04-2021 Hitachi 200 big bucket Units : per hour Towards boulders shifting and loading work done at H block. Rate : 2000	09:33	18:03	6.3	2000	HC	12600.00
89816	4151	16-04-2021 Compressor for rock cutting AP27U0292 Units : per hour Towards rope rock cutting work done at G - block. Rate : 550	09:36	17:30	6.5	550	HC	3575.00
89817	4152	16-04-2021 Compressor for rock cutting AP21D1720 Units : per hour Towards rope rock cutting work done at G - block. Rate : 550	09:37	17:30	6.5	550	HC	3575.00
89861	4156	17-04-2021 Compressor for rock cutting ap21d1720 Units : per hour Towards sompressor rock boulders cutting work at D & F blocks. Rate : 550	09:30	17:30	7	550	JW	3850.00
89862	4157	17-04-2021 Compressor for rock cutting ap27u0292 Units : per hour Rate : 550	09:32	17:30	6.5	550	JW	3575.00

VERIFIED BY
[Signature]
23 APR 2021
N. NARENDER REDDY
ASST. MANAGER-AUDIT

ROVED
2 APR 2021
M. RAM PRASAD
Project Manager
MODI REALTY (MALLAPUR) LLP

Accounts Manager

Managing Director

Hire Charges Voucher

22/04/2021 16:59:59

Pages : 2 of 3


22/04/2021 16:59:59

Pages : 2 of 3

			Towards boulders cutting work done at peripheral of d block.									
89912	4162	19-04-2021	Hitachi 200 big bucket				10:05	17:35	6.3	2000	JW	12600.00
			200bucket	Units : per hour		Rate : 2000						
			Towards F block & Club house drive way road and boulders shifting work.									
89918	4168	20-04-2021	Compressor for rock cutting				09:35	17:35	7	550	HC	3850.00
			AP21D1720	Units : per hour		Rate : 550						
			Towards dowells holes drilling work at G-block.									
89920	4170	20-04-2021	Hitachi 200 big bucket				10:00	18:00	7	2000	JW	14000.00
			200bucket	Units : per hour		Rate : 2000						
			Towards morrum & boulders leveling work at clubhouse drive and road leveling for clubhouse to Gblock									
89965	4172	21-04-2021	Hitachi 200 big bucket				09:26	17:43	7	2000	JW	14000.00
			-	Units : per hour		Rate : 2000						
			Towards soil loading & filling work at F-Block & H-Block..									
89966	4173	21-04-2021	Tipper - 200 / 300 Cft				09:27	18:14	1	3000	JW	3000.00
			ap28ta8664	Units : per day (9.30 to 6 P.M)		Rate : 3000						
			Towards soil 7 boulders shifting from H-Block to F-Block .									
89967	4174	21-04-2021	Tipper - 200 / 300 Cft				09:30	18:15	1	3000	JW	3000.00
			ap02w0037	Units : per day (9.30 to 6 P.M)		Rate : 3000						
			Towards soil boulders shifting from H-Block to F-Block.									
89972	4179	21-04-2021	Compressor for rock cutting				09:50	17:51	7	550	HC	3850.00
			ap21d1720	Units : per hour		Rate : 550						
			Towards rock cutting work at G-Block.									
89973	4180	21-04-2021	Compressor for rock cutting				09:52	17:51	7	550	JW	3850.00
			ap27u0292	Units : per hour		Rate : 550						
			Towards slope rock cutting work done at G-Block.									

Certified by:

VERIFIED BY




23 APR 2021

N. NARENDER REDDY
ASST. MANAGER-AUDIT

Certified by:

 A. Grayani
 Asst. Engineer
 MODI REALTY (MALLAPUR) LLP

VERIFIED BY

 23 APR 2021
 N. NARENDER REDDY
 ASST. MANAGER-AUDIT

APPROVED BY

 22 APR 2021
 M. RAM PRASAD
 PROJECT MANAGER

Project Manager

Accounts Manager

Managing Director

di Realty Mallapur LLP

MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10228**

Dated : **23-Apr-21**

Particulars	Amount
Account :	
CONJBDW-G Mannem (Earth Work)	17,650.00
TDS-1.00% Contract	(-)176.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft trasnaction to G.Mannem for tils boxs shifting & morrurn removing work as epr job work sheet no 1064 enclosed.	
Amount (in words) :	
Indian Rupees Seventeen Thousand Four Hundred Seventy Four Only	
	₹ 17,474.00

Receiver's Signature:

Authorised Signatory

M. i Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : PAY/10228

Dated : 23-Apr-21

Particulars	Amount
Account :	
CONJBDW-G Mannem (Earth Work)	16,300.00
TDS-1.00% Contract	(-)163.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft tarsnaction to G.Mannem for cleaning shifting works doen at site vide voucher no 1052 enclosed.	
Amount (in words) :	
Indian Rupees Sixteen Thousand One Hundred Thirty Seven Only	
	₹ 16,137.00

Receiver's Signature:

Authorised Signatory

Modi Realty Mallapur LLP

MG Road, RAnigunj
Secunderabad

Payment Voucher

10216
No. : **PAY/10228**

Dated : **23-Apr-21**

Particulars	Amount
Account : CONT-V.Balakrishna	35,000.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : being neft tarsnaction to V.Balakrishna for releasing credit blanace amount vide voucher no 1061 enclosed.	
Amount (in words) : Indian Rupees Thirty Five Thousand Only	
	₹ 35,000.00

Receiver's Signature:

Authorized Signatory

Attendance Details
Gulmohar Residency
 Survey No.19, Mallapur, Hyderabad.

Advice for Payment No : 1061

Date : 23/04/2021

Contractor Name	From Date	To Date
V.Balakrishna (Core cutting)	15/04/2021	21/04/2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment	
PARTICULARS	AMOUNT
On A/c Description : Towards releasing credit balance amount credit balance amount Rs.79115/-	35000.00
Department Description :	0.00
Job Work Description :	0.00
	Total Amount % 35000.00
	TDS : @ 0 0.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
	
Net Amount :	35000.00
Rupees : Thirty Five Thousand Only.	



Approved By Accounts

Approved By Managing Director

Modi Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

10217
No. : PAY/10228

Dated : 23-Apr-21

Particulars	Amount
Account : CONT-S Ganesh	5,000.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : being neft tarsnaction to S.Ganesh for releasing credit balance amount vide voucher no 1059 enclsoed.	
Amount (in words) : Indian Rupees Five Thousand Only	
	₹ 5,000.00

Receiver's Signature:





Authorised Signatory

Attendance Details
Gulmohar Residency
Survey No.19, Mallapur, Hyderabad.

Advice for Payment No : 1059

Date : 23/04/2021

Contractor Name		From Date		To Date	
S.Ganesh(Electrical)		15/04/2021		21/04/2021	
Skill Name	Attendance		Department		Job Work
	Value	Amount	Auto	Manual	Auto
Totals...	0.00	0.00	0.00	0.00	0.00

PARTICULARS		AMOUNT
On A/c Description :		
Towards releasing credit balance amount credit balance amount Rs.15329/-		5000.00
Department Description :		0.00
Job Work Description :		0.00
Total Amount %		5000.00
TDS : @ 0		0.00
Less Rent :		0.00
Less Loan :		0.00
Other Deductions Description :		0.00
Net Amount :		5000.00

Rupees : Five Thousand Only.



Approved By Project
Manager
M. RAM PRASAD
PROJECT MANAGER

Approved By Accounts
Approved By Managing
Director

Modi Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10218**

Dated : **23-Apr-21**

Particulars	Amount
Account : CONT-Janardhan Prasad	50,000.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : being neft tarsnaction to Janardhan prasad for releasing credit balance ampunt vide voucher no 1058 enclosed.	
Amount (in words) : Indian Rupees Fifty Thousand Only	
	₹ 50,000.00

Receiver's Signature:





Authorised Signatory

Attendance Details
Gulmohar Residency
 Survey No.19, Mallapur, Hyderabad.

Advice for Payment No : 1058

Date : 23/04/2021

Contractor Name	From Date	To Date
Janardhan Prasad(Tiles)	15/04/2021	21/04/2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Male Helper	6.00	3000.00	2375.00	0.00	0.00	0.00	625.00	0.00
Mason	17.00	11475.00	4725.00	0.00	0.00	0.00	6750.00	0.00
Totals...	23.00	14475.00	7100.00	0.00	0.00	0.00	7375.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Towards releasing credit balance amount credit balance amount Rs.101604/-	50000.00
Department Description :	0.00
Job Work Description :	0.00
	Total Amount % 50000.00
	TDS : @ 0 0.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
Net Amount : 50000.00	
Rupees : Fifty Thousand Only.	



[Signature]

Approved By Accounts

Approved By Managing Director

Mo Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : PAY/10228

Dated : 23-Apr-21

Particulars	Amount
Account : CONT-Sirimalla Mahesh (Painting Work)	30,000.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : being neft trasnaction to Sirimalla mahesh for releasing credit balance amount vide voucher no 1060 enclosed.	
Amount (in words) : Indian Rupees Thirty Thousand Only	
	₹ 30,000.00

Receiver's Signature:



Authorised Signatory

Attendance Details
Gulmohar Residency
 Survey No.19, Mallapur, Hyderabad.

Advice for Payment No : 1060

Date : 23/04/2021

Contractor Name	From Date	To Date
S.Mahesh	15/04/2021	21/04/2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment		
PARTICULARS	AMOUNT	
On A/c Description : Towards releasing credit balance amount credit balance amount Rs.64307/-	30000.00	
Department Description :	0.00	
Job Work Description :	0.00	
	Total Amount %	30000.00
	TDS : @ 0	0.00
	Less Rent :	0.00
	Less Loan :	0.00
Other Deductions Description :	0.00	
VERIFIED BY  23 APR 2021 N. NARENDAR REDDY ASST. MANAGER-AUDIT		
Net Amount :		30000.00
Rupees : Thirty Thousand Only.		

Certified by:

A. Sravani
 Asst. Engineer
 MODI REALTY (INDIA) LLP
 Approved By Admin

APPROVED BY

23 APR 2021
M. RAM PRASAD
PROJECT MANAGER
 Approved By Project Manager


 Approved By Accounts

Approved By Managing Director

Receiver's Signature:

A handwritten signature in blue ink, consisting of a stylized 'S' followed by a cross-like mark.

4
Authorised Signatory

Modi Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : **PAY/10228**

Dated : **23-Apr-21**

Particulars	Amount
Account : CONT-Bodasu Naresh	80,000.00
Through : BANK-Kotak Mahindra Bank Rera A/c	
On Account of : being neft tarsnaction to Bodasu naresh for releasing credit balance amount vdie voucher no 1057 enclosed.	
Amount (in words) : Indian Rupees Eighty Thousand Only	
	₹ 80,000.00

Attendance Details
Gulmohar Residency
 Survey No.19, Mallapur, Hyderabad.

Advice for Payment No : 1057

Date : 23/04/2021

Contractor Name	From Date	To Date
B.Naresh (Earthwork)	15/04/2021	21/04/2021

Skill Name	Attendance		Department		Job Work		On A/c	
	Value	Amount	Auto	Manual	Auto	Manual	Auto	Manual
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Advice For Payment

PARTICULARS	AMOUNT
On A/c Description : Towards releasing credit balance amount credit balance amount Rs.117667/-	80000.00 50,000
Department Description :	0.00
Job Work Description :	0.00
	Total Amount % 80000.00
	TDS : @ 0 0.00
	Less Rent : 0.00
	Less Loan : 0.00
Other Deductions Description :	0.00
	Net Amount : 80000.00
Rupees : Eighty Thousand Only.	



Approved By Accounts

Approved By Managing Director

Modi Realty Mallapur LLP
MG Road, RAnigunj
Secunderabad

Payment Voucher

No. : ¹⁰²⁹¹**PAY/10228**

Dated : **23-Apr-21**

Particulars	Amount
Account :	
CONJBDW-P Praveen Kumar (Welder)	5,600.00
TDS-1.00% Contract	(-)56.00
Through :	
BANK-Kotak Mahindra Bank Rera A/c	
On Account of :	
being neft tarsnaction to P.Praveen kumar for ms stand making work c-block sump walls vid evoucher no 1053 enclosed.	
Amount (in words) :	
Indian Rupees Five Thousand Five Hundred Forty Four Only	
	₹ 5,544.00

Receiver's Signature:


Authorised Signatory

Payment Voucher

Dated : 23-Apr-21

₹ 8,056.00

Authorised Signatory