

Nilgiri Estates (21-22)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : PAY/10051/20-21

Dated : 15-Apr-21

Particulars	Amount
Account : DW-K Kiran TDS-1% Contract	5,000.00 (-)50.00
Through : BANK-YES BANK LTD A/C No-00976370002042 On Account of : Towards villa no 01 street light connections remove and reconnect the connections and checking the street light poles in the site details enclosed. Amount (in words) : Indian Rupees Four Thousand Nine Hundred Fifty Only	₹ 4,950.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

DEBIT VOUCHER

M/s. NILGIRI ESTATES

Office: 5-4-187/3 & 4, II Floor,
Sohan Narayan, V.C. Road, Secunderabad-500 003.

NILGIRI ESTATE

Voucher No. Site: Sy.No.100/2, Rampally, Hyd.

A/c. Nilgiri Estates

Dept.

Date: 15/04/21

Paid to	Rs.	Ps.
towards Villa No:- 01, Street light connection	5,000	00
remove and reconnect the Connections,	TDs	
checking all Street light connections.	(1.0%) = 50.00	00
Rupees four thousand nine hundred and	/	
fifty Ruppees only.		
Paid by <u>Cheque</u>		
<u>Cash</u>		
Certified by: <u>m.t</u>		
Paid by <u>Cash</u>	4950	00

Drawn on Bank

Dated

Cheque No.

6 APR 2021

B. PRAVEEN
AUDIT MANAGER

Prepared by
Project Manager
Nilgiri Estates

Approved by

Receiver's Signature

Nilgiri Estates (21-22)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : ¹⁰⁰⁵² PAY/10051/20-21

Dated : ^{1-10-4/2021} 15-Apr-21

Particulars	Amount
Account : DW-Mahaveer Gurjar TDS-1% Contract	3,525.00 (-)35.00
Through : BANK-YES BANK LTD A/C No:-00976370002042	
On Account of : Towards for laying the dadoo tiles in the villas and laying the tiles in mortgage villa details enclosed	
Amount (in words) : Indian Rupees Three Thousand Four Hundred Ninety Only	
	₹ 3,490.00

Prepared by: mnm@modiproperties.com

Receiver's Signature

Approved by

DEBIT VOUCHER

M/s. NILGIRI ESTATES

Office: 5-4-187/3 & 4, II Floor,
Soham Marg, M.C. Road, Secunderabad-500 003.

NILGIRI ESTATE

Site: C.Y.No. 100/2, Rampally, Hyd.

Voucher No. _____

A/c. Nilgiri Estates

Date : 15/04/21

Paid to	Rs.	Ps.
Mahaveer (Tile contractor)	3525	00
towards For laying the dadoo tiles in the villas. and laying the tiles in mortagage villas.	TDS (10%) - (35)	
Rupees Three thousand four hundred and ninety.	/	
Paid by <u>Cheque</u> Cash	3490	00

Drawn on Bank

Dated

Cheque No.

Certified by:

m.f

Prepared by

Project Manager

Nilgiri Estates

APPROVED BY
15.04.2021
AUDIT MANAGER
B. P. PRAMANEER

Receiver's Signature



Nilgiri Estates (21-22)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : ¹⁰⁰⁵³ **PAY/10051/20-21**

^{1-11-04/2021}
Dated : **15-Apr-21**

Particulars	Amount
Account : DW-Mudia Sunil Reddy TDS-1% Contract	5,750.00 (-)57.00
Through : BANK-YES BANK LTD A/C No:-009763700002042 On Account of : Towards near villa no 185 construt the backside compound walls and doing patch works in the villas details enclosed Amount (in words) : Indian Rupees Five Thousand Six Hundred Ninety Three Only	₹ 5,693.00



Prepared by: mnm@modiproperties.com


Approved by

Receiver's Signature

08/01/21 to 14/04/21

Site: Sy.No.100/2, Rempally, Hyd.

15/04/21

Receiver's Signature

Approved by *[Signature]*

Prepared by
Project Manager
Nilgiri Estates

Nilgiri Estates (21-22)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : ¹⁰⁰⁵⁴
PAY10053/20-21

Dated : ^{11/04/2021}
15-Apr-21

Particulars	Amount
Account : DW-G. Mannem TDS-1% Contract	9,500.00 (-)95.00
Through : BANK YES BANK LTD A/C No:-009763700002042	
On Account of : Towards store cleaning cement rings sended from site to SLLP As per MD sir instructions details enclosed	
Amount (in words) : Indian Rupees Nine Thousand Four Hundred Five Only	
	₹ 9,405.00

Prepared by: mnm@modiproperties.com

Receiver's Signature


Approved by 

014

WORKER ATTENDANCE

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
08/04/2021						
				01		Job work
				01		Job work
G. Mannem	1606	09:30	18:00	01		Job work
(earth	1657	09:30	18:00	01		Job work
works)	2773	09:30	18:00	01		Job work
	2204	09:30	18:00	01		Job work
	2712	09:30	18:00	01		Job work
	1616	09:30	18:00	01		Job work
	2483	09:30	18:00	01		Job work
	1664	09:30	18:00	01		Dept
	2813	09:30	18:00	01		Dept
	1660	09:30	18:00	01		Dept
	2826	09:30	18:00	01		Dept
	2819	09:30	18:00	01		Dept
	1970	09:30	18:00	01		On A/c
	1984	09:30	18:00	01		On A/c
	1983	09:30	18:00	01		On A/c
M. Narsing	2737	09:30	18:00	01		Job work
Rao	2824	09:30	18:00	01		Job work
(painting	2736	09:30	18:00	01		On A/c
works)	2751	09:30	18:00	01		On A/c
	2776	09:30	18:00	01		On A/c
Mahaveer	2318	09:30	18:00	01		Dept
(Tile)	2514	09:30	18:00	01		Dept
	2513	09:30	18:00	01		On A/c
	2319	09:30	18:00	01		On A/c
Kiran	2784	09:30	18:00	01		Dept
(electrician)	2785	09:30	18:00	01		Dept
MD Khubee	1518	09:30	18:00	01		Dept
(plumbing	2759	09:30	18:00	01		Dept
works)						
Sunil Reddy	2686	09:30	18:00	01		Dept
(Civil	2755	09:30	18:00	01		Dept
works)	2764	09:30	18:00	01		On A/c
	2756	09:30	18:00	01		On A/c

VERIFIED BY

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

VERIFIED BY

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

WORKER ATTENDANCE REGISTER

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
09/04/2021						
	1606	09:30	18:00	01		Job work
G. Manneem	1657	09:30	18:00	01		Job work
(Earth works)	2773	09:30	18:00	01		Job work
	2204	09:30	18:00	01		Job work
	2712	09:30	18:00	01		Job work
	1616	09:30	18:00	01		Job work
	2483	09:30	18:00	01		Job work
	1664	09:30	18:00	01		Job work
	2813	09:30	18:00	01		Dept
	1660	09:30	18:00	01		Dept
	2826	09:30	18:00	01		Dept
	2819	09:30	18:00	01		Dept
	1970	09:30	18:00	01		On Alc
	1984	09:30	18:00	01		On Alc
	1983	09:30	18:00	01		On Alc
M. Narsing	2737	09:30	18:00	01		Job work
RoD.	2824	09:30	18:00	01		Job work
(Painting works)	2736	09:30	18:00	01		On Alc
	2751	09:30	18:00	01		On Alc
	2776	09:30	18:00	01		On Alc
MD	1518	09:30	18:00	01		Dept
(Khudoos)	2759	09:30	18:00	01		Dept
Sunil Reddy	2686	09:30	18:00	01		Dept
(Civil works)	2755	09:30	18:00	01		Dept
	2764	09:30	18:00	01		On Alc
	2756	09:30	18:00	01		On Alc
K. Kiran	2784	09:30	18:00	01		Job work
(Electrical works)	2785	09:30	18:00	01		Job work
	2816	09:30	18:00	01		Dept
Thirupathi	2700	09:30	18:00	01		Dept
(Carpenter)	2701	09:30	18:00	01		Dept
	2796	09:30	18:00	01		On Alc

VERIFIED BY

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

VERIFIED BY

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

WORKER ATTENDANCE REGISTER

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
10/04/2021						
G. Mannem (earth works)	1606	09:30	18:00	01		Job work
	1657	09:30	18:00	01		Job work
	2773	09:30	18:00	01		Job work
	2204	09:30	18:00	01		Job work
	2712	09:30	18:00	01		Job work
	1616	09:30	18:00	01		Job work
	2483	09:30	18:00	01		Job work
	1664	09:30	18:00	01		Job work
	2813	09:30	18:00	01		Dept
	1660	09:30	18:00	01		Dept
	2826	09:30	18:00	01		Dept
	2819	09:30	18:00	01		Dept
	1970	09:30	18:00	01		On Alc
	1984	09:30	18:00	01		On Alc
	1983	09:30	18:00	01		On Alc
M. Narsing Rao (Painting works)	2737	09:30	18:00	01		Job work
	2824	09:30	18:00	01		Job work
	2736	09:30	18:00	01		On Alc
	2751	09:30	18:00	01		On Alc
	2776	09:30	18:00	01		On Alc
MD Khudoos (plumbing works)	1518	09:30	18:00	01		Dept
	2759	09:30	18:00	01		Dept
Sunil Reddy (Civil works)	2686	09:30	18:00	01		Dept
	2755	09:30	18:00	01		Dept
	2764	09:30	18:00	01		On Alc
	2756	09:30	18:00	01		On Alc
K. Kiran (electrician)	2784	09:30	18:00	01		Dept
	2785	09:30	18:00	01		Dept
Thirupathi (carpenter)	2700	09:30	18:00	01		Dept
	2701	09:30	18:00	01		Dept

VERIFIED BY

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

VERIFIED BY

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

WORKER ATTENDANCE REGISTER

017

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
12/04/21						
G. Mann	1606	09:30	18:00	01		Job work
em	1657	09:30	18:00	01		Job work
(earth works)	2773	09:30	18:00	01		Job work
	2204	09:30	18:00	01		Job work
	2712	09:30	18:00	01		Job work
	1616	09:30	18:00	01		Job work
	2483	09:30	18:00	01		Job work
	1664	09:30	18:00	01		Job work
	2813	09:30	18:00	01		Dept
	1660	09:30	18:00	01		Dept
	2826	09:30	18:00	01		Dept
	2819	09:30	18:00	01		Dept
	1970	09:30	18:00	01		On Alc
	1984	09:30	18:00	01		On Alc
	1983	09:30	18:00	01		On Alc
M. Narsing Rao	2737	09:30	18:00	01		Job work
	2824	09:30	18:00	01		Job work
(Painting works)	2736	09:30	18:00	01		On Alc
	2751	09:30	18:00	01		On Alc
	2776	09:30	18:00	01		On Alc
MD Khudoo	1518	09:30	18:00	01		Job work
(plumbing)	2759	09:30	18:00	01		Job work
	2760	09:30	18:00	01		Dept
	1240	09:30	18:00	01		Dept
Sunil Reddy	2686	09:30	18:00	01		Dept
(Civil Works)	2755	09:30	18:00	01		Dept
Mohaveer	2318	09:30	18:00	01		Dept
Tile	2514	09:30	18:00	01		Dept
K. Kiran	2784	09:30	18:00	01		Dept
(electricity)	2785	09:30	18:00	01		Dept
	2816	09:30	18:00	01		Job work
	2817	09:30	18:00	01		Job work

VERIFIED BY

6 APR 2021

B. PRAVEEN
AUDIT MANAGER

VERIFIED BY

10 APR 2021

B. PRAVEEN
AUDIT MANAGER

WORKER ATTENDANCE REGISTER

Date	Worker ID	Time In	Time Out	Attn Value	Block No.	Payment Type
14/04/2021						
G. Mannem	1606	09:30	18:00	01		Job work
(earth	1657	09:30	18:00	01		Job work
works)	2773	09:30	18:00	01		Job work
	2204	09:30	18:00	01		Job work
	2712	09:30	18:00	01		Job work
	1616	09:30	18:00	01		Job work
	2483	09:30	18:00	01		Job work
	1664	09:30	18:00	01		Job work
	2813	09:30	18:00	01		Dept
	1660	09:30	18:00	01		Dept
	2826	09:30	18:00	01		Dept
	2819	09:30	18:00	01		Dept
	1970	09:30	18:00	01		On Alc
	1984	09:30	18:00	01		On Alc
	1983	09:30	18:00	01		On Alc
M. Narsing	2737	09:30	18:00	01		Job work
Rad. (	2824	09:30	18:00	01		Job work
Painting works)	2736	09:30	18:00	01		On Alc
MD Khudr	1518	09:30	18:00	01		Dept
(Plumbing	2759	09:30	18:00	01		Dept
works)	2760	09:30	18:00	01		Job work
	1240	09:30	18:00	01		Job work
Sunil Reddy	2686	09:30	18:00	01		Dept
(Civil works)	2755	09:30	18:00	01		Dept
	2764	09:30	18:00	01		On Alc
	2756	09:30	18:00	01		On Alc
K. Kiran	2784	09:30	18:00	01		Dept
(electrician)	2785	09:30	18:00	01		Dept
Thirupathi	2700	09:30	18:00	01		Dept
(Carpenter)	2701	09:30	18:00	01		Dept
Mahaveer	2318	09:30	18:00	01		Dept
(Tiles)	2514	09:30	18:00	01		Dept

VERIFIED BY

16/04/2021

B. PRAVEEN
AUDIT MANAGER

VERIFIED BY

10/04/2021

B. PRAVEEN
AUDIT MANAGER

M/S. NILGIRI ESTATE DEBIT VOUCHER

Office: 5-4-187/3 & 4, II Floor,
Soham Mansion, M.G. Road, Secunderabad-500 003.

NILGIRI ESTATE

Site: Sy.No.100/2, Rampally, Hyd.

Dept

08/04/2021 to 14/04/2021

Voucher No. _____

A/c. Nilgiri Estates.

Date: 15/04/2021

Paid to	Rs.	Ps.
G.Mannem (earthworks) dept.		
towards Store cleaning, Cement rings.	9,500	00
Sended from site Vto. SSLP As per MD's instructions.	TDs (10%) - 95	00
Rupees Nine thousand four hundred and five Rupees only.	/	
Paid by <u>Cheque</u> <u>Cash</u>		
Cheque No. <u>VERIFIED</u>	Dated <u>15/04/2021</u>	Drawn on Bank <u>9,405</u>
Certified by: <u>[Signature]</u>		00

Prepared by [Signature]
Project Manager
Nilgiri Estates

Approved by [Signature]

Receiver's Signature

[Signature]

Nilgiri Estates (21-22)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : ¹⁰⁰⁵PAY/10051/20-21


Dated : 15-Apr-21

17/4/21

Particulars	Amount
Account : DW-Tirupathi Sing TDS-1% Contract	3,450.00 (-)34.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Towards in villa no 153 door removed and refixed the doors due to damaged details enclosed	
Amount (in words) : Indian Rupees Three Thousand Four Hundred Sixteen Only	₹ 3,416.00

Prepared by: mnm@modiproperties.com

Receiver's Signature


Approved by

DEBIT VOUCHER

M/s. NILGIRI ESTATES C/04/21 to 14/04/21

Office: 5-4-187/3 & 4, II Floor,
Soham Mansion, M.G. Road, Secunderabad-500 003.

NILGIRI ESTATE

Site: Sy.No.100/2, Rampally, Hyd.

Dept.

Voucher No. _____

A/c. Nilgiri Estates

Date : 15/04/2021

Paid to	Dept.	Rs.	Ps.
towards	In villa no:- 153, Door removed & refixing the door.	3450	
Rupees	Three thousand four hundred and Fifteen. Rupees only.	TDS (10%) 345	
Paid by	Cheque No. _____ Dated _____	3415	5
	Cash _____		
Certified by:			

Prepared by
Project Manager
Nilgiri Estates

6 APR 2021

B. PRAVEEN
AUDIT MANAGER

Receiver's Signature

Nilgiri Estates (21-22)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : ¹⁰⁰⁵⁶ PAY/10054/20-21

Dated : ^{17/04/2021} 15-Apr-21

Particulars	Amount
Account : DW-Mohammad Khudoos TDS-1% Contract	5,500.00 (-)55.00
Through : BANK YES BANK LTD A/C No:-009763700002042 On Account of : Towards pipe line connection checking and villa no 114 water problem sorted out details enclosed Amount (in words) : Indian Rupees Five Thousand Four Hundred Forty Five Only	₹ 5,445.00

Prepared by: mnm@modiproperties.com

Receiver's Signature


Approved by 

M/S. CILGIRI ESTATES **DEBIT VOUCHER**

Office: 5-4-187/3 & 4, II Floor,
Soham Mansion, M.G. Road, Secunderabad-500 003.

NILGIRI ESTATE

Site: Sy.No.100/2, Rampally, Hyd.

C/04/21 to 14/04/21

Dept.

Voucher No. _____

A/c. Nilgiri Estates

Date: 15/04/21

Paid to	Rs.	Ps.
MD Khudaas (Plumbing works)		
towards	5500	00
Villa No:- 114, water problem sorted out.		
Rupees five thousand four hundred and		
forty five Rupees only.		
TDs (10%) - 55 /		
Paid by	5445	00
Cheque		
Cash		
Cheque No.		
Dated		
Drawn on Bank		
Certified by:		



Receiver's Signature

Approved by

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

Prepared by
Project Manager
Nilgiri Estates

Nilgiri Estates (21-22)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : PAY/10051/20-21

Dated : 15-Apr-21

17/04/2021

Particulars	Amount
Account : EUC-Miriyala Raju Kumar TDS-2% Contract	9,200.00 (-)184.00
Through : BANK-YES BANK LTD A/C No:-009763700002042	
On Account of : Towards online transaction to Miriyala raj kumar for removing debris from site to outside and dismantelling the labours quaters in the site details enclosed	
Amount (in words) : Indian Rupees Nine Thousand Sixteen Only	₹ 9,016.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

DEBIT VOUCHER**M/s. NILGIRI ESTATES**Office: 5-4-187/3 & 4, II Floor,
Soham Mansion, M.G. Road, Secunderabad-500 003.

NILGIRI ESTATE

Site: Sy.No.100/2, Rampally, Hyd.

Voucher No. _____

A/c. Nilgiri EstatesDate: 15/04/21

Paid to	Rs.	Ps.
Miriyala Raj Kumar (Hire charges)	3600/-	00
towards Labour Quarters debris removing from Site to outside.	TDS (2.0%) - 72.00	
Rupees Three thousand five hundred and Twenty eight Rupees only.		
Paid by <u>Cheque</u>		
<u>Cash</u>	3528	00

Certified by: m.fPrepared by
Project Manager
Nilgiri Estates

Cheque No. _____


Dated _____

Drawn on Bank _____

16 APR 2021

B. PRAVEEN
AUDIT MANAGERApproved by B. PRAVEEN

Receiver's Signature



08/4/21 to 14/04/21

DEBIT VOUCHER

08/4/21 to 14/4/21

Hire charges

Voucher No. _____

A/c. Nilgiri Estates

Date: 15/4/21

Paid to		Rs.	Ps.
Miriyala Raj Kumar (JCB)			
towards	Dismantling labour Quarters in	5600	00
	the Site	TDS (20%) -112	00
Ruppes	five thousand four hundred and		
	Eighty eight Rupees only.		
Paid by <u>Cash</u>			
Certified by:		5488	00

Drawn on Bank

Dated

Cheque No.

16 APR 2021

B. PRAVEEN

AUDIT MANAGER

Approved by

Prepared by
Manager
Nilgiri Estates

Receiver's Signature

From:

Akheel <akhil@modiproperties.com>

Sent:

04 April 2021 12:20

To:

Soham Modi

Cc:

Ashaiya U. Admin

Subject:

Labour quarters


Respected MD sir,

Labours vacated the labour quarters. So please give me the permission to dismantle the labour quarters tomorrow. For that we need JCB and tractor to dismantle and to shift the debris outside the site tomorrow.

Please give approval for that sir.

With regards,

Akheel.



Nilgiri Estates (20-21)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : ¹⁰⁰⁵⁸ ~~PAY/10184~~/20-21

Dated : 31-Mar-24

17/04/2024

Particulars	Amount
Account :	
JWUD-Allowance for Consumables	600.00
JWUD-Allowance for Equipment	1,200.00
JWUD-Labour Charges	1,200.00
TDS-1% Contract	(-)30.00
Through :	
BANK-YES BANK LTD A/C No-009763700002042	
On Account of :	
Towards online transaction to MD Khudoos for doing plumbing works in the site details enclosed Job work sheet no-16241,16245	
Amount (in words) :	
Indian Rupees Two Thousand Nine Hundred Seventy Only	
	₹ 2,970.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

DEBIT VOUCHER

C3/04/21 to 14/04/21

M/s. NILGIRI ESTATES

Office: 5-4-187/3 & 4, II Floor,

Soham Mansion, M.G. Road, Secunderabad-500 003.

Job work

NILGIRI ESTATES

Site: 8/10/100/2, Rampally, Hyd.

Voucher No. _____

A/c. Nilgiri Estates

Date: 15/04/2021

Paid to	Rs.	Ps.
MD Khudoas (Plumbing works)	3,000/-	00
towards Online transaction to Khudoas		
for doing plumbing works in the		
Site.		
Rupees Two thousand nine hundred and		
Seventy Rupees only.		
Paid by <u>Cheque</u>		
<u>Cash</u>		
Cheque No. _____		
Dated _____		
Drawn on Bank _____		
	2,970	00

Certified by: m.t

Prepared by

Project Manager

Nilgiri Estates

Approved by

Receiver's Signature

16 APR 2021
B. PRAVEEN
AUDIT MANAGER

Job Work Details

S. No. 16241

Company	NE	Project	NE
No. of workers required	02	Date	9-04-2021
No. of head mason	-	No. of male helper	01
No. of mason	01	No. of female helper	-
Required from date	9-04-2021	Required to date	9-04-2021
Job Description:	Plumbing work		
Description	Quantity	Rate	Amount
Villa not 114, Pipe	02 NO'S	750/-	1500/-
lines checking and.			
Solve water problem			
Total Amount			1500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Akheel	M. J.	Ahmed	chicha



Job Work Details

S. No. 16245

Company	NE	Project	NE
No. of workers required	02.	Date	12/04/2021.
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	12/04/2021	Required to date	12/04/2021
Job Description:	Plumbing works.		
Description	Quantity	Rate	Amount
V.NO :- 111, 126, water	02 N.O's.	750/-	1500/-
Pipe line connection			
checking.			
Total Amount			1500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Akheel.	M. /	Ahmed.	chicha

Annexure - A
Approval for department labour/job work

Company Name:	NE	Site:	NE
Villa/Flat/Block No.	36, 28, 122, 153, 154, 103,,		
Details of additional labour required Job work			
Contractor name	K. Kiran		
Type of labour	Electrician	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for: For generator cable carring			
Details of additional labour required Job work			
Contractor name	G. Mannem		
Type of labour	Earth work	No. of pairs required	01 / extra pair
From date	08-04-21	To date	14-04-21
Required for: For debris removing purpose			
Details of additional labour required Job work			
Contractor name	MD. Kuddhu's		
Type of labour	Plumber	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for: For water problem purpose and Mortar checking purpose.			
Details of additional labour required Job work			
Contractor name	M. Narsing Rao		
Type of labour	Painter	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for: For patch works and Seepage works			
Remarks:			
Approved by Project Manager		Approved by M.D.	
Date: 8/04/21		Date:	
Sign: m.j.		Sign:	

Notes: 1. Request can be sent by email. 2. Approval on request can also be taken through MDs and with 3. In case of emergency work can be started and request sent by email before 2 p.m.

APPROVED BY
11/04/2021
JOHNA RAO
MANAGING DIRECTOR

Nilgiri Estates (20-21)
M G Road, Ranigunj
Secunderabad

Payment Voucher

No. : PAY/10089/10184/20-21

Dated : 31-Mar-21

1-10-2021

Particulars	Amount
Account :	
JWUD-Allowance for Consumables	500.00
JWUD-Allowance for Equipment	1,000.00
JWUD-Labour Charges	1,000.00
TDS-1% Contract	(-)25.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards online transaction to Kiran for doing electrical works in the site details enclosed Job work sheet no- 16239, 16244	
Amount (in words) :	
Indian Rupees Two Thousand Four Hundred Seventy Five Only	₹ 2,475.00

Prepared by: mnm@modiproperties.com

Approved by

Receiver's Signature

05/14/2021 to 14/04/2021

M/S. NILGIRI ESTATES
Office: 5-4-187/3 & 4, II Floor,
Soham Mansion, M.G. Road, Secunderabad-500 003 Job work

10

Paid to	K. Kiran (Electrician)	Job work.
towards	Online transaction to K. Kiran	
	for doing electrical works in the	
	Site.	
Rupees	Two thousand four hundred and	
	Seventy five Rupees only.	
Paid by	Cheque No. [Signature]	Dated []
	Cash	Drawn on Bank []
	VERIFIED BY [Signature]	
		Certified by [Signature]

Prepared by /
Project Manager
Nigiri Estates

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

Receiver's Signature

Job Work Details

S. No. **16239**

Work Details		S. No.
Company	NE	16239
No. of workers required	02	NE
No. of head mason	—	9-04-2021
No. of mason	01	01
Required from date	9-04-2021	—
Job Description:	Electrical works	9-04-2021

[illegible]

Job Work Details

S. No. **16244**

Company	NE	Project	NE
No. of workers required	02.	Date	12/04/2021
No. of head mason	—	No. of male helper	01
No. of mason	01	No. of female helper	—
Required from date	12/04/2021	Required to date	12/04/2021
Job Description:	Electrical works.		
Description	Quantity	Rate	Amount
In villa no:- 103.	02 Nos.	750/-	1500/-
Generator cable wire.			
removing & re-fixing			
Total Amount			1500/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Akheel		Kiran.	

Annexure - A
Approval for department labour/job work

Company Name:	NE	Site	NE
Villa/Flat/Block No.	36, 28, 122, 153, 154, 103		
Details of additional labour required			
Contractor name		Job work	
Type of labour	Electrician	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for: For generator cable wiring			
Details of additional labour required			
Contractor name		Job work	
Type of labour	Earth work	No. of pairs required	01 / extra pair ✓
From date	08-04-21	To date	14-04-21
Required for: For debris removing purpose			
Details of additional labour required			
Contractor name		Job work	
Type of labour	Plumber	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for: For water problem purpose and Mortar checking purpose			
Details of additional labour required			
Contractor name		Job work	
Type of labour	Painter	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for: For patch works and seepage works			
Remarks:			
Approved by Project Manager		Approved by M.D.	
Date:	8/04/21	Date:	
Sign:	m.j.	Sign:	

Notes: 1. Request can be sent by email. 2. Approval on request can also be taken during MDOs site visit. 3. In case of emergency work can be started and request sent by email before 2 p.m.

APPROVED BY
11.04.2021
SONAM KEDAR
MANAGING DIRECTOR

Payment Voucher

09901

Dated : ~~31-Mar-21~~

12/04/2021

Particulars	Amount
Account :	
JWUD-Allowance for Consumables	3,016.00
JWUD-Allowance for Equipment	6,032.00
JWUD-Labour Charges	6,032.00
TDS-1% Contract	(-)150.00
Through :	
BANK-YES BANK LTD A/C No:-009763700002042	
On Account of :	
Towards online transaction to G Mannem for doing earthworks in the site details enclosed <i>Job work sheet no-16238,16247,16248.</i>	
Amount (in words) :	
Indian Rupees Fourteen Thousand Nine Hundred Thirty Only	₹ 14,930.00

BANK-YES BANK LTD A/C No:-009763700002042

Towards online transaction to G Mannem for doing earthworks in the site details enclosed Job work sheet no-16238,16247,16248.

Amount (in words) :

Indian Rupees Fourteen Thousand Nine Hundred Thirty Only

₹ 14,930.00

Approved by

Receiver's Signature

DEBIT VOUCHER

M/s. ALGIRI ESTATES

Office: 5-4-187/3 & 4, II Floor,
Sham Mansion, M.G. Road, Secunderabad-500 003.

WILSON

Site: Sv.No.100/2, Rampally, Hyd.

Voucher No.

A/c. Nilgiri Estates.

Date :

12021701G1

Job work.

Paid to	G. Mannem (earth works)	Job works
towards	online transaction to G. Mannem	
	for doing earth works in the site.	
Rupees	forteen thousand nine hundred and	
	Twenty nine Rupees only.	
Paid by	Cheque No. [Signature]	Dated []
	Cheque / Cash	Drawn on Bank []
Rs.	15080/-	PS.
	TDS (1.0%) ₹150.8	
	/	
	14,929.	2

~~Certified by:~~

Prepared by
fll

Project Manager
Nigbi Estates

Approved by

6 APR 2021

B. PRAVEEN
AUDIT MANAGER

Receiver's Signature

Job Work Details

S.No. 16238

Company	NE	Project	NE
No. of workers required	08	Date	9-04-2021
No. of head mason	—	No. of male helper	04
No. of mason	—	No. of female helper	04
Required from date	8-04-2021	Required to date	9-04-2021

Job Description:

Debris Removing from site to outside.

Description	Quantity	Rate	Amount
Near villa no. 183, 185	3800 sft	02	7600/-
184, Road chipping and			
Debris removing from site			
to outside & Bricks are			
shifting from villa 1 to			
villa no. 183, Materials			
Shifting to SSLLP & Tiles			
brought from MPL			
Total Amount			7600/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Akheel	m.t	G. Mannem	G. Balu.

VERIFIED BY

16 APR 2021

B. PRAVEEN
AUDIT MANAGER

Job Work Details

S. No. 16247

Company		S. No. 16247	
No. of workers required	NE	Project	NE
No. of head mason	08	Date	12/04/2021
No. of mason	—	No. of male helper	04
Required from date	—	No. of female helper	04
Job Description:	12/04/2021	Required to date	12/04/2021
Debris Removing			

Description	Quantity	Rate	Amount
Near villa NO:- 182	1870sft	02/-	3,740/-
153, 116, 42, debris			
removing from site			
to outside			
			3,740/-
Total Amount			

Engineers's Name	Engineers's Sign	Total Amount	3,740/-
Akheel	mjt	Contractor's Name	Contractor's Sign
		G. Balu	Balu.

Job Work Details

S. No. 16248

Company	NE	Project	NE
No. of workers required	08	Date	14/04/2021
No. of head mason	—	No. of male helper	04
No. of mason	—	No. of female helper	04
Required from date	14/04/2021	Required to date	14/04/2021
Job Description:	Earth works.		
Description	Quantity	Rate	Amount
Near villa No:-	1870sft	02/-	3,740/-
111 and 126, manhole			
excavation work.			
Total Amount			3,740/-
Engineers's Name	Engineers's Sign	Contractor's Name	Contractor's Sign
Akheel	m.j	G. Mannem	G. Balu

Annexure - A

Approval for department labour/job work

Company Name	NE	Site	NE
Villa/Flat/Block No.	36, 28, 122, 153, 154, 103		
Details of additional labour required	Job work		
Contractor name	K. Kiran		
Type of labour	Electrician	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for	For generator cable wiring		
Details of additional labour required	Job work		
Contractor name	G. Mannem		
Type of labour	Earth work	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for	For debris removing purpose		
Details of additional labour required	Job work		
Contractor name	MD Kuddhu's		
Type of labour	Plumber	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for	For water problem purpose and Mortar checking purpose		
Details of additional labour required	Job work		
Contractor name	M. Narsing Rao		
Type of labour	Painter	No. of pairs required	01 ✓
From date	08-04-21	To date	14-04-21
Required for	For patch works and Seepage works		
Remarks:			
Approved by Project Manager	Approved by M.D.		
Date: 8/04/21	Date:		
Sign: m.	Sign:		

Notes: 1. Request can be sent by email. 2. Approval on request can also be taken during MDs site visit. 3. In case of emergency work can be started and request sent by email before 2 p.m.

APPROVED BY
SONAM HOOD
MANAGING DIRECTOR