

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 5/10/21		Prepared by: Prabhakar	
PO/WO no. 80308		PO / WO Date. 4/9/21	
Supplier Name: Sri Ganesh Traders		PO/WO amount: 29,75,576.50	
Firm/Company: Sri Ganesh Traders		Project: Nephrops	
Sl. No.	Bill No.	Bill Date	Bill amount
1	BIT-605	7/9/21	93,750.00
2	BIT-606	6/9/21	28,95,050.00
3			/
4			/
Amount A – Bills total(Excluding Transport & Hamali Charges):			29,88,800.00
Sl. No.	DC. Date	MRN No.	DC matches MRN
1.	/	96067	☒ Yes ☐ No
2.	/	96066	☒ Yes ☐ No
3.			☐ Yes ☐ No
Amount B –Other Credits :Transportation charges/Charges			
Amount C –Other Debits :			
Amount D (D=A+B-C) – Amount to be credited to the supplier:			29,88,800.00
Amount E – PO / WO value:			29,75,576.50
Amount F – Difference (A – E): GST-18%			13,224.00
Quantity received as per PO /WO		☐ Yes ☒ Excess received ☐ Short received ☐ Other (explained below)	
Is difference between PO / Bill acceptable?		☐ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☐ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☒ Yes – Rs. 13,224/- ☐ No	
Payment – due date		11/10/21	
Remarks:			
✓			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
Sign:			
Date	5/10/21		
		APPROVED BY 11 OCT 2021 SOHAM MODI MANAGING DIRECTOR	

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1, 00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1, 00,000/-

GSTIN : 36ADWFS9231N1Z1

TAX INVOICE

Original

SRI GANESH TRADERS-MIYAPUR

FLAT NO 401, 4th Floor,
Deekshas Olive Heights, Miyapur
Ranga Reddy Dist, Hyderabad

Telangana36

Billing Address

MODI REALTY MURAHARIPALLY LLP

5-4-187/3&4,

2ND FLOOR,SOHAM MANSION

MG ROAD,SECUNDERABAD

Telangana

Code : 36

36ABJFM5257F2Z2

Shipping Address

MODI REALTY MURAHARIPALLY LLP

Sy No 230 to 243

Plot No 11

Turkapally

Telangana

500078

Invoice : SIT-608

Date : 07-09-2021

DC Date :

DC No :

PO No :

PO Date :

Vehicle No : TS08UJ0460

LR No :

E-Way Bill No : 1013 7435 4370

SNO.	DESCRIPTION	HSN	QTY	RATE	DISC %	CGST %	SGST %	IGST %	GROSS AMT
1	BWIRE	721710	1,250.00	63.56		9.00	9.00		79449.15

TAXABLE AMT	CGST %	CGST AMT	SGST %	SGST AMT	IGST %	IGST AMT	Gross Amount :	
	14 %		14 %		28 %			93750.00
79449.15	9 %	7150.42	9 %	7150.42	18 %		Discount :	
	6 %		6 %		12 %		Taxable Amount :	79449.15
	2.5 %		2.5 %		5 %		CGST :	7150.42
	1.5 %		1.5 %		3 %		SGST :	7150.42
							IGST :	
							TCS :	
							Rounded Off :	
							INVOICE AMOUNT :	93750.00

TOTAL QUANTATY : 1250.00

Rupees In Words : Ninety Three Thousand Seven Hundred Fifty Only.

A/C NO 50200049283796

HDFC BANK

IFSC CODE-HDFC0003777

INWARD	
Inward No: 1087	Dt: 08/9/21
MRN No: 96067	Dt: 09/9/21
Received By:	Sign:
MODI CONSTRUCTIONS & DEVAL...	

For SRI GANESH TRADERS-MIYAPUR



Authorized Signature

SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 09948032733

COMPUTERISED 60M TONNES WEIGH BRIDGE

24
HOURS
SERVICE

SERIAL No.:
CHARGES Rs.

VEHICLE No. :

GROSS 7230

Kgs.

DATE:

TS000000 0460
TIME: 15:22

TARE 3290

Kgs.

DATE 07-09-21

TIME: 15:22

NETT 2030

Kgs.

07-09-21

17:38

1260

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

GSTIN : 36ADWFS9231N1Z1

TAX INVOICE

Original

SRI GANESH TRADERS-MIYAPUR

FLAT NO 401, 4th Floor,
Deekshas Olive Heights, Miyapur
Bangalore Reddy Dist, Hyderabad

Telangana 36

Billing Address

MODI REALTY MURAHARIPALLY LLP

5-4-187/3&4,

2ND FLOOR, SOHAM MANSION

MG ROAD, SECUNDERABAD

Telangana

Code : 36

36ABJFM5257F2Z2

Shipping Address

MODI REALTY MURAHARIPALLY LLP

Cy No 230 to 243

Plot No 11

Turkapally

Telangana

500078

Invoice : SIT-606

Date : 06-09-2021

DC Date :

DC No :

PO No :

PO Date :

Vehicle No : MH04EL0444

LR No :

E-Way Bill No : 1813 7418 4599

SNO.	DESCRIPTION	HSN	QTY	RATE	DISC %	CGST %	SGST %	IGST %	GROSS AMT
1	08MM TMT	721420	4,140.00	48.20		9.00	9.00		199548.00
2	10MM TMT	721420	6,140.00	48.20		9.00	9.00		295948.00
3	12MM TMT	721420	2,020.00	47.20		9.00	9.00		95344.00
4	16MM TMT	721420	12,040.00	47.20		9.00	9.00		568288.00
5	20MM TMT	721420	4,160.00	47.20		9.00	9.00		196352.00
6	25MM TMT	721420	20,160.00	47.20		9.00	9.00		951552.00
7	32MM TMT	721420	2,320.00	48.20		9.00	9.00		111824.00
8	By Transportation steel	004402		28093.22		9.00	9.00		28093.22
9	By Labour Charges Steel	004402		6483.05		9.00	9.00		6483.05

TAXABLE AMT	CGST %	CGST AMT	SGST %	SGST AMT	IGST %	IGST AMT	Gross Amount :	
	14 %		14 %		28 %		Discount :	2895050.08
2418856.00	9 %	220808.90	9 %	220808.90	18 %		Taxable Amount :	2453432.27
	6 %		6 %		12 %		CGST :	220808.90
	2.5 %		2.5 %		5 %		SGST :	220808.90
	1.5 %		1.5 %		3 %		IGST :	
							TCS :	
							Rounded Off :	-0.08
							INVOICE AMOUNT :	2895050.00

TOTAL QUANTITY : 50960.00

Rupees In Words : Twenty Eight Lakhs Ninety Five Thousand Fifty Only.

A/C NO 50200049283796

HDFC BANK

IFSC CODE-HDFC0003777

INWARD	
Inward No: 1028	Dr: 08/9/21
Mr N No: 96066	Dr: 09/9/21
Received By:	Sign: [Signature]
MODI CONSTRUCTIONS & REALTY LLP	

For SRI GANESH TRADERS-MIYAPUR





S.V.H. WEIGH BRIDGE

యస్.వి.హెచ్. ధర్మ కాంట్

Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228, Shameerpet Mandal,
Kolthur Road, R.R. Dist - 500 101, T.S. Cell : 6302613475

COMPUTERISED 100 TONNES WEIGH BRIDGE

24
HOURS
SERVICE

S.No.:

PQ 80308

Rs.:

250

VEHICLE No.:

MHU4EL U444

GROSS

65500

Kgs.

DATE:

07-09-21

TIME: 10:10

TARE

14430

Kgs.

DATE:

08-09-21

TIME: 12:55

NETT

51070

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



S.V.H. WEIGH BRIDGE

యస్.వి.హెచ్. ధర్మ కాంట్

Thurkapally, Opp. Bharath Bio-Tech, Sy. No. 228, Shameerpet Mandal,
Kolthur Road, R.R. Dist - 500 101, T.S. Cell : 6302613475

COMPUTERISED 100 TONNES WEIGH BRIDGE

24
HOURS
SERVICE

S.No.:

1

Rs.:

250

VEHICLE No.:

MHU4EL U444

GROSS

65500

Kgs.

DATE:

07-09-21

TIME: 10:10

TARE

14430

Kgs.

DATE:

08-09-21

TIME: 12:55

NETT

51070

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

Purchase Order

Page(s) : 02

04-09-2021 4:04:41 PM

Origin:



80308

02.09.21 4:46:55

From Company : **Modi constructions & Reality LLP**
5-4-187/3&4, II nd floor, SOham Mansion, MG Road, Secunderabad-50003
G S T No. : 36ABJFM5257F1Z3

Supplier Details

Sri Ganesh Traders
Plot No 401,4th Floor,Deekshas Olive Heights,Miyapur,RR
Dist,Hyderabad-500036.

9849851248

Doc No	80308	186055
Doc Date	04-09-2021	
Quote No	NIL	
Quote Date	04-09-2021	
SupplyType	Supply	

Kind Attn : Mr Sainath

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs Straight material	4,001.00	49.00	0.00	18.00	231,337.82
2 8114 - Steel - rebar - TMT - 10mm - kgs Straight material	5,995.00	49.00	0.00	18.00	346,630.90
3 8115 - Steel - rebar - TMT - 12mm - kgs Straight material	2,025.00	48.00	0.00	18.00	114,696.00
4 8116 - Steel - rebar - TMT - 16mm - kgs Straight material	12,040.00	48.00	0.00	18.00	681,945.60
5 8117 - Steel - rebar - TMT - 20mm - kgs Straight material	4,147.00	48.00	0.00	18.00	234,886.08
6 8118 - Steel - rebar - TMT - 25mm - kgs Straight material	20,140.00	48.00	0.00	18.00	1,140,729.60
7 8119 - Steel - rebar - TMT - 32mm - kgs Straight material	2,275.00	49.00	0.00	18.00	131,540.50
8 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	1,250.00	63.60	0.00	18.00	93,810.00

Total Order Value . . . 2,975,576.50

Rupees : Twenty Nine Lakh(s) Seventy Five Thousand Five Hundred Seventy Six and Paise Fifty Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nextopolis
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone. .

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

For **Modi constructions & Reality LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Ganesh Traders**

Name : _____

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

04-09-2021 4:04:41 PM

Original / Office Copy / Purchase Div.Copy

Advance Paid	NIL
Other Terms	Payment will be made only after inspection of material.Unloading charges included,Above material for NRK footings & RCC Wall retaining purpose.
Completion Date	NA
Measurment	Nil
Security	Nil
Remarks	Delivery at Turkapally-NRK-Contact Person Mr Rahul-8978362427.

For **Modi constructions & Reality LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Ganesh Traders**

Name : _____

Name : _____

Date : __/__/__

1192

Requisition Form -Steel								
Company	Modi constructions and realtors		Site & Phase	Nextopolis				
Req. no.	186055		Req. Date	01-09-2021				
Material required before	urgent		ID no.	68936				
Prepared by:	G.Rahul		Approved by (sign):	C.BAlamurali krishna				
Flat / Block no:								
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	855.00	0.00	855.00	4001.40		
2	Steel	10 mm	810.00	0.00	810.00	5994.00		
3	Steel	12 mm	190.00	0.00	190.00	2025.40		
4	Steel	16 mm	635.00	0.00	635.00	12039.60		
5	Steel	20 mm	140.00	0.00	140.00	4146.80		
6	Steel	25 mm	435.00	0.00	435.00	20140.50		
7	Steel	32 mm	30.00	0.00	30.00	2275.50		
8	Binding Wire	20 gauge	1250.00	Na	NA	1250.00		
Total			4345.00	0.00		51873.20		
Notes:								
1 Binding wire is generally 25 kgs per ton.								
2 Order footing steel for one block or core at a time.								
3 Order steel for slab along with steel for next column on completion of beam bottom.								
4 Do not order excess steel. Do not order steel in advance.								

APPROVED BY
01 SEP 2021
Bala Murali Krishna
Project Manager

APPROVED BY
01 SEP 2021
Bala Murali Krishna
Project Manager

03/09/2021

- For MDs APPROVAL**
- ☒ High Value/quantity beyond limits.
 - ☒ Po/Req. processed-post approval.
 - ☒ Approval for technical details/clarification.
 - ☒ Replenishing SLLP stock
 - ☒ Other

APPROVED BY
04 SEP 2021
SOHAM MODI
MANAGING DIRECTOR

Purchase Order

Page(s): 1 Of 2

04-09-2021 4:04:41 PM

Original / Office Copy / Purchase Div Copy

From Company : **Modi constructions & Reality LLP**
5-4-187/3&4, II nd floor, SOham Mansion, MG Road, Secunderabad-50003
G S T No. : 36ABJFM5257F1Z3

Supplier Details

Sri Ganesh Traders
Plot No 401,4th Floor,Deekshas Olive Heights,Miyapur,RR
Dist,Hyderabad-500036.

9849851248

Doc No	80308	186055
Doc Date	04-09-2021	
Quote No	NIL	
Quote Date	04-09-2021	
SupplyType	Supply	

Kind Attn : Mr Sainath

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs <i>Straight material</i>	4,001.00	49.00	0.00	18.00	231,337.82
2 8114 - Steel - rebar - TMT - 10mm - kgs <i>Straight material</i>	5,995.00	49.00	0.00	18.00	346,630.90
3 8115 - Steel - rebar - TMT - 12mm - kgs <i>Straight material</i>	2,025.00	48.00	0.00	18.00	114,696.00
4 8116 - Steel - rebar - TMT - 16mm - kgs <i>Straight material</i>	12,040.00	48.00	0.00	18.00	681,945.60
5 8117 - Steel - rebar - TMT - 20mm - kgs <i>Straight material</i>	4,147.00	48.00	0.00	18.00	234,886.08
6 8118 - Steel - rebar - TMT - 25mm - kgs <i>Straight material</i>	20,140.00	48.00	0.00	18.00	1,140,729.60
7 8119 - Steel - rebar - TMT - 32mm - kgs <i>Straight material</i>	2,275.00	49.00	0.00	18.00	131,540.50
8 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	1,250.00	63.60	0.00	18.00	93,810.00

Total Order Value . . . 2,975,576.50

Rupees : Twenty Nine Lakh(s) Seventy Five Thousand Five Hundred Seventy Six and Paise Fifty Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nextopolis
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone.

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

For **Modi constructions & Reality LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Ganesh Traders**

Name : _____

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

04-09-2021 4:04:41 PM

Original / Office Copy / Purchase Div.Copy

Advance Paid	NIL
Other Terms	Payment will be made only after inspection of material.Unloading charges included,Above material for NRK footings & RCC Wall retaining purpose
Completion Date	NA
Measurment	Nil
Security	Nil
Remarks	Delivery at Turkapally-NRK-Contact Person Mr Rahul-8978362427.

For **Modi constructions & Reality LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Ganesh Traders**

Name : _____

Name : _____

Date : __/__/__

