D l +		ation for the second	I	1	I
Prepared by:		tion by site report. MINISH			
Report from/t		03-10-21 TO09-10-21			
Report Date		19-10-2021		Date	
Site:		GMR		Remarks by S	
Requisition No	Requisition Date	Material Descscription	Purchase Manager - Remarks	Material delivered?	If material is not delivered - is delay justified?
		O/WO not prepared 3 working days after requisitions			javana
187171			Rates to finalize		
187404		Crack Mite Chemical	Delivery next week		
187524		ms round pipe	Contact supplier		
187479		modular kitchen	Contact supplier Contact supplier		
187480 187492		modular kitchen bathroom tiles	Contact supplier Collect from MPL/GMR		
187498		coffee machine	Contact supplier		
187387			Online Purchase		
187167		Automatic passenger lifts	Drawing to receive		
187168		Automatic passenger lifts	Drawing to receive		
187170		Automatic passenger lifts	Drawing to receive		
187172			Drawing to receive		
187195		MS Grills	Under fabrication		
187196 187197			Contact supplier		
18/19/	03-08-21	UPVC Windows A-Block	Contact supplier		
187206	04-08-21	Grills	Under fabrication		
187207		Panel Doors	Collect from SSLLP		
187210		UPVC Windows	Follow-Up with supplier		
187211		UPVC sliding windows	Follow-Up with supplier		
187217		11 11 11 11 11 11 11 11 11 11 11 11 11	Delivered		
187226			Follow-Up with supplier		
187257		Bamboo tadka	Contact supplier		
187262		MS L-angle door frames MDF Pre Laminated sheet	Contact supplier		
187279 187282		Electrical wires	Partly delivered Delivered		
187284		MS L-angle	Contact supplier		
187306		PVC pipes	Delivered Delivered		
187314		ms l angle	Contact supplier		
187325	02-09-21	Electrical wires	Partly delivered		
187336	04-09-21	Macherla stone black	Contact supplier		
187350		SS railing	Contact supplier		
187384			Contact supplier		
187403		sliding windows(security)	Delivered		
187414		electrical wires	Partly delivered Collect from SSLLP		
187416 187417	21-09-21	janata paste	Delivered		
187420		templates 6'x4'	Delivery next week		
187421			Delivery next week		
187423			Delivered		
187424	21-09-21	pvc pipe	Delivered		
187426		Panel Doors	Collect from SSLLP		
187435	24-09-21		Delivered		
187436		covering blocks	Delivered		
187449	27-09-21		Delivered Delivered		
187450 187453	27-09-21	MS Grills	Collect from SSLLP		
187462	28-09-21		Delivered		
187402			Delivered		
187502			Delivered		
187505	05-10-21	Altek Blade	Delivered		
187521		Roff Stone Chemical	Delivered		
187523		Grout White	Delivered		
187525		Door Frames	Contact supplier		
187527	07-10-21	PVC Pipes	Delivered		
				+	
				1	
		-			
				1	
r					