

### Anx - D - Milestone report

|                                                      |           |                   |       |                                                          |                      |                   |                                        |                       |                        |                         |                        |                             |  |
|------------------------------------------------------|-----------|-------------------|-------|----------------------------------------------------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|--|
| Annexure - D - send weekly Mile stone report for CR- |           |                   |       |                                                          |                      |                   |                                        |                       |                        |                         |                        |                             |  |
| Company name:                                        |           |                   |       | Surasani constructions SOV                               |                      |                   |                                        |                       |                        |                         |                        |                             |  |
| Project name:                                        |           |                   |       | SOV LLP                                                  |                      |                   |                                        |                       |                        |                         |                        |                             |  |
| Date:                                                |           |                   |       | 21-10-2021                                               |                      |                   |                                        |                       |                        |                         |                        |                             |  |
| Note:                                                |           |                   |       | Prepare the statement for all the villas in the project. |                      |                   |                                        |                       |                        |                         |                        |                             |  |
| S No                                                 | Villa no- | Type (2, 3, 4BHN) | SBU A | Work start date                                          | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |  |
| 1                                                    | 1         | A2-2btk           | 1,100 | 5-Jul-17                                                 | 30-Dec-17            | 13-Mar-18         | 18-Oct-18                              | 2-Nov-18              | 12-Dec-18              | 27-Apr-19               | 5-Jun-20               | 25-Apr-20                   |  |
| 2                                                    | 2         | A2-2btk           | 1,100 | 5-Jul-17                                                 | 23-Dec-17            | 14-Mar-18         | 20-Sep-18                              | 19-Oct-18             | 12-Dec-18              | 29-Apr-19               | 20-Jun-20              | 2-Jul-20                    |  |
| 3                                                    | 3         | A2-2btk           | 1,100 | 4-Sep-17                                                 | 10-Jan-18            | 12-Apr-18         | 20-Sep-18                              | 19-Oct-18             | 12-Dec-18              | 30-Apr-19               | 25-Mar-20              | 31-Mar-20                   |  |
| 4                                                    | 4         | A2-3btk           | 2,040 | 4-Sep-17                                                 | 8-Feb-18             | 11-May-18         | 18-Oct-18                              | 2-Nov-18              | 27-Dec-18              | 27-Apr-19               | 30-Sep-19              | 30-Sep-19                   |  |
| 5                                                    | 5         | A2-3btk           | 2,040 | 24-Oct-17                                                | 17-Feb-18            | 13-May-18         | 2-Nov-18                               | 16-Nov-18             | 3-Jan-19               | 30-Apr-19               | 1-Nov-19               | 1-Nov-19                    |  |
| 6                                                    | 6         | A1-2btk           | 1,100 | 25-Jul-17                                                | 13-Jan-18            | 9-Mar-18          | 25-Dec-18                              | 29-Dec-18             | 25-Feb-19              | 21-May-19               | 10-Oct-19              | 10-Oct-19                   |  |
| 7                                                    | 7         | A1-2btk           | 1,100 | 25-Jul-17                                                | 12-Dec-17            | 8-Feb-18          | 8-Nov-18                               | 22-Dec-18             | 31-Jan-19              | 27-May-19               | 15-Nov-19              | 15-Nov-19                   |  |
| 8                                                    | 8         | A1-2btk           | 1,100 | 28-Jul-17                                                | 9-Dec-17             | 14-Feb-18         | 19-Oct-18                              | 19-Oct-18             | 16-Jan-19              | 24-May-19               | 15-Jan-20              | 15-Jan-20                   |  |
| 9                                                    | 9         | A1-2btk           | 1,100 | 2-Aug-17                                                 | 23-Sep-17            | 6-Dec-17          | 3-Aug-18                               | 19-Oct-18             | 10-Jan-19              | 24-May-19               | 10-Jul-20              | 1-Aug-20                    |  |
| 10                                                   | 10        | A1-2btk           | 1,100 | 2-Aug-17                                                 | 20-Sep-17            | 16-Dec-17         | 21-Mar-18                              | 22-Feb-18             | 26-Feb-18              | 4-May-19                | 29-May-20              | 15-Jun-20                   |  |
| 11                                                   | 11        | A2-3btk           | 2,040 | 30-Aug-17                                                | 1-Dec-17             | 23-Mar-18         | 8-Aug-18                               | 24-Nov-18             | 26-Nov-18              | 5-Dec-18                | 25-Oct-20              | 1-Nov-20                    |  |
| 12                                                   | 12        | A2-2btk           | 1,100 | 30-Aug-17                                                | 16-Nov-17            | 8-Feb-18          | 17-Dec-18                              | 10-Jan-19             | 16-Feb-19              | 12-Jun-19               | 10-Jul-20              | 10-Jul-20                   |  |
| 13                                                   | 13        | A2-2btk           | 1,100 | 30-Aug-17                                                | 15-Dec-17            | 20-Feb-18         | 3-Jan-18                               | 29-Dec-18             | 16-Feb-19              | 27-May-19               | 30-Sep-19              | 30-Sep-19                   |  |
| 14                                                   | 14        | A2-2btk           | 1,100 | 24-Aug-17                                                | 9-Nov-17             | 14-Feb-18         | 25-Dec-18                              | 27-Apr-18             | 21-Mar-19              | 4-Jun-19                | 25-Dec-19              | 25-Dec-19                   |  |
| 15                                                   | 15        | A2-2btk           | 1,100 | 24-Aug-17                                                | 4-Nov-17             | 8-Feb-18          | 24-Apr-18                              | 27-Apr-18             | 23-Feb-19              | 28-May-19               | 20-Oct-20              | 20-Oct-20                   |  |
| 16                                                   | 16        | A2-2btk           | 1,100 | 20-Aug-17                                                | 16-Nov-17            | 8-Feb-18          | 17-Dec-18                              | 18-Jan-19             | 12-Oct-19              | 17-Oct-19               | 20-Jan-20              | 20-Jan-20                   |  |
| 17                                                   | 17        | A1-2btk           | 1,100 | 4-Aug-17                                                 | 9-Jun-18             | 15-Sep-18         | 27-Feb-19                              | 27-Mar-19             | 11-Aug-20              | 18-Aug-20               | 29-Sep-20              | 29-Sep-20                   |  |
| 18                                                   | 18        | A1-2btk           | 1,100 | 23-Nov-17                                                | 26-Jun-18            | 15-Sep-18         | 27-Feb-19                              | 27-Mar-19             | 11-Aug-20              | 18-Aug-20               | 29-Sep-20              | 29-Sep-20                   |  |
| 19                                                   | 19        | A1-3btk           | 2,040 | 23-Nov-17                                                | 30-Apr-18            | 24-Nov-18         | 8-Mar-19                               | 8-Apr-19              | 21-Sep-19              | 5-Nov-19                | 5-Mar-20               | 5-Mar-20                    |  |
| 20                                                   | 20        | A1-2btk           | 1,100 | 21-Sep-17                                                | 14-Apr-18            | 4-Sep-18          | 8-Mar-19                               | 15-May-19             | 27-Sep-19              | 2-Nov-19                | 20-Mar-20              | 20-Mar-20                   |  |
| 21                                                   | 21        | A1-4btk           | 2,040 | 20-Sep-17                                                | 13-Mar-18            | 9-Jun-18          | 16-Mar-19                              | 16-Apr-19             | 23-Sep-19              | 8-Nov-19                | 20-Nov-19              | 20-Nov-19                   |  |
| 22                                                   | 22        | A1-2btk           | 1,100 | 19-Sep-17                                                | 3-Mar-18             | 13-May-18         | 27-Feb-19                              | 2-Apr-19              | 20-Jul-19              | 18-Sep-19               | 15-Jun-20              | 10-Jul-20                   |  |
| 23                                                   | 23        | A1-2btk           | 1,100 | 8-Nov-17                                                 | 23-Feb-18            | 4-Sep-18          | 28-Feb-19                              | 16-Mar-19             | 31-Jul-19              | 11-Sep-19               | 31-Mar-20              | 31-Mar-20                   |  |
| 24                                                   | 24        | A1-4btk           | 2,040 | 6-Aug-17                                                 | 27-Feb-18            | 22-Jun-18         | 28-Feb-19                              | 13-Mar-19             | 26-Jun-19              | 12-Dec-19               | 29-Feb-20              | 29-Feb-20                   |  |
| 25                                                   | 25        | A2-2btk           | 1,100 | 21-Sep-17                                                | 26-Apr-18            | 8-Aug-18          | 28-Feb-19                              | 21-Mar-19             | 26-Jun-19              | 2-Jul-19                | 20-Oct-19              | 20-Oct-19                   |  |
| 26                                                   | 26        | A2-2btk           | 1,100 | 28-Sep-17                                                | 3-May-18             | 8-Aug-18          | 28-Feb-19                              | 8-Mar-19              | 26-Jun-19              | 2-Jul-19                | 20-Oct-19              | 20-Oct-19                   |  |
| 27                                                   | 27        | A2-2btk           | 1,100 | 13-Oct-17                                                | 8-May-18             | 1-Aug-18          | 28-Feb-19                              | 16-Apr-19             | 28-Dec-19              | 13-Jan-20               | 29-Feb-20              | 29-Feb-20                   |  |
| 28                                                   | 28        | A2-2btk           | 1,100 | 13-Oct-17                                                | 21-Feb-18            | 20-Apr-18         | 28-Feb-19                              | 16-Apr-19             | 28-Dec-19              | 13-Jan-20               | 29-Feb-20              | 29-Feb-20                   |  |
| 29                                                   | 29        | A2 Mortgage       | 2,040 | 20-May-19                                                | 26-Jul-19            | 2-Nov-19          | 29-Apr-20                              | 13-Jul-21             | 2-Sep-21               |                         |                        |                             |  |
| 30                                                   | 30        | A2 Mortgage       | 2,040 | 20-May-19                                                | 23-Jul-19            | 2-Nov-19          | 22-Apr-20                              | 10-May-21             |                        |                         |                        |                             |  |
| 31                                                   | 31        | A2 Mortgage       | 2,040 | 16-Apr-19                                                | 11-Jul-19            | 2-Nov-19          | 9-May-20                               | 10-May-21             |                        |                         |                        |                             |  |
| 32                                                   | 32        | A2 Mortgage       | 2,040 | 25-Mar-19                                                | 29-Jun-19            | 4-Nov-19          | 22-Apr-20                              |                       |                        |                         |                        |                             |  |

APPROVED BY  
  
Project Manager  
Tham (S.O.V.LLP)

**Anx - D - Milestone report 21-10-2021**

|                            |    |                                                          |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
|----------------------------|----|----------------------------------------------------------|-------|-----------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|
| Annexure - D - send weekly |    |                                                          |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Mile stone report for CR-  |    |                                                          |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Company name:              |    | KSR Builders                                             |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Project name:              |    | SOV LLP                                                  |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Date:                      |    | 21-10-2021                                               |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
| Note:                      |    | Prepare the statement for all the villas in the project. |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |
|                            |    | Type (2, 3, 4BHK)                                        | SBUA  | Work start date | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |
| 1                          | 69 | 2Bhk                                                     | 1,100 | 28-Jul-18       | 20-Sep-18            | 29-Nov-18         | 30-Nov-19                              | 22-Jan-20             | 22-Dec-20              | 13-Jan-21               |                        |                             |
| 2                          | 70 | 3Bhk                                                     | 2,040 | 28-Jul-18       | 20-Sep-18            | 13-Jul-19         | 11-Feb-20                              | 18-Mar-20             | 15-Dec-20              | 22-Dec-20               | 24-Jun-21              | 24-Jun-21                   |
| 3                          | 71 | 2Bhk                                                     | 1,100 | 28-Jul-18       | 25-Sep-18            | 5-Feb-19          | 18-Oct-19                              | 9-Mar-20              | 2-Sep-20               | 5-Sep-20                | 5-Nov-20               | 5-Dec-20                    |
| 4                          | 72 | 2Bhk                                                     | 1,100 | 28-Jul-18       | 26-Oct-18            | 5-Feb-19          | 11-Feb-20                              | 9-Mar-20              | 15-Dec-20              | 21-Dec-20               | 24-Jun-21              | 24-Jun-21                   |
| 5                          | 73 | 4Bhk                                                     | 2,040 | 8-Aug-18        | 3-Nov-18             | 24-Sep-19         | 22-Apr-20                              | 3-Oct-20              | 6-Feb-21               | 15-Feb-21               | 10-Jun-21              | 10-Jun-21                   |
| 6                          | 74 | 3Bhk                                                     | 2,040 | 8-Aug-18        | 15-Nov-18            | 2-Jan-20          | 20-Aug-20                              | 3-Oct-20              | 19-Nov-20              | 1-Dec-20                | 15-Mar-21              | 4-Jun-21                    |
| 7                          | 75 | 2Bhk                                                     | 1,100 | 18-Aug-18       | 10-Nov-18            | 20-Apr-19         | 22-May-20                              | 5-Nov-20              | 22-Dec-20              | 29-Dec-20               | 15-Sep-21              | 15-Sep-21                   |
| 8                          | 76 | 3Bhk                                                     | 2,040 | 18-Aug-18       | 22-Nov-18            | 24-Sep-19         | 23-May-20                              | 3-Oct-20              | 6-Feb-21               | 15-Mar-21               |                        |                             |
| 9                          | 77 | 3Bhk                                                     | 2,040 | 11-Jun-18       | 25-Sep-18            | 23-Nov-18         | 14-Nov-19                              | 29-Jan-20             | 3-Dec-20               | 12-Dec-20               | 16-Mar-21              | 24-Apr-21                   |
| 10                         | 78 | 2Bhk                                                     | 1,100 | 8-Jun-18        | 30-Aug-18            | 26-Oct-18         | 16-Sep-19                              | 2-Jan-20              | 7-Mar-20               | 19-Jun-20               | 13-Aug-20              | 13-Aug-20                   |
| 11                         | 79 | 2Bhk                                                     | 1,100 | 8-Jun-18        | 25-Aug-18            | 24-Oct-18         | 20-Aug-19                              | 13-Feb-20             | 13-Jan-21              | 28-Jan-21               |                        |                             |
| 12                         | 80 | 3Bhk                                                     | 2,040 | 8-Jun-18        | 23-Aug-18            | 22-Nov-18         | 16-Sep-19                              | 8-Jan-20              | 8-Oct-20               | 16-Oct-20               | 12-Dec-20              | 9-Dec-20                    |
| 13                         | 81 | 3Bhk                                                     | 2,040 | 7-Jun-18        | 9-Aug-18             | 20-Nov-18         | 30-Jan-20                              | 30-Oct-20             | 16-Oct-20              | 10-Nov-20               | 10-Mar-21              | 31-Mar-21                   |
| 14                         | 82 | 3Bhk                                                     | 2,040 | 7-Jun-18        | 7-Aug-18             | 30-Oct-18         | 13-Jul-21                              | 13-Jul-21             |                        |                         |                        |                             |
| 15                         |    |                                                          |       |                 |                      |                   |                                        |                       |                        |                         |                        |                             |

**APPROVED BY**  
  
**21 OCT 2021**  
 Project Manager  
 K. Purushotham (S.O.V.LLP)

**Certified by:**  
  
**MEENAKSHI**  
 Asst. Engineer  
 SILVER OAK VILLAS LLP

| Annexure - D - send weekly |                |           |                                                          |                      |                   |                                        |                       |                        |                         |                        |                             |           |
|----------------------------|----------------|-----------|----------------------------------------------------------|----------------------|-------------------|----------------------------------------|-----------------------|------------------------|-------------------------|------------------------|-----------------------------|-----------|
| Mile stone report for CR-  |                |           |                                                          |                      |                   |                                        |                       |                        |                         |                        |                             |           |
| Company name:              |                |           | Rohan Constructions                                      |                      |                   |                                        |                       |                        |                         |                        |                             |           |
| Project name:              |                |           | SOV LLP                                                  |                      |                   |                                        |                       |                        |                         |                        |                             |           |
| Date:                      |                |           | 21-10-2021                                               |                      |                   |                                        |                       |                        |                         |                        |                             |           |
| Note:                      |                |           | Prepare the statement for all the villas in the project. |                      |                   |                                        |                       |                        |                         |                        |                             |           |
|                            |                |           |                                                          |                      |                   |                                        |                       |                        |                         |                        |                             |           |
| S No                       | Villa no-4BHK) | SBUA      | Work start date                                          | Completion of plinth | Completion of RCC | Completion of brickwork and plastering | Completion of stage I | Completion of stage II | Completion of stage III | Completion of stage IV | Date of physical possession |           |
| 1                          | 83             | A2-2bhk   | 1,100                                                    | 4-Aug-18             | 13-Nov-18         | 17-Apr-19                              | 1-Oct-19              | 1-Nov-19               | 25-Feb-20               | 31-Jul-20              | 19-Feb-21                   | 19-Feb-21 |
| 2                          | 84             | A2-2bhk   | 1,100                                                    | 4-Aug-18             | 16-Nov-18         | 17-Apr-19                              | 4-Sep-19              | 5-Nov-19               | 27-Feb-20               | 24-Jul-20              | 12-Oct-20                   | 12-Oct-20 |
| 3                          | 85             | A2-3bhk   | 2,040                                                    | 3-Aug-18             | 20-Nov-18         | 8-May-19                               | 17-Oct-19             | 15-Feb-20              | 2-Nov-20                | 12-Nov-20              | 28-May-21                   | 28-May-21 |
| 4                          | 86             | A2-2bhk   | 1,100                                                    | 2-Aug-18             | 5-Nov-18          | 10-Apr-19                              | 30-Sep-19             | 9-Dec-19               | 5-Mar-20                | 11-Sep-20              | 26-052021                   | 12-Jun-21 |
| 5                          | 87             | A2-2bhk   | 1,100                                                    | 26-Jul-18            | 4-Nov-18          | 1-Apr-19                               | 20-Aug-19             | 27-Nov-19              | 5-Jun-20                | 10-Jun-20              | 11-Nov-20                   | 12-Nov-20 |
| 6                          | 88             | A2-2bhk   | 1,100                                                    | 26-Jul-18            | 2-Nov-18          | 28-Mar-19                              | 29-Aug-19             | 22-Jan-20              | 27-Feb-20               | 4-Jun-20               | 16-Jul-20                   | 16-Jul-20 |
| 7                          | 89             | A2-2bhk   | 1,100                                                    | 24-May-18            | 27-Sep-18         | 31-Dec-18                              | 15-Jun-19             | 8-Oct-20               | 19-Oct-20               | 9-Nov-20               | 11-Dec-20                   | 14-Dec-20 |
| 8                          | 90             | A2-3bhk   | 2,040                                                    | 24-May-18            | 20-Sep-18         | 9-Feb-19                               | 31-May-19             | 21-Mar-20              | 11-Dec-20               | 22-Dec-20              |                             |           |
| 9                          | 91             | A2-2bhk   | 1,100                                                    | 4-Apr-18             | 24-Aug-18         | 10-Dec-18                              | 23-May-19             | 29-Apr-20              | 11-Sep-20               | 12-Sep-20              | 16-Nov-20                   | 16-Nov-20 |
| 10                         | 92             | A2-4bhk   | 2,040                                                    | 4-Apr-18             | 22-Aug-18         | 12-Mar-19                              | 7-May-19              | 28-Dec-19              | 10-Dec-20               | 11-Dec-20              | 22-Mar-21                   | 22-Mar-21 |
| 11                         | 93             | A2-4bhk   | 2,040                                                    | 3-Apr-18             | 27-Jun-18         | 28-Nov-18                              | 16-Apr-19             | 23-Aug-19              | 22-Dec-20               | 18-Mar-21              |                             |           |
| 12                         | 94             | A2-2bhk   | 1,100                                                    | 22-Mar-18            | 4-Jul-18          | 25-Sep-18                              | 9-Apr-19              | 6-Aug-19               | 23-Nov-20               | 4-Dec-20               | 20-Apr-21                   | 20-Apr-21 |
| 13                         | 95             | Mort-3Bhk | 2,040                                                    | 24-Mar-18            | 4-Jul-18          | 22-Nov-18                              | 8-Apr-19              | 29-10-2020             | 3-Oct-20                | 31-Oct-20              | 12-Nov-20                   | 15-Aug-21 |

Certified by:  
*PA*  
 Meenakshi  
 Asst. Engineer  
 SILVER OAK VILLAS LLP