


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	23-10-2021
Site:	Silver Oak Villas part-III	Prepared by:	Ch. Pranavi
Report From / To	15-10-2021 to 23-10-2021 (fri to sat)	Approved by:	K Purshotham
Report Date	23-10-2021		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req	Item Description
			Reason for not preparing PO/WO [#]
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
			Details of discussion with supplier ^{\$}
185014	08--07-21	1	Curb stone
			Holding for a while site not ready
No. of gate passes issued this week:		Nil / 5	From No.
			Nil
Delivery van site visit on:		16-10-2021, 18-10-2021, 20-10-2021, 21-10-2021	To No.
			Nil
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes / No
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire	-	Nil
OPC stock	Nil	OPC last weeks stock	Nil
			PPC/PSC stock
			40
			PPC/PSC last weeks stock
			58
Details	Project Manager		Admin Officer/Manager
Sign	S		Pranavi, Ch.
Date	23-10-2021		23-10-2021
			Admin Audit

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajakumar@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas part-III	Date:	23-10-2021			
Site:	Silver Oak Villas part-III	Prepared by:	Ch. Pranavi			
Report From / To	15-10-2021 to 23-10-2021(fri to sat)	Approved by:	K Purshotham			
Report Date	23-10-2021					
List of requisitions numbers missing in the report*						
List of requisitions where PO/WO not prepared 3 working days after requisition.						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO [#]		
183652	01-09-2021	01	Epson M20 printer.			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^{\$}		
183672	16-09-2021	1-2	Regal beige and crema marfil tiles	Stock available at sslp and will be delivered by Wednesday		
183676	28-09-2021	1-8	Electrical conducting materials for slabs	Stock is available and will be delivered by Tuesday		
183689	06-10-2021	1-5	Carpentry main door frames	Stock is available and will be delivered by Wednesday		
183692	09-10-2021	1-3	Electrical wires (yellow blue black)	No stock for yellow wires and remaining material will be delivered by Monday		
183693	11-10-2021	02	CPVC & white cement	Stock is available and will be delivered by Tuesday		
183701	19-10-2021	01	Concealed flush tank	Stock is available and will be delivered by Tuesday		
183702	19-10-2021	01	Metal dust bin	Stock is available and will be delivered by Monday		
No. of gate passes issued this week:		Nil / 5	From No.	Nil	To No.	Nil
Delivery van site visit on:		16-10-2021, 18-10-2021, 20-10-2021, 21-10-2021				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	-	-	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	-	-	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock
Nil						Nil
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		23-10-2021		23-10-2021		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajakumari@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!