

Serene Constructions LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10008**
Ref.: **16774 dt. 1-Apr-21**

Dated : 20-Apr-21

Party's Name: **SUP-SUMMIT SALES LLP**

GSTIN/UIN : **36ACQFS2044C1Z7**
State Name : **Telangana, Code : 36**
Place of Supply : **Telangana**

Particulars		Amount
Electrical GST 18%	3,196.00	₹ 3,771.00
Input CGST	287.64	
Output SGST	287.64	
OIE-Roundoff	(-)0.28	
On Account of :		
Being amount credited to SLLP towards purchase of cu multistand wires black vide bill no:16774, dt:01.04.2021,po no:75869, dt:24.03.2021, Scan ID:72067		
Amount (in words) :		
Indian Rupees Three Thousand Seven Hundred Seventy One Only		

for SUP-SUMMIT SALES LLP

Scan No: 72067

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	11-04-21	Prepared by:	PRABHAKAR
PO/WO no.	75869	PO / WO Date.	24-3-21
Supplier Name	SUMMIT SALES LLP	PO/WO amount	55,042-28
Firm/Company	Serene Constructions LLP	Project	Serene Farms
Sl. No.	Bill No.	Bill Date	Bill amount
1	16774	24-3-21	3,771-28
2			
3			
Amount A – Bills total(Excluding Transport & Hamali Charges):			3,771-28
Sl. No.	DC.No	DC. Date	MRN No.
1.	14378	1-4-21	90851
2.			
3.			
Amount B –Other Credits :_Transportation charges/Charges			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,771-28
Amount E – PO / WO value:			55,042-28
Amount F – Difference (A – E): GST-18%			51,671-00
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☒ Other (explained below)	
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)	
Excess / short material received		☐ Approved – within acceptable limits ☐ No (explained below)	
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)	
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. _____/- ☒ No	
Payment – due date		19-04-21	
Remarks: FINAL BILL			
Approved by	Purchase Officer	Purchase Manager	Procurement Manager
MD	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:			
Date			

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 10,000/-, Purchase Manager or Procurement Manager to approve all bills from 10,000/- to 1, 00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1, 00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-04-2021

Customer Details				Invoice No.		16774	
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203 GSTIN : 36ACVFS7909P1ZV				Invoice Date.		01-04-2021	
				PO No.		75869	
				PO Date.		24-03-2021	
				Req ID		64919	
				Req Date		23-03-2021	
				Loc Req No		150510	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4815 - Electrical - wires - Cu multistand wires Black -	8544	4	799.00	3,196.00	18	575.28
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST		CGST	SGST	Total Taxable Amount		3,196.00	575.28
		287.64	287.64	Total Invoice Amount		3,771.28	
Rupees : Three Thousand Seven Hundred Seventy One and Paise Twenty Eight Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order



75869

24.03.21 11:09:56

Page(s) 1 Of 2

24-03-2021 10:08:59 AM

Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
GST No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	75869	150510
Doc Date	24-03-2021	
Quote No	Nil	
Quote Date	24-03-2021	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4815 - Electrical - wires - Cu multistand wires Black - 1 18 or 1 sq mm - Bundle	4.00	799.00	0.00	18.00	3,771.28
2 4816 - Electrical - wires - Cu multistand wires Red - 1 18 or 1 sq mm - Bundle	12.00	799.00	0.00	18.00	11,313.84
3 4817 - Electrical - wires - Cu multistand wires Green - 1 18 or 1 sq mm - Bundle	2.00	799.00	0.00	18.00	1,885.64
4 4818 - Electrical - wires - Cu multistand wires yellow - 3 20 or 2.5 sq mm - Bundle	4.00	1,885.00	0.00	18.00	8,897.20
5 4819 - Electrical - wires - Cu multistand wires Black - 3 20 or 2.5 sq mm - Bundle	4.00	1,885.00	0.00	18.00	8,897.20
6 4821 - Electrical - wires - Cu multistand wires Blue - 7 20 or 4 sq mm - Bundle	4.00	2,864.00	0.00	18.00	13,518.08
7 4822 - Electrical - wires - Cu multistand wires Black - 7 20 or 4 sq mm - Bundle	2.00	2,864.00	0.00	18.00	6,759.04
Total Order Value . . .					55,042.28

Rupees : Fifty Five Thousand Fourty Two and Paise Twenty Eight Only.

Terms and Conditions :-

Specification / All items shall be of "Gloster"brand, FRLSH grade.
Payment Terms Within 30 days of delivery.
Tax GST included in above price.
Delivery Date Within 3 days
Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..
Penalty For Delay Nil
Transportation Transport cost shall be borne by us.
Warranty Nil
Advance Paid Nil
Other Terms We reserve the right to reject items not conforming to quality and specifications.Payment as per actual receipt of material. Order for V.no.13,14 purpose.
Completion Date Nil

For **Serene Constructions LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**Name : 

Name : _____

Date : __/__/__

Part bill received

@ 16625 - 24/3/21 - 51,271/-

Bal amt - 3771/-

Neha
31/3/21

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-04-2021

Customer Details		DC No.	14378
Serene Constructions LLP		DC Date.	01-04-2021
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203		PO No.	75869
		PO Date.	24-03-2021
		Req ID	64919
		Req Date	23-03-2021
GSTIN : 36ACVFS7909P1ZV		Loc Req No	150510
	Description of Goods	HSN/SAC	Qty
1	4815 - Electrical - wires - Cu multistand wires Black - 1 18 or 1 sq mm - Bundle	8544	4
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 05	Dt: 01-04-21
MRN No: 90851	Dt: 01/04/21
Received By: R. Saahin	Sign: (Signature)
Serene Construction (Hyd' LLP)	

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003


Email: purchase@modiproperties.com

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-04-2021

Supplier / Customer / Transporter - Copy

Customer Details				Invoice No.	16774		
Serene Constructions LLP				Invoice Date.	01-04-2021		
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203				PO No.	75869		
				PO Date.	24-03-2021		
				Req ID	64919		
				Req Date	23-03-2021		
GSTIN : 36ACVFS7909P1ZV				Loc Req No	150510		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4815 - Electrical - wires - Cu multistand wires Black -	8544	4	799.00	3,196.00	18	575.28
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount		3,196.00		575.28
	287.64	287.64	Total Invoice Amount		3,771.28		
Rupees : Three Thousand Seven Hundred Seventy One and Paise Twenty Eight Only.							



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Requisition Form - Electrical Wires											
Company		serene constuctions llp		Site & Phase		serene farms					
Req. no.		150510		Req. Date		23-03-2021					
Material required before		asap		ID no.		64919					
Prepared by:		G.Sivaprasad		Approved by (sign):							
Flat / Block no:		13,14									
Type A 1200 Sft 2BHK Order Value:		0 Flats									
Type B 1000 Sft 2BHK Order Value:		2 Flats									
S No.	Item Description	Units	Qty required for Type B 1000 Sft 2BHK flat	Qty required for Type A 1200 Sft 3BHK flat	Type B 1000 2BHK flats requirement	Type A 1200 Sft 3 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	Cu-Multistand wire-1/18 -Yellow	90 Mtrs	-	-	2	0	-	0	0.00		
2	Cu-Multistand wire-1/18 -Black	90 Mtrs	2.0	-	2	0	4.0	0	4.00		
3	Cu-Multistand wire-1/18 -Red	90 Mtrs	6.0	-	2	0	12.0	0	12.00		
4	Cu-Multistand wire-1/18 -Green	90 Mtrs	1.0	-	2	0	2.0	0	2.00		
5	Cu-Multistand wire-3/20 -Yellow	90 Mtrs	2.0	-	2	0	4.0	0	4.00		
6	Cu-Multistand wire-3/20 -Black	90 Mtrs	2.0	-	2	0	4.0	0	4.00		
7	Cu-Multistand wire-3/20 -Green	90 Mtrs	-	-	2	0	-	0	0.00		
8	Cu-Multistand wire-7/20 -Blue	90 Mtrs	2.0	-	2	0	4.0	0	4.00		
9	Cu-Multistand wire-7/20 -Black	90 Mtrs	1.0	-	2	0	2.0	0	2.00		
10	Al Service wire 7/20	90 Mtrs	-	-	2	0	-	0	0.00		
11	RG6 TV Cable	90 Mtrs	-	-	2	0	-	0	0.00		
12	Telephone wire 2 pair	90 Mtrs	-	-	2	0	-	0	0.00		
Total							32.00	0.00	32.00		

25869

24 MAR 2021

MINICH PARIK
MANAGER PROCU

Serene Constructions LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10009
Ref.: 16772 dt. 1-Apr-21

Dated : 20-Apr-21

Party's Name: SUP-SUMMIT SALES LLP

GSTIN/UIN : 36ACQFS2044C1Z7
State Name : Telangana, Code : 36
Place of Supply : Telangana

Particulars		Amount
Electrical GST 18%	300.00	₹ 354.00
Input CGST	27.00	
Input SGST	27.00	
On Account of :		
Being amount credited to SLLP towards PVC Round cover vide bill no:16772, dt:01.04.2021, po no:76029, dt:30.03.2021. scan id: 72063		
Amount (in words) :		
Indian Rupees Three Hundred Fifty Four Only		





for SUP-SUMMIT SALES LLP

Prepared by: ramakrishna

Approved by

Receiver's Signature

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	12/04/2021	Prepared by:	T.D. Murthy				
PO/WO no.	76029	PO / WO Date.	30/03/2021				
Supplier Name	Summit Sales LLP	PO/WO amount	Rs. 354/-				
Firm/Company	Serene Constructions LLP	Project	Serene Farms				
Sl. No.	Bill No.	Bill Date	Bill amount				
1.	16772	01/04/2021	Rs. 354/- ✓				
2.	-	-	-				
3.	-	-	-				
Amount A – Bills total(Excluding Transport & Hamali Charges):			Rs. 354/- ✓				
Sl. No.	DC No	DC. Date	MRN No.	DC matches MRN			
1.	14376	01/04/2021	90850	☒ Yes ☐ No			
2.	-	-	-	☐ Yes ☐ No			
3.	-	-	-	☐ Yes ☐ No			
4.	-	-	-	☐ Yes ☐ No			
Amount B –Other Credits :			-				
Amount C –Other Debits :			-				
Amount D (D=A+B-C) – Amount to be credited to the supplier:			Rs. 354/- ✓				
Amount E – PO / WO value:			Rs. 354/-				
Amount F – Difference (A – E):			-				
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Other (explained below)					
Is difference between PO / Bill acceptable?		☒ Yes ☐ No (explained below)					
Excess / short material received		☒ Approved – within acceptable limits ☐ No (explained below)					
Close PO / W?O		☒ Yes ☐ No – wait for balance material ☐ No (explained below)					
Advance paid / PDC given (deduct when paying)		☐ Yes – Rs. /- ☒ No					
Payment – due date		17/04/2021					
Remarks:							
Approved by	Purchase Officer	Purchase Manager	Procurement Manager	M D	Accounts – receiver of bill	Accountant	Accounts Manager
Sign:							
Date	12/04/2021	12 APR 2021			19/04/2021		

Notes: 1. In case amount to be credited to supplier and the bills total does not match prepare JV for debit or credit. 2. Attach additional sheets if quantity of bills or DCs is more than the space provided. Clearly mark the space provided with 'see attachment'. 3. Purchase Officer can approve Pos/Wos upto Rs. 5,000/-, Purchase Manager and Procurement Manager to approve all bills from 5,000/- to 1,00,000/- . 4. Attach JV, Office copy of PO/WO, DCs and bills to this advice. 5. In Amount A, exclude transport, Hamali charges, etc and instead include in Amount B. 6. To be approved by accounts manager if bill value exceeds Rs. 10,000/- 7. MD to approve all bills above 1,00,000/-

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-04-2021

Customer Details				Invoice No.		16772			
Serene Constructions LLP Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203 GSTIN : 36ACVFS7909P1ZV				Invoice Date.		01-04-2021			
				PO No.		76029			
				PO Date.		30-03-2021			
				Req ID		65055			
				Req Date		30-03-2021			
				Loc Req No		150512			
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4803 - Electrical - conducting - PVC Round Cover - 3				50	6.00	300.00	18	54.00
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		300.00	54.00
		27.00		27.00		Total Invoice Amount		354.00	
Rupees : Three Hundred Fifty Four Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 1

30-03-2021 4:57:29 PM

Origir



76029

30.03.21 4:51:31

From Company : **Serene Constructions LLP**
5-4-187/374,ii Floor,M.G.Road,Secunderabad-500 003.
G S T No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No 76029 150512**Doc Date** 30-03-2021**Quote No** Nil**Quote Date** 30-03-2021**SupplyType** Supply**Kind Attn : Hamendra,Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4803 - Electrical - conducting - PVC Round Cover - 3 In - nos	50.00	6.00	0.00	18.00	354.00
Total Order Value . . .					354.00

Rupees : Three Hundred Fifty Four Only.

Terms and Conditions :-**Specification /** As per details given in the quotation.**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next Day.

Delivery Location Serene Farms
Sy no-44, Yenkepally Village, Chevella Mandal,RR.Dist-501 503
Phone. ..

Penalty For Delay Nil**Transportation** Transport cost shall be borne by us.**Warranty** Nil**Advance Paid** Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications.Payment as per actual receipt of material. Above order for V.no.15,32,30 purpose.

Completion Date Nil**Measurment** Nil**Security** Nil**Remarks**For **Serene Constructions LLP**

Authorised Signatory

Name: 

Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : __/__/__

Requisition Form

Company Name:		serene constructions llp		Date:		30-03-2021	
Site & Phase :		Serene farms		Time:		13:45	
Supplier				Req. No.		150512	
Material required before date:			asap		ID No.		
						65022 65055	
No	Description	Size	Quantity	Units	Inward No	Date	
1	pvc round covers	3"	50	nos			
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: The above material is required for covering junction boxes in villa no-15,32,30 30 MAR 2021							
Prepared By		G.Siva prasad		Approved by			
Sign.& Date		30-03-2021		Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Requisition Form

Company Name:				Date:			
Site & Phase :				Time:			
Supplier				Req. No.			
Material required before date:					ID No.		
No	Description	Size	Quantity	Units	Inward No	Date	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks:							
Prepared By				Approved by			
Sign.& Date				Sign. & Date			

Note: On receipt of material at site write inward number and date in last 2 columns.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-04-2021

Customer Details		DC No.	14376
Serene Constructions LLP		DC Date.	01-04-2021
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203		PO No.	76029
		PO Date.	30-03-2021
		Req ID	65055
		Req Date	30-03-2021
GSTIN : 36ACVFS7909P1ZV		Loc Req No	150512
	Description of Goods	HSN/SAC	Qty
1	4803 - Electrical - conducting - PVC Round Cover - 3 In - nos		50
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD	
Inward No: 04	Di: 01-04-21
MRN No: 90850	Di: 01/04/21
Received By: R. Sachin	Sign: [Signature]
Serene Construction (Hyd) LLP	



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Summit Sales LLP

TRANSIT COPY

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 01-04-2021

Customer Details				Invoice No.	16772		
Serene Constructions LLP				Invoice Date.	01-04-2021		
Sy No. 44, Yenkepally Village, Chevella Mandal, RR Disterict, 501203				PO No.	76029		
				PO Date.	30-03-2021		
				Req ID	65055		
				Req Date	30-03-2021		
GSTIN : 36ACVFS7909P1ZV				Loc Req No	150512		
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4803 - Electrical - conducting - PVC Round Cover - 3		50	6.00	300.00	18	54.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount		300.00		54.00
	27.00	27.00	Total Invoice Amount		354.00		
Rupees : Three Hundred Fifty Four Only.							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

Serene Constructions LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10010 ✓

Ref.: dt. 8-Apr-21

Dated : 20-Apr-21

Party's Name: Abdul Hannan SK

State Name : Telangana, Code : 36

Place of Supply : Telangana

Particulars		Amount
LSUD-Labour Charges	4,137.28	₹ 10,343.00
LSUD-Allowance for Equipment	4,137.28	
LSUD-Allowance for Consumables	2,068.44	
On Account of :		
Being amount credited to Abdul Hannan sk Towards Breif discription of work done from 02.04.2021 to 08.04.2021 vide villa no:15. bill dt:08.04.2021		
Amount (in words) :		
Indian Rupees Ten Thousand Three Hundred Forty Three Only		

for CONT-Abdul Hannan SK

Prepared by: ramakrishna

Approved by

Receiver's Signature

I.D-4691

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		①		Date - site bills Register		08-04-21	
Company Name:		Seren Construction LLP		Site:		Seren farm	
Name of Contractor		Abdul Hannan					
Nature of work		Earth work					
Work done		From Date		02-04-21		To Date 08-04-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	15	1723	6	Sft	10,343		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				10,343		
Bill required		☐ YES ☒ NO		GST bill required		☐ YES ☒ NO	
Measurement & estimate sheet:		☐ Required ☒ Not required		Measurement & estimate sheet:		☐ Enclosed ☒ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08-04-21		Date: 09/04/21		Date: ✓			
Sign: Syed Jilani Seren		Sign: Nagalakshmi		Sign: M/V/21			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Labour Charges
ABDUL HANNAN SK
Khamata X Road
Hyderabad

Date 08-04-2021

In favor of : SERENE CONSTRUCTIONS LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING Earth work	4137.288
	10343.22	

Amount in Words:FOURTHOUSAND ONE HUNDRED THIRTY SEVEN RUPEES ONLY/-

Sign: _____

Allowance For Equipment

ABDUL HANNAN SK

Khamata X Road

Hyderabad

Date 08-04-2021

In favor of : SERENE CONSTRUCTIONS HYD LLP

Project/Site: SERENE FARMS

Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING Earth work	4137.288
	Total amount: 10,343.22	

Amount in Words:FOURTHOUSAND ONE HUNDRED THIRTY SEVEN RUPEES ONLY/-

Sign: _____

Allowance For Consumables

ABDUL HANNAN SK

Khamata X Road

Hyderabad

Date 08-04-2021

In favor of : SERENE CONSTRUCTION LLp

Project/Site: SERENE FARMS

Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING Earth work	
		2068.644
	Total amount: 10343.22	

AMOUNT IN WORDS: TWO THOUSAND SIXRY EIGHT RUPEES ONLY/-

Sign: _____

MEASUREMENT SHEET											
COMPANY NAME		SERENE CONSTRUCTIONS LLP				APPROVED BY					
PROJECT		SERENE FARMS				SIGN:					
WORK DISCRIPTION		EARTH WORK									
PREPARED BY		SYED GOLAM SARWAR									
DATE		08-04-2021									
CONTRACTOR NAME		ABDUL HANNAN SK									
SL NO	ITEM HEAD	ITEM DISCRIPTION				A LENGTH	B WIDTH	C HEIGHT	D NOS	E=AxBxCxD QUANTITY	F UNITS
1	villa no 15	TOWARDS LAYING OF SHABAD STONE AT LAWN									
		NORTH FACING				52	21	1	1	1092	SFT
		DEDUCTION				-10	29	1	1	-290	SFT
		WEST FACING				6.66	32	1	1	213.12	SFT
		SOUTH FACING				4.5	47	1	1	211.5	SFT
		EAST FACING				52.5	14.5	1	1	761.25	SFT
		DEDUCTION				-12	22	1	1	-264	SFT
									Total	1723.87	

ESTIMATE					
COMPANY NAME		SERENE CONSTRUCTIONS LLP	APPROVED BY		
PROJECT		SERENE FARMS	SIGN:		
WORK DISCRIPTION		EARTH WORK			
PREPARED BY		SYED GOLAM SARWAR			
DATE		08-04-2021			
CONTRACTOR NAME		ABDUL HANNAN SK			
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE AMOUNT
	villa no 15	TOWARDS LAYING OF SHABAD STONE AT LAWN	1723.87	sft	6 10,343.22

Serene Constructions LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10011**
Ref.: **dt. 8-Apr-21**

Dated : 20-Apr-21

Party's Name: **CONT-Begari Navaneetha**

Particulars		Amount
LSUD-Labour Charges	2,000.00	₹ 5,000.00
LSUD-Allowance for Equipment	2,000.00	
LSUD-Allowance for Consumables	1,000.00	

for CONT-Begari Navaneetha

Prepared by: ramakrishna

Approved by

Receiver's Signature

ID - 4686 - 4690.

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		2		Date - site bills Register		08-04-21	
Company Name:		Seran Construction Up		Site:		Seran farm	
Name of Contractor		Beyari Narasimh					
Nature of work		weld der					
Work done		From Date		02-04-21		To Date 08-04-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	30,32,28,43,15	5	1000	nos	5,000		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				5,000		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☐ Required ☒ Not required		Measurement & estimate sheet:		☐ Enclosed ☒ Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08-04-21		Date: 09/04/21		Date: 9/4/21			
Sign: Syed Jahan Seran		Sign: Nag Lakshmi		Sign: 9/4/21			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Labour Charges
BEGARI NAVANEETHA
Khamata X Road
Hyderabad

DATE: 08-04-21

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: FABRICATION WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing grills fixing and fabrication work	2000
	Total amount: 5000	

Amount in Word: TWO THOUSAND RUPEES ONLY/-

Sign: _____

Allowance For Equipment

BEGARI NAVANEETHA

Khamata X Road

Hyderabad

DATE: 08-04-21

In favor of : SERENE CONSTRUCTION LLP

Project/Site: SERENE FARMS

Location: YANAKA PALLY

Type of Work: FABRICATION WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing grills fixing and fabrication work	2000
	Total amount: 5,000.00	

Amount in Word: TWO THOUSAND RUPEES ONLY/-

Sign: _____

Allowance For Consumables

BEGARI NAVANEETHA

Khamata X Road

Hyderabad

DATE: 08-04-21

In favor of : SERENE CONSTRUCTION LLP

Project/Site: SERENE FARMS

Location: YANAKA PALLY

Type of Work: FABRICATION

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing grills fixing and fabrication work	1000
	Total amount: 5000	

Amount in Word: ONE THOUSAND RUPEES ONLY/-

Sign: _____

MEASUREMENT SHEET								
COMPANY NAME			SERENE CONSTRUCTION LLP	APPROVED BY				
PROJECT			SERENE FARMS	SIGN:				
WORK DISCRIPTION			Fabrication and grills fixing					
PREPARED BY			SYED GOLAM SARWAR					
DATE			08-04-2021					
CONTRACTOR NAME			BEGARI NAVANEETHA					
				A	B	C	D	E=AxBxCxD
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	F UNITS
1	VILLA NO - 30,32,28,42,15	FIXING OF MAIN GATE	1	1	1	5	5	1453

ESTIMATE						
COMPANY NAME		SERENE CONSTRUCTION LLP	APPROVED BY			
PROJECT		SERENE FARMS	SIGN:			
WORK DISCRIPTION		Fabrication and grills fixing				
PREPARED BY		SYED GOLAM SARWAR				
DATE		08-04-2021				
CONTRACTOR NAME		BEGARI NAVANEETHA				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLA NO - 30,32,28,42,15	FIXING OF GATE	5	NOS	1000	5,000.00
						-
					TOTAL	5,000.00

Serene Constructions LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : PUR/10012
Ref.: dt. 8-Apr-21

Dated : 20-Apr-21

Party's Name: **CONT-T.Kurmanna**

State Name : **Telangana, Code : 36**
Place of Supply : **Telangana**

Particulars		Amount
LSUD-Labour Charges	8,313.28	₹ 20,783.00
LSUD-Allowance for Equipment	8,313.28	
LSUD-Allowance for Consumables	4,156.64	
OIE-Roundoff	(-)0.20	
On Account of :		
Being amount credited to T Kurmanna towards doing levelling and shabad stone laying and excavation of villa no.29, work from 02.04.2021 to 08.04.2021		
Amount (in words) :		
Indian Rupees Twenty Thousand Seven Hundred Eighty Three Only		

for **CONT-T.Kurmanna**

Prepared by: ramakrishna

Approved by

Receiver's Signature

ID - 4685

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		3		Date - site bills Register		08-04-21	
Company Name:		Sreen Construction LLP		Site:		Serum farm	
Name of Contractor		T. Kuruman					
Nature of work		Earth work					
Work done		From Date		02-04-21		To Date 08-04-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	23	600	8.4	Cft	5,040		
2.		2700	2	Sft	5,400		
3.		1723.8	6	Sft	10,343		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				20,783		
Bill required		☐ YES ☒ NO.		GST bill required		☐ YES ☒ NO.	
Measurement & estimate sheet:		☐ Required ☒ Not required		Measurement & estimate sheet:		☐ Enclosed ☒ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : work completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08-04-21		Date: 09/04/21		Date: 11/4/21			
Sign: Syed Jahan Saeed		Sign: Nagabhatla		Sign: 9/4/21			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Labour Charges
kurumanna
Khamata X Road
Hyderabad

Date 08-04-2021

In favor of : SERENE CONSTRUCTIONS LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION OF VILLA 29	8313.288
	20783.22	

Amount in Words:EIGHT THOUSAND THREE HUNDRED THIRTEEN RUPEES ONLY/-

Sign: _____

Allowance For Equipment
kurumanna
Khamata X Road
Hyderabad

Date 08-04-2021

In favor of : SERENE CONSTRUCTIONS HYD LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION OF VILLA 29	8313.288
	Total amount: 20,783.22	

Amount in Words:EIGHT THOUSAND THREE HUNDRED THIRTEEN RUPEES ONLY/-

Sign: _____

Allowance For Consumables

kurumanna

Khamata X Road

Hyderabad

Date 08-04-2021

In favor of : SERENE CONSTRUCTION LLP

Project/Site: SERENE FARMS

Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done:TOWARDS DOING LEVELLING AND SHABAD STONE LAYING AND EXCAVATION OF VILLA 29	4156.644
	Total amount: 20783.22	

AMOUNT IN WORDS: FOUR THOUSAND ONE HUNDRED FIFTY SIX RUPEES ONLY/-

Sign: _____

MEASUREMENT SHEET								
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP	APPROVED BY					
PROJECT		SERENE FARMS	SIGN:					
WORK DISCRIPTION		EARTH WORK						
PREPARED BY		SYED GOLAM SARWAR						
DATE		08-04-2021						
CONTRACTOR NAME		kurumanna						
			A	B	C	D	E=AxBxCxD	F
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	VILLA 29	EXCAVATION FOR LAYING OF SHABAD STONE						
		EAST SIDE	35	10	0.5	1	175	SFT
		SOUTH SIDE	50	10	0.5	1	250	SFT
		WEST SIDE	35	10	0.5	1	175	SFT
						TOTAL	600	
		LEVELLING FOR LAYING OF SHABAD STONE						
		EAST SIDE	35	10	1	1	350	SFT
		SOUTH SIDE	50	10	1	1	500	SFT
		WEST SIDE	35	10	1	1	350	SFT
		NORTH SIDE	30	50	1	1	1500	SFT
						TOTAL	2700	SFT
		TOWARDS LAYING OF SHABAD STONE AT LAWN						
		NORTH FACING	52	21	1	1	1092	SFT
		DEDUCTION	-10	29	1	1	-290	SFT
		WEST FACING	6.66	32	1	1	213.12	SFT
		SOUTH FACING	4.5	47	1	1	211.5	SFT
		EAST FACING	52.5	14.5	1	1	761.25	SFT
		DEDUCTION	-12	22	1	1	-264	SFT
						TOTAL	1723.87	SFT

ESTIMATE						
COMPANY NAME		SERENE CONSTRUCTIONS HYD LLP	APPROVED BY			
PROJECT		SERENE FARMS	SIGN:			
WORK DISCRIPTION		EARTH WORK				
PREPARED BY		SYED GOLAM SARWAR				
DATE		08-04-2021				
CONTRACTOR NAME		kurumanna				
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTITY	UNITS	RATE	AMOUNT
1	VILLA 29	EXCAVATION FOR LAYING OF SHABAD STONE	600	CFT	8.4	5,040.00
		LEVELLING FOR LAYING OF SHABAD STONE	2700	SFT	2	5,400.00
		TOWARDS LAYING OF SHABAD STONE AT LAWN	1723.87	SFT	6	10,343.22
					Total	20,783.22

Serene Constructions LLP
M G Road, Ranigunj
Secunderabad
GSTIN/UIN: 36ACVFS7909P1ZV
State Name : Telangana, Code : 36

Purchase Voucher

No. : **PUR/10013** ✓
Ref.: **dt. 15-Apr-21**

Dated : 21-Apr-21

Party's Name: **Abdul Hannan SK**

Particulars		Amount
LSUD-Labour Charges	4,467.60	₹ 11,169.00
LSUD-Allowance for Equipment	4,467.60	
LSUD-Allowance for Consumables	2,233.80	
On Account of :		
Being amount credied to Abdul hannan towards doing excavation work and cleaning work done from 09-04-21 to 15-04-21 at villa no:17,12,13,14,15,50,27,29,42		
Amount (in words) :		
Indian Rupees Eleven Thousand One Hundred Sixty Nine Only		

for CONT-Abdul Hannan SK

Prepared by: ramakrishna

Approved by

Receiver's Signature

ID - 4692

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	①	Date - site bills Register	15-04-21
Company Name:	Sreen Constant Up	Site:	Sreen form
Name of Contractor	Abdul Hannu Sk		
Nature of work	Earth work		
Work done	From Date	09-04-21	To Date 15-04-21
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.	17	612	8.4
2.	12,13,14,15,50	360	8.4
3.	27,29,42	3,000	1
4.			
5.			
6.			
7.			
8.			
9.			
10.			
11.	Total:		11,169
Bill required	☐ YES ☒ NO.	GST bill required	☐ YES ☒ NO.
Measurement & estimate sheet:	☐ Required ☐ Not required	Measurement & estimate sheet:	☐ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	
Remarks : work completed			
Approved by Project Manager	Approved by Design Team	Approved by M.D.	
Date: 15-04-21	Date: 16/04/21	Date:	
Sign: Sreen Constant Up	Sign: Nagalakshmi	Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
17 APR 2021
MANAGING DIRECTOR

Allowance For Consumables
ABDUL HANNAN
Khamata X Road
Hyderabad

Date 15-04-2021

In favor of : SERENE CONSTRUCTION LLP
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing excavation work and cleaning work	2,233.80
	Total amount:	11,169.00

Amount in Word: Two thousands two hundred thirty three rupees only/-

Sign: _____

Labour Charges
ABDUL HANNAN
Khamata X Road
Hyderabad

Date 15-04-2021

In favor of : SERENE CONSTRUCTION LLp
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing excavation work and cleaning work	4,467.60
	Total amount: 11,169.00	

Amount in Word: four thousands four hunderd sixty seven rupees only/-

Sign: _____

Allowance For Equipment
ABDUL HANNAN
Khamata X Road
Hyderabad

Date 15-04-2021

In favor of : SERENE CONSTRUCTION LLp
Project/Site: SERENE FARMS
Location: YANAKA PALLY

Type of Work: EARTH WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing excavation work and cleaning work	4,467.60
	Total amount: 11,169.00	

Amount in Word: four thousands four hunderd sixty seven rupees only/-

Sign: _____

ESTIMATE			
COMPANY NAME		SERENE CONSTRUCTION LLP	APPROVED B
PROJECT		SERENE FARMS	SIGN:
WORK DISCRIPTION		EARTH WORK	
PREPARED BY		SYED GOLAM SARWAR	
DATE		15-04-2021	
CONTRACTOR NAME		ABDUL HANNAN	
SL NO	ITEM HEAD	ITEM DISCRIPTION	QUANTIT
1	villa no 17	Excavation for repair work of swimming pool pipe	612.5
2	VILLA NO 12,13,14,15,50	Excavation inside of the villa for electrical pipe connection	360
3	villa no 27 29 and 42	cleaning of villa inside after stage 3 work	3000

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 15 - 04 - 21	Date:	Date:
Sign: <i>Syed Golam Sarwar</i>	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET							
COMPANY NAME		SERENE CONSTRUCTION LLP			APPROVED BY		
PROJECT		SERENE FARMS			SIGN:		
WORK DISCRIPTION		EARTH WORK					
PREPARED BY		SYED GOLAM SARWAR					
DATE		15-04-2021					
CONTRACTOR NAME		ABDUL HANNAN					
			A	B	C	D	E=AxBxCxD
SL NO	ITEM HEAD	ITEM DISCRIPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY
1	villa no 17	Excavation for repair work of swimming pool pipe	35	2.5	7	1	612.5
2	VILLA NO 12,13,14,15,50	Excavation inside of the villa for electrical pipe connection	24	1.5	2	5	360
3	villa no 27 29 and 42	cleaning of villa inside after stage 3 work	1000	1	1	3	3000