

Anx - D - Milestone report

Mile stone report for CR- Company name: Villa Orchids Project name: VOC Date: 27-09-2021												
Note: Prepare the statement for all the villas in the project.												
S No	Villa no- 4BHK	Type (2, 3, 4BHK)	SBU A	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
1	8	3 bhk	1940	16-Jan-18	5-Jul-18	31-Dec-18	4-Jul-19	8-Jul-19	10-Sep-19	14-Dec-19	10-Aug-20	28-Sep-20
2	9	3 bhk	1940	20-Oct-18	30-Apr-18	15-Oct-18	3-Jan-19	2-Apr-19	4-Jul-19	10-Nov-19	20-Aug-20	24-Sep-20
3	10	3 bhk	1940	27-Nov-18	4-May-18	31-Oct-18	25-Jan-19	10-Mar-19	10-Aug-19	22-Nov-19	2-Dec-19	11-Dec-19
4	11	3 bhk	1940	0-Jan-00	8-May-18	15-Feb-19	1-Dec-19	6-Jan-20	18-Jan-20	27-Jul-20	2-Mar-21	
5	12	3 bhk	1940	9-Jan-18	30-Apr-18	1-Jun-19	26-Jan-20	7-Mar-20	22-Jul-20	1-Oct-20		
6	13	3 bhk	1940	13-Jan-18	1-Aug-18	14-Jun-19	10-Mar-19	5-Jul-19	15-Sep-19	6-Jan-20	14-Mar-20	16-Mar-20
7	14	3 bhk	1940	10-May-18	6-Sep-18	1-Jun-19	25-Nov-19	14-Dec-19	26-Jan-20	1-Jun-20	27-Jul-20	4-Aug-20
8	15	3 bhk	1940	5-Mar-18	6-Sep-18	1-Jun-19	10-Nov-19	14-Dec-19	26-Feb-20	22-Jun-20	27-Jun-20	18-Aug-20
9	16	3 bhk	1940	7-Jan-18	7-Jul-18	12-Dec-18	14-May-19	7-Jul-19	15-Sep-19	1-Dec-19	6-Jan-20	20-Feb-20
10	33	3 bhk	1940	25-Oct-18	10-Feb-18	5-Dec-18	3-Apr-19	15-May-19	7-Aug-19	15-Sep-19	20-Mar-20	25-May-20
11	34	3 bhk	1940	18-Dec-18	13-Feb-18	8-Nov-18	27-Feb-19	3-Apr-19	18-May-19	15-Sep-19	4-Oct-19	5-Oct-19
12	35	3 bhk	1940	20-Nov-17	13-Feb-18	15-Oct-18	15-Feb-19	3-Apr-19	19-May-19	20-Sep-19	15-May-20	8-Aug-20
13	36	3 bhk	1940	20-Nov-17	21-Feb-18	22-Jun-18	4-Feb-19	3-Apr-19	20-May-19	1-Oct-19	8-Jan-20	15/08/2020
14	37	3 bhk	1,820	18-Jul-18	10-Dec-18	10-Sep-19	25-May-20	9-Jun-20	19-Jul-20	20-Aug-20	4-May-21	30-Jul-21
15	42	3 bhk	1940	26-Feb-18	27-Sep-18	10-Aug-19	26-Oct-19	1-Dec-19	4-Mar-20	22-Jun-20	28-Aug-20	25-Sep-20
16	43	3 bhk	1940	1-May-18	25-Sep-18	17-Apr-19	25-Nov-19	1-Dec-19	6-Mar-20	22-Jun-20	22-Jun-20	15-Aug-20
17	44	3 bhk	1940	8-Jan-18	17-Sep-18	11-Mar-19	18-Aug-19	25-Sep-19	6-Jan-20	1-Mar-20	14-Mar-20	16-03-2020
18	48	3 bhk	1940	14-Dec-17	8-Mar-18	24-Nov-18	15-May-18	1-Sep-19	18-Oct-19	27-Jan-20		
19	55	3 bhk	1940	21-Sep-17	2-Jan-18	15-Oct-18	3-Apr-19	1-Jul-19	15-Sep-19	26-Oct-19	6-Aug-20	11-Oct-20
20	56	3 bhk	1940	4-Aug-17	2-Jan-18	19-Jul-18	5-Feb-19	5-Mar-19	5-Apr-19	5-Aug-19	15-Sep-19	1-Sep-19
21	63	3 bhk	1940	25-Oct-17	27-Dec-17	28-Aug-18	4-Feb-19	1-Jun-19	1-Jul-19	5-Sep-19	15-Sep-19	10-Dec-19
22	64	3 bhk	1940	4-Jul-18	7-Mar-19	15-Mar-19	4-Feb-19	1-Dec-19	5-Aug-20	22-Aug-20	5-Oct-20	10-Oct-20
23	65	3 bhk	1940	25-Sep-17	10-Jan-17	1-Oct-18	4-Feb-19	1-Jun-19	1-Jul-19	25-Sep-19	1-Dec-20	10-Dec-19
24	69	3 bhk	1940	24-Sep-17	24-Feb-18	12-Sep-18	12-Sep-18	12-Dec-18	20-Dec-18	28-Dec-18	1-Mar-19	10-Apr-19
25	75	3 bhk	1940	24-Feb-18	5-Aug-19	26-Feb-19	1-Jul-19	7-Jul-19	7-Aug-19	20-Sep-19	26-Oct-19	10-Nov-19
26	76	3 bhk	1940	21-Feb-18	30-Aug-18	3-Apr-19	1-Oct-19	25-Oct-19	1-Mar-20	5-Jul-20	30-Apr-21	1-Jul-21
27	78	3 bhk	1940	21-Aug-17	30-Oct-17	1-Feb-18	1-May-18	10-Jun-18	10-Aug-18	10-Oct-18	20-Feb-19	1-May-19
28	82	3 bhk	1940	25-Sep-17	23-Dec-17	10-Jul-18	20-Dec-18	4-Feb-19	2-Aug-19	21-May-19	1-Dec-19	5-Dec-19
29	83	3 bhk	1940	1-Aug-18	16-Dec-18	21-Oct-18	10-Apr-19	2-May-19	2-Aug-19	4-Oct-19	1-Dec-19	10-Dec-19
30	84	3 bhk	1940	8-Jan-18	4-Apr-18	29-Oct-18	25-Mar-19	30-Mar-19	3-Apr-19	20-May-19	8-Jun-19	18-Jun-19
31	85	3 bhk	1940	21-Aug-17	1-Nov-17	6-Feb-18	1-Nov-18	14-Nov-18	20-Mar-18	19-May-19	1-Jun-19	10-Jun-19
32	90	3 bhk	1940	21-Nov-17	16-Feb-18	18-Jul-18	3-Jan-19	18-Jan-19	6-Jun-19	22-Jun-20	18-Mar-21	16-Jul-21

SEP 1961

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
33	91	3 bhk	1940	21-Nov-17	14-Feb-19	12-Jun-18	1-Nov-18	5-Jan-19	23-Feb-19	1-Jun-19	15-Sep-19	1-Oct-19
34	96	3 bhk	1820	18-Jun-18	30-Aug-18	15-Mar-19	15-Aug-19	26-Oct-19	20-Mar-20	8-Aug-20	25-May-20	9-Jun-20
35	97	3 bhk	1820	7-Dec-17	15-May-18	17-Feb-19	7-Jul-19	15-Jul-19	20-Dec-19	6-Jan-20	15-Jun-20	1-Oct-20
36	100	3 bhk	1820	18-Jun-18	12-Jul-18	23-Mar-19	19-Aug-19	22-Aug-19	28-Dec-20	1-Mar-20	15-Jun-20	1-Dec-20
37	101	3 bhk	1820	18-Jun-18	18-Jul-18	23-Mar-19	20-Aug-19	25-May-20	10-Aug-20	5-Sep-20	1-Dec-20	15-Dec-20
38	102	3 bhk	1820	26-Jun-18	15-Feb-19	21-Aug-19	1-Mar-20	1-Aug-20	16-Aug-20	10-Sep-20	22-Jan-21	3-Mar-21
39	103	3 bhk	1820	26-Jun-18	5-Feb-19	20-Sep-19	16-Aug-20	25-Aug-20	29-Sep-20	15-Sep-20	10-Jul-21	30-Aug-20
40	104	3 bhk	1940	4-Aug-17	1-Nov-17	24-Jun-18	18-Nov-18	10-Dec-18	6-Jun-19	1-Dec-19	16-Mar-20	25-May-20
41	107	3 bhk	1820	1-Aug-18	1-Dec-18	15-Sep-19	18-Nov-19	20-Dec-19	1-Jan-20	1-Mar-20	14-Mar-20	14-Mar-20
42	108	3 bhk	1820	8-Feb-18	15-Oct-18	6-May-19	26-Oct-19	20-Dec-19	5-Jan-20	1-Mar-20	1-Jun-20	1-Jun-20
43	112	3 bhk	1940	15-Aug-17	24-Feb-18	21-Jun-18	14-Nov-18	25-Jan-19	4-Feb-19	26-Feb-19	6-May-19	1-Jun-19
44	113	3 bhk	1820	12-Jun-18	26-Jul-18	27-Dec-18	24-Jun-19	4-Oct-19	18-Oct-19	20-Dec-19	1-Mar-20	16-Mar-20
45	114	3 bhk	1820	2-May-18	4-Jul-18	27-Dec-18	25-Apr-19	18-Jul-19	10-Mar-20	9-Sep-20	17-Feb-21	30-Jul-21
46	115	3 bhk	1820	3-May-18	4-Jul-18	27-Dec-18	4-Apr-19	8-Jul-19	5-Mar-20	27-Jan-20	18-Mar-21	25-Jul-21
47	116	3 bhk	1820	10-Jun-18	23-Jul-18	6-Nov-18	23-Feb-19	25-Jun-19	15-Sep-19	1-Dec-19	1-Aug-20	15-Dec-20
48	117	3 bhk	1820	2-May-18	1-Dec-18	30-Dec-19	23-Mar-19	1-Jul-19	18-Oct-19	14-Dec-19	13-Jul-20	8-Aug-20
49	119	3 bhk	1820	1-Nov-18	1-Dec-18	30-Jan-19	14-Dec-19	1-Oct-19	25-Feb-20	1-Dec-19	1-Apr-21	28-Apr-21
50	120	3 bhk	1820	10-May-18	31-Jul-18	7-Mar-19	14-Dec-19	1-Jan-20	26-Feb-20	21-Aug-20	1-Oct-20	25-Sep-20
51	121	3 bhk	1820	8-Feb-18	25-Aug-18	4-Feb-19	14-Dec-19	1-Jan-20	26-Feb-20	21-Aug-20	1-Apr-21	28-Apr-21
52	122	3 bhk	1820	8-Feb-18	23-Aug-18	10-May-19	26-Oct-19	1-Jan-20	28-Feb-20	22-Aug-20	8-Sep-20	11-Oct-20
53	123	3 bhk	1820	20-Nov-17	9-Aug-18	3-Apr-19	1-Jul-19	27-Jan-20	10-Feb-20	6-Mar-20	1-Apr-21	28-Apr-21
54	124	3 bhk	1820	15-May-18	16-Oct-18	1-Apr-19	25-Nov-19	13-Jul-20	6-Aug-20	4-Oct-20	4-Nov-20	15-Nov-20
55	125	3 bhk	1820	6-Jun-18	17-Jun-19	26-Oct-19	6-Apr-20	13-Jul-20	6-Aug-20	4-Oct-20	4-Nov-20	15-Nov-20
56	127	3 bhk	1940	9-Jun-18	17-Jun-19	26-Oct-19	6-Apr-20	13-Jul-20	6-Aug-20	4-Oct-20	4-Nov-20	15-Nov-20
57	128	3 bhk	1820	14-Aug-18	10-Dec-18	14-Aug-19	17-Sep-19	30-Sep-19	30-Oct-19	30-Dec-19	20-Feb-20	27-Feb-20
58	129	3 bhk	1820	14-Aug-18	10-Dec-18	14-Aug-19	17-Sep-19	30-Sep-19	30-Oct-19	30-Dec-19	20-Feb-20	27-Feb-20
59	130	3 bhk	1820	4-Jun-18	30-Dec-18	4-Oct-19	26-Jun-20	5-Jul-20	5-Aug-20	1-Sep-20	10-Jul-21	10-Jul-21
60	131	3 bhk	1820	4-Jun-18	2-Oct-18	11-Nov-19	1-Jun-20	5-Jul-20	5-Aug-20	1-Sep-20	10-Jul-21	10-Jul-21
61	132	3 bhk	1820	24-Dec-17	21-Jul-18	14-May-19	7-Mar-20	1-Jun-20	1-Aug-20	15-Sep-20	8-Nov-20	8-Nov-20
62	135	3 bhk	1820	21-Jul-18	1-Mar-19	25-Jul-19	1-Dec-19	10-Dec-19	14-Dec-19	6-Jan-20	7-Mar-20	16-Mar-20
63	136	3 bhk	1820	21-Jul-19	24-Dec-18	4-Aug-19	20-Mar-20	1-Jul-20	1-Aug-20	15-Nov-19	20-Dec-19	30-Dec-19
64	137	3 bhk	1820	6-Nov-17	28-Dec-17	9-Mar-18	20-Sep-18	10-Oct-18	20-Oct-18	15-Nov-19	20-Dec-19	30-Dec-19
65	182	3 bhk	1585	10-Oct-18	10-Dec-18	7-Mar-19	5-Jun-19	1-Oct-19	20-Nov-19	14-Dec-19	5-Jul-20	8-Aug-20
66	184	3 bhk	1585	4-Feb-18	12-Sep-18	1-May-19	1-Jul-19	7-Jul-19	20-Nov-19	1-Dec-19	25-Jan-20	25-Feb-20
67	186	3 bhk	1,940	5-May-18	7-Jul-18	13-Nov-18	23-Feb-19	2-May-19	21-May-19	15-Jul-19	15-Oct-19	1-Dec-19
68	187	3 bhk	1585									

APPROVED BY

Date of physical possession	
19	5-Oct-19
19	5-Oct-19
19	28-Jan-19
19	5-Oct-19
19	1-Jul-19
21	20-May-21
19	1-Aug-19
19	8-Nov-19
20	30-Jul-20
20	28-Aug-20
19	20-Oct-19
19	1-Dec-19
21	11-Feb-21
20	5-Oct-20
20	6-May-21
19	15-Jul-19
21	20-Jan-21
20	21-Sep-20
20	23-Jan-21
20	30-Nov-20
21	23-Mar-21
19	8-Oct-19
19	25-Feb-20
20	25-May-20
20	1-Jan-19
19	5-Apr-19
20	23-Dec-20
19	1-Dec-19
20	1-Dec-19
19	16-Aug-20
21	19-Nov-21
21	11-Mar-21
21	23-Feb-21
21	10-Jul-21

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
105	282	3 bhk	1820	25-Jun-18	25-Dec-18	15-Jul-19	8-Apr-20	1-Jul-20	10-May-20	25-Oct-20	20-Jul-20	12-Aug-20
106	283	3 bhk	1820	25-Jun-18	26-Dec-18	6-Jul-19	25-Feb-20	16-Mar-20	17-May-20	22-Jun-20	30-Jan-21	14-Feb-21
107	284	3 bhk	1820	25-Jun-18	29-Oct-18	28-Mar-19	7-Mar-20	1-Jul-20	6-Aug-20	10-Oct-20	22-Jun-20	28-Apr-21
108	285	3 bhk	1820	4-May-18	11-Oct-18	31-Jan-19	5-Jan-20	15-Jan-20	20-Jan-20	25-Feb-20	15-Sep-21	
109	286	3 bhk	1820	8-May-18	1-Aug-18	1-Nov-18	7-Mar-20	15-Jun-20	8-Aug-20	10-Oct-20	15-Sep-21	
110	287	3 bhk	1820	6-May-18	26-Jul-18	3-Jan-19	25-Oct-19	1-May-20	20-Jun-20	25-Oct-20	15-Sep-21	
111	294	3 bhk	1820	25-May-18	7-Jul-18	25-Oct-18	6-Jul-20	13-Jul-20	27-Jul-20	1-Oct-20	24-Feb-21	9-Jul-21
112	295	3 bhk	1820	20-Sep-17	16-Dec-17	5-Aug-18	20-Nov-18	13-Dec-18	3-Apr-19	20/05/19	20-Sep-19	8-Nov-19

APPROVED BY
30 SEP 2021
A. CURESH
SUPERVISOR