Prepared by:		MINISH			
Report from/t		18-10-21 TO 23-10-21		+	
Report Date	.0	29-10-2021		Date	
Site:		AGH		Remarks by S	hivo Vaiohao
site:		AGH		Kemarks by S	If material is not
Requisition	Requisition			Material	delivered - is delay
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	iustified?
		O/WO not prepared 3 working days after requisitions	ruichase Manager - Remarks	delivered?	justifieu?
Reg NO	Reg Date	Item Description			
165493		Electrical wire	PO to Issue		
103473	04-10-21	Electrical wife	1 O to Issue		
165411	02 07 21	Villa no 70tiles	Partly delivered balance next week	+	
165412		Villa no 60 tiles	Partly delivered balance next week		
165423		Z Angle Templates	Delivery next week		
165427		Villa no 18 tiles	Partly delivered balance next week		
165431		Window grills	Delivery next week		
165448		cc tv cameras	Delivery next week		
165459		bathroom tiles	Partly delivered balance next week		
165460		utility tiles	Partly delivered balance next week		
165461		panel doors	Partly delivered balance contact supplier		
165466		4 x 2 Tiles	Partly delivered balance next week		
165467		4 x 2 Tiles	Partly delivered balance next week		
165458		4 x 2 Tiles	Partly delivered balance next week		
165459		bathroom tiles	Partly delivered balance next week		
165462		Al windows	Delivery next week		
165463		Window grills	Delivery next week		
165469		bathroom tiles	Delivery next week		
165486		MS Gates	Under Fabrication		
165488		Pavers & Parking	Contact supplier		
165491		MS Railing	Under Fabrication		
165494		Electrical Inside	Delivery next week		
165495		Switches	Delivery next week		
165497		Gate Lights	Delivery next week		
165498		BoschCutting Machine	Delivery next week		
165499		Door Beeding	Delivery next week		
165500	19-10-21		Contact supplier		
		-	E L	1	
				1	
				1	
				1	
				1	
				1	
				1	
				1	
				1	
				1	
				†	+
<u> </u>				1	<u> </u>
-				1	<u> </u>
 				+	1
 				1	